

Major Projects Performance

September 2021

Independent assurance report to Parliament 2021–22:05

This report is printed on Monza Recycled paper. Monza Recycled is certified Carbon Neutral by The Carbon Reduction Institute (CRI) in accordance with the global Greenhouse Gas Protocol and ISO 14040 framework. The Lifecycle Analysis for Monza Recycled is cradle to grave including Scopes 1, 2 and 3. It has FSC Mix Certification combined with 99% recycled content.

ISBN 978-1-921060-23-6



Major Projects Performance

Independent assurance report to Parliament Ordered to be published

VICTORIAN GOVERNMENT PRINTER September 2021

PP no 250, Session 2018-21



The Hon Nazih Elasmar MLC President Legislative Council Parliament House Melbourne The Hon Colin Brooks MP Speaker Legislative Assembly Parliament House Melbourne

Dear Presiding Officers

Under the provisions of the Audit Act 1994, I transmit my report Major Projects Performance.

Yours faithfully

MAL

Andrew Greaves Auditor-General

22 September 2021

The Victorian Auditor-General's Office acknowledges Australian Aboriginal peoples as the traditional custodians of the land throughout Victoria. We pay our respect to all Aboriginal communities, their continuing culture and to Elders past, present and emerging.

Contents

Revi	ew snapshot	1
1.	Context	10
1.1	Major projects in Victoria	10
1.2	Reporting and oversight roles and responsibilities	12
1.3	DTF and OPV's authority to collect data	14
1.4	Major projects reporting	16
2.	Dashboards and analysis	19
2.1	Our interactive dashboard showing BP4 data	19
2.2	Our major projects performance dashboard	20
2.3	Material scope changes	23
2.4	Overall cost (TEI) variances	27
2.5	Time (completion date) variances	30
2.6	Business cases, investment logic maps and benefits management plans	32
2.7	Impact of the Covid-19 pandemic on major projects	35
2.8	Procurement models used by major projects	35
APP	ENDIX A Submissions and comments	37
APP	ENDIX B Acronyms and abbreviations	48
APP	ENDIX C About this assurance review	50
APP	ENDIX D Entities' project self-assessments	53
APP	ENDIX E Major BP4 capital investments not included in this review	60
APP	ENDIX F Water entities' major project disclosures in the BP4	63
APP	ENDIX G Data sources used in this review	66

Review snapshot

Does public sector reporting of major capital projects contain relevant and sufficient information to enable Parliament to understand project performance against approved scope, cost, time and benefit expectations?

Why this review is important

As at 1 July 2021, Victoria has \$144 billion invested in public sector capital works. This includes transport and water infrastructure, hospitals, schools and other community facilities.

Given the size and importance of this investment, Parliament and the community expect to know how projects are performing against their scope, time, cost and benefit expectations.

Who we examined

We examined the Department of Treasury and Finance (DTF), including the Office of Projects Victoria (OPV). We also surveyed 16 entities responsible for 110 major projects.

What we examined

We performed a limited assurance review engagement under section 20 of the *Audit Act 1994* and assessed if:


- the major projects data that DTF and OPV collect and report is timely, relevant, sufficient and fairly presented
- DTF and public sector entities' reporting on major projects' performance to the government and Parliament is clear and objective.

What we concluded

DTF and public sector entities' reporting to Parliament and the public about major projects' performance is not timely, relevant or sufficient. DTF collects useful project data from entities and provides clear performance reports about some major projects to the government. DTF does not use this data to holistically report on major projects to the Parliament and the public.

Public data on major projects focuses on costs and expected completion dates. It does not usually report on a project's expected scope and benefits or the impact a performance variance might have on project outcomes.

Our Major Projects Performance dashboard demonstrates how DTF could enable Parliament and the community to better understand how entities are managing Victoria's major projects.



Note: * No major projects data is available for 2020–21 because Budget Paper No. 4: State Capital Program (BP4) was not published in 2020–21. Source: VAGO; DTF's 2021–22 BP4.

Key facts

What we found and recommend

We consulted with the reviewed entities and considered their views when reaching our conclusions. The entities' full responses are in Appendix A.

Public reporting of major projects performance

DTF and public sector entities' reporting to Parliament and the public about major projects' performance is not clear and objective. In particular, there is no easily accessible or timely public reporting that gives a holistic understanding of major projects performance across the public sector.

Budget Paper No. 4: State Capital Program

The only document that supplies public information about the performance of all major projects is the BP4.

DTF advised us that although the BP4 gives some information about capital projects' time and cost targets, they see its main purpose as an estimates document within the context of the wider state budget.

Up until 2018–19, DTF did not publish any data for completed projects, other than the project name, in the BP4. While the 2021–22 BP4 is more detailed than it was four years ago, it does not have enough information to provide Parliament or the public with an adequate understanding of major project performance.

Annual reports

Public sector entities include some project information in their annual reports.

However, entities do not report on this information until after a project is practically complete and also after it is financially complete.

As a result, users of this information can only see how a project performed months or years after a newly built or upgraded asset is finished.

The **BP4** provides an overview of the new investments that general government sector entities and public non-financial corporations will deliver in the coming financial year. It also includes capital programs and projects currently in progress and lists existing projects that are, or are expected to be, completed in the current or coming financial year.

A capital project is **practically complete** when most or all of the construction of a project is finished. After practical completion, projects move into the financial **completion** phase which is when an asset may be operational before any disputes, warranties and defects have been resolved with construction contractors. After resolution, a project is financially complete.

Project performance reporting limitations

In summary, we found that:

Public reporting on major projects is limited by	because
data presentation inconsistencies	DTF and entities inconsistently present project information, such as project names, in the BP4 from year to year.
a lack of clarity about who is responsible for each project	the BP4 lists a project against the entity that will ultimately 'own' the asset instead of the entity that is delivering it. For example, the Major Transport Infrastructure Authority (MTIA) or the Department of Transport (DoT) are delivering all the major projects that DTF lists against VicTrack.
a lack of information about projects' performance against	DTF and entities' reporting focuses on a project's spending to date and not against budget or key deliverables.
their targets	DTF and entities' reporting on completion dates does not highlight the size of any variance between the original and most recent estimated completion date if a change occurs.
a lack of timely reporting	the BP4 is released only once each year and entities' annual reports only include projects that they have completed by 30 June of the relevant financial year. By the time an entity's annual report raises historical issues around a project's schedule or cost, Parliament is left with no time to review its progress and propose corrective actions.
a lack of reporting about expected benefits	DTF and entities' reporting has no meaningful data on what benefits entities expect their projects will achieve after completion.
a lack of explanation of changes	 DTF and entities' reporting does not include reasons for variations, such as changes to a project's: TEI estimated completion date scope timing.
	 The BP4 includes some variance explanations in footnotes. However, this information: is generated by entities and not verified by DTF is not always descriptive enough to understand the change or variance sometimes combines scope, time and cost change information without explaining the relationship between them does not quantify the impact of changes against a previous baseline measure, such as previously approved cost or completion date.
data errors	 in our review of the BP4s from 2014–15 to 2021–22 we found: some illogical expected delivery dates, with some before the commencement dates

Public reporting on major projects is limited by	because
	 duplicate mentions of the same \$185 million project within different entities in 2021–22
	 an incorrect disclosure of funding in 2017–18, with \$135 million for the Victorian Heart Hospital not disclosed and a correction made in the next financial year.
lack of sufficient	in the BP4s from 2014–15 to 2021–22:
disclosure or explanation of project details	 highly aggregated capital works program listings do not disclose separate major projects within a program
Getails	water entities do not separately disclose data for their major projects
	 there are confusing data changes between completion dates for new and existing projects and completed projects. New and existing projects disclose a practical completion date and label it as an 'estimated completion date'. Once an entity completes a project's construction, the completion date disclosed in the BP4 changes from a practical completion date to a financial completion date. DTF does not clearly explain this data distinction in the BP4.
a lack of clarity about	it is unclear from information in the BP4 whether an investment is:
the type of investments	a standalone project
investments	 a program of works, sometimes over multiple years, with a TEI that changes from year to year
	an asset or land acquisition fund
	a capital grants program
	a minor projects' fund.
missing major project	the BP4 does not fully disclose:
investments	 some transport sector major projects worth more than \$100 million, particularly many sub-packages that are being delivered as part of the two level-crossing removal programs (worth an aggregate \$13.31 billion)
	 sub-projects within the health, housing and education sectors' infrastructure and maintenance funds, despite the fact that the individual value of these sub-projects is often more than \$100 million
	 the reasons for the removal of the Melbourne Strategic Assessment program from the 2021–22 BP4. In the 2019–20 BP4, the program was allocated a TEI of \$1.42 billion, including capital expenditure, land acquisition and some wider environment-related spending. DTF told us that due to legislative changes to how the program is funded, it will not be listed in future BP4s and future spending will be reported by the Department of Environment, Land, Water and Planning.
	 six water infrastructure projects with sufficient value to require the Treasurer's approval, were not disclosed in the 2019–20 BP4. DTF advised us that these types of water sector projects should be disclosed. Appendix F contains more information about this and other issues we observed with water sector major projects.

Reporting of major projects performance to the government

In contrast to public sector entities' reporting to Parliament and the public about major projects performance, DTF and OPV's reporting to the government is timely and sufficient to allow Cabinet ministers to understand how projects are performing.

The Major Projects Performance Report

DTF collates project data that public sector entities upload to a central computer system every quarter. OPV uses this data to produce the Major Projects Performance Report (MPPR) for the Cabinet each quarter. However, this data and documentation is not publicly available.

Before submitting the MPPR to the Cabinet, OPV coordinates and finalises it with DTF and the Department of Premier and Cabinet (DPC). This quarterly reporting gives the government more opportunities to identify a risk or variance to a project and take timely corrective actions.

Information in the MPPR

The MPPR provides frank information to the government about all High Value High Risk (HVHR) projects that are underway. It contains:

- information on time and cost performance over the last quarter
- known or emerging delivery risks
- an overall status assessment for each project using a red, amber or green 'traffic light' rating. The overall rating is a joint judgement by DPC, DTF and OPV, which is informed by the delivery entity's self-assessment of a project's scope, time and cost performance.
- historical ratings and trends over time
- commentary and analysis that gives more information about the context for major projects, such as size of construction industry contractors' exposure to public sector projects and impact of the coronavirus (COVID-19) pandemic on construction productivity.

Opportunities to improve the MPPR

While the MPPR provides timely and sufficient information about major projects' performance, we identified some areas for improvement:

- It tracks a project's overall rating over time, but it does not track material scope changes and monitor the impact they might have on cost, time and expected benefits.
- It shows the costs of some larger capital programs at a highly aggregated level. While it reports on the status of some sub-projects, it does not specifically assess targeted versus actual expenditure for sub-projects or project packages.
- It analyses a project's cost estimates to date and how much was spent during each project phase. However, there is little focus on what 'earned value' has been achieved to date, or by key project milestones.
- There is a lack of detailed cost variance analysis for sub-projects within large capital programs.

HVHR projects are identified as high value and/or high risk by DTF or by the government. They are subject to more rigorous scrutiny and approval processes than other projects. HVHR projects undergo extra assurance checks and the full Gateway Review process to increase the likelihood that they will meet their timelines and budgets and deliver intended benefits, unless specifically exempted. Not all projects with a TEI of \$100 million or more are designated as HVHR.

Earned value is the estimated monetary value of the work done, compared against the amount spent on the work.

- Its cost analysis does not focus on the materiality of overspending or variances.
 For example, it does not quantify a variance's impact on an entity's capital project list, a sector's overall capital projects portfolio and the wider state budget.
 Focusing on materiality would mean that a 20 per cent variance for a billion-dollar project should receive more scrutiny and analytical focus than a 20 per cent variance for a \$100 million project.
- It provides some information on how many post-delivery benefit assessments are scheduled or have been done by entities. However, it does not summarise any key themes or learnings from them.
- It does not systematically analyse the underlying causes of scope changes and the impact these have on a project's originally expected benefits.

Data systems, quality and disclosure

DTF performs limited quality assurance checks of the quarterly project data that entities upload. Its assurance processes primarily focus on procedural sign-offs.

DTF has limited resources to verify data sources, and because entities upload their own data, DTF relies on them to be candid about project issues as they arise. There is also a risk that entities' data and self-assessment ratings are not free from bias.

State Resource Information Management System

DTF uses the State Resource Information Management System (SRIMS) database to record the state's financial performance data, including capital projects data.

SRIMS was designed 10 years ago to accommodate DTF's processes at the time. Previous limitations within the SRIMS's asset management module (known as ASSAM) meant that the system's logged-on sessions could generate a 'time out' interruption for users, who then needed to re-type or re-upload any unsaved data.

To address various system instabilities, DTF turned off SRIMS's ability to show historical data to users. This means that after an entity uploads and finalises its capital expenditure information, their previous quarter's data in ASSAM is no longer visible.

DTF analysts also lose visibility of the previous quarter's data, and there is no reporting function to extract and analyse the archived data.

To work around this issue, DTF analysts rely on manual offline methods, such as exporting data to spreadsheets on a regular basis, so they can compare project data between quarters or perform retrospective analysis.

DTF told us that it is working with its technology contractor to move SRIMS to a cloud-based system. This should allow DTF to back up and store historical information in ASSAM. However, DTF also told us that it may not be possible to report this data in a meaningful way because it is difficult to link data in the system archive.

Cloud based systems use a network of remote servers hosted on the internet to store, manage, and process data, rather than a local server or personal computer.

Progress against our previous recommendations about the reporting of project performance

2016 Managing and Reporting on the Performance and Cost of Capital Projects audit

In our 2016 audit *Managing and Reporting on the Performance and Cost of Capital Projects*, we found that there was:

... limited transparency on the status of major capital projects across the Victorian public sector, which means that Parliament and the public are restricted in their ability to access information on the progress of each project against cost and time targets.

Recommendation

In 2016, we recommended:

That DTF and DPC advise government on how best to establish a public reporting mechanism that provides relevant project status information on capital projects costing \$10 million or more, planned and actual costs, timelines, governance arrangements and the extent to which benefits are realised.

At the time of the report, DPC noted the recommendation and DTF accepted it in principle. During this review, we confirmed that DTF briefed the Treasurer on options for a project performance reporting system in August 2018.

Action taken by DTF

DTF offered the Treasurer two options to implement our recommendation, which were:

- a 'basic' reporting tool with limited or no interactivity that would compile data that is already in the public domain
- a 'detailed' option that would replicate the transparency and reporting functionality available in the Victorian Government Information Technology (IT) Dashboard and collect data from entities on a monthly or quarterly basis. DTF noted the difficulty of collecting data and identified a need to build direct links into public entities' finance systems, which it estimated would cost \$800 000 to \$1.5 million at the time.

The Treasurer chose the basic option and referred the matter to a Cabinet subcommittee to confirm how it would be implemented. DTF and OPV told us that that this Cabinet process led to OPV publishing the Victorian Major Projects Pipeline on its website in 2020.

We analysed the data in OPV's pipeline and found that it does not meet the intent of our original recommendation. This is because the pipeline only has 69 of the 101 major capital projects we identified in the current BP4 data and does not provide specific cost and time information.

Apart from the 2021–22 BP4, we are not aware of any other publicly available report or tool that collates data about major public sector (non-IT) projects. We are also not

aware of any public document or data source that meets the 'basic' option that DTF recommended to the Treasurer.

Collecting and sharing lessons learnt about major projects

In previous audits, we have noted that entities do not usually collect and share meaningful 'lessons learnt' data about major projects across the public sector. Our previous audits have also noted that the Gateway Review processes' Gate 6 Benefits Realisation reviews have not been conducted as often as the other stages.

Since 2017, a Gate 6 review has been a compulsory requirement for all HVHR projects. However, DTF and OPV told us that they do not systematically collate or analyse lessons from these reviews for recurring themes and learnings to inform the broader public sector.

The MPPR does track if entities have performed Gate 6 reviews and Project Assurance Reviews (PARs). However, we did not see evidence that DTF or OPV have collated, analysed or shared project learnings across the public sector. OPV has recently scoped a project to collect lessons and themes from PARs to help address this gap.

Interactive dashboards developed for this review

As part of the work for this review, we developed an interactive dashboard showing historical BP4 data, which collates seven years of published BP4 data from 2014–15 to 2021–22 for major projects worth \$100 million or more.

We also created another interactive dashboard that shows various aspects of selected major projects' performance and analyses sectors and entities' performance against scope, cost and time parameters. We developed this performance dashboard from a survey we sent to 16 entities with 110 projects worth \$100 million or more in 2019–20 and 2020–21.

Chapter 2 provides more information about these dashboards. It also discusses our key observations from the performance dashboard.

DTF undertakes **Gateway Reviews** at six key decision points of a project.

The six reviews, or 'gates', are:

- 1. concept and feasibility
- 2. business case
- 3. readiness for market
- 4. tender decision
- 5. readiness for service
- 6. benefits realisation.

Gateway Reviews provide confidential advice to senior responsible officers about a project's progress and likelihood of delivery success.

All HVHR projects are required to undergo the Gateway Review process.

Recommendations

We recommend that:		Response
Department of Treasury and Finance and Office of Projects Victoria	 develop and maintain a public-facing major projects performance dashboard that: has at least the same data fields and update frequency as the Victorian Government IT dashboard 	Partially accepted by: Department of Treasury and Finance and Office of Projects Victoria
	 shows scope, cost and time variance analysis against previously reported results identifies applicable project delivery entities in addition to the agencies identified in the budget papers (see Section 1.4) 	
	2. support implementation of recommendation 1, amend applicable guidance, including the <i>Resource Management Framework</i> (RMF), to collect a more comprehensive dataset from all entities that gives a more holistic view of project performance (see Section 1.3)	Accepted by: Department of Treasury and Finance and Office of Projects Victoria

We recommend that:			Response
	3.	develop a repository of lessons learnt from major capital projects, including analyses of key themes from Gateway reviews, benefits realisation studies and Project Assurance Reviews, and make this resource available to project teams across the public sector (See What we found and recommend, and Section 1.2)	Accepted by: Department of Treasury and Finance and Office of Projects Victoria
	4.	 improve the consistency of disclosure of public sector entities' major projects by requiring: entities with aggregated capital programs to separately disclose any individual packages and sub-projects that are worth more than \$100 million public non-financial corporations, such as water entities, to disclose and report on any sub-projects worth more than \$100 million within their capital investment programs (see What we found and recommend, Section 1.4, and Appendix E and F) 	Not accepted by: Department of Treasury and Finance and Office of Projects Victoria
	5.	 improve data quality and their capacity to analyse capital project trends by: defining and implementing data quality assurance practices so entities align data formats and streamline data input processes to achieve more consistent reporting improving data integrity and updating the State Resource Information Management System's asset module to report historical project data for easier trend and comparative analysis of projects over multiple quarters (see What we found and recommend, and Sections 1.3 and 1.4). 	Accepted by: Department of Treasury and Finance and Office of Projects Victoria

1 Context

This chapter provides essential background information about:

- Major projects in Victoria
- · Reporting and oversight roles and responsibilities
- DTF and OPV's authority to collect data
- Major projects reporting

1.1 Major projects in Victoria

Major projects deliver important community assets and services and contribute to the state's economic prosperity.

For this assurance review, we defined a major project as any project:

- with a TEI of \$100 million or more
- that has been announced, in progress, or completed from 2014–15 to 2020–21.

We excluded IT projects from this review because we have examined and reported on these types of projects in detail over the last decade. DPC also publishes and maintains the Victorian Government IT Dashboard and discloses many aspects of these projects' performance each quarter.

Project disclosures in the state budget papers

Since 1998 (except for 2020), the Victorian Government has published a BP4 (or equivalent) as part of the state budget papers.

Different BP4s over the years have included different contextual information and case studies covering topics such as public–private partnerships, the HVHR project assurance model, and in the most recent 2021–22 BP4, an outline of cost and time variances for a selection of major projects.

Infrastructure investment in the 2021–22 BP4

The most recent BP4 shows that \$7.10 billion was added to the state's existing public infrastructure investment program in the 2021–22 financial year. As at 1 July 2021, the government has committed a total capital expenditure of \$144.24 billion for 1 589 new and existing projects.

As Figure 1A shows, the average government annual infrastructure investment is estimated at \$15.45 billion a year between 2015–16 and 2023–24. This is approximately four times more than what it was in the nine years prior to 2015–16, when the average investment was \$4.05 billion a year.




FIGURE 1A: Average government infrastructure investment (GII) from 2005–06 to 2024–25

Of the 1 589 capital investments announced or in progress in Victoria, 101 of them meet our major project definition. The TEI for these major projects in 2021–22 is \$95.64 billion, or 66 per cent of the total capital expenditure allocated in the 2021–22 budget.

Some of the major projects listed in the BP4 are aggregated. While some appear to be one project, they can contain multiple smaller-value projects.

See Appendix E for a list of 59 aggregated projects we identified from the 2019–20 and 2020–21 Budget papers.

Figure 1B shows the TEI of major projects in the 2021–22 state budget by sector.




FIGURE 1B: TEI of major projects in 2021–22 state budget by sector

Note: Sector labels align with the *Victorian Infrastructure Plan*, published in October 2017. *Source*: VAGO analysis of the 2021–22 BP4.

1.2 Reporting and oversight roles and responsibilities

This section describes the roles and responsibilities of various public sector bodies in overseeing and reporting on major project performance.

Parliament and the executive government

The Victorian Constitution and other key legislation, such as the *Financial Management Act 1994*, define the executive government's spending powers. They also describe the roles of Parliament, the Auditor-General and the Governor to authorise, check and formalise public sector spending respectively.


Authorising spending

Under the Constitution, Parliament authorises public sector spending. The executive government confirms this spending through its budget processes. It formalises this by submitting annual appropriation bills to Parliament for voting and approval.

Figure 1C shows Parliament and the executive government's process for authorising capital spending.

The **executive government** is the government of the day. It is made up of the Premier, ministers and the Governor.





Source: VAGO based on information from DTF's RMF.

Reviewing spending and performance

In addition to authorising spending, Parliament and its committees, particularly the Public Accounts and Estimates Committee (PAEC), have a key role in reviewing the performance of budget items, including capital investments.

PAEC can examine ministers and public sector officials at budget estimates hearings and seek data from entities. In the past, PAEC has specifically focused on major projects and their performance, including a substantive report it published in 2012 called *Inquiry into Effective Decision Making for the Successful Delivery of Significant Infrastructure Projects*.

In recent years, other parliamentary committees have taken an interest in major infrastructure projects. For example, the Legislative Council's Economy and Infrastructure Committee published a series of reports on infrastructure projects between 2015 and 2018.

Department of Treasury and Finance

DTF manages Victoria's budget and finance processes. It also advises the government about economic policy and strategy.

DTF's roles that are relevant to this review include:

- preparing the state budget papers, including the BP4
- giving assurance and advice to the government on the delivery of major capital projects
- advising the government about major transactions and contracts, such as public–private partnerships
- coordinating the Gateway Review process.

Office of Projects Victoria

OPV is an administrative office within DTF. It was established in 2016 to support the effective delivery of major projects and improve the skills and delivery capability of the public sector, industry and the infrastructure workforce.

OPV's roles relevant to this review include:

- preparing a quarterly MPPR for the Cabinet about HVHR projects
- maintaining the Victorian Major Projects Pipeline portal on its website
- conducting PARs for selected projects or programs either before a key decision point or milestone or at the request of the Treasurer, or a department or entity's responsible minister.

General government sector

General government sector entities make up the bulk of the public sector. Under the government's financial reporting framework, they must report specified cost and time data about all their capital projects to DTF.

For HVHR projects, general government sector entities also report qualitative data to DTF and OPV on emerging delivery risks and conduct self-assessments about their projects' statuses.

Public non-financial corporations

Public non-financial corporations include water corporations, VicTrack and various trusts and bodies in the events, culture, housing and sporting sectors. These entities usually get their funding from selling goods and services.

A public non-financial corporation routinely reports on its capital projects to its relevant minister, portfolio department and DTF.

1.3 **DTF and OPV's authority to collect data**

DTF and OPV do not have an explicit legislative mandate to collect and inspect entities' project performance data.

However, they can collect this data if it is specified within the compulsory financial management instructions that DTF issue to entities under ministerial and legislative authority.

PARs complement Gateway Reviews. They provide advice to the government, responsible department and/or agency and DTF on a project or program's objectives, governance and readiness. DTF and OPV collate entities' data to report quarterly asset investment to the Cabinet. They also use this information each financial year to draft the BP4 for the Treasurer who then confirms it for tabling in the Parliament.

Resource Management Framework

DTF's RMF includes mandatory requirements and guidance for entities on a range of financial management topics. It specifically describes the expenditure data that DTF collects from entities about their capital projects.

All Victorian Government departments must follow the RMF as required by the *Standing Directions 2018* under the *Financial Management Act 1994*.

According to the latest version of the RMF (applicable from 1 July 2021) an entity's accountable officer must submit the following information to DTF each quarter for each project that their entity is responsible for:

- asset project name
- funding source
- phasing of quarterly expenditure
- key milestone dates
- any other relevant information, such as the type of work underway.

Under the RMF, the accountable officer must also provide information on:

- any issues relating to the overall progress of specific major asset projects in terms of project delivery and spending
- the progress and delivery of all projects in their entity (as listed in the BP4), as well as any projects being delivered by a department on behalf of its portfolio entities
- the source of money used for the asset investment, including a description of internal and external funding.

Other capital investment reporting requirements

DTF also requires government business enterprises (such as water entities) to provide data on their capital programs and seek the Treasurer's endorsement for capital project business cases.

This requirement is defined by cost thresholds specified in the *Corporate Planning and Performance Reporting Requirements: Government Business Enterprises,* which DTF published in August 2020.

1.4 Major projects reporting

BP4

The BP4 is the most comprehensive source of publicly available information about the state's overall capital investment program.

The BP4 provides the following information for each project:

- title
- responsible entity
- location
- TEI
- estimated expenditure for the financial year covered by the BP4
- total remaining expenditure
- footnotes about changes to its scope, funding or timing since the previous financial year.

The BP4 also outlines:

- estimated completion dates for projects underway or newly funded
- financial completion dates for projects that have achieved practical completion.

The impact of COVID-19 on the BP4

In 2020, the government did not publish a BP4 due to the impact of the COVID-19 pandemic on public sector entities. The pandemic also delayed the 2020–21 Budget by six months.

In 2020–21, collated public reporting on the state's capital investment program was limited to a single chapter in the *2020–21 Budget Paper No. 2: Strategy and Outlook* (BP2). In previous years, the BP4 outlined expenditure for all projects funded by the state. However, the 2020–21 BP2 chapter only gave aggregated cost outcomes for new and existing projects.

The 2021–22 BP4 did not disclose project-specific performance data for any projects funded in the 2020–21 financial year, except for a footnote that stated they were funded in the previous budget year.

Major Projects Performance Report

In addition to the major projects data that is publicly available in the BP4, the Cabinet receives detailed quarterly assessments of HVHR projects through the MPPR.

The MPPR shows entities' self-assessment ratings and commentary on issues relating to their projects' costs, time and scopes. The report also covers any emerging risks and the general progress of each project.

Using this information, OPV, DTF and DPC work with delivery entities to determine each project's overall risk rating using a traffic light system.

Figure 1D shows the assessment guide that OPV, DTF and DPC use to decide a project's overall risk rating.

FIGURE 1D: The MPPR project risk rating assessment legend (December 2021)

Rating	Definition
Red	Issues and risks will significantly affect the current approved project scope, timing and/or budget. Further government action may be needed to manage the identified risks.
Amber	Risks emerging that may affect project delivery. Identified risks and issues are being managed and/or strategies being developed to address these issues without significantly affecting the current approved project scope, timing or budget. Effectiveness of risk mitigation strategies should be closely monitored, but no further government action recommended at this time.
Green	Project on track for delivery on schedule and within the current approved budget. Identified risks and issues are being managed appropriately, with no further government action recommended at this time.

Source: OPV and the MPPR.

OPV highlights in the MPPR any projects that are rated as 'red' and gives qualitative details about their progress. If necessary, OPV makes suggestions to the Cabinet on how to mitigate the key issues that are contributing to the red rating.

OPV also uses the HVHR project data that it routinely collects to visualise:

- trends in project risk ratings over time
- the timeliness of entities in confirming and conducting PARs
- the amount of state investment committed to a project compared to a project's phases
- exposure of key contractors to state projects
- project ratings from different procurement models.

For this review, we adapted the MPPR risk rating model and applied it to the 110 projects we selected for our survey.

Appendix D contains the full list of projects in this review and their self-assessment ratings, using our adapted traffic light rating model.

Public sector entity annual reporting on projects

Entity annual reports supply some information about project time and cost, including variances for capital projects that were completed within the relevant financial year. These annual reports do not give details on any new and existing projects and instead refer to the BP4 for this type of information.

According to DTF's guidance on the expected content of annual reports, for projects worth more than \$10 million, entities should report the information shown in Figure 1E.

FIGURE 1E: Project data expected in entities' annual reports

Data type	Projects that reached practical completion in the reporting year	Projects that reached financial completion in the reporting year*
Original estimated completion date	\checkmark	
Latest approved completion date	\checkmark	
Practical completion date	\checkmark	\checkmark
Financial completion date		\checkmark
Explanations for any date changes (showing the root cause/s for each change)	\checkmark	
Original approved TEI	\checkmark	\checkmark
Latest approved TEI	\checkmark	\checkmark
Actual total investment	\checkmark	\checkmark
Variance between the latest approved TEI and the actual cost	\checkmark	\checkmark
Explanations for changes in total investment (showing the root cause/s for each change)	\checkmark	\checkmark

Note: *Projects that reached financial completion after practical completion and after all warranties, defects and liabilities have been finalised. Source: DTF's 2020–21 Model Report for Victorian Government Departments.

Annual reports must be tabled in Parliament no later than four months after the end of the financial year. Entities must report any variances (increase or decrease) greater than 5 per cent or more than \$50 million for projects that have been reported as practically complete in a previous reporting period.

2. Dashboards and analysis

This chapter discusses:

- Our interactive dashboard showing BP4 data
- Our major projects performance dashboard (2019–20 and 2020–21)
- Material scope changes
- Overall cost (TEI) variances
- Time (estimated completion date) variances
- Business cases, investment logic maps and beneifts management plans
- Impact of the COVID-19 on major projects
- Procurement models used by major projects

2.1 Our interactive dashboard showing BP4 data

Given the lack of easily accessible historical information about major projects, we collated publicly available data and developed an interactive dashboard. We published it on our website in April 2021 and refreshed it in July 2021 using data from the most recent 2021–22 state budget.


The dashboard collates seven years of published BP4 data from 2014–15 to 2021–22 for major projects worth \$100 million or more. It does not include data from 2020–21 because there was no BP4 published in that year. Any projects funded in that budget year are included in the 2021–22 dataset.

We sorted and cleansed the BP4 data to account for year-to-year changes in project and entity names. We also removed other reporting inconsistencies to present projects more clearly.

Figure 2A shows the entry page for our searchable and interactive dashboard of historical BP4 data.

FIGURE 2A: Entry screen for our BP4 dashboard

Financial years 2014–15 to 2021–22 (not including 2020–21) Major projects (>\$100 million): Overview



Source: VAGO, published at <u>https://www.audit.vic.gov.au/dashboards/major-projects-performance</u>.

2.2 Our major projects performance dashboard (2019–20 and 2020–21)

Due to the limited amount of project data in the public domain, we could not rely on the BP4 to assess major projects' actual performance.

To address this gap, we sent a detailed questionnaire about project performance to 16 public sector entities with capital projects worth \$100 million or more.

Seven of the 16 entities we surveyed only had one major project. They are listed in Appendix C.

We identified capital projects costing \$100 million or more in the 2019–20 BP4 and the 2020–21 Budget Paper No.3: Service Delivery before confirming with entities whether the investments we identified were stand-alone projects or programs of smaller valued projects. Appendix C details how we selected the major projects.

We used the attested survey data to develop an interactive and searchable dashboard. We included 110 major projects that are collectively worth \$99.31 billion. All relevant data from the surveys that we used in this review and the projects' performance dashboard is at Appendix G.

We required an accountable officer such as the Secretary of a Department or their delegate, such as the Chief Financial Officer, to formally **attest** that the data provided to us within the survey is accurate and approved. The dashboard shows various aspects of performance for the selected major projects. It also presents sectors' and entities' performance against scope, cost and time parameters. It does not specifically analyse the reasons or causes for time and cost variance.

Figure 2B shows the dashboard's entry page.




FIGURE 2B: Entry screen for our major projects performance dashboard

Source. VAGO, published at <u>https://www.addit.vic.gov.ad/report/major-projects-performance</u>.

The total value of the projects included in this dashboard is equivalent to 69 per cent of the state's total capital budget, as reported in the 2021–22 BP4.

Figure 2C shows that investment in transport sector major projects (\$78.12 billion) is seven times higher than the health and human services sector (\$11.49 billion) and 26 times higher than the justice and emergency services sector (\$2.95 billion).




FIGURE 2C: TEI and number of the surveyed major projects by sector

Note: This shows a sector-level overview of the major projects (disclosed in the 2019–20 or 2020–21 budget papers) that we surveyed. Source: VAGO.

Overview of major projects performance against scope, cost, time and benefits management plan expectations

We analysed scope, cost, and time changes for the projects we selected for the dashboard, using entities' responses to our survey. We also assessed which projects had described their expected benefits by developing a Benefits Management Plan. Figure 2D shows an overall snapshot of our findings.

FIGURE 2D: Changes to selected major projects scopes, costs, time and benefits





Changed estimated completion date



Have or are developing a Benefits Management Plan

Source: VAGO.

Entities' self-assessments

Our survey requested entities to self-assess their projects' performance against their scope, time and cost expectations at the time they submitted their data to us.

The assessment criteria we used is similar to the self-assessments that DTF requires in the HVHR process. The full assessment criteria we used is in Appendix D.

Overall, most entities self-assessed their projects as within scope, on budget and on time, which Figure 2E shows. The biggest project challenge faced by entities is time (estimated completion date), followed by cost (TEI). We saw very few concerns about scope in the survey responses.




FIGURE 2E: Agencies' self-assessment ratings for their projects' scope, cost and time

Note: The full rating definitions we used are in Appendix D. The four grey results are for projects where MTIA advised it was unable to provide ratings due to the relevant projects being in the development stage. *Source*: VAGO.

Appendix D contains a full list of the projects in our survey and dashboard and the relevant entities' self-assessment ratings.

2.3 Material scope changes

Of the major projects in this review, 29 projects, or 26.4 per cent, have had a material scope change. The total TEI for these 29 projects is \$44.83 billion. Based on the survey data, the value of disclosed scope changes is \$2.8 billion. We discuss the TEI increases for all projects later in this section.


Our analysis does not include any data on cost or time changes for two of DoT's major projects that reported material scope changes. DoT did not provide information on the impact to time and/or cost for to the following projects:

- Bayside Rail Improvement Project (Frankston Werribee Line)
- Keeping Victorians Moving (a \$174.63 million traffic congestion package).

Figure 2F shows the number of material scope changes in each sector.

For this review, a **material scope change** is a major change to a project's scope, time or cost that requires approval by a minister or the government.





Note: There were no material scope changes for the education and training or environment sectors. Due to a rounding error, percentages do not sum to 100 per cent. *Source:* VAGO.

We also analysed the distribution of scope changes against five project value bands (defined by quintiles of the total number of projects), which is shown in Figure 2G.

The scope changes are mostly concentrated in the two lower value quintiles (\$100 million to \$236 million) with 31 changes. The two higher-value quintiles (\$365 million and above) have 20 scope changes.

A **quintile** is one of five values that divides a range of data into five equal parts. Each part is worth 20 per cent of the population.




FIGURE 2G: Number of material scope changes within project value bands

Figure 2H shows the eight projects from the dashboard that had two or more material scope changes impacting their time and/or cost estimates. Only two projects disclosed more than two material scope changes.

Scope changes	Sector	Entity	Project	TEI (millions)	Estimated completion date
16	Transport	DoT	Bayside Rail Improvement Project (Frankston – Werribee Line)	\$115.00	Qtr* 2 2019–20
7	Transport	DoT	Flinders Street Station Redevelopment	\$100.00	Qtr 1 2020–21
2	Transport	MTIA	North East Link	\$15 441.00	Qtr 4 2026–27
2	Transport	MTIA	Metro Tunnel Project	\$12 255.14	Qtr 2 2025–26
2	Justice and emergency services	DJCS**	Men's Prison System Capacity - Prison Infill Expansion Program	\$798.19	Qtr 4 2022–23
2	Transport	MTIA	Mernda rail extension project (Mernda)	\$575.00	Qtr 1 2018–19
2	Health and human services	DH**	Ballarat Base Hospital Redevelopment	\$541.60	Qtr 2 2027–28
2	Culture, sport and community	DJPR**	Melbourne Exhibition Centre Stage 2 Development (Southbank)	\$205.00	Qtr 1 2018–19

FIGURE 2H: Major projects with two or more material scope changes

* Quarter (Qtr)

** Department of Jobs, Precincts and Regions (DJPR), Department of Health (DH), Department of Justice and Community Safety (DJCS). Source: VAGO.

Figure 2I shows the 11 projects that showed scope changes leading to significant variances to estimated completion dates, and therefore increases in elapsed time.

FIGURE 2I: Projects with time increases due to scope changes

Sector	Delivery agency	Project	Current estimated completion date	Number of scope changes	TEI (millions)	Time added (quarters)
Transport	DoT	Murray Basin Rail Project	Qtr 2 2023–24	1	\$794.41	20 (5 yrs*)
Health and human services	DH	Joan Kirner Women's & Children's Hospital Sunshine	Qtr 4 2020–21	1	\$280.17	9 (2 yrs 1 qtr)
Transport	DoT	Car Parks for Commuters Program	Qtr 2 2024–25	1	\$485.62	6 (1 yr 2 qtrs)
Transport	DoT	Flinders Street Station Redevelopment	Qtr 1 2020–21	7	\$100.00	5 (1 yr 1 qtr)
Health and human services	DH	Ballarat Base Hospital Redevelopment	Qtr 2 2027–28	2	\$541.60	5 (1 yr 1 qtr)
Health and human services	DFFH**	Carlton redevelopment - 246 units/sites	Qtr 4 2022–23	1	\$146.57	4 (1 yr)
Health and human services	DH	Goulburn Valley Health Redevelopment Stage 1	Qtr 1 2022–23	1	\$229.30	4 (1 yr)
Health and human services	DFFH	Public Housing Renewal Program (PHRP) – North Melbourne, Northcote and Preston site:	Qtr 4 2026–27	1	\$173.00	3
Justice and emergency services	DJCS	Cherry Creek Youth Justice Project	Qtr 1 2022–23	1	\$419.65	3
Health and human services	DH	Northern Hospital Inpatient Expansion Stage 2	2 Qtr 1 2021–22	1	\$162.67	2
Justice and emergency services	DJCS	Chisholm Road Prison Project	Qtr 4 2021–22	1	\$1 118.53	2

* Yr(s) = Year(s)

** Department of Families, Fairness and Housing (DFFH).

Source: VAGO.

The projects in Figure 2I account for 63 extra quarters (15 yrs 3 qtrs), or 28.8 per cent, of the overall 219 quarters (54 yrs 3 qtrs) of added elapsed time recorded for all projects. We discuss overall project time additions later in this section.

Figure 2I also shows that three projects in the transport sector added 31 quarters (7 yrs 3 qtrs) to their estimated completion date, due to nine material scope changes. The health and human services sector has a further six projects that added 27 quarters (6 yrs 3 qtrs) of elapsed time, due to seven scope changes.

The most significant time addition to a specific project due to scope change was for the Murray Basin Rail Project in the transport sector, which added 20 quarters (5 yrs) to its estimated completion date, due to one scope change.

2.4 Overall cost (TEI) variances

We found that the TEI for 69 of the 110 projects, or 62.7 per cent, has varied (increased or decreased) compared to their first publicly announced estimated budget.

Figure 2J shows the size of net project TEI variances, which is the sum of TEI increases less the sum of TEI decreases, by sector.




FIGURE 2J: Size of projects' net TEI variances (TEI increases less decreases) by sector (\$ millions)

Note: Due to a rounding error, percentages don't sum to 100 per cent. Source: VAGO.

Within the dashboard, 42 projects, or 38.2 per cent, had a TEI increase compared to their initial disclosed TEI. There are 27 projects, or 24.6 per cent, that show a TEI decrease.

Overall, the total value of all TEI increases within the 110 projects was \$5.95 billion, which is six times more than the value of TEI decreases (\$1.04 million).

Figure 2K shows the projects with a TEI variance of more than +/-10 per cent. Only three of the 25 projects with a TEI decrease show more than 10 per cent.

Agency	Project	Original TEI (millions)	Current TEI (millions)	Variance (millions)	TEI variance (%)
DoT	Car Parks for Commuters Program^	\$150.00	\$485.62	\$335.62	223.8
MTIA	Warrnambool Line Upgrade (regional various) Stage 1	\$114.00	\$348.00	\$234.00	205.3
DoT	City Loop Fire and Safety Upgrade Stage 2 and Intruder Alarm	\$132.86	\$382.09	\$249.23	187.6
MTIA	Streamlining Hoddle Street (Richmond)	\$56.21	\$112.53	\$56.32	100.2
DH	Royal Victorian Eye & Ear Hospital Planning & Redevelopment	\$165.00	\$317.81	\$152.81	92.6
DoT	Murray Basin Rail Project	\$426.50	\$794.41	\$367.91	86.3
MTIA	Mordialloc Freeway Upgrade (Braeside)	\$300.00	\$522.25	\$222.25	74.1
DoT	Hall Road Upgrade Skye	\$169.00	\$282.50	\$113.50	67.2
DJCS	Chisholm Road Prison Project^ ^	\$689.45	\$1 118.53	\$429.08	62.2
MTIA	Monash Freeway Upgrade – Stage 2	\$684.42	\$1 037.85	\$353.43	51.6
MTIA	Princes Highway East – Traralgon to Sale Duplication (regional various)	\$175.00	\$259.07	\$84.07	48
MTIA	O'Herns Road Upgrade (Epping)	\$77.75	\$113.72	\$35.97	46.3
DJCS	Cherry Creek Youth Justice Project	\$288.70	\$419.65	\$130.95	45.4
DH	Joan Kirner Women's & Children's Hospital Sunshine	\$200.00	\$280.17	\$80.17	40.1
DH	Goulburn Valley Health Redevelopment Stage 1	\$168.53	\$229.30	\$60.76	36.1
DH	Casey Hospital Expansion	\$106.30	\$139.78	\$33.48	31.5
MTIA	Western Highway duplication – Ballarat to Stawell (regional various)	\$505.00	\$656.36	\$151.36	30
MTIA	Echuca-Moama Bridge (Echuca)	\$134.90	\$173.25	\$38.35	28.4
MTIA	Frankston Line stabling (Kananook)	\$187.40	\$239.98	\$52.58	28.1
DH	Geelong Hospital - Major Upgrade	\$93.27	\$118.17	\$24.90	26.7
MTIA	Plenty Road Upgrade Stage 2	\$114.21	\$144.19	\$29.98	26.3
MTIA	Gippsland Line Upgrade Stage 1 (regional various)	\$435.00	\$531.36	\$96.36	22.2
MTIA	Ballarat Line Upgrade Stage 1	\$516.72	\$631.12	\$114.40	22.1
DJPR	Melbourne Exhibition Centre Stage 2 Development (Southbank)	\$168.70	\$205.00	\$36.30	21.5
DH	Ballarat Base Hospital Redevelopment	\$461.60	\$541.60	\$80.00	17.3

FIGURE 2K: Projects with a TEI variance of more than +/-10 per cent

Agency	Project	Original TEI (millions)	Current TEI (millions)	Variance (millions)	TEI variance (%)
DoT	Bayside Rail Improvement Project (Frankston – Werribee Line)	\$100.00	\$115.00	\$15.00	15
MTIA	Barwon Heads Road upgrade (Barwon Heads)	\$318.30	\$365.00	\$46.70	14.7
MTIA	Drysdale Bypass (Drysdale)	\$102.56	\$117.38	\$14.82	14.5
MTIA	Chandler Highway Upgrade (Alphington, Kew)	\$110.00	\$125.42	\$15.42	14
MTIA	Level Crossing Removal Program (metropolitan various)	\$6 000.00	\$6 759.02	\$759.02	12.7
MTIA	Metro Tunnel Project	\$10 900.00	\$12 255.14	\$1 355.14	12.4
MTIA	Thompsons Road duplication (Lyndhurst)	\$148.30	\$123.24	\$25.06	-16.9
DoT	More Regional Trains Regional Network Development Plan	\$287.89	\$224.15	\$63.74	-22.1
DJCS	Men's Prison System Capacity - Prison Infill Expansion Program^^^	\$1 255.37	\$798.19	\$457.18	-36.4

^Note from the BP4 2021–22: The Car Parks for Commuter and Train station car parking programs have been consolidated into one initiative as this will be managed as a single car parking program to streamline reporting and maximise program efficiencies.

^^Note from the BP4 2021–22: TEI has increased compared with the 2019–20 Budget due to \$429.08 million being provided from the Men's Prison System Capacity (statewide) to deliver a further 548 beds.

^^^Note from the BP4 2021–22: TEI has reduced by \$450.70 million compared with the 2019–20 Budget due to \$429.08 million provided to the Chisholm Road prison project (non-metro various) and \$21.62 million for a revised scope of works.

Source: VAGO.

Cost (TEI) decreases

According to the BP4 data, many TEI decreases were due to new accounting standards, which have been intermittently applied to various projects in different financial years. These new standards have required some entities to reclassify various capital amounts to operating expenditure, which is not included in a project's publicly disclosed TEI.

Other projects have had funds reallocated to a different project. For example, in 2021–22, DJCS's Men's Prison System Capacity - Prison Infill Expansion Program, had \$429.08 million moved to the Chisholm Road Prison Project.

Cost (TEI) increases

Forty-two projects, or 38.2 per cent, contributed to \$5.95 billion in total TEI increases, which is equivalent to 6 per cent of the dashboard's TEI of \$99.31 billion.

Across all projects with a TEI variance, either positive or negative, on average there was a TEI increase of \$71.17 million, with a median increase of \$15 million.

Figure 2L shows the average and median percentage of TEI increases by sector.

The **median** is the middle point in a sorted, ascending or descending, list of numbers.




FIGURE 2L: Average and median variance for projects with cost (TEI) additions and reductions by sector

Notably, the \$5.95 billion in overall TEI increases is much larger than the \$2.80 billion in added cost that entities said were due to material scope changes. This indicates that factors other than material scope changes are driving budget amendments across all sectors from when a project's initial cost is announced to its most recently disclosed TEI.

2.5 Time (estimated completion date) variances

The dashboard shows that 53 major projects, or 48.2 per cent, have had a time variance (increase or decrease) compared to their first announced estimated completion date.

There were 37 (33.6 per cent) major projects that added at least one quarter to their original estimated completion dates. The average extra elapsed time was 7.14 quarters. The smallest time addition we saw was one quarter, and the largest was 23 quarters (5 yrs 3 qtrs).

Sixteen projects have brought forward their estimated completion dates. On average, these projects estimate they will finish 2.81 quarters ahead of their original estimate.

Figure 2M shows the net added time (estimated completion date) variances. That is, the sum of the completion date additions less the sum of completion date reductions, by sector.

Note: As the water sector has only one project with a variance there is no difference between average and median. *Source*: VAGO.

When taken together, the projects in the Culture, sport and community sector finished two quarters before their estimated completion dates which means we cannot show this sector in the figure.




FIGURE 2M: Time (estimated completion date) variances by sector, in quarters

Note: Culture, sport and community sector projects have a net variance of 2 quarters of reduced elapsed time, which cannot display here. Due to rounding error, percentages do not sum to 100% *Source*: VAGO.

Figure 2N shows the data for the five projects with the most added time. Figure 2O shows the eight projects that estimate they will finish the furthest ahead of their first disclosed estimated completion date.

FIGURE 2N: The five projects with the most added elapsed time

Sector	Delivery agency	Project	Original estimated completion date	Current estimated completion date	Quarters added
Transport	MTIA	Western Highway duplication – Ballarat to Stawell (regional various)	Qtr 3 2015–16	Qtr 2 2021–22	23 (5 yrs 3 qtrs)
Transport	DoT	Murray Basin Rail Project	Qtr 2 2018–19	Qtr 2 2023–24	20 (5 yrs)
Health and human services	DH	Royal Victorian Eye & Ear Hospital Planning & Redevelopment	Qtr 2 2017–18	Qtr 4 2021–22	18 (4 yrs 2 qtrs)
Health and human services	DFFH	Carlton redevelopment - 246 units/sites	Qtr 2 2018–19	Qtr 4 2022–23	18 (4 yrs 2 qtrs)

Sector Delivery agency Project		Original estimated completion date	Current estimated completion date	Quarters added	
Transport	DoT	Tram Procurement & Supporting Infrastructure	Qtr 4 2017–18	Qtr 4 2021–22	16 (4 yrs)

Source: VAGO.

FIGURE 2O: The eight projects estimating most reduced elapsed time

Sector	Delivery agency	Project	Original estimated completion date	Current estimated completion date	Quarters reduced
Health and human services	DFFH	Public Housing Renewal Program (PHRP) – North Melbourne, Northcote and Preston sites	Qtr 4 2028–29	Qtr 4 2026–27	8 (2 yrs)
Transport	MTIA	Mordialloc Freeway Upgrade (Braeside)	Qtr 4 2022–23	Qtr 2 2021–22	6 (1 yr 2 qtrs)
Transport	MTIA	New Trains for Sunbury	Qtr 2 2024–25	Qtr 1 2023–24	5 (1 yr 1 qtr)
Transport	MTIA	Monash Freeway Upgrade – Stage 2	Qtr 4 2022–23	Qtr 4 2021–22	4 (1 yr)
Transport	MTIA	Yan Yean Road duplication – Stage 1 (Plenty)	Qtr 4 2019–20	Qtr 1 2019–20	3
Culture, sport and community	DV	Melbourne Park redevelopment stage two (Melbourne)	Qtr 4 2019–20	Qtr 1 2019–20	3
Culture, sport and community	DJPR	Melbourne Exhibition Centre Stage 2 Development (Southbank)	Qtr 4 2018–19	Qtr 1 2018–19	3
Transport	MTIA	Hurstbridge rail line upgrade (metropolitan various)	Qtr 4 2018–19	Qtr 1 2018–19	3
Courses MACO					

Source: VAGO.

2.6 **Business cases, investment logic maps and benefits** management plans

DTF requires that any project worth more than \$10 million (which therefore includes all major projects) develop a business case, as well as an investment logic map and a benefits management plan.

We asked the surveyed entities if they had developed these key documents for their projects. Figures 2P, 2Q, and 2R show the results.

FIGURE 2P: Does the project have a business case?







FIGURE 2Q: Does the project have an investment logic map?



Source: VAGO.





The transport sector has the highest number of projects without a business case, with 13 projects or 19.4 per cent. Also in this sector, 26.6 per cent of major projects do not have an investment logic map and 31 per cent do not have a benefits management plan.

The absence of an investment logic map highly correlates with a missing benefits management plan. This is because DTF expects entities to use the investment logic mapping process to identify a project's benefits and the measures they will use to assess a project's success, which is then formalised in a benefits management plan.

According to the survey responses, the underlying reasons for the transport sector's high rate of non-compliance with DTF's requirements were:

- the information that a business case would have contained was presented to decision-makers in another format, such as:
 - approval granted through a Cabinet decision
 - approval granted through an annual works plan submission
 - the funding came from a budget announcement or the submission progressed outside the state budget cycle
- the project was included in the scope of another project's business case.

In other cases, respondents simply did not give a reason, or stated that they could not determine the reason as they could not locate relevant documents.

2.7 Impact of the COVID-19 pandemic on major projects

We asked the surveyed entities if the COVID-19 pandemic had affected their major projects.

Figure 2S shows the percentage of projects, by sector, where agencies reported that the pandemic has impacted the project.




FIGURE 2S: Percentage of major projects impacted by COVID-19 by sector

Source: VAGO.

For the 110 projects we surveyed, entities disclosed that 52, or 47.3 per cent, were affected by the pandemic. The pandemic mainly impacted projects' time and cost. In some cases, the impact was positive because works could be accelerated due to public facilities being closed.

Our major projects performance dashboard provides more specific details about the pandemic's impact for each project.

2.8 **Procurement models used by major projects**

Our survey collected information about the main procurement models used in the major projects. A description of these procurement models is at Appendix B.

Figure 2T shows the percentage of projects using each procurement model, by sector.




FIGURE 2T: Percentage of projects by procurement model by sector

Figure 2T shows that all sectors with multiple projects in our dashboard extensively use the design and construct procurement model.

The managing contract model is widely used in the culture, sport and community, justice and emergency services, and health and human services sectors.

The alliance and franchisee procurement models are only used in transport sector projects included in our dashboard. Public private partnerships are used by the justice and emergency, health and human services, culture sport and community and transport sector projects.

The environment sector only had one major project in the dashboard, so the land acquisition model is only relevant for the Melbourne Strategic Assessment program. Likewise, the education sector only had one project in our dashboard, the Shepparton Education Plan, which used the design and construct model.

APPENDIX A Submissions and comments

We consulted with the relevant entities and considered their views when reaching our audit conclusions. As required by the *Audit Act 1994*, we gave a draft copy of this report plus the underlying data contained in a working copy of the major projects dashboard, to these entities and asked for their submissions and comments.

DJPR's response to this review has a reference to a feedback table. Following our acquittal of the feedback in this report, DJPR requested that we exclude the attachment, so it is not included.

Responsibility for the accuracy, fairness and balance of comments rests solely with the entity head.

Responses were received as follows:

DTF		.38
Departn	nent of Education and Training	.41
DH		.42
DJPR		
DoT		



Department of Treasury and Finance, including the Office of Projects Victoria, action plan to address recommendations from the Major Projects Performance review

No	VAGO recommendation	Action	Completi date
	Department of Treasury and Finance (DTF) and Office of Projects Victoria (OPV):		
1	 Develop and maintain a public-facing major projects performance dashboard that: has at least the same data fields and update frequency as the Victorian Government IT dashboard shows scope, cost and time variance analysis against previously reported results identifies applicable project delivery entities in addition to the agencies identified in the budget papers 	Partially accepted DTF/OPV will produce a public facing on-line dashboard on major capital projects on an annual basis to be published at the same time as the State Budget. DTF/OPV will collate and coordinate data to improve accessibility and useability of capital project information noting the data set will initially be a reduced number of data fields.	By May 2022
2	To support implementation of recommendation 1, amend applicable guidance, including the Resource Management Framework, to collect a more comprehensive dataset from all entities that gives a more holistic view of project performance.	Accepted DTF/OPV will update relevant DTF guidelines to enable data collection to facilitate production of a major capital projects dashboard, while minimising the additional reporting burden on departments and agencies.	By end Decembe 2021
3	Develop a repository of lessons learnt from major capital projects, including analyses of key themes from Gateway reviews, benefits realisation studies and PARs, and make this resource available to project teams across the public sector.	Accepted OPV will improve knowledge management processes to facilitate sharing of insights and common themes to inform current delivery challenges and future project development. Work is currently underway and OPV has shared with VAGO the full lessons learnt project plan. The Construction Leadership Group is a forum at which lessons learned are currently exchanged amongst delivery agencies.	By mid 2022
4	 Improve the consistency of disclosure of public sector entities' major projects by requiring: Entities with aggregated capital programs to separately disclose any individual packages and sub-projects that are worth more than \$100 million Public non-financial corporations, such as water sector corporations, to disclose and report on any sub-projects worth more than \$100 million within their capital investment programs 	Not accepted The current reporting of aggregated major capital programs in Budget paper No.4 State Capital Program, reflects the nature and timing of Government decisions on the staged funding of tranches for major capital programs across economic and social infrastructure programs. DTF considers separately disclosing individual package allocations within a program of works reduces the Government's ability to flexibly manage budgets to deliver overall program benefits and objectives as intended when deciding to fund as a program.	N/A
Page	ə 2 of 3		VICTO State Govern

DTF also considers disclosing disaggregated amounts within programs in certain circumstances at the time of an investment decision has the potential to prejudice the State's commercial position to obtain value for money from contractors for repeatable programs of works.

DTF will investigate opportunities in the water sector for improved clarity on funding and completion timeframe changes related to ongoing infrastructure programs.

5 Improve data quality and their capacity to analyse capital project trends by:

- Defining and implementing data quality assurance practices so entities align data formats and streamline data input collection and analysis. Improvements will be processes to achieve more consistent reporting
- Improving data integrity and updating the State Resource Information ٠ Management System's asset module to report historical project data for easier trend and comparative analysis of projects over multiple quarters.

Accepted

DTF/OPV will update relevant DTF guidelines to enable data collection to facilitate a more consistent and streamlined approach to data By mid

2022

DTF will examine possible upgrade options to allow the State Resource Information Management System to report on historical data over multiple quarters.

implemented in stages over time.

Page 3 of 3



Response provided by the Secretary, Department of Education and Training



Department of Education and Training

Office of the Secretary

2 Treasury Place East Melbourne Victoria 3002 Telephone: 03 9637 2000 DX210083

COR2183616

Mr Andrew Greaves Auditor-General Victorian Auditor-General's Office Level 31, 35 Collins Street MELBOURNE 3000

Dear Mr Greaves

Re proposed report: Major Projects Performance

Thank you for your letter of 8 August 2021 and the opportunity to comment on the proposed report and data dashboard for this limited assurance review.

The Department is committed to timely, comprehensive and transparent reporting on the progress of its projects.

The Department provided feedback directly to the VAGO audit team on the proposed report.

Should you wish to discuss the Department's response, please contact Bella Stagoll, Executive Director, Integrity, Assurance and Executive Services on (03) 7022 0120 or Bella.Stagoll@education.vic.gov.au.

Yours sincerely

Jenny Atta Secretary 27/ 08 / 2021

Your details will be dealt with in accordance with the Public Records Act 1973 and the Privacy and Data Protection Act 2014. Should you have any queries or wish to gain access to your personal information held by this department please contact our Privacy Officer at the above address



Response provided by the Secretary, DH



Department of Health

Secretary

50 Lonsdale Street Melbourne Victoria 3000 Telephone: 1300 650 172 GPO Box 4057 Melbourne Victoria 3001 www.health.vic.gov.au DX 210081

DH Ref: BAC-CO-17635 VAGO File No: 34606 21

Andrew Greaves Auditor-General Victorian Auditor-General's Office Level 31, 35 Collins Street MELBOURNE VIC 3000

via e-mail: andrew.greaves@audit.vic.gov.au

Dear Mr Greaves

Proposed Limited Assurance Review – Major Projects Performance

Thank you for providing the Department of Health (the department) with the proposed report and interactive dashboard for the Major Projects Performance limited assurance review, and the opportunity to provide comments.

Reference to the recommendations directed to the Department of Treasury (DTF) and Office of Projects Victoria (OPV), should a public dashboard reporting be implemented, the department strongly recommends an extensive consideration of implications, including:

- 1. Commercial-in-Confidence matters should not be compromised and to be exempted from reporting requirements.
- 2. Reporting requirements to be applicable to new approved projects. Legacy projects to be exempted from reporting requirements.
- Streamlining of reporting requirements with existing major projects reporting to the Department of Premier and Cabinet (DPC), DTF and OPV. Existing reporting includes Quarterly Asset Investment Reporting (QAIR), Major Projects Performance Reporting (MPPR), Priority Delivery Initiatives (PDI) Recovery Tracker Reporting, Election Commitments (EC) Project Reporting.

Reference to the contents in the proposed report and interactive dashboard, the department has identified some key findings as outlined in **Attachment 1**.



The department appreciates the diligence and patience of your team when working with the department's staff on this review.

Yours sincerely,

Ma

Professor Euan M Wallace AM Secretary

27/08/2021




Attachment 1

VAGO statement	DH Comments
 (Reference: page 3) The BP4 includes some variance explanations in footnotes. However, this information: is generated by entities and not verified by DTF 	 The Department understands that this is scrutinised and reviewed by DTF prior to publication.
 (Reference: page 4) Data errors (example using DH project) In our review of BP4s from 2014–15 to 2021–22 we found: an incorrect disclosure of funding in 2017–18, with \$135 million for the Victorian Heart Hospital not disclosed and a correction made in the next financial year. 	 Originally in 2016-17 BP4, it was reported separately: New project: Victorian Heart Hospital (Clayton) with TEI of \$135 million Existing project: Victorian Heart Hospital – planning and early works (Clayton) with TEI of \$15 million In the 2017-18 BP4, it was an oversight at point in time where only the 'existing' planning project was reported.
VAGO interactive dashboard.	 Final version of attested data submitted to VAGO is not reflected. Note: This has been raised with VAGO who advised that this is an oversight and will be addressed and reflected in the final report and interactive dashboard tabled in Parliament.



Response provided by the Secretary, DJPR



Thank you for your letter of 8 August 2021, providing the department with a copy of the proposed report and interactive data dashboard for VAGO's Major Projects Performance limited assurance review.

I note that VAGO has not made any recommendations to the department in the proposed report. Our feedback on the proposed report and data dashboard is enclosed. I appreciate the professional manner demonstrated by VAGO's team throughout the conduct of the review.

If you require further information, please contact Justin Perkov, Acting Director Audit & Assurance on 0491 614 371 or justin.x.perkov@ecodev.vic.gov.au.

Yours sincerely

Simon Phemister Secretary

23/ 08/ 2021





Department of Transport

GPO Box 2392 Melbourne, VIC 3001 Australia Telephone: +61 3 9651 9999 www.transport.vic.gov.au DX 210074

Ref: BSEC-1-21-8809R

Mr Andrew Greaves Auditor-General of Victoria Victorian Auditor-General's Office Level 31, 35 Collins Street MELBOURNE VIC 3000

Dear Mr Greaves

Victorian Auditor-General's Office - Proposed Report - Major Projects Performance

Thank you for your letter of 8th August 2021 and your office's subsequent correspondence with the Department regarding the 'Major Projects Performance' Limited Assurance Review. The Department of Transport (DoT or the Department), along with the Major Transport Infrastructure Authority (MTIA), values the opportunity to review the proposed report and the interactive data dashboard and acknowledge the importance of reporting on major projects across Victoria.

The sustained investment in transport projects we are currently seeing across the eastern seaboard of Australia is unprecedented in recent history, creating significant resource pressures. This pressure is being felt across the globe with increased demand for construction resources. Projects have also become more complex as we retrofit them into built urban environments and utilise tunnelling to avoid impacting existing homes and preserve important environmental areas.

To mitigate these factors and continue to deliver the benefits of projects, DoT and the MTIA have introduced a number of initiatives including investment in up-front design and engineering, encouraging innovation through collaborative procurement models and investment in skills training. We are also at the forefront of the Construction Industry Leadership Forum (CILF), a joint forum of senior leaders from industry and the Victorian and New South Wales public sectors that drives improved collaboration across the sector.

DoT and the MTIA have invested significant time and effort in completing the surveys issued by VAGO. This is in addition to the significant effort applied to meeting the existing rigorous project funding requirements in place as part of the Department of Treasury and Finance (DTF) gateway review processes; the development of business cases; submissions to the Expenditure Review Committee; regular Cabinet scrutiny; and VAGO's annual financial audit of the Department of Transport's Annual Report and its annual audit of the State's finances.

The Department is of the view that the proposed report and dashboard lack the context and depth to provide an accurate snapshot of Victoria's record level of investment in transport infrastructure. Further, the manner in which data is presented in the proposed report and dashboard does not enable the reader to distinguish between a program of work or an individual project, and therefore has the potential to be confusing and misleading.



The proposed report and dashboard identify a number of cost, time and scope variations in relation to the delivery of transport infrastructure projects that would benefit from the inclusion of further context for the reader. For example, programs of work, such as the Car Parks for Commuters program, are displayed on the dashboard as both over time and cost. This does not represent the significant increase in scope that has occurred for this program, delivering more projects, at more locations that are all budget funded and have delivered significant social benefit.

The Department notes that VAGO has elected to report the Car Parks for Commuters program in the proposed report and dashboard. The Department maintains its view that this program comprises projects that are all under VAGO's \$100 million threshold for inclusion in scope and should be excluded from the proposed report and dashboard.

The Department is also concerned with the representation of projects within the dashboard at a regional level. Some small projects under the \$100 million threshold for this Limited Assurance Review will deliver significant benefit to a regional community and larger projects, such as the Melbourne Airport Rail, will deliver state-wide benefits. As the dashboard currently stands, it has the potential to create an impression that that some parts of the state are receiving greater benefits over other parts when this is not the case.

DoT and the MTIA are, and will continue, to take a pro-active approach to mitigating cost pressures whilst ensuring value for money and delivery of benefits sought from the program of transport infrastructure upgrades and improvements. We will also continue to work with DTF on the reporting of project progress and performance that adequately reflects the dynamic environment in which projects are funded and delivered in response to community need and the setting of State Budgets.

Yours sincerely

Paril Younis

Secretary Department of Transport

10th September 2021

APPENDIX B Acronyms and abbreviations

Acronyms

ASSAM	SRIMS asset management module
DFFH	Department of Families, Fairness and Housing
DH	Department of Health
DJPR	Department of Jobs, Precincts and Regions
DJCS	Department of Justice and Community Safety
DoT	Department of Transport
DPC	Department of Premier and Cabinet
DTF	Department of Treasury and Finance
DV	Development Victoria
GII	government infrastructure investment
HVHR	High Value High Risk
IT	Information technology
MPPR	Major Projects Performance Report
MTIA	Major Transport Infrastructure Authority
OPV	Office of Projects Victoria
PAEC	Public Accounts and Estimates Committee
PHRP	Public Housing Renewal Program
RMF	Resource Management Framework
SRIMS	State Resource Information Management System
TEI	total estimated investment
VAGO	Victorian Auditor-General's Office

Procurement Model	Explanation
Alliance	A risk sharing contract that binds all parties to work for the best of the project and cooperatively identify and resolve project risks. The project costs are cooperatively developed using an open book approach, with a gain-share/pain-share mechanism available to parties, offering a potential bonus if the project is delivered early or under expected cost.
Construct only	State engages builders to construct a design it has already developed and approved.
Design and construct	State engages firms to help design an asset to meet project needs and requirements as well as construct the approved design.
Franchisee	Under the public transport outsourcing arrangements (known as a franchise) the State can direct a Franchisee to undertake certain State- nominated works or projects. The Franchisee is compensated on a project cost plus regulated overhead basis. The Franchisee oversights and delivers all relevant project works.
Land acquisition	State purchases future project land on the property market or by using its compulsory acquisition powers.
Managing Contract	State procures a Managing Contractor to oversight and sub-contract out specific works to deliver an asset. The Managing Contractor oversights and delivers all relevant project works.
Public private partnership	A long-term agreement between the State and a private sector consortium to design, build, finance, and maintain (and sometimes operate) public infrastructure. These projects can range from economic infrastructure (such as toll roads or railways) to social infrastructure (such as hospitals, prisons and schools).

Abbreviations

BP2	2020–21 Budget Paper No. 2: Strategy and Outlook
BP4	Budget Paper No. 4: State Capital Program
COVID-19	Coronavirus
PARs	Project/Program Assurance Reviews
Qtr	Quarter
Yr(s)	Year(s)

APPENDIX C About this assurance review

Who we reviewed	What we assessed	What the review cost		
Court Services Victoria	We assessed if:	The cost of this review was		
Department of Education and Training	major project data collated and	\$850 000.		
Department of Environment, Land, Water and Planning	reported by DTF and OPV is timely, relevant, sufficient and fairly presented			
Department of Families, Fairness and Housing	 DTF and public sector entities' reporting on major project performance to Parliament is clear and objective. 			
Department of Health				
Department of Jobs, Precincts and Regions				
• Department of Justice and Community Safety				
Department of Transport				
Department of Treasury and Finance				
Development Victoria				
Geelong Performing Arts Centre Trust				
Goulburn–Murray Rural Water Corporation				
Greater Western Water Corporation				
Kardinia Park Stadium Trust				
Melbourne and Olympic Park Trust				
Major Transport Infrastructure Authority				
Melbourne Water Corporation				
South East Water Corporation				
Suburban Rail Loop Authority				
• VicTrack				

As part of this review we:

- held discussions with experts and other stakeholders on project performance matters
- collected and collated data on major capital projects (such as current and historical BP4s) from DTF, OPV and other public sources
- inspected and analysed original data sources and complementary data source documents to understand data quality and the type of data being collected and used by entities
- interviewed relevant officers from some reviewed entities
- inspected and analysed project ratings made by DTF and OPV as well as relevant self-assessments by reviewed entities
- surveyed 16 public sector entities responsible for or delivering 110 major projects to collect relevant data for a public-facing dashboard. We also required each entity's accountable officer to attest to the data's accuracy and correctness on the date that they provided it
- analysed the collected data using data analytics software and visualisation tools.

We also provided a copy of the report to DPC, as required by the Audit Act 1994.

Our method and approach for collecting data

A number of project delivery entities assisted the responsible entities (listed in the BP4) to collate specific types of project data for this review. There were seven entities with only one major project in 2019–20 or 2020–21:

- · Department of Education and Training
- Department of Environment, Land, Water and Planning
- Greater Western Water Corporation
- Goulburn-Murray Rural Water Corporation
- Kardinia Park Stadium Trust
- South East Water Corporation
- Suburban Rail Loop Authority.

For entities listed in the BP4 with projects, these responsible entities' accountable officer (or delegate) was asked to formally attest to the accuracy and completeness of the data collected within the survey.

For projects where an entity is delivering a project on behalf of another entity listed in the BP4, we asked the delivery entity's accountable officer (or delegate) to formally attest to the accuracy and completeness of the data.

We cross-checked some surveyed data with data published in the BP4. We performed some data analytics on these results and imported these into Python and Microsoft Power BI to produce an interactive dashboard.

Selecting major projects to survey

We initially identified major projects to survey using the 2019–20 BP4 and the *2020–21 Budget Paper No. 3: Service Delivery*. After discussing our initial selection with the entities, we removed some projects that appeared in the budget papers as a single capital item if they were an ongoing program of capital works or an aggregation of minor projects.

Selecting major projects to survey

We initially identified major projects to survey using the 2019–20 BP4 and the *2020–21 Budget Paper No. 3: Service Delivery.* After discussing our initial selection with the entities, we removed some projects that appeared in the budget papers as a single capital item if they were an ongoing program of capital works or an aggregation of minor projects.

We added some projects that were not explicitly disclosed as separate major projects in the budget papers. Appendix D lists these projects.

Appendix E lists the projects that we did not include in the survey and dashboard.

APPENDIX D Entities' project self-assessments

This appendix summarises the projects we included in this review and shows the relevant entities' self-assessments ratings. Figure D1 shows the rating definitions and Figure D2 lists all of the reviewed projects and their ratings.

FIGURE D1: Rating definitions for entities' self-assessments

Rating	Scope	Cost	Time
Red	Current approved project scope is at risk and requires action and a decision by the government	Project is likely to be more than 20 per cent over its current approved budget	Project is likely to be more than 6 months behind its current approved schedule
Amber	Scope risks are emerging but are being managed and no action or decision is required by the government at this point in time	Project is likely to be more than 11–20 per cent over its current approved budget	Project is likely to be 4–6 months behind its approved schedule
Green	Current approved project scope is clear and can be delivered within the current budget and schedule	Project is likely to be 0–10 per cent over its current approved budget	Project is likely to be 0–3 months behind its current approved schedule

Source: VAGO.

FIGURE D2: Performance self-assessment ratings for reviewed projects

	TEI Es	Estimated			
Project	(millions)	completion date	Scope	Cost	Time
Court Services Victoria					
Bendigo Law Courts Development	\$152.40	Qtr 2 2022–23			
Wyndham Law Courts Project	\$271.13	Qtr 1 2024–25			
Department of Education and Training					
Shepparton Education Plan	\$140.00	Qtr 2 2021–22			

	TEI	Estimated			Ratings	
Project	(millions)	completion date	Scope	Cost	Time	
Department of Environment, Land, Wate	r and Planning					
Melbourne Strategic Assessment (Land acquisition component)	\$1 423.00	Qtr 3 2059–60				
Department of Families, Fairness and Ho	using					
Big Housing Build	\$5 000.00	ТВС				
Building new homes to fight homelessness (statewide)	\$209.10	Qtr 2 2022–23				
Carlton Housing Redevelopment Project	\$146.57	Qtr 4 2022–23				
Heidelberg Redevelopment— 600 units/sites (Heidelberg)	\$160.00	Qtr 4 2021–22				
Public Housing Renewal Program (PHRP)—North Melbourne, Northcote and Preston sites	\$173.00	Qtr 4 2026–27				
Department of Health						
Ballarat Base Hospital Redevelopment	\$541.60	Qtr 2 2027–28				
Bass Coast Wonthaggi Hospital Expansion	\$115.00	Qtr 3 2022–23				
Building a world–class hospital for Frankston families	\$562.00	Qtr 4 2024–25				
Casey Hospital Expansion	\$139.78	Qtr 4 2019–20				
Geelong Hospital—Major Upgrade	\$118.17	Qtr 2 2017–18				
Goulburn Valley Health Redevelopment Stage 1	\$229.30	Qtr 1 2022–23				
Joan Kirner Women's and Children's Hospital Sunshine	\$280.17	Qtr 4 2020–21				
Latrobe Regional Hospital Redevelopment Stage 3A	\$217.00	Qtr 1 2023–24				
Modernisation of metropolitan Melbourne Public Sector Residential Aged Care Services Strategy: Stage 3 Kingston Project	\$134.60	Qtr 4 2024–25				
New Footscray Hospital	\$1 495.00	Qtr 1 2025–26				
Northern Hospital Inpatient Expansion Stage 2	\$162.67	Qtr 1 2021–22				
Pathway to 144 Acute Mental Health Beds	\$492.20	Qtr 3 2023–24				

	TEI	Estimated —		Ratings	
Project	(millions)	completion date	Scope	Cost	Time
Royal Victorian Eye and Ear Hospital Planning and Redevelopment	\$317.81	Qtr 4 2022–23			
Victorian Heart Hospital Project	\$564.00	Qtr 2 2022–23			
Warrnambool Base Hospital redevelopment	\$384.20	Qtr 4 2025–26			
Department of Jobs, Precincts and Regio	ons				
Geelong Convention and Exhibition Centre	\$174.00	Qtr 4 2024–25			
Melbourne Arts Precinct Transformation	\$1 500.00	Qtr 2 2029–30			
Melbourne Exhibition Centre Stage 2 Development (Southbank)	\$205.00	Qtr 1 2018–19			
Department of Justice and Community S	Safety				
Cherry Creek Youth Justice Project	\$419.65	Qtr 1 2022–23			
Chisholm Road Prison Project	\$1 118.53	Qtr 4 2021–22			
Men's Prison System Capacity—Prison Infill Expansion Program	\$798.19	Qtr 4 2022–23			
Women's Prison System Capacity	\$188.90	Qtr 2 2022–23			
Department of Transport					
Additional VLocity Trains	\$340.00	Qtr 4 2023–24			
Additional X'Trapolis Metropolitan Trains (metropolitan various)	\$103.50	Qtr 1 2020–21			
Bayside Rail Improvement Project (Frankston–Werribee Line)	\$115.00	Qtr 2 2019–20			
Car Parks for Commuters Program	\$485.62	Qtr 4 2024–25			
City Loop Fire and Safety Upgrade Stage 2 and Intruder Alarm	\$382.09	TBC			
Flinders Street Station Redevelopment	\$100.00	Qtr 2 2022–23			
Great Ocean Road Program	\$255.00	Qtr 1 2020–21			
Hall Road Upgrade Skye	\$282.50	Qtr 4 2024–25			
High Capacity Metro Trains	\$2 176.00	ТВС			
Keeping Victorians Moving	\$174.63	Qtr 1 2023–24			

TEI	Estimated		Ratings	
(millions)	completion date	Scope	Cost	Time
\$215.46	ТВС			
\$259.42	Qtr 4 2021–22			
\$224.15	ТВС			
\$794.41	Qtr 2 2023–24			
\$144.72	Qtr 4 2020–21			
\$280.00	TBC			
\$250.60	Qtr 4 2021–22			
\$1 483.29	ТВС			
\$174.64	Qtr 3 2018–19			
\$108.70	Qtr 1 2023–24			
\$804.21	Qtr 2 2019–20			
\$140.00	Qtr 2 2023–24			
\$296.03	Qtr 4 2021–22			
\$338.00	Qtr 1 2019–20			
1				
\$2 139.00	Qtr 2 2020–21			
\$205.00	Qtr 4 2018–19			
\$142.00	Qtr 4 2022–23			
\$6 550.00	Qtr 2 2025–26			
	\$215.46 \$259.42 \$224.15 \$794.41 \$144.72 \$280.00 \$250.60 \$1483.29 \$174.64 \$108.70 \$804.21 \$804.21 \$140.00 \$296.03 \$338.00 \$296.03 \$338.00 \$296.03 \$338.00	(millions) completion date \$215.46 TBC \$259.42 Qtr 4 2021–22 \$224.15 TBC \$794.41 Qtr 2 2023–24 \$144.72 Qtr 4 2020–21 \$280.00 TBC \$280.00 TBC \$280.00 Ctr 4 2021–22 \$144.72 Qtr 4 2021–22 \$1483.29 TBC \$108.70 Qtr 1 2023–24 \$108.70 Qtr 1 2023–24 \$804.21 Qtr 2 2019–20 \$144.000 Qtr 2 2023–24 \$296.03 Qtr 4 2021–22 \$140.00 Qtr 2 2023–24 \$296.03 Qtr 1 2019–20 \$338.00 Qtr 1 2019–20 \$2139.00 Qtr 2 2020–21 \$205.00 Qtr 4 2018–19 \$142.00 Qtr 4 2022–23	(millions) completion date Scope \$215.46 TBC • \$259.42 Qtr 4 2021–22 • \$224.15 TBC • \$794.41 Qtr 2 2023–24 • \$144.72 Qtr 4 2020–21 • \$280.00 TBC • \$280.00 TBC • \$250.60 Qtr 4 2021–22 • \$1483.29 TBC • \$174.64 Qtr 3 2018–19 • \$108.70 Qtr 1 2023–24 • \$804.21 Qtr 2 2023–24 • \$804.21 Qtr 2 2023–24 • \$140.00 Qtr 2 2023–24 • \$296.03 Qtr 4 2021–22 • \$338.00 Qtr 1 2019–20 • \$2139.00 Qtr 2 2020–21 • \$205.00 Qtr 4 2018–19 • \$142.00 Qtr 4 2022–23 •	IEI Estimated Scope Cost \$215.46 TBC Image: Completion date Scope Cost \$259.42 Qtr 4 2021–22 Image: Completion date Scope Cost \$224.15 TBC Image: Completion date Scope Cost \$224.15 TBC Image: Completion date Image: Completion date Image: Completion date \$794.41 Qtr 2 2023–24 Image: Completion date Image: Completion date Image: Completion date \$144.72 Qtr 4 2021–22 Image: Completion date Image: Completion date Image: Completion date \$280.00 TBC Image: Completion date Image: Completion date Image: Completion date \$148.329 TBC Image: Completion date Image: Completion date Image: Completion date \$148.329 TBC Image: Completion date Image: Completion date Image: Completion date \$148.329 TBC Image: Completion date Image: Completion date Image: Completion date \$148.00 Qtr 2 2019–20 Image: Completion date Image: Completion date Image: Completion date \$205.00 Qtr 4 2022–23

	TEI	Estimated —		Ratings	
Project	(millions)	completion date	Scope	Cost	Time
Ballarat Line Upgrade Stage 1	\$631.12	Qtr 3 2020–21			
Barwon Heads Road Upgrade (Barwon Heads)	\$365.00	Qtr 2 2023–24			
Caulfield to Dandenong conventional signalling and power infrastructure upgrade (metropolitan various)	\$608.12	ТВС			
Chandler Highway Upgrade (Alphington, Kew)	\$125.42	Qtr 2 2019–20			
Cranbourne Line Duplication planning and development (metropolitan various)	\$765.00	Qtr 2 2023–24			
Cranbourne Pakenham and Sunbury Line Upgrades	\$539.00	ТВС			
Drysdale Bypass (Drysdale)	\$117.38	Qtr 4 2019–20			
Echuca–Moama Bridge (Echuca)	\$173.25	Qtr 3 2021–22			
Frankston Line stabling (Kananook)	\$239.98	Qtr 3 2021–22			
Geelong Fast Rail	ТВС	ТВС	No self-assessments provided		ovided
Gippsland Line Upgrade Stage 1 (regional various)	\$531.36	Qtr 3 2022–23			
Hurstbridge Line Upgrade Stage 2 (metropolitan various)	\$536.99	Qtr 2 2022–23			
Hurstbridge rail line upgrade (metropolitan various)	\$135.91	Qtr 1 2018–19			
Level Crossing Removal Program (metropolitan various)	\$6 759.02	Qtr 2 2022–23			
M80 Ring Road Upgrade (North and West Metropolitan Region)	\$668.26	Qtr 3 2022–23			
M80 Ring Road upgrade Sunshine Avenue to Calder Freeway (Sunshine North)	\$293.76	Qtr 3 2018–19			
Melbourne Airport Rail	TBC	Qtr 2 2029–30	No sel	f-assessments pro	ovided
Mernda rail extension project (Mernda)	\$575.00	Qtr 1 2018–19			
Metro Tunnel Project	\$12 255.14	Qtr 2 2025–26			
Metropolitan Network Modernisation Program (metropolitan various)	\$1 392.22	Qtr 2 2022–23			
Monash Freeway upgrade —EastLink to Clyde Road (metropolitan various)	\$282.88	Qtr 1 2018–19			

	TEI	Estimated	Ratings		
Project	(millions)		Scope	Cost	Time
Monash Freeway Upgrade—Stage 2	\$1 037.85	Qtr 4 2021–22			
Mordialloc Freeway Upgrade (Braeside)	\$522.25	Qtr 2 2021–22			
Network Transition Plan—Phase A (Statewide)	\$255.84	ТВС			
New Trains for Sunbury	\$1 973.00	Qtr 1 2023–24			
North East Link	\$15 441.00	Qtr 4 2026–27			
O'Herns Road Upgrade (Epping)	\$113.72	Qtr 3 2020–21			
Plenty Road Upgrade Stage 2	\$144.19	Qtr 2 2020–21			
Princes Highway Duplication Project— Winchelsea to Colac	\$349.19	Qtr 2 2019–20			
Princes Highway East—Duplication Stage 3	\$236.43	Qtr 4 2023–24			
Princes Highway East—Traralgon to Sale Duplication (regional various)	\$259.07	Qtr 2 2018–19			
Shepparton Corridor Upgrade— Stage 2	\$314.12	Qtr 3 2022–23			
Shepparton Rail Line Upgrade Stage 3	\$400.00	ТВС	No self-assessments provided		
Streamlining Hoddle Street (Richmond)	\$112.53	Qtr 4 2018–19			
Suburban Roads Upgrade—Northern Roads Upgrade and South Eastern Roads Upgrade (metropolitan)	\$2 208.94	Qtr 2 2025–26			
Thompsons Road duplication (Lyndhurst)	\$123.24	Qtr 4 2018–19			
Warrnambool Line Upgrade (regional various) Stage 1	\$348.00	Qtr 1 2022–23			
Warrnambool Rail Line Upgrade Stage 2	\$260.00	ТВС	No self-assessments provided		ovided
Waurn Ponds Track Duplication Stage 2	\$899.20	Qtr 1 2024–25			
West Gate Tunnel Project	\$6 700.00	ТВС			
Western Highway duplication—Ballarat to Stawell (regional various)	\$656.36	Qtr 2 2021–22			
Western Roads Upgrade (Metropolitan Various)	\$986.81	Qtr 4 2020–21			
Wyndham Vale Stabling Yard	\$164.26	ТВС			

	TEI	Estimated	Ratings		
Project	(millions)		Scope	Cost	Time
Yan Yean Road duplication—Stage 1 (Plenty)	\$125.96	Qtr 1 2019–20			
Melbourne Water Corporation					
Hobsons Bay Main (HBM) Yarra Crossing Duplication	\$180.00	Qtr 4 2027–28			
WTP 55E ASP Upgrade	\$244.00	Qtr 2 2024–25			
WTP Primary Treatment Augmentation	\$384.00	Qtr 4 2024–25			
WTP Treatment Capacity Increase	\$213.00	Qtr 4 2018–19			
Yan Yean to Bald Hill Pipeline	\$113.00	Qtr 3 2023–24			
South East Water Corporation					
Boneo Water Recycling Plant Stage 4 upgrade	\$131.00	Qtr 2 2021–22			
Suburban Rail Loop Authority					
Suburban Rail Loop—Initial and Early Works (\$2.2B)	\$2 200.00	Qtr 3 2024–25			

Source: VAGO.

APPENDIX E Major BP4 capital investments not included in this review

Figure E1 lists the major capital investments from the 2019–20 BP4 and 2020–21 Budget Paper No.3: Service Delivery that we did not include in this review.

We did not include them because they were either aggregates of multiple projects (with each sub project having a TEI of less than \$100 million) or they were capital grants funds that had not yet been allocated to any particular project.

Major capital investment	TEI (millions)
Barwon Region Water Corporation	
Other works and services—corporate (regional various)	\$223.11
Sewer collection—main sewers (regional various)	\$100.49
Sewer collection—reticulation and other works (regional various)	\$133.31
Sewer collection—water reclamation and disposal (regional various)	\$115.09
Water supply—reticulation systems (regional various)	\$145.67
Water supply—transfer and major distribution systems (regional various)	\$150.91
Department of Education and Training	
Relocatable Buildings Program—providing relocatable buildings to meet growing demand (statewide)	\$101.27
TAFE Rescue Fund 2015–16 (statewide)	\$100.00
TAFE Facilities Modernisation Program	\$120.43
Building Better TAFEs Fund	\$100.10
Land acquisition	\$147.30
Land acquisition 2016–17 (statewide)	\$117.00
Land acquisition 2018–19 (statewide)	\$296.55

FIGURE E1: Major capital investments not included in this review

Major capital investment	TEI (millions)
New school construction (statewide) to open in 2020 (additional works)	\$624.83
New schools construction	\$122.40
Ready for school: kinder for every three-year-old—funding for facilities to support three-year-old kinder programs (statewide)	\$282.97
Department of Health and Human Services*	
Regional Health Infrastructure Fund	\$120.00
Regional Health Infrastructure Fund (regional various)	\$250.00
Metropolitan Health Infrastructure Fund	\$200.00
More help for Victorian mums and dads	\$123.00
Guaranteeing future energy supply	\$160.00
Department of Justice and Community Safety	
Public Safety—Police Response	\$121.96
Community Safety Statement	\$327.56
Prison capacity expansion	\$124.36
Department of Transport	
Continuing Towards Zero	\$237.20
Dandenong Corridor Readiness Works	\$276.50
Major Periodic Maintenance on the Regional Rail Network	\$287.91
Metropolitan Rail Infrastructure Renewal	\$1 625.08
Metropolitan road and intersection upgrades	\$117.00
Metropolitan and regional restoration and maintenance (statewide)	\$194.64
Optimising transport network performance—congestion package	\$102.54
Regional rail sustainability	\$105.60
Road Safety Strategy 2013-22	\$629.55
Road Safety Towards Zero	\$292.86
Department of Treasury and Finance	
Big Housing Build: Victorian Homebuyer Fund	\$500.00
Melbourne Water Corporation	
Drainage and flood projects (statewide)	\$103.68
Drainage and flood projects (statewide)	\$335.64
Eastern treatment plant projects (Bangholme)	\$304.28
Eastern treatment plant projects (Bangholme)	\$530.01
Land development projects (statewide)	\$371.94
Land development projects (statewide)	\$828.19

Major capital investment	TEI (millions)
Sewerage transfer projects (statewide)	\$562.25
Sewerage transfer projects (statewide)	\$351.43
Water production and storage projects (statewide)	\$204.37
Water production and storage projects (statewide)	\$160.74
Water quality projects (statewide)	\$118.14
Water quality projects (statewide)	\$121.10
Water transfer projects (statewide)	\$510.30
Water transfer projects (statewide)	\$367.73
Waterways condition projects (statewide)	\$172.33
Waterways stormwater quality projects (statewide)	\$187.78
Western treatment plant projects (Werribee)	\$555.76
Western treatment plant projects (Werribee)	\$650.90
South East Water Corporation	
Sewer growth—City of Casey (Casey)	\$158.16
Sewer reliability—other (metropolitan various)	\$146.53
Water reliability—other (metropolitan various)	\$190.09
Yarra Valley Water Corporation	
Community sewerage (metropolitan various)	\$114.20
Sewer growth (Craigieburn/ Mickleham/Kalkallo/Donnybrook)	\$175.29
Water reticulation main renewals (metropolitan various)	\$126.02

*Note: The Department of Health and Human Services is now the Department of Families, Fairness and Housing and the Department of Health.

Source: VAGO.

APPENDIX F Water entities' major project disclosures in the BP4

Water entities are required to seek the Treasurer's approval for large capital infrastructure projects if they meet certain cost thresholds that DTF prescribes for them. If a project meets any of these cost thresholds, the entity must produce a business case and disclose it in the BP4.

Figure F1 shows that while six of the eight water sector projects we surveyed either had a business case or were developing one, these projects were not individually disclosed in the BP4.

DTF approval threshold **Disclosed** in Water entity Project name **TEI** (millions) (millions) 2019-20 BP4? **Business case?** \$80.00 + \checkmark Greater Western Werribee West growth works \$181.00 \checkmark Water Corporation Goulburn-Murray **Connections Project** \$1 099.99 Not \checkmark \checkmark Rural Water applicable*. Corporation Melbourne Water HBM Yarra Crossing \checkmark \$180.00 \$100.00 + ~ Corporation duplication WTP 55E ASP Upgrade \$213.00 \$100.00 + ~ In development WTP Primary Treatment \$384.00 \$100.00 + In development ~ Augmentation ٨ \checkmark WTP Treatment Capacity \$213.00 \$100.00 +Increase Yan Yean to Bald Hill Pipeline \$113.00 \$100.00 + In development ~ South East Water \checkmark Boneo Water Recycling Plant \$131.00 \$80.00 + Partially Corporation Stage 4 Upgrade

FIGURE F1: Water sector projects' TEIs, approval thresholds, BP4 disclosures and business case statuses in 2019-20

* The government funded this project directly through the state budget process.

~ Business cases were not approved before the 2019–20 BP4 was published.

^ This project was aggregated into the 'Western Treatment Plant Projects' budget submission for 2019-20.

DTF told us that they expect water entities to individually disclose each project that the Treasurer approves. However, we note that this did not occur in the 2019–20 BP4 for six of the eight major projects in the water sector that we examined due to timing of business case approvals and aggregation of major projects into programs.

Figure F2 discusses some examples of the inconsistencies we found in water entities' disclosures.

FIGURE F2: How water entities disclose major projects

Water entities have many lower value, interrelated projects. In the BP4, disclosed program items can have from 10 to 60 smaller projects included within their TEI. The TEI for these smaller projects is usually less than \$5 million.

During the scoping of this review, we identified 33 major projects (worth \$100 million or more) across six water entities, using the information available in the 2019–20 BP4.

After discussions with DTF and the relevant water entities, we found that a number of these projects were yearly programs funded from regulated water tariff revenue rather than individual projects. As a result, we reduced our list to eight projects across four water entities.

For example, we identified that the six Barwon Region Water Corporation projects disclosed as \$100 million or more in the budget papers are ongoing works programs made up of 20 to 60 smaller-value projects. The TEIs of these smaller projects range from \$30 000 to \$80 million.

We noted a similar situation for Yarra Valley Water Corporation. The three programs that this entity disclosed in the budget papers had 15 to 60 smaller projects within them.

South East Water Corporation had four major projects according to the 2019–20 BP4. However, we found that only one was a major project (the 'Sewer System Growth—Boneo sewage treatment plant stage 4 upgrade' project).

South East Water Corporation did not explicitly disclose this project in the BP4. Instead, it included the project, which was valued at \$126 million, in an aggregated program of nine projects with a total TEI of \$136.83 million.

Using the budget papers, we noted that Melbourne Water Corporation was delivering 18 major projects in 2019–20. However, after discussions with Melbourne Water Corporation, we found that it was only delivering five major projects at the time of our survey. None of these projects are specifically disclosed in the 2019–20 BP4 or obviously part of the 18 major projects we initially identified. Melbourne Water told us that four were due to timing differences between business case approval and the BP4 publication dates, with the fifth project reported at an aggregate level.

Two of the 33 water sector projects that we first identified as major projects were disclosed as individual projects in the 2019–20 BP4 — Goulburn–Murray Water's Connections Project and Greater Western Water's Werribee West Growth Works.

The Victorian and Australian governments jointly fund the Connections Project. This makes it distinct from most water sector projects that water entities fund from the collection of regulated water charges. The Greater Western Water project is now complete.

Source: VAGO.

During this review, we also found that water entities' project reporting approach makes the aggregate TEI of their disclosed work programs grow and shrink each year if they add or remove projects.

This reporting approach makes it impossible for an external user of public data to track their performance against an aggregated budget item each year.

We also found that water entities are more likely to disclose completed projects as single projects rather than aggregated projects. This is because not all projects within a works program finish at the same time.

This means that the most accurate public reporting on water projects only occurs when they are practically completed. This makes it impossible for Parliament to monitor their performance, even retrospectively, because they cannot check a previous budget for any initial TEI spend targets or estimated completion dates.

When major projects are aggregated into programs, there is no way of knowing their start date, estimated cost and estimated end date. Without this information, it is impossible to monitor their performance using publicly reported data.

APPENDIX G Data sources used in this review

The table on the next page lists all the responses for our survey of entities in relation to their major projects. For the purposes of space, we have abbreviated the questions asked in the survey. You can download the full data set, including the full questions, at <u>https://www.audit.vic.gov.au/report/major-projects-performance</u>.

The table also uses abbreviations for the questions we have asked, which Figure G1 lists.

FIGURE G1: Acronyms and abbreviations

Appendix G acronyms and abbreviations		
BMP	Benefits Management Plan	
BP4	Budget Paper No. 4: State Capital Program	
Est.	Estimate	
ETE	Estimated total expenditure	
FY	Financial year	
HVHR	High Value High Risk	
ILM	Investment Logic Map	
Metro	Metropolitan	
N/A	Not applicable	
PAR	Project Assurance Review	
PMM	Project Management Method	
Qtr	Financial quarter	
Reg	Regional	
SA	Self-assessment	

DTF told us that they expect water entities to individually disclose each project that the Treasurer approves. However, we note that this did not occur in the 2019–20 BP4 for six of the eight major projects in the water sector that we examined due to timing of business case approvals and aggregation of major projects into programs.

Figure F2 discusses some examples of the inconsistencies we found in water entities' disclosures.

FIGURE F2: How water entities disclose major projects

Water entities have many lower value, interrelated projects. In the BP4, disclosed program items can have from 10 to 60 smaller projects included within their TEI. The TEI for these smaller projects is usually less than \$5 million.

During the scoping of this review, we identified 33 major projects (worth \$100 million or more) across six water entities, using the information available in the 2019–20 BP4.

After discussions with DTF and the relevant water entities, we found that a number of these projects were yearly programs funded from regulated water tariff revenue rather than individual projects. As a result, we reduced our list to eight projects across four water entities.

For example, we identified that the six Barwon Region Water Corporation projects disclosed as \$100 million or more in the budget papers are ongoing works programs made up of 20 to 60 smaller-value projects. The TEIs of these smaller projects range from \$30 000 to \$80 million.

We noted a similar situation for Yarra Valley Water Corporation. The three programs that this entity disclosed in the budget papers had 15 to 60 smaller projects within them.

South East Water Corporation had four major projects according to the 2019–20 BP4. However, we found that only one was a major project (the 'Sewer System Growth—Boneo sewage treatment plant stage 4 upgrade' project).

South East Water Corporation did not explicitly disclose this project in the BP4. Instead, it included the project, which was valued at \$126 million, in an aggregated program of nine projects with a total TEI of \$136.83 million.

Using the budget papers, we noted that Melbourne Water Corporation was delivering 18 major projects in 2019–20. However, after discussions with Melbourne Water Corporation, we found that it was only delivering five major projects at the time of our survey. None of these projects are specifically disclosed in the 2019–20 BP4 or obviously part of the 18 major projects we initially identified. Melbourne Water told us that four were due to timing differences between business case approval and the BP4 publication dates, with the fifth project reported at an aggregate level.

Two of the 33 water sector projects that we first identified as major projects were disclosed as individual projects in the 2019–20 BP4 — Goulburn–Murray Water's Connections Project and Greater Western Water's Werribee West Growth Works.

The Victorian and Australian governments jointly fund the Connections Project. This makes it distinct from most water sector projects that water entities fund from the collection of regulated water charges. The Greater Western Water project is now complete.

Source: VAGO.

During this review, we also found that water entities' project reporting approach makes the aggregate TEI of their disclosed work programs grow and shrink each year if they add or remove projects.

This reporting approach makes it impossible for an external user of public data to track their performance against an aggregated budget item each year.

We also found that water entities are more likely to disclose completed projects as single projects rather than aggregated projects. This is because not all projects within a works program finish at the same time.

This means that the most accurate public reporting on water projects only occurs when they are practically completed. This makes it impossible for Parliament to monitor their performance, even retrospectively, because they cannot check a previous budget for any initial TEI spend targets or estimated completion dates.

When major projects are aggregated into programs, there is no way of knowing their start date, estimated cost and estimated end date. Without this information, it is impossible to monitor their performance using publicly reported data.

APPENDIX G Data sources used in this review

The table on the next page lists all the responses for our survey of entities in relation to their major projects. For the purposes of space, we have abbreviated the questions asked in the survey. You can download the full data set, including the full questions, at <u>https://www.audit.vic.gov.au/report/major-projects-performance</u>.

The table also uses abbreviations for the questions we have asked, which Figure G1 lists.

FIGURE G1: Acronyms and abbreviations

Appendix G ac	ronyms and abbreviations
BMP	Benefits Management Plan
BP4	Budget Paper No. 4: State Capital Program
Est.	Estimate
ETE	Estimated total expenditure
FY	Financial year
HVHR	High Value High Risk
ILM	Investment Logic Map
Metro	Metropolitan
N/A	Not applicable
PAR	Project Assurance Review
PMM	Project Management Method
Qtr	Financial quarter
Reg	Regional
SA	Self-assessment

Appendix G acronyms and abbreviations

Π			ee, East ere, Latrobe ton Shire				
	Gi pps land		er Baw Bwithe, bast Gippdand Stive, Latrobe Orty, Wellington Shire City				
	Anne		Benalla Rural City, Greater E Shepparton City, Indigo Shia, Mitchell Shia, Stathboge Shie, Wangarath Runal City, City of Woobriga				
nment Areas	oddon fAtilee		City of Cireater feroligo. Campage Shire, Central Godffelds Shire, Gonorowing Shire, Mauchon Ranges Shire, Mount Alexander Shire, Swan Hill Runal City.				
Relevant Local Government Areas	astern Metro	atomicals, funda transingham, Maracondah, Kanadah, Whiterhond, Yaria angins		condian fator. Herodof Menañ, Meterhorar, tra a larges			
-	a segion/s	espon, activ retropolation of espon, activ hand were espon, tooth and were retropolition region is	North and west met copolitan region, Es aveon-souch wester in region, Copolen di region, region, Loddon Mallee region, Loddon Mallee region, Loddon Mallee	eigen, seine resolution in eigen sollten in eigen, such auf weiter in region, bacht an deut red copolition region red copolition ang con	ooder a reduc	wet to post and west wet to post an and acro. Gan plants region	la numonocotti wette in
	diess R		2202022		1 Drummond 20 K Balant Contral VIC 3350	2 2 0	
	of Street ad	2	z	es, there are addresses addresses	tes, there 6 a sing it soldread	2	Yes, there are addresses
H	Current Metrof Stage Reg2	de levels y	delivery Reg	Posts- Matri Postsain Completion	Pre-tander Reg Industry angagement	completion les	proposal proposal
H		MTA Propert Ind	5	Construction Post munigements price rest hobology construction		Presponse, per Prese Reformation International International	DIT Req Investment pro- Infectie Fransework
H	Procure.	Mance Mi ontracting r/a	_	Construct Con Only na na	TBA three Cor stages to be me procured Dri Gui	Contracting Res Res Fra	Program D11 Delivery Inn- Approach Infe Fra
H	Pi Bi	20 Turbout	arsport	00 00 00 00 00	result and 10 hours of 24 hour	iareport al	noquasi D
	Comfractor 56	All and a late in region in the constraint of th	ب	To not point function fluctuation of the second materials of the second materi		1	To Clune calls for the former of the compared
	Entity	artis	12	a 4		a	MIA, T WKRA46 P IDoTI
Business case		A understance (Str. 19) 75 2023 (Str. 19) and the structure demonstrate the systematic structure structure structure structure structure structure structure structure structure to systematic structure structure structure to structure struc		Much a finally was a suit of 2016-2019 9.44444 anounce media	-		
Busi	Arne	2	9.	nt the second se	×	A Sum	kion 4
	Sheri descripten	Nerveal of a reditional 13 (to the applicable field Account Sangacable and ungertable field usamp).	The sports are some an over the first some start first time source by definent by an evolution, an endown and they are bandwidding are that the consign of a the boolding area that an engles, found to with used monover the server whole, and requerts on the agreent can whench.	The goard which for such could call that and defaults and end depauts on the such and and and a could be an and a could be a could be a could be and a could be and a could be a could	The statistic the second calculation can appear apply applications and much the high second and remain the high second and remain and the second calculation of the second cal	In the instant of the United State and an electric state and an electric state and an electric state and a state a	The thermore the local grade and the provest the advances predictions (The dispectations project extend advances) and the project hermory model. The project will be advanced the project will be advances of the project will advance advances and the project will be advances and the advances and the project will be advances and the advances advance advances and the advances advance
H	Name HVHR change??	×	z	<u>z</u>	 х	*	*
Project		In y 20, 20, 20, 20, 20, 20, 20, 20, 20, 20,	udditional v Locity Trains	addites all Virtual second and the s	In the case of the	N The state of the	Its more hereads faced long radee IN

						die Binee			
	psiend					Baw Baw Shirk, East Giopath Shrw, Latobe City, South Oppiand Shire, Wellington Shire			
	đip					nalla Rural Baa sparton Gip J. Mansfeld City Ine. Morea We Mee. J.			
	Hume					Alyone Shine, Benollis Rucal Bo Citry, Carater Sheppinon Gu Citry, Iodigo Shine, Mohan Mad Shine, Mutchall Shine, Mohan Shine, Lowang Shine, Vavagarata Rual Citry, Citry of Woodbriga			
cas	*		of Graster Rendigo			Carteshe Shre, Cartai Z Coditeta Shre, Cartai Z Goditeta Shre, C Harandor Shre, S Malan Shage Shre, S Malan Shre, Suan H Huai Cay			
ernment Ar	Loddon Mail		टांग्रे वर्ग दाल्डा ह			Campaspe 31 Campaspe 31 a Gammwara a Mhacadon Ra Mildura fura Alexander Sh Rural City			
Relevant Local Government Areas	etio					n Beoondan, Ince. A Manangban, Marcondah, Go Monech, Mintchose, Yana G Ranges M M M			
Relevar	Eastern M	tee tee				ern Booonda oth Mannegh Monsh's Ranges Ranges		ç	Monach
	2	North a colonest coordina negon, South neuropolana negon neuropolana negon	. Mili ke region	Mon the and west west sopolition region	-couth western	Gamparis region. Jaster in Br met sopilar an egon. Jaoth M and west and sopilar an egon. Jaoth M region, Banwareadh an westan ang Januan Cappaland region. June region. Loobbo Mallee region. Loobbo Mallee	North and west	met lopolits n region	tattern metropolitan esgon, South metropolitan esgon
+	Shorts	North a met cope met cope	Loddon	1	3.5. Bankon 48jon	Glampe net op and wester wester Cippsia egun		South	181600 19200
	et address		tes.there iss sarright hangevers address to broligo societies	Vas. there 85-99 failt to a single froad, address fronturary	Yes, there 81 Ry re 51, is a single Gaelong VIC address 32200	Yes, there are wuitple addresses	Yes, there are multiple oddresses	Yes, there b2-70 fargan is a single Dr. Renwick address VIC 3006	
1	Met Io/ Reg?	Metro	Reg	Metro	192 - 192 192	23 Altern 24 Alterna 24 A	Matto Yes are are add	Metro	N
	Current stage	Post- postral completion	Contact regonation	In Selfeery	10.4 (v. 4	t indeferery	tt in skilvery	Post- practical completion	a Indelivery
	Vidd		i Project Danzigement Execution Protei	Construction management met hodology, prevelopment Gueltines & VHB.A. PARD PARI	DVS Project Management nt, framework & Policies	d Agency's own Quality Management System documents	ant Agencys'own t Quality Management System	waterfail	MTIA Project 8 Management Tranework Tranework
_	Procure.		y Construct	and Public Private Partnacting	port baily Contractor Managing Contract	d Designand Construct	Agreement Agreement	d Public Prinate Purtneship	Allance Manuel Montacting M
+	Sector	the Transport sects inter at 2		health human pervoe	Culture, sport and comreunity	Health and human services	health human service	Health and human services	Tansport
	tor	Muth Methor Lease Jae the englect by continue englect by continue accention and the properties accention and the properties accention and the properties Properties of the properties of the properties of the properties of the properties of the sector dealer and contruction contractors to damy out these works.	MMM tender approvals in program	rary Health Corsortum	8	a cus builders from parel	Property Australia forwer) Lustrala nd Carrhon Phy Ltd	rnary Health	and the seand the
+			MNK Ter program	Planary	Di Pfi	Various	r Proper	Plenary	MTIG, LYRP Ice rolles
	Entity	with bot userment program	ð	8	DV, D	5	¥8	ă	opolitan MITA case to di the cope Isse the line
		nt sity included fing stock proc rt of the lager, rt of the lager,							ubmitteda Met anary buziness t, which include ling within its a 16 State Budge ion to upgrade ling on the rail
case	ski natio n	the second and processive fundamental for the second and the second and the second and the second and the large is rough and of the large is provided and the large is provide							The properties of the properti
Business case	ta avia	>	*	>	>	~	r an É	~	r 2 4 5 5 - 5 3 5
		rinal of ding improved ston - wernbee	hearing scores, specialist count and 's. for the	points of sure (south backs). The prior isoftwarding and approval of prior isoftwarding and approval of	operating and	e from family sequential	ars 7.5 hoctare molubi 192 unit part mints and three connum	es and a new	Metro Train
		setton fot the armal of and thesis, providing improved as on the Iranitson- Verinbe as and two pattions althy 2004; Oktoben	our coms, two the full sure of XI. results for us and drug reate afe environment	a ponts of care , prior to fundin	a ny prove user e s to cultural fac lacitați 5 orgonn	Nuclorians escal ng Isaliwat, Pa n these areas, a	dervelopment sy we inneurt so de anately-couned a public parts ano	operating theat	He Hero Tain
		roed 5 May 2013 in prepa nprove safety r XTrajolis trans. trans r XTrajolis trans to oper r XTrajolis trans to oper and tachte marker 204 pisaengerineather pi	rooms to nine c statomal curver of Vectore, Voc effecteds a s n.	a business care	and fourthear to munity with accel diministrate the	s to help more to built in Geelo is insufficient i of vectoria.	ict tenance. The the Vectorian Go rds, over 840 pr inds, four and sales.	with four new or lot beds if sec	bor, as part of t
		mounced's Ma is to improve si play the status tallow X'trapol tallow range a n	sert four court a ruth par sole County Court th bases mont cent no court th est on the sego	Hwith a capacit	ker new/enha y for the comm create jobs, an	using propertie unperties will b and allower all ad will cover all	ousing for pub investment by 1 using a partment is independent is nerated from Li	oom for anoth	auto guora por
		ect I Brith was a com 2015. Installed to dis installed to dis in relia brifly, and chas rateed phil	on from the cu this will prove (c) 5 supreme and unt. man frait has economic impo	as funding for o	e nt a mus to del vability/lave nt uttural precinct,	o new public he a. These new p coal governmer ing followed a	better quality i million capteal ib new social ho (care beck, JB1 inst revenue ge	new eight store fra betis, with	ue along the D
		Trapolas trans froj upg nadas upg nadas cucunt televisio arropove tra to impove tra des at herwport s fryh teaders uptes and addin	unts will trained biological sector of the data of inner, isolation growal access to sittlee social and	util aplace the	ge 3 rolievelop stor, enhancel ate Geelong is c	to deliver Loc infe on the street of white house spond them is b	proyect provides involves S146.4 or the m with 22 inding 1.102 agec intelly offset age	a will bring 96 e	wer offrætruct
	ndto	(c) control in the improvementation was answered by weight in preparation for the annu dot behavior, and the exercise transition and the preparation for the annu dot in the exercise the exercise transition in the exercise transition in the exercise transition and the exercise of the control exercise transition in the exercise transition in the exercise transition of the control exercise transition in the exercise transition in the exercise transition and the exercise transition and the exercise transition in the exercise transition in the exercise transition of the exercise transition in the exercise transition in the exercise transition in the exercise transition is upped to import the exercise transition in the exercise transition in the exercise transition in the exercise transition is and the extra transition in the exercise transition is and exercise transition in the exercise transition is and the extra transition in the exercise transition. We inter- ted transition is a set of exercise transition in the exercise transition is a set of the exercise transition of the exercise transition is a set of the exercise transition is a set of the exercise transition of the exercise transition is a set of the exercise transition is a set of the exercise transition. The exercise transition is a set of the ex	The arring begins uncounted interfaction that uncompares the accouncement to what approximates and the careform (and the approximates and the careform) and the approximates and the careform (and the approximates and the approximates) and the approximates and the approximate and the approximates and the	in the concern recently in space and example to provide the concern and the transmission of transmission of the transmission of transmission of the transmission of transmissi	The body part of the character and the character and the character character and the	The effect contenties of the Loren can find the end provides the function end could be functioned and the function of the end of the	The claim endower regard state and how the other the state house it is a devoted approx 1 heurist where size. The poster moves 1344 a mbound part is regarded by the bound in the state constraint part and application that we experiment approxes the state bound part and properties proved in the part of the state application app	Photecon-bound or equivalent control of the second second or and the second second of new ungery second-order. This will break the set with conflict a order is head in regiment.	stages of stages and power of ant under short the foreign on the control of an and of a port of the short power.
	e Short descrip	SLOO million lasyoda R The publication are effit manual the publication are effit manual the publication of earlies at 20 million installation of earlies at 20 million installation of earlies at 20 million and 20 million are another accent and an are another accent house: a sheat another accent house: a sheat another accent house: a sheat another accent and a sheat another another another another accent and a sheat another	The exerting two readances serveds, ser served the rock contreamity, c	The new foot project a more the business.	The Gae long, provide for a needb of hire maintenance	The sia budg violence, hon Mairibyrioso approach to	The Carlton s over three an in walk-up es complements contries. Proy	The Cauley Ho surgary racor	Lingsade of si INCIATI proje
	Name HVHR change? ?	N N	z	A M	>	2	N	N.A.	>
		rement project	5 Develo parent	i st d	n	ewide) ewide	1961 - 246	nsion	Cauffeld to Danderong conventions (gealling and power lift fast turk use loggede (awarts potten variou
Project		angelak Redi Neyrones Pr	adigo Law Courts Develo	aww Footscray Hosp ha	eeleng Aris Centre Stage 3	bul kil ng new ho mes to fight bomelessness (statewide)	Gar Bon redevelop ment - 2.16 un 15/31 tes	Caley Hospital Espanoion	field to Dander entional signal structure upgra tio politan vario
Pro	Manak	(Francisco)	Berx	Verv	Gee	Poul k	Cart	Citte	Caul conv Infra (met

tutut				-			-	-							
Project	╞		business case	┢		ľ	+		-			KEIEVANT LOCAL	Kelevant Local Government Areas		
Name Chang	Name HVHR change? ?	at Botordaectyten yne	Esplanation E	ntity Gontr	to htt act of	Prov Sector men	Procure. Rethod	Current stage	nt Metro/ Reg?	Street address	sju ci Bee	Eastern Merro	Lookion Mailee	Hume	Gippsiand
Consider rightway lagrade (Alphingen, Kwei)	2	The chandler registion predict availability and the rest regist of 13 standard built ways for a function of the mean of the me	355	. # E				603	ost- Metto Asteal Smpleton	z	Next the activents rest topolitan region	uqa			
Odstolin Road Place Place	ح		6	10thin		Institut and May erresterry Con services	Managing Deparation Lusition Contract Justice Safety Mana Franking Safety Safety Autho	nd nd nty nty nty nty y	here in the level of the level	ves, there 5-75 to a single. Che address Roa- VIC	5-75 Barwoneao Cheholw eegon VIC 9212 VIC 9212	and the second three second to the second to			
Chy use if the vision state, Ungrade IAA Stepe 2 and Infrader State	Y		3	MTIA The P Beeks Reeso Projection addre addre South 5y Pro 5y Pro	The Project is being developed by Level Cosing developed Depict LinkPas Project conner and a Target Outun of Tox Tox will be addressed by Their millight Southern Program Allance SPA Windle Channel absold Project Conner absold contract award	ia report	Mance Mybrid Confracting		Metro	z	South met spoktan neg Muth ad Wast met opplikan negou Eaterin met opplikan segon	Auch Markensbillum region. (Aucounder Monde). Auch Markenst Reconstruction region. (Mindonst, Yuna Barget, Bieteria mitropoletan espon	h anges.		
Bouldaum Muniny Walker Connections Project	<u>ح</u>	The chard concentration is a station water of the utuate point, with closest upper logication composed of 11.0.0. Months there analogization were to 11.0.0. Months there and opportant were the cuality of the concentration about the sector and the cuality of 10.0.0. Months the concentration for the cuality of the cuality of the cuality of the cuality of the cuality of 10.0.0. Months and a subject to possible an equation were and 10.0.0. Months of the annotant of the cuality of the 10.0.0.0. Months and a subject to be and cuality of the cuality of the cuality of the cuality of the 10.0.0.0.0.0.0.0.0.0.0.0.0.0.0.0.0.0.0.	9 A E V		and rohn Holls ind Group	Water Constru and Constru Supply Bany Contrav Involve	Construct Princ22 Only Design Proyect Only Design Proyect Annager Construct, Booly of Supply only, Inconfield Baily Inconference Incolvement	10 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	ost- feg astral onpletion	z	Huwe argon, Loddon Kalles ragon	an coordian	Bubble Stim Comparing Structure Structure Structure Structure Structure Structure Buai City	Greater Sheepon for Chy. Mona Shee, Strattboge Stee	
pienting man diversion prime prime diversion primeric (metro politarin vari local)	× v	Duplication of approximately, blind fits the mere in the defining and C whole me, then defining the station in	2	MTet, LORP McCo	Micconel towell tweet and lang Chourte (st Pal	Tiansport Alla	Allance Mito Contracting Inhina Inhina	Mit the Project In definition age means friended	hetro	z	Southmen	outh meropolish region			
Condense Patanova and Surbury Line Upg aides	2	loges of the grant of the and power within table the bird of the fully control factory controls. It part of the fully in the power free to an indicate the power of the power free to an indicate the power of the power free to an indicate the power of th	2.5	and RPV and RPV	undlease and Cr8	Transport Mile	Allance Mitter Contracting frame	MITA Project Indell Na nagement Framework	ndelleery Metro	z	South met	buth metopolitan ingon			
Dryzdele Dynas (Dryzdele) IAA	Y .	Processed for the problem sense through the construction of the problem sense that with the construction of the problem sense through the problem sense that the problem sense that the problem sense through the problem sense	235	MTM, Decre Victoads Inow Doff	7	Taraport Con	Designand DTF Construct Infective Infective framework	~ ~	est val extual onplation	z	Ra Muonuco	Ba www.necouth.wenterin			

	al postan di					
	Hume					
	rinnent Areas Louion Italiee	Carl spice				
	REIEVANT LOCAI GOVERTIMENT A/CAS Estam Metio					
	sind Sea Beach	noodon haller ergenn	North an diffused metapolatina neg sua	South met coolitan region	Ba won-south western #gon	Ba won≤outh western
	f Stores addiness	us. There are a subject of the subje	exather converter states however above and the second metal and the second second metal and the second second second metal second second second second second second metal second second second second second second second second metal second second second second second second second second second second second second second second second second	Z	Yes, there bo - 94 to a crogle freezem address Gaeth foad Gaethong	Yes, there is leafenne St. e a single Geslong VIC address 3220
	Current Merro/ store Roe?	in de Inerry	No in Praceat Andreas	nt Indeliventy Metro	Pré- 1945 procutatione de la g	Post- Reg proctoual completion
-	Procure. Detroite		8 + w	Allance Mith Project Contracting Management Iranework	Beegnand Dw Pwoo Construct methodologies	Construct Construct
	Sector	the port	ele port	Tarreport		Health and human services
	Contractor	in the second could are a second area in the second toward in the second		P lendlese Accons	Not yet appointed	Kane Constructions
\mid	Entity	MIR. Vacation Invariant Anna Vacation Bang 4 Historian Bang 4 Historian Ba	Do 1 Please Do VII The Pleas Please Please Please Pleas Please Please Please Please Please Pl	MAT 64, LUORP	10 ¥10	č
	business case Publication Pyte Explanation					
	ber dasereblen	The second discretion is noticed, the second mode of inglines at the second discretion is the second discretion at the	The Massian attemption detectionment of the thorspectra of the Massian attemption of the Ma	Development of new taxation in Burlier at Rouncode.	The work design the contract under SIGN call of 1.1 YOO sparse and a multipropose again with montext Y 1.000 phrame-panets in outstand starts. The point full model public ratio in reportents in the vursing of SIC (finded 9.4 Cound contruction of 5.9 million).	The device the second mean upgrate indicates the state water and a mean end of the second mean and the view of the second se
	Name HVHR Change? 2		2	×	≻ ¶2	N 99966
	PT OPE CL	for here a leave a light (Churce)	Province Large Annual Province Province Annual Province Province Annual Province A Province Annual Province An	Frie nAsson ni Line. stab ling (Kei ma noo kj	Generation Convertion and Exhibition Constre	Geeleng Hospital - Mapit Upgrade

		dippsiend Gippsiend	е U	Greater / Shepparton City								
	Relevant Local Government Areas	Loddon Frailee				e. Konsch 18 Runges,						er, La consisti, crise, Yana
	Relevant Is	S Eastern Metro	oppahraf region	uoße	position regions	agon, Netholarkan Kooronda, Junou, Agon, Neth Javan Maran Moranda ere opolitan agon, Sath Marandah Anaka Marandah Juna Kanga, Sath Marandah Marandah Juna Kanga,	North and west met capolita n riegion	uth mer coordian migron	North a nd west met opolita n iegion	North and west wet opplitan region	Month and west met opolitan region	testern netropolitan Boroondara, Knox, esgon, South manuropolitan Manarughan Maxoondah, esgon, North and west Monach, Whitehore, Yarra metropolitan esgon Ranges
		St teet address		Yes, there Gahar St. Hurve region is a single She poertion address	Ves, there such the wurkple addresses	Yes, there hort sea single Methourne - ergon, h addres, Spottwood metiopo metiopo		South me ave millinge addreade addreade	N Nuctha Metropo	N Northa Motha	Yes, there 1.76 fur long North an to a angle Road St eddress Albens	N Eastern region.: region.1
		Current Merro/ Stage Rag?	Indelivery leg	Construction Indelheery Reg management methodoksys Privis Capital Divis Capital Divis Capital Divis B	Pre- procurement	voterfall Passible, Metro Study/Plann rg	Agencys own Indelneny Metro Quality Managenent documents	Projekt Iodekwery Metto Rosson Prosededs Preteori	MTA Project Indelivery Metro Nanagement Framework	MTM Proyect Practical Metro Management completion Framework	In delivery Metro	Mitta Project Indelkery Metro Management Franework
		Procure. Sector method	Transport Allance Contracting	Health and Managing Con humain Contract mar services Detri	Tarizent beganard hyb construct Pogram Approach	Water Designand Work Construct	Health and Construction Age human Supplar Qua services Register and Mai Panel Design docu and Design docu	0	Transport Allance MT	Alance Contracting	Health and Managing Con human Contract mar- services Contract mar- Deter Deter	iansport Allance Contracting
			An	le rollesse and Buth	We part the standard	Methoune Michyst appointed Water	Valibus	Сомикс	16, L00.P Accents	MTA, LXRP Lang O'Route	Le rollease 6 utiling	Tid, LOTP South Eastern Program Alliance (SEPAL - Lang O'Nourke: Met ropolitian Roads Program Alliance (MIPS4) - Futton Program
	Business case	e Isplanation Initiy	14 16 1	8	9 UK	Addaba Namena Na	Approval wesgenerative and envelopment of the options page with constanting and the option of the op	8	MIG	MIA	8 	MITE
	Bus		ਤੋਜ਼ ਸ਼ ਦੋ	To show an one near of an overal to match the shore of equiverse for the current could win vality incoupted, through a meture of new and refut followers works.	Provide and provide the second static and second static mean static mean static mean static stati	A comparisonant more in equat to done necessarily flow and along the century braces to yours to be wheth letter I for minning and poor do operational freeholds, adduction, at the critical transition and war for ficture positions is own.	The resolution detailed provides a start topological details constrained intercent interfactors that to the provide of the start topological details place that the provide on the provide of the start topological details place that the provide one of the start topological details place that the provide one of the provide provides the provide one of the provides of the provide one of the provides	The registrant detacon the percents were to many include Lands angue of accelery stander to support the numeranov (Landspaced) of the percent. But were turns out or analy percent a subarcer litter for the curve out were there than the registrant detacon percent and the curve of the subarcer litter for the curve out were there than the registrant detacon percent and the curve out and acceleration of the curve out were the curve out and the curve out the percent and the curve out the metopolith out information that and the analysis of the percent curve out the percent and the curve out the metopolith out and mount through the analysis of the percent curve out the percent curve out the support out the detacon the percent and acceleration out the percent could be the percent curve out the metopolith out and mount the percent out the percent out the percent acceleration of the form the support out the analysis of the analysis of the percent the the percent out the support out the support out the analysis of the analysis of the percent the list percent curve out the term acceleration and acceleration and acceleration and acceleration of the percent the list percent curve out the support and acceleration acceleration and acceleration and acceleration acceleration of the percent the list acceleration acceleration and acceleration and acceleration of the percent curve out the acceleration acceleration acceleration acceleration acceleration of the percent acceleration acceleration acceleration acceleration acceleration acceleration acceleration of the percent acceleration	Deplotation of spoorwards 31 mod that between concertain and Mantenorum varia of further Laken testmeen. Demond Creat's and Wattle Clerk: Hew Station at Giver relocinguity and Station Liquidade at Moremonency.	ានសំ សំល្កាតែជាចល លោះដែម អាយនាវិសាងវ្លែម វ៉ាលា between netaleting and Kozanna. ក	The sub-resonance and control strate and control strates and the strates and the strates and the strates and a separate mounted and the strates regard in region control strates and a strates and the strates and the hub in the CL DH we have breaked by possiment and point of theory. For a otherwar not assumed with some the work and Probability to possiment and point.	Memore of the diverse is surgered field on dicearcy.
		Name HVHR Change2 2	2	A VIN	*	z	NA	2	×	×	Y NA	2
1	Project	Murre	Olippial nd Live Lygrade Stage 1 (nggTonal var bus)	Goulbur Valley Heath Redevelopnent Stage 1	Hall Road Liggrade Sisya	HEM Yer is Crossly Duplication	Heidelberg Redere lopmert – 600 untsystes (Heidelberg)	HER GIRGEN WARD	Hurst bridge Line Upgrade Stage 2 (metro polita n various)	Hurst britäge rall line upgrade (avetto politian various)	koan Kirner Vionnen's & Children's Heospital Sunshine	Level Crossing Removal Program (metropolitan various)

	pusikud			Beaccashue, Beav Beav Shue, BearCopeland Shre, Latobe Ce, Scoat Gopeland Shre, Wellington Shue				
	uke (Ilipse			Alphone Sharks Revalls Real and Brack Citry, Underster Sharppartion, Sharks Citry, Underster Sharppartield Laticul Shark, Martimoder Shark, Sharppart Shark, Narongog Tatha Braal Citry, Citry of Woodonga Citry, Citry of Woodonga				
ment Areas	usation failee III			City of Canastra ferologo. Jul Brudole Stitler Canastra Strue, Canastra Coohistub. Cor Strue, Canastras Coohistub. Cor Strue, Canastras and Strue Strue Struen Millaus Russi City, Mount Athanadar. S Strue, Struen Mill Russi City. Cit				
Relevant Local Government Areas	časterin Merico			Bocontain (gilain, Iran). Manningilain, Macontain, Macontain, Mhitehorse, Yara Ranges				
	Region(s Murth and west Murth and goon		North and West new capolitian region	Loodon Maller regron. Huwe ergon, Crampan ergon, Crapolan ar egon. Ba won-south weater in regron, Jooth weater poltan ergon, Jooth an arcologian met copolitan regron. Easter in met copolitan ergon.	n South met poolse region. North and west met oppfictian region		Noctha and west rest topolitan region	Nucth and west wat topolitan region
_	Merice/ Regional Street address Metrico N		R 03	000 N	eto Yas, tee Loowentoo is a single Cente Pau, addess South Warf VC 3006	Iro Yes, There 200 Barman E a angle Rueum, addiess Methourne VIC 3000	IN The Construction and the Construction of th	to Yes, there multiple addi esses
	Current Mee Stage Reg In delivery Me		Nets- Peatrain completion	Buziness State edited bynen de tr	Most-Roat practical completion	Indelivery me	Poot- It practical Lompletion	of in delivery me
	A PPIA and D11 Investment Lifecycle		DT Instructure Instructure framework	r Other Jing Resolve based note Rry Proyect Iranework	Construction managenent ship methodology	and DVS Project Rist Management Rist Framework & A Policies	and DVS Project KL. Management R. framework & discuss	I. Collection of to offset livey to offset livey to offset live under the under the the libour nel design Assessment If new come of If new come of
	ettor Precure. Precure. Arrisport Design and Construct		iarsport Delign and	areport Allance Contracting TBC	and the south Public of and Public of and Public of and Public of and Public of an and the south of the south	Cuffue, sort beagnand and Construct community Constact Constact	Cuffue, sport Design and and Construct. conneutring Managing Contract	arionment land Acquisition
			-	e	as Unit		Cuffs and Com	t a
	Initity Contractor Milita, CP6 Contractor Unitional		Mirks, Futton kogen Withouts Incew both	160	MACE Projections Trust	Lendesse bulding Contractors	Le ndlesse	¥9.
	tnitty MTA, Vr.Foads Trow Dol		MT IA VARK	MT LA	84/0	۵	8	% cost Ditry strategic gaton Lecyl es were es were tho word by the weid by the rocionent
Business case	tspleretion			8				1. Пораго пораго пораго по 2006 кол 100 колоту имай та Маркии катанда. Ката 2000. Акта 2000. Ак
Busi	Noti designing Marci designing The door Logical and a set of the set of the set of the set of the set of the Marci designet water shorts the set of the Logical and the set of the foreignet in the set of the set of community and the set of the foreignet in the set of the community and the set of the foreignet in the set of the	This correspondence with a model share the contraction is the model with a lower angle on action, with the red angle to supplication of the model share the contraction of the age and legan to had. A contract of the the contractingers and action view contract and legan to had. A contract of the the contractingers and activity and action of the part of the contracting activity and activity activ	V Reconciliary and indicative frequency social damages and inclusion frequencies and damages and and a social damages and a social d	We have an approximate the method from the transport popert concerning fullowing Approximative approximate of the methodynamic minimum from the institution. The second second method is a second sec	V Reburner constraint distributions tage: proper utility and the regulatory and the redultions of the reduction of the red	grass of the Automatic and the exclusionation and security trues. The Out-Doors and exact a result logical y fills, a new Cooker showcare and a schedular interaction on a side avaination meaning and the second schedule of the solution schedule interaction ends provide 1 and neural meaning and the solution of a valued if is value interaction and provide 1 and neural meaning and addition of a valued if is value into the additional pain.	are of the Above and Barbonethermine and a more transit and an end of the Above and a second as particular for a displayer and a synchronic and a synchronic transit and a synchronic and a synchronic transit and a synchronic	Age. Suscense of the Col program is Value of Stafford Laplacity to Induction of Collection of Collec
	HVHR 2 Short description 7 The MBD upgrade 38 nr of could force connuncere spe-	In the control of	Y The Moto Light and Carl from Varian State a	V Methournel arrow netropolitain train trains with tunitio before continuing New defore arriv Drive, the pasareger of all pasareger - access to the emi-	V the Aelloune C the Aelloune C entre including 7 900 at leas searing for at leas searing for at leas searing the proj additional spear is	Y 51age 5 of the Me bib a new 5 000 This will help com Methourne, solut	Y 21892-2 of the Mi Rod Laver Alena, Broke will aboys building will get r The project will in This will help crea Melbourne, inclus	N The Melhourne Strah Malibuune's growth. The MSA program es connonwate therein connonwate therein to bockweath minu to bockweath minu the approvale spacifi The ABA program mi
Project	Name Name Name Name Name Name Name Name		New More than a constraints of the second se	Mek burne Airport 84 I	Meebourse schleton Conne NA Stege 2 Chevrophent (Southbank)	Neesbourde Park (redevelop)ment N	Meterbaura wank redevelop ment	neebourna streegd casessament Io. (Landi acquick kon oomponentj

				Ban Ban Iard Strue. Wellington					
	tippsiand			Shee Last Shee Wave Shee Last Organisal Shee Statober Ch, Soath Gappalaad Shee, Wallington Shee					
	Hune			Werd Hung Konding Kung Su and Sang Sang Sang Sang Sang Sang Sang Sang					
rnment Areas	Loddon faillee	Mount Alexander Shre		and classific feedbar date state. Converse date state. Converse en converse converse date converse date converse en converse date converse en converse date					
Relevant Local Government Areas	Eastern Metro			concellent and more concellent anormality management constructions, varia angles	t Beoordan, Inou. Manneghan, Jazoondh, Maneges Ranges	4 association	Monar		
	Reg io n/s	Ba woon-south western region. North and west region. Loddon Malke region. Gia niparis region	Nuclei than duest met coportion region	In under alleron, fire trucker algorization alleron, fire south markerson copying and south markerson algorization markerson markerson algorization algebrin famore aucuth weeker in eigen weeker in eigen weeker we	South metropolisan iegon testan metropolisan Metropolisan eguan metropolisan eguan	katerin metropolitan iegon, oceth metropolitan iegon	teatern metropolean egun South metropolean egun	South met uppelian region	North a nd west reat sopolitan region. South reat sopolitan region
-	ieet address	Yes, there are nutritiple addresses					Ves, there are multiple addresses		Yes, there are multiple add esses
	Metro/ Netro/	stateun Yes. Se are social	N	a deterninger	N	N	Watro Yes, and adds	W	vetro Yes, are edd
	Current h stage R	n delleens	Practical h completion	o de fivera a	n delleeny	Rost- n practical completion	In chellevery In	n delikery n	Post- Post- completion
	P14	De per treent of Justice and Safety Project Management Execute non Framework Framework Safety building Safety building		bespole, ás per RPV Management Hansework Hransework	MTIA Project Management Tranework	011 Investment Investment Framework	DTF Investment Inscycle Framework	DTF Investment Lifecycle Framework	Other - Design & Project Management - undertaken by Jontractor
		Design and D Construct, In Public 5 Prinate 5 Partnetship F F F	Designand in Construct in	Alliance billioned billion	Allance Contracting In	Designand Construct in	Designand D construct in L	int of	Construct Day 20
		I listical and D d mongency C Services	u uodsie	202022 202022	u podsie	u posto	arsport	a subout	o contraction of the second
	Difference 54	Yurchen and	e	(i) (ii) (iii)	> South Earlen Program 11 Allinovi Erley - Lang Counte, Met coptitan Roade Program Allance INNPAL - Muchanica INNPAL - MUCHA	1 hogen	Contractors 11	H-	To contraction 1 and the contraction 1 and the contraction 1 and the contraction of the c
	intity Gor	MB Fail	Tida, LKKP Joh	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Ita, LURP 500 CTA Nor Nor Nor Nor Nor Nor Nor Nor Nor Nor	MTA, Fut VicRoads Incer DoTI Incer DoTI	MTA, CPE Victoseb Inow Dofi Inow Dofi	MTA, Mo VucRoads (IVI Inow Doff	Aust
Business case	Diplu retion	<u>č</u>	2	5	5	<u> </u>	NA NA N	50 50 50	<u>×</u>
Busi	en/v	*	×	aed dreew Y	<u>х</u>	- 2 - 7 - F	~ *** 또 또 뭐	and Y will and av. githoff githoff	х -т. Во
	мям 2 Докт description	The Marin's Processparan Capacity - Theorin file Toppaneon Chaptaneon Marginan Marine Annual Chapter Sector Sparaneon Marginaneon Margina	 Indexected metropolities and an water from South Normag to Mercels 	The Merics Inter Merics of Merica grant (2014) could be character and the control metal through the Merica our based at the interface of Merica and Merica Merica and Merica and Merica Merica Sciences Sciences and an annear the annear set of an annear merica merica and an annear the merica and annear the annear set of an annear merica and an annear merica and annear merica and merica and annear merica and an annear merica and annear merica annear and annear merica and an annear merica and annear merica annear annear annear annear and annear	Hemonic in condimination works, accounted with the 15 to filed costing acrossly, builds station work, power accide of activity acquisates and fitame proving.	Day of the threads interviewing sets starts and constructing these top theorem, appared set equipation of the threads interviewing the starts and the threads interviewing the starts and sets to heard and the starts and sets to heard and the starts and sets the start and sets the	Nexual: Investment provides - larger statistication of water that the Monon and Transienery. Forework up the total statistication collocout statistic bis strong with the Monon and Chy Webby Chicken Deal Transie Schons Len pages with consist the Monon Eric Monon with an onditionation strong static constraints that discrib 10 statistic with segment out. Statistic consist technology will be inside to consist the pagest in chicken and the monon in the Statistic consist technology will be inside to consist and	The treaded creating signed incidence provides uncertainties and the state and the second operation of the second	For the second secon
	Name H	2	2	>	2	2	2	2	z
Project	ane	Nert's Prison System Capathy - Prison Intil Expansion Program	Merricular) all estevation project (Merricular)	vero Tunnel Poject	Metropolitan Metwork Noodanisatan Program (ametropolitan vurious)	Monshi Freeway ungrade – Bastinkus Colek Rosal (Imetic peltan sarkoa)	ionath Freeway Lingtade – Stage	vo cial loc freeway Lingrade (Saestae)	More E Class Trans and Infrastructure

	ŭi posiand	Latroke City, South Gippeland Sine	Baw Baw Shire, Latrobe City, South Cippsland Shire						Baw Baw Shire, tast Gippsland Shire, Latrobe City, Wellington Shire
	Hume	Benalts frual City. Greater Steppon City. (no. Steppon City. (no. Worgsretts frual City. City of Woobriga	Benalls Rua ICns, Greater Stepparton Cns, Indigo Stree, Machell Stree, wagaratta Rural Cns, Cny of Wodonga	Antibel Silve					
ernment Areas	Loddon Mallee	City of Granter ferrolgo. Budole artie: Comparator Budole artie: Complexities Strue: Loddon Shiee. Mauator Sarages Shiee. Mauator Alexander Shire. Swan Hill Fural City	City of Greater Bendigo. Budde Shue, Carvosspe Stree, cotton Goldfwick Stree, cotton Snegar Stree. Marodon Snegar Stree. Mount Alexander Stree. Swan Hell Rural City.	Dukke Shee, Anklaan Anani Cay					City of Citester Le rolgo. Can page Shre, Mount Ranges Shre, Mount Alexander Shree
Relevant Local Government Areas	Easiern Metro			- 8	e secondra Manninghun Whethorde	£		e	
	Reg to n/s	Brwon-south weterin région. Gopbind legion. Géan paise agron. Fuure region Malier région. Fuure region	Gepstand region. Gua mpans region, Loodon Mallar region, Huwe region	Ganjanis egos, tuda agos, tuda ag	e spon mer	North and west met copolitian region. South met copolitian region	Non the ordinary and point with a point of the ordinary and point of the ordinary and point of the ordinary of	Morth and west met opolitan region met opolitan region	Loddon Mallee region. Gampans region. Oppsland region, Barwon- south western region. North and west net sopolitan region.
	Metto/ Reg? Steet address	2	2	2	40 N	ttro Yes, there are addresses	N	tro Yes, there are multiple addresses	R Rateou
	Current Me stage Rey		In delivery Re	1 I 0 44 Meers	in de levery. No	i Post- Me practical completion	in delivery. Me	n in delivery i he	Post- practical of completion
	Widd			ee Despoke busied by don't Propert Rainageneent Framswork	Project Nanagement Rosavidage Rosavidage Nana - Arria Rameworks ne Frameworks	Other: Decign 1 & Project 1 Management - undertaken by contractor.			Design 8. Project Management undertaken by contractor
+	Procure. method		ort Designand Construct		ort Managing Parkin Punki Punki Punkin Punkin Punkin Punkin Sucharine support approval	ort Construct Dely			ort Construct Deby
+	Sector	F	om Transport	14 Kport	13/ currentity Sec	octation Transp	tarsport	H	ortation Transport
	Contractor	kuntardak Transport	Bontta roler Transportation Australia now Alstom	buestees adv eed type	Contraction (Contraction) Contraction (Contraction (Contraction) Financy Package - currently In pocurements tagge	Bowbardier Fry Ud	Digit. Jukaz. Manana / Saga 2: VIC Coll tiqueening	Bombardier Fry Led	Bombardier Transportation Australia
	tntty	54	50	MIA	MTIA	100	Mrtik, Versoki Irow Dott	19	501
Business case	tsplanation	Cohert Mersen for pound the Vectory 2017 and 2018 fooling Stock.	Cabinet decision to pocure the Violarly 2016 Moling Stock						Calmet deuson to procure the Vioutry Rolling Sock.
Busin	avia	N Market with	N	And Search	tatk.	will will	Y ansa ansa anaay wee wee	All All	n the N tailed the
	Henne Henne P Jaber descripten	or The More applications were substrate to specification processing and applications and annual software applications are expressed to applications and applications are appl	Note the second manufacture in the second manufacture is a second manufacture in the second manufacture is a second manufac	Y Income of the hours passe of the hours and the hours passe of the hours passe of the hours passe of the hours and the hours passe of the hours passe of the hours and the hours passe of thours hours hours hours hours hours hours hours hours h	exposite the second	Note the second seco	 Proce source and any quaded in characterization was approached for a first of the started for an approached by a second and a second an	N They are investigations using a ST-start way to store its DPS regular mechanism and address to several Character are trans and DLDA was been able allowater reserving. Wath the used in particular tape particular Character are trans and DLDA was been able allowater and and allowater and and and and and and particular scatterable to modelly imported are and minute apropried able particular address accessible to modelly imported are and minute apropried able particular.	The two structures for the structure through the structure of the structure structure three determined in the approximate through the structure s
	Name H Change??	kity	- -	2	200462	6070 N	2	N III III	2
Project	Name	Meno Beglonal Tahs New Vloch Beins	More Regional Trains Regional Network Development Plan	nourry tasks ma Project	worth Sast Link	New Trans metro politan various Stage 2 EClass Thams 6031 to 6070	of the circle state of the point	New Trans (necto pollar) valuous Stage 5 E-Class Trans 6091 - 6160	New Yorkly Carriages for the Regional Natwork

		end							Latrobe City, Wellington Shue		Latrobe City, Wellington Shue				
		diposiend							Shie		Shue		parton City. Brief		
		Hume											Greater Sheppanton City. Streathog e Shrie		
Among Among	rnment Areas	Lodd on Ma like													
for the second former of the second	Kelevant Local Government Areas	tastern Metro Beocondia, Krax, Marcondib, Manash, Whtehore, 'sara Ranges													
		Region/s Estan matropolitan E estan matropolitan E Metropolitan negov. South V	s opolita n region	hoff ta no west Net cipolita i region		Nor the and west net expolten riggion	estwor-south western		Sppsland region		spaland region		uoisa avr	North and west Met sopolitian wegion	
F	Ì	2 2 2 2 2	2	2 8		Northern No Hosping toping	2 1		8		ð		2	9 8	
		N 7 4 C	001 esce	2		o Yes, there a single address	z		2		z		2	o Yes, there are multiple	
╞	$\frac{1}{2}$	Lurrent Merrof 1186 Merrof 2186 Merco Post: Merco Merco Ompletion		Mark Mark		hery her	Post- Reg practical completion		Post- Neg practical completion		voposal		Buanass Reg Jave Eponen	delivery Met	
F	T	PPIN Construction Pro- management pro- methodokagy co-		DTF Intestment Intecycle Framework		vaterfall In	DTT Pr Investment pr Lifecycle co Framework		DTF Investment pr Uffecycle co Framework		DTF Ro Investment pr Uthecycle Framework		Bespole, as Bi per RPV ca Project de Management t Framework	Project In Management Body of	Isogival
		Precure. Interhold Construct Only		Construct In Construct		Construct V Only	Construct II		Designand D Construct II		Program Development II Approach L IPDAI		18C	Development P Agreement R	
		Sector Transport		Tangort		Health and human services	Transport		d Transport		Transport		Tanpot	Nealth and humain services	
		Contractor Alston Tansport Australa Pry Ltd		2		kare constructions Pry Ltd	wend, pecent swo Constructors, VEC Civil Engineering		Princes imy test Duplication - Transigon to Sale (Stage 2) f ultham 2: Vinnslow Constructors / Princes Iwy test Duplication - Transigon	to Sale (Stage 2) Na mbod. 2. Whelars / Princes hwy tas Whelars / Tranigon to Sale (Stage 2) Sewer Relocation Futton Hogan /	Flynn Saction: Bild Infrastructure Ply Itel / Killwany East Saction: Whellans Group Investments Ply Itel			the development partner 1 MAB willengage the head 1 contractor	
		Intity Con Do1 Alst Pty		MIN. Vuckoads Inowr Doff		40	MTIA, WE VEROAds Con Incw DoTI Eng		MTIA, Prin VicRoads - Tr Inow Dot1 Full Con	to Set Set Set Set	411 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		110	0114 the MAR	
	Ī			- / -		1			- / -		-				
	case	Diplanation													
Ductores	business case	A/NS	3	×		*	× 8		>	8	× 8 é		रेष्ट्र सं	× 2223	5 00
		Exercisence Serve addressing could report and a server and advertise and server's happed taken the and the off the populat could report and server advertise and advertises on the server unany provest advecting production for a discussion provide the off to provide the conditional processing to product advecting to a discussion provide the off to provide the conditional processing to product advecting to a discussion of the output of the output of the output	Pro provide the large assumed to the horizon of herizon a work with the market provider, and will proved existence of the summary and product the course in the course and the summary and and and and and and and and and and and and and and	A stronger part of the constraint of the constra	The Poyst chapters specific to fracty hourd tradie. In Poysic chapters specific to fracty hourd tradie - Hourd granth make in Indexourd is continued by reduced interference internet point or statistical and - Hourd granth make in Indexourd is continued by reduced tradies and by outward pointy statistical and - Hourd grant and a continued by a decuration of the outward of the outbar of address of continued by - Hourd grant grant and specific decurations of the outbar of the outbar and address frame fit.	The scatter incourse instantion that the space and and "No points for scatting Stage One fourth journed and in 2014 and provides an additional the space and bads and 5 operating Theat and	The pursues of the pursue to the pursue meta struct in the two metal pursue metal metal and a more additional and the selenge - with metadoxia all much the card of a structure of the pursue of the pursue of the pursue of the selenges of the carding card the selenge of the the carding card the selenge of the the carding card the selenge of the the pursue of the pu	The new canageway compress two sealed lates of a wethord 3.5 metres each, a networnal shoulder wethord 5.5 metres and a note on a booked wethord 1 metres. A carate revealent of approxements 20 metres applies along the metoricy of the poyer. A new additional bridge well be constructed one the Genlorg Viennambool railway line at Bringura with the	The Privace regions we suppose will addic thin of two birts to the Privace inglinery former in Tangkon Laddark, which will be adviced in three stages. The second se	he tildy displaced tightway tenseen i transport ned state should involvee: could stefe by John and the cush its action of a cashe The transport memory differency by addung the frequency of agrituant clasmes and evolving transmed fregite starty on	and set by displacing the remaining the councer final participation of the more approximate fundament in adjace and set by displacing the remaining two 1.2.1. More that as accound the finglinus, too shown as the Yow and Rinny systeme The poper will contract that address in such distances poonde a foundant dial curragenery with a cirit of median defensing a social of stative of displaced figures success the entite poper.	The address the address shown to category on the function we character address to fuely to contract and boats that't. Conserve driving contracts the full indigit of the highway pharma in a papera task and makes the amber and every of cushes. Inspired contracting will dolve a rendmend forms and fract or experiment. The overall outcome of a fully duplicated regima, jetteren is na logica and base are be chosen to following optimises the overall outcome of a fully duplicated regima, jetteren is na logica and base are to achieve the following optimises.	ages 4 and more the second more studies. Second and second more and approximation of the more weeking or at more weeking or a disponent. Non operation Non-concerning and approximation and approximation of the second more and there - and speed upprade between styres and disponence enable team to be of face.	Ne poper inches sédecipent d'ên houng estatus il tori Mañoura. Northete auf Practo to Alexa megales commentes de la conservation de la conserva d'atta da conserva d'Astante Alexa de la conserva dans na de alexe S de la conservation de la conservation de la conservation de la conservatió do conservation de la conserva-	or this core are to an expension prime and source on a second source on a second source on a second source of a second source of the source of
		HAVHR PARE Short description 7 The Adds coval Xrt at N The Adds coval Xrt at and carbon shored a annic	The project will allow hig additional rail services on The purchase of these tos Weir ribe (Williamstown) Service special events.	An average of 55 000 per Upgrade will provele a sa tethween bush boult-ord and freedails food-ord be implowed. Major works are underwi	The Proyect objectives sp - Invjorced transport net - Ensuming growth areas - increasing jobs, an vices 4 - Invjorowing road safety,	The Northern Hospital I 2016) and provides an a	The purpose of this projection Whicheless and the Gek Carringewey a briggsde the The project has wildened threats every day.	The new carrageway co. a nd an internal shoulder project. A new addit ronal	The Princes Highway bast Upglas will be delivered in three stages. Stages Land 2 of the upgrade ar Upgraded.	The fully duplicated highway between - coad affety by loweing the crash rat. - the transport network efficiency by re the Princes Highway East feeder rooks	The Princes Highway Eau and Sale by duplicating t The poject will construct median delivering a total	The additional lanes and tour sit traffit. Consist ent number and sever ity of c The overall outcome of a	Stage 3 of the Sheepark - Sgraing upgrades ber Murcheon Eart and Nag - Upgraded Upgrader b - Tack speed upgrader b	The project involves iede communities comprising to 50% increase in social	to this conversion over any or to to the construction of the delivered by 2023, Commun. will be delivered by 2023.
╞		Nane change? N		z		N N	> z		2		2		z	N	
traine	Project	Name Mine Additional Afrapolis Trains		Perity Road Upgrade Stage 1		Northern Hospital Inpatient Bipanskon Stage 2	Princes Highway Duplication Project – Winchesea to Colec		Prihoes Highway East – Trana igon to Sale Dupikation (regional various)		Prihoes Highwey Fast – Duplication Stege 3		Shepparton Rall Like Upgrade Stage J	Publik Housing Renewal Program (PHBP) – North Melbourne, Northcole and Preston sites	

	Gippsiand									
	Hume	Greater Shipponton City								
ernment Areas	Looddon Mallee									
Relevant Iocal Government Areas	Eastern Metto				Manningha m					Adonuth
	Region(s	~	North and west metropolitan region	South metropolitan regun	Eastern metropolitan meson, min and west mesopolitan regun, south met opolitan regun	tes non-south western	Be neon-south wester in region	Nuclth and west met sopolitan region	Month and west new sopolitain region. South new sopolitain region	Eastern metropolitan region
	r Street address	Yes, there 11-71 is a single Hawkon address Sthepparton 1950	 Yes, There 32 Os borne to a single 35 East address Mellourne address 	 Was, there 640 54 single Livesbore Rd, address 50000 WC 3919 	¥.	2	z	2	 Yes, there are antitrple addiceses 	 Yes, there Monush Sa single Lunwarth, sa single Lunwarth, address Bio-Churn Address Address
-	Durrent Merio/ Regi	Reg.	delinenty Interno	deliverry Metro	delivery Metro	Business heg datase twolopmen t	Request for frequest	delikenty Metro	Post- Metro pestical completion	ndelivery Metto
	U V M H H		Construction In manageneint methodology. Development Gurdelines & VHBA PMD	Constituction In management methodology	DTT In Investment Lifecycle framework	espole, as a ar R.P.V. c Nosci C Nagement t	Bespoke, as Re per RPV po Project Management Framework	Proyect Management Body of Knowledge PrwtBork I The WGTP MTIA has a range of base a range of base a range of tools that a re tools that a re used in	Othe: Design Pr & Project pr Management oc undertalen by contractor.	Drives Capitral In Development Guidelines & VHBA, PMD PMB
	Procture. method	Construct Construct	Construction Manage reart	Decign construction, operate & resultain	Program Delinery Approach	Allance Contracting Desgnand Longrand Longrand Lancheee	781 2		Design and Construct	- Managing Contract
	Sector	education and framing	Health and human services	Wister	transport softh	Transport	Transport		Transport	health and human services
	Contractor	d handen Yunk kan	Hansen Yuncken	AFGB Loting Venture John Hould and Savet Becks	Act Infrastructure (Christs Tr Road) / Chron (Prasmons Lans / Syna) Infrastructure (Harbans Road) / Winsbw Road)	100	16	Transurban: Project Managenent / CPB Contractors and John Design and Construct	Bentlandar Transportation Australia Pty Lod	John Holls ad Pry Ltd
_	Entity	Departmen of tranung Tranning IDETI	40	South Isast Will Ref ISE WI	MTIA	MIR	MTIA	MTIA	2	ž
Buiness case	, and the second s					à				
Proj		• Examplement of the appreciation of the appreciated document and another appreciated provident method and a the appreciated document appreciated documen	Y The May Investor are yeard an request indextorparent tar are used and was builds and and intertorner of assarce tartaines. Y involving partial darrand teacord interconduction tartaines to be a partial and the application of the conducting tartaines.	N in the possibility and possibility that was usual to characterize allow a possibility that and the constraints of the Photometa I by Constraint and Boconstraints A major and a possibility and the photometa I by Constraint and Boconstraints A major and a possibility and the photometa I by Constraints (and the photometa I by Constraints) and a photometal photometal photometal and a constraint and the photometal and a constraint and and a constraint and a con	V the horse investigation strategies will support to boost allowes and mean term microadia of the mode and end in the microadia should be allowed and the mode and the mode and the microadia should be allowed	P In the minimum late transparation are fruit and start balances with such serves serves such and mile (in the present interment and another with allowed and the constraints) and the present second mean and another present present mean and another and another	V Press mice design transition design design and the standard standard design of the design transition and the standard standard standard design and the standard design and the standard design and the standard design and design a	P index instantional index on course bearing a constraint accounts an internistiant groups and card hours of hours many memory on the powers to introduce and the vision supportentia. The variant card hours and hours may any another and a powers to introduce the the vision supportentia. The variant card hours and hours may any another and the powers to introduce the the vision cards. The variant card hours and hours may any another and the powers to introduce the variant card and the vision cards. The variant websing excitons to measure the east interdance and the variant care intervision cards and the mark of the transition card and another and and the card and the fact and the fact on the variant to power of the transition card and another and and and the card and the card and the fact on the variant to be used to be an exciton the variant power to be under on the additional the card and the fact on the value card to react card the card and the fact on the value card to be additional to be at the advisory to the model to an exciton one of a data and the table fact one count card card card card card card card card	N In the Non-summer Selection with interfactors and instances and selection service 20-SLB at the Tark Y vector and the Non-selection selection service and the Non-selection selection	4 Information of the construction of the construct association of the construction provide of incomes using a construction of the construction
F	Name H Kane H change? 2	N N	ent ent	n trade MA	N	2 #00005260	N Heat for	×	- Pponthg	Project N.A.
Project	Mane	Shepparton taluation Plan	Royal Victorian Eye & Sir Hospital Planning & Redeveloparon	Doneo પ્રેંગ કર સિલ્પાનીનું ગિયા ડે ડાશુક વે ઘણુ સંક	Subur ben Roude Jogrede Northen naced Lingrade and South fasten Roude Lingrade (netto politan)	Varina ankoo hali Line Uygade Stejo 2	traun Ponts Track Duplication Stage 2	Velest Gate Tunnel Puoject	Tran Processment & Support of Infrastructure	Victoriun Heart Hospikal Puojeet

		ilppsiend							ess Cook? Shrie		
		Mume					Gae and Sheppa noo City		a		
rument åreas		Loddon Mallee									
Relevant Local Government Areas		Eastern Metro									
		Reg lo n/s	Gia mparis region	North and west rest opplitan region	South metropolitan region	Nucl than di west near espolita n riegon	U OĞĞIŞ BARTI L	Nucltrandwest met opolitan egon	Cippleard region	North and west rest copolitian region	North and west mat spoken n agoon
		jress						101-201 Reang Boundary Nd. Sozs 5025		Welliam Threates Dr. Gocoroc VIC 3030	Million Thwates Dr. Cocoroc VIC 3030
	ś	Street address	2	o Yes, there are multiple addresses	z	z	z	o Yes, there so angle address	z	o Yes, there is a single address	o Yes, there is a single address
╞	Durient	ttage Reg?	felikery feg	Post- Metro practical completion	rdelinery Metr	A livery A	400 A	Hikery Met	delivery feg	Business Metri case developmen t	Restoldey Netro
	ă	- 54	DTF Incestment Inc Interactionent Interactionencie Framework	Construction Pos management pra- methodology con	-	<u>ĕ</u>	ē	De partment of Inc Lutrue and Controunity Controunity Controunity Hanework I Controunity Escellance Escellance Authorig adaptation	un sum	erfall Gas dev	vaterfail t-as
	é	method PPM	Designand D11 Construct line fran	Construct Con Only, Design mar and met Construct Design Only	Mance Min Contracting Marc	Mance Ber, Contracting pri Pasgnand Prio Prio Construct. Franchisee Franchisee	Mancel Besi Contracting Proj Marian	Construct Dery Doly Lutt Safe Frank Frank Safe Auff	The state of the s	Desgnand Wor Construct	Designand War Construct
	ž		rarsport Co	20900 200	arsport All			I lustrue and Co a marge my services	Health and Cons human Only services	ž S	2 2 2 2
		Se	rs (Section 1): ohn 18- Balting Abiting / on 2A- on 2A- section rs (Section	M 500	9 9			1100 PTy Ltdl Ju er		». P	
		Contractor	In the Constructions (Section 1.4.— Ballianatio I.4.— Ballianatio Houranbeet I. John Houranbeet ID Readont J. Burnunbeet ID Readont J. Ballocana Saction J.4.— Ballo Constructions (Section	farous contract	a ndlease and CPB	Rail rifestoutue Allanz Norman Markov Deressona Allanz Markov Markov Markov Allanski kik ar in dahony dahony	Colorian Rail, KBK, KPW,	Matpac Constitut	lane constructions Pty Itd	Not yet appointe	vot yet a pponted
		Entity C	Mile, Vickouds 11 Incer Doti 1 Incer Doti 1	City West V Water Corporation	אורוא, גטווא ו	5 19 19	2 N 2 N	574G	*	Melbourne h Water	Methourne h Water
					rogressed as a funding submission ourside the state budget cycle.						
Business case		2 Explanation			Progressed as a func the state budget cy						valer
E	5	4/NP	we of this Y	s a part of Y outcorres At the hear	N swood But	ke Metto Vrites	rtonfor ess.	<u>ح</u>	, A	health	^o u
			ktoren Govern bplicated betw	and economic an	am une, includ	Jty created by t val Project. City Loop of other opport	or un to Sheppa je. Donny brock and ditrain passering	re including ne telecourt facilit	id world, three	he occupational	
			n of highway d	erribee Vester: Le muronmenta se recycled wat try of possible w	bourne/Pakenh	the extra cape. 8: angion station angion station for stational for stronal for divertion a	VLOCRY trains to fortable journer ades between 1 r road users an	ngi ndiast nutu nded legal and	10° 8 MAN 32-PR	nt to improve th	nent Plant.
			all swith sski	nd the West W errent of social g fit-for-purpos ensured securi	i onto the Cian Ids	is the mage of is the mage of its car, including the set (south here with the Level in the based by the one place of the original set of the care place of the original set of the origina	cathors assessh other assessh other with more cont filocost safety for boost safety for dains more ono	the and support wall and ender	e ncy depa n me	Treatment Pla ole-of-life cost	Western Treat
			link between N	upply Proyect a and the scheever ter by provedin Vale. They also	MT solling stoc	the to take full he has, surfury to too mell entrance it surfury to too mell entrance it surger to the busy na partnership na na line hub hear rations na partnership na na line hub	rrwwy, includes and haganether able trains to p is the praterior of paraerogers v trains and to the paraerogers y trains and to utter the paraeros	er Job new be	e a new enterg	or the Western rove overall wi	capacity at the
			pmcrael road sur navebeet and st wilk tween Burrum	Arriber Duals I reansgenerit. 6 on potable wa 2 to Wyndham	ne apes8dn 8. DH jouotei8a	on the Sunbury l and to run on the upgrades from the unbury to foot unbury to foot before a reach from the run of the gens every wee gens every wee before the free and thouse to free and thouse for home	J. which is uncluent intribution bart a sion fast to an only book and ity and provide th ity and provide the with Vlocity be with Vlocity are over what	oject will delik an extension of	m. m.	isludge plant fi ewals and invp	ster treatment
			Victoria is the way between E uplication proje chdirection be ring lanes	aid the West W mable resource is of Obligation comercellance from Verribes	lo facilitate i m agrades, stablir	s are meeded of one modern tra- de will see rait it are founding the art founding pla- art subtury, cla art subtury, cla and level icrossing ad level icrossing ad level icrossing ad level icrossing ad level icrossing ad level icrossing ad level icrossing additional icrossing additicrossing additional icrossing additional icrossing additional i	n Line Ligg add. Mocroopins, Mi den bear Muschi des between D. Systemis. aervoor reliabil Ling faulty to F ing faulty to F syste compati	en Capacity P	procedure roo	e 55E activated Intenance, ren	nna y wastew
		i hort description	The research many and the second provider and stand research (Afdorum and addinged. The Vaccound concerning and an environment of the high second provider and stand land and stall and stall and stall and stall the research second provider and standard and stall and stall and stall and stall and stall the research second provider and standard stall second stall and stall and stall and stall and stall and and second second summed and Sawell constrained and second second second summed and second second constrained and second second second summed and second second second second constrained and second second second summed and second second second second constrained and second second second second second second second second constrained and second se	Corr Wert was relaxed with weak to could be provided and the ward weak way have been as the provided and a could wave weak and wave and a could wave weak and wave weak and wave weak and wave wave weak was and wave wave wave wave wave wave wave wave	ហើតនាយដាម មន្ត្រាស់មិនទេ ពីអំណឹងថា ហេតុខ្លាស់នេះ ភាពក្រស់ខ្លេសសា លេខ ហិត Canhoune/Palantam Lue, គេបំដៅល្បូ pown បន្ទេលនំនេះ គៅ នុវតមាន បន្តេចតំនេះ ដល់ស្មេ បុន្ទាល់នេះ គៅ គឺដែល។ មេសង	a carge of antisourcents are executed on the student user to take full advantage of the exten support) outside by the Metric stude advantage was envirously and a student of the student advantage of the exten support) and the student advantage in the student and student advantage of the extent support. The student advantage a	2. Consider the properties of the properties in the properties of the properties	The freements The most space regulatory from a start of the partnership and segond angles in a france and and the partner will not expendent leggl and the partner to the partner of the p	The poper set for end on the populate population provide a one endperior, department, a new 22-bed and Then new operand Theorem and a populate cosm.	lte poject upgrade the STR activated shaler plant for the Version internet flort to improve the occupational und shelp suppose of markenines, internet and improve overall under of M. care of theories,	tis poper suprementary watewater transment cupatry of the Weetern Factoria
╞	ниня		The view been upg Ballarat a The viewart - Add an re - Lingrade - Introduc	Cary West Esconnet Esconnet Required t Nettering Areas	infrastru upgrade;	A range of a th Iunnel a cod for the Sunhury. In Post Instrument - trans tableon - trans tableon - trans tableon - fram a shareon - fram a shareon - Create a name - Create a name - Create a name	Stage 2. Stage 2. Stage 2. Stage 2. Stage 2. Stage 2. The roclustic the structustic the structustic the structustic structustic	The Won securities	operating	The proj- and safet	This proj
F	Value	change? ?	2	N NG	> N	2	>	2	N	z v	z
			du piletion - (ægional	ual Water Supj	n Plan – Phase	۲. ۲.		ystem Capacit	aggi Houspited	ą	takent
Project		*	usesten nighnay dupletakon Billarit to Stevel (regional various)	Weet Weethave Dual Water Suppy	Network Translition Plan – Phase (statewidie)	New Trid is for Sun bury	Sheyparton Corribor Ungrade Steepe 2	ulo mens pileo na seu ca padra	Biss coast the reheard less pit al	rr sse As Pupgrade	urf Primentation Augmentation
Lě		Ca2		Sch Sch	Neel (Sto	52	55 85	oyan	88	192	ALC.

Π							e, Baw Baw Bland Shire, outh U Wellington		Latrobe
	dippsiand						Basc coart shue. Basc Baw Shue, Bast Guppeland Shre, Guppeland Shre, Wellington Shue		Baw Shire, Latroise City
							Append Share Senable Shares of Expendence of Crity, Diego Shere, Anachende Shere, Shere, Mandred Harler, Mandred Harler, Mandred Harler, Mandred Harler, Mandred Harler, Shere, Wangarata, Kural Shere, Vangarata, Kural Shere, Shere, Vangarata, Kural Shere, Shere, Vangarata, Kural Shere, She		
ent Areas	okion fra lee Hum						Coty of crant feorige, a kino tudole shire Campase Cray. Shre, Camaaria Shree, Cray Shre, Camaaria Shree, Bara Shree, Shree, Andara Anal Star Renges Shree, Andara Anal Cat Coty, Mount Alaandor Shre, Swan Mil Rual Cray Shree Swan Mil Rual Cray		An of Canadra Renders
Relevant Local Government Areas	sseen Meetro						Chry C Meaningther, Knoc, Chry C Meaningther, Meaconch, Turkiol Monsch, Whitehord, Yana Shrue Shrue Chry C		for the American Amer
Rele	<u>.</u>	Musch hand west met opplitan region	Rs word-south weatkin	Aborth and west werk scholltan wig oon	Month and West	North and west and second and second Be work-south western region	et topolitan region. Mallee region. Topolitand region. Supplication wester auth wester Morth an region. Metropolitan	outh met repolts n region	A construction for the construction of the con
-	Regio n/s	X NC	uongee	North of Mortford	tantran North- Trantmana Planto Bala Hellisak	North : Markey Banwor Repon		2 heatings South Road Fankston	tasteri region, Gippala South v North v North v
	it reet address	ves, there i valles a single thread address 5010	~	7	Yes, there is a right Treat is a single Treat te a single Treat te addites plant te addites te addi	7	Ves, there are multiple addresses	Yes, there 2 here is a single Road address frank	Yes, there multiple addresses
	Interio/ Reg?	Matro	L Beg	Antro 1	Metro	4 and and a	Satem de	Metro	States -
+	Currient Stage	nost- practical completion	as Indelheery nà	Hect Practical nem completion in	B LISING Sate Sate Brising	in Alleen's	yect Buziness nem dase dare bynnen ge t	L Request for print proposal sis 8 ND	ed by ad by fagen
+	Vidd		and Bespole, as per RPV Propett framework	MTM Project Management Framework	ct Waterfall			Jishaaswu Istoco	anous anotes anote area day and anote area day anote area anotes
+	Procure. method	Design and	ort Desgnand Construct	ort Allance Contracting	Design and Construct	and Managing Contract	70	and Public Private Partnetitip	ort Various orden septre models appropriation to different polyects
+	Sector	Water	Ta report	Tareport	Mater.		safe kealth and tinnty human services	In health an human human services	nd Tansport
	Contractor	CP6 Carbatos	Downer EDI Pty Ltd	Mcconnell Dowell	permode avy tow	Not yet appointed	Various depending on site	No contraction appointed at the time accurately in procurement phase.	the were and upper level upper the week to an Consentience are rearrighted to projects on being of too projects on being of too
4	Entity	Mathourine Water	nt MTIA	MTIG, LOOP	Suburban Rail Loop Aurhonty Istelal. Methourne Water	<u>ځ</u>	55	ő	bot, Mitik, Victoran Fali frach Iverlach, Local Covernmen
Business case	tap kration n		har of a file against burken Londonen of Han approach hay 2018. and Regional Rollingtoch Procurenter & turnes. Case	c. Separate Park 2012, Brugger, 1955. approved 3520 million for the "Wang Infrastructure Liggeber Project Geologics Maxim Mood Transmission and and And Anal Mood Transmission and And Statistic Separation from the Statistic and Mark Regional Transmission and and Mark Regional Transmission and and Mark Regional Transmission and and and Regional Transmission and and a stableting and a stabletin					
Busine	4/NP	t a od Y	z	z	indev	Y BROOM	in dev	*	x 104 & 10
	stel ten	The poster could be darge and accounted a comparison of the mission darge posterior and method method account a final second account of the mission of the could account of the mission of	We have a provide sensition to the weak instance in the meak and must uncertainties for means on means and weak owner any more presented or the weak of the mean of the mean of the mean of the form of the board of the term of the sense of the sense mean endow from uncertainties and the mean of the mean of the above. The mean issues the sense of the sense mean endow from uncertainties and the sense of the mean of the theorem and the sense of the sense mean endow from the sense of the mean of the mean of the mean end of the mean issues the sense mean endow from the sense of the mean of the mean endowed of the sense of the sense mean endowed the sense of the mean of the mean endowed of the sense of the sense of the sense of the mean endowed the mean endowed of the sense of the sense of the sense of the sense of the mean endowed of the sense of the sense of the sense of the sense of the sense of the sense of the mean endowed of the sense of the mean endowed of the sense of the mean endowed of the sense of the mean endowed of the sense of the sense of the sense of the sense of the mean endowed of the sense of the sense of the sense of the sense of the mean endowed of the sense of the mean endowed of the sense of the mean endowed of the sense of the mean endowed of the sense of	eletypeet of wertensishing builte a.d. foreform tole	The popert means installing a people from the propeed farinterment instrument parts to the popsed failer in run eace con located in hung.	The point mean the kinety of LDD super-based state were all waith thesis. Galorize Santan is a fundament is superior the response to the fixed fraction resources was not all waith poperty internet response to the fixed for the superior of the superior resources and the superior of the	The operating and under Strain Strain Charles (St. 1) More (Steep (Steep Strain Steep (Steep Steep Ste	The point is used to developed of the halo house and use house house the adveloped one transit the developed the developed one advectory of the developed one of the house of the developed one of the house of the house one advectory of the house of the house one house of the hou	The Vacuation content's can printing equipment for the for Connector Fragetan wall able in new of lights data print and an an entities and an entities of the printing of the printing entities and the second second second second entities and the second second second and the priority in the printing data and the second second second second second second second second second second second second second second second second second second reservices and second second second second second second second second second second second second second second second beaus second secon
$\mid\mid$	INVIR 2 Short description	N The pool ecturing four metric woltage s	Y Stage Lof Melbourn make it as reliability. reliability. reliability. project. fit motionists train passe	7 Developr	N This provi	s part of	Y The Bg H affords N projects c stalled pr data ellen data ellen	iod sit1 Y	N The Wets spaces at currently begins. Destination the ILIC generation beatons in addition
	Nense H change? ?	2	>	2	2	NA	Z	N N	×
Project	sine.	ur P Tuettaent Gapacity Increase	tiker na mikkol Line U perude Teefensi var kuusi Stage 1.	Jýrdlam vele Stabling Yard	Yean to Baid Hill Pipeline	, Pethwoy I to More Acute Mental Beath Beas	the uning full of	au la line e veoria-elus hospital for Fankston n'a milles	ou fauts los Communes Program

	Ispeland					strabe City				
	, time					1				
ment Areas	ddon Inallee									
Relevant Local Government Areas	stern Metro				ox, Monath, Boroonda n					
~	s).rodige	control control of the control of th	legton	ka won-south western	South metropolitan ingran, Ko Eastern metropolitan ingran, North and west metropolitan ingran	ppaland reguo	norgan ngan	net to met ropolita n region	North and west werk uppelinten weg pon	uagen nationalen
F	reet address R4	2233	Yes, there are multiple addresses	Ves. There 310 Bs to a angle Monshool is address. Street Geelong 3220		Viliage Avenue, Traralgon West		Wei, There 400 Visingal So 6 3 night Poad, addieza. Childhane VC 3192	Ves, there 200 Princer 14 6 s angle hegway, m uddies: Werrhee	2 2
	Current Merio/ Stage Reg? 31	Burness 2 States 14 States 15 development 1 1	ikery Reg ar	e una contractor de la	Metro	Request for Reg 14	Metro	Pretender Matro 14 Industry is engagement engagement	Metro 14	Mikery Matro
	CUIS CUIS FPM	espoke bused in Kiru Sage rendi ranework	Project Indi Management Framework	Hydred Expr	ligile, Hybrid Waterfall	waterfall Resp	W's Project P	DAM PAR PAR Part of the test of te	Project Project Excellence (PARE)	De partment of Indu- Justice and Safety Project Mangement Escallence Framework IConemunity Safety Building
	Procture. method	to the accession of the	Allance Contracting Construct Only, Design and Construct	port Design and Construct	Normal DoT procurement policy	Construct Only	Procurement strategy is yet to be approved. There will be wultiple angage will the major the major	No dection	Desgnand Construct	Managing Contract
	Sector C	Tareport	and Transport	Cuffue, sport and community	Tansport	health and human services	0 4 0	Health and human services	Justice and enverge ncy services	Instrue and a marge my services
	Dentranctor	22	South West Maintenance Allance and Downer	oo yet apponned	ž	53	va dur to project stage	4	¥	ohn Holland Pry Ltd
	Entity	1	18	9	50	ž	4	4 4	Court Services Matons HCSM	200
Business case	Explanation	8								
Busi	MMM P Sherakacijsh P S	Possibility and control provides provides the service condent of the table of cook of the service index of cook of the service of the service of cook of the service of the service of cook of the service o	The Grant Country Stray and Tagge Amount Litteration Litteration and an expansion and and a the statisty of the tableship of the Count Country Internets if The project multiple mode for must image states and reproving intelling of the Count Country and and eval in collect incorrecting claim (Country and Internet Wally, Weat).	The statism into the state segre responsibility can be made and and could party houses in other stated a server on a early state, new uses can get you must be thank any above of decking could call the strates and and an approximation of the state was made and backing factimes. The state of the state part of the state of the state and the state of the s	Howey Vacuum All and a station mode that will have be all and all all and all all and all all all all all all all all all al	The XLTS which uncode pages requestings it is equal to an address the proceeded receive or clarant frammer arrivers. Y demand for energency department, sporter and, sugery and materiary serves from the Opplahid activent area.	In survey as 2014, the survey concentration structure of the struct structure is the survey structure of the structure of	The poster more thready the monetance al. Look and ending and weak they have thready and poster weak poster contract was and the post of t	Pro eval weight in the constant line weight weight sector is a more brand. The spectra sector Sector Median T vocable and Sector Median Sector Median Med	The conventury of the start during the start supports of the start in the two start of the start
Project	Name HVI	N	Great Ocean Road Program N	te al allow for X Station Stage 5 N	Keeping Victorians Acoring Y	Luttobe Regional Houspital N.A. N Redevelopment Stage 3.4	Mohbaruta actus President Transformation	Manual Service Service And Service Service Service And	Werd have Law Courts Project	Cherry Creek Youth Jacker Project Y

		aj posterna			Beas confine, Beav Beav Shue, Less Cargosland Shue, Guppsland Shue, Wellington Shue					
		Gip			Adversariation consults and a teach City, indige Shive, Manafeld Latro City, indige Shive, Manafeld Latro Shive, Municolati Shive, Consort Shive, Noragotata Buasi City, City of Woodonga					
mand Amor	nment Areas	Lookion Malkee			Iby of Greater terraigo, lucket Cantal Collificial And, Cantal Collificial And, Cantavarial Struct anges Struct, Mazedon Ling, Mount Alizan oder Druct, Swan Hill Russi City					
Balavent Incel Gross	Kelevant Local Government Areas	Eastern Metro	Boxoonda Monash. Wrhtehorse		cooncidera, Knox, Rammingham, Maxiondah, Ninterbuce, Yana anges		A Moreal, Whitehoose			
		Region (s	Batern metropolitan 1 iegon. North and west 1 metropolitan iegon. South metropolitan iegon	Nucl th and west west copolition ring on	Latter metropolitan egon lunch and were metropolitan region, Such metropolitan region, egon, codokon ha fee egon, Lodokon ha fee egon,	bouth metropolitan region	tasterin metropolitan iegon, South metropolitan iegon	Ba worksouth western #gon	Nucli ha nd west met topolitan neg un	Nucith and wwart rest topolitian eggion
		y Street address	2	2	2	7	Yes, There multiple addresses	Ves, there with withple addisease	 Yes, There multiple addresses 	2
-	ł	urrent Metro/ tage Reg?	Pre-tender Metro Industry Engagement	Matric pretrail completion	Merry Sara	Metric prostation completion	Request for Metro	Peg.	ndelineery neuro	Post- Matro peatrai completion
	t		Project Project Management India Body of eng Knowledge IPMBoKI	011 Poor Investment pra- Mitropha com Iramework	Construction Ind managenent methodology	DTI hostimate pos		Construction Pre- managenent pro methodology. Drints Capitral Dreve lopment Gurdelines E Vire EA PMD PME	DTF Investment Infectule Framework	DTF Pos Investmente pos Utecycle com Framework
	t	Procure. Dethod	Desgnand Pro Construct Ma Knc Knc FRA	Definition of the construct the first the construct the first the construct the first the construct		Design and Different the Construct the Construct the France	Managing Person Contract Person Pro	Stage 1 - Cor RLDC - ma RLDC - ma RLDC - Dev Devalung and me Devalung and me Construct - Dev Construct - Dev Managing PM Managing PM Managing Contractor,	Purblec D11 Prinates Into Partnaiship Life Fra	Designand D11 Intel Intel Intel Intel
	Ī	Sector a	ransport o	Targot		Terreport	report.	Health and Furnson Services A X X Services A	Tiansport	Tarsport 0
		Contractor	dresan Allen hills	constructions (Produce 4/ / Constructions (Produce 4/ / Futuro region Constructions (Produce 6)	va urgening contra co	AD Constructions	As of Maxu's 2021. The procuments processes for procuments processes for procuments processes for such no head correspond and by the branch of the participant of the Siz 2 billion.		Pry Ltd	ID Constructions
	+		PWC Adve and Freeholts	ntiku, sesimera veneva contrue ineverali rukon k ineverali		MTI4, BMD Cor Wr Koada Irow DoTI	Dot, as of Ma Suburban pocurer Suburban pocurer Suburban yer San yer SKLAI yer Ban no 1984.AI yer Ban of the pa the S2.2	¥N.	MTIA, Nettlow VLRoads Pty ttd Inow Dot1	MTIA, BND Car VER oxids Inow Dot1
\mid	t	Entity	Dot	WER I room	18	MT9 VX28 ICOV	001 3444 1881	5	MT0 Vr.R Incor	NTS VER I NOW
	Business case	Dip la mation								
anima .	Busine	awia	ard	≻ €o \$8 €	<u>ح</u>	×	×	>	م دور ا	λ. Q
		Herne Persenter Poter description	The work concentration in the frong careful deep and hundle true. Do freed care atom in level to further entrowerds of oble apply for ones. The how concentration in more all we have a socially be indicing more and apply and and any and the model in hundle and coloring to get proceedings as more conflictable (relix, intel a low for were entry-influent, with or-board or engl storage to relixed your or indication and and and and and and and and and an	The provide area under transmission as a crunt involution in the transmission of the other March Stransmission and an end and and the second march stransmission and an end and and and and and and and and and a	Nontraining tard standburg cases access meropotits and regional Vocans. The program also include an investment to stangthen includes and splace definitient liqeit transport splaces.	Procession soluting with the metal and winds that it is a failure. Internet the metal and the internet and the metal and the metal and the metal and the metal and the test has a failure the metal and the metal and the metal and the metal and the metal and the metal and the metal and the metal the metal and the metal the metal and the metal the metal and the metal and the metal and the metal and the metal and the metal and the metal and	The trust latest latest were used as expression were to separation profit advancements of a shark possibility of the optimation of the possibility	The first and enderworking the volume/set intervent full sub-intervent regist enderwork of the register of destination operating the starts and starts inputs that, including of supply call intervents as a wards under destination of a new equival legation starts include and ender the point increases and and intervent for and to destination of a harvest cards point by the point on increases and and the order to destination of a harvest card, point by the operation of the futurest cards information to and special of the futurest cards point by the operation of the futurest cards information to the operation of the operation of the futurest cards information to the operation of the operation of the futurest cards information to the operation of the operation of the futurest cards information to the operation of the operation of the futurest cards information to the operation of the futurest cards point of the futurest cards information of the futurest cards point to the operation of the futurest cards information of the futurest cards point of the futurest cards in the operation of the futurest cards point of the futurest cards information of the futurest cards point of the futurest cards point of the futurest cards point of the futurest cards point of the futurest cards point of the future cards point of the futurest cards point of the futurest cards point of the future cards point of	The regret mode up due for an impose of the man used word it which the pairs of due for a fixed and periodynamic and current ways holds. The second second is well to have a second and fixed it was a the restarch and together and the manufactor payment conduction and the fit is larged during the restarch and the rest interfactor for a second and the restarch and the fit is larged during the restarch and the rest interfactor for a second and the restarch and the fit is larged during the restarch and the rest interfactor for a second and the restarch and the fit is larged during the restarch and the rest interfactor and the rest of local the restarch and the rest interfactor and the rest of local the restarch and the restarch a	Page 1. In the check of space and the com- leading of the ord to once any once degrees. Book - who of the ord to once the once and process brokes - who of the ord to once the main much stackers are not compared - used and the ord to once and the surd space of process are - used and the ord to good the stress of the ord space are incoments - used and the ord to good the stress of the ord space are also been as the ord to good the stress of the ord space are also been as the ord to good the stress of the ord space are also been as the ord to good the stress of the ord space are also been as the ord to good the stress of the stress of the ord to be also been as the ord to good the stress of the stress of the ord to be also been as the ord to good the stress of the stress of the defined and the ord to good the stress of the defined as the stress of the stress of the defined as the stress of the stress of the defined as the defined as the stress of the defined as
		Name HVH change? 2	z	2	2	2	2	× V	2	2
Protect	Project	Name	Next Generation Trans	St een mining te keskide Street	Road Mainteenance Bitz	Throwspace is freed dup/letten (syndhurst)	subsulan faith (- coor) faith and taith utonk (5.2.15)	vlatima motos fase Hossital redereto pasers	utesten mende kan var kuus (Metropoltan var kuus)	Yan Yeaa Roed duplication – Stege 1. (Pennty)

~	Cost		No Import to budget.		The space and sector to a	Phone Social constraints and sequences and challinger and phone to CODD to packers. Constraints in negator to the impact of posticularity in negator to the sequences prioride instantics to hypotestic prioride statistics.	
Impacted by COVID-19 pandemic?	V/N Scope		 No impact to scope. Scope remains unchanged. 	×	 Its., applications precision interaction to Monotechnical Acceleration (Interaction) 	79	
<u> </u>		 postering rate of program elity of mecanical posterial of mecanical posterial chronical posterial distributions of the posterial rate of posterial posterial exciting and stability order of additional exciting and stability 	 Missced by COND- 19. 	 Anote dispetciol 1, 1 Anote dispetciol 4, 1 Anote dispetciol 4, 1 Anote dispetcion 4, 1 Anote and anote dispetcion 4, 1 Anote and a bolica 1, 1 	A the second sec	The allocate according to the allocate according a communication of age and communication of age according and the properties and the according	Project in procurement
		control of control of control of a value with which of Montoning that page an Montoning that page the second control of the flow reaching cast, usion cast allowing, the usion cast allowing, the usion cast operch.	Currently writhin approved busider:	Provide completed on	0 Ontari	 Provide The Provide Constraints Control equal to The approved to definit 	Project in procurations of
Self-assessment ratings		in the metal source of the second sec	Scope is clearly defined with ballwery in poggress.	Project completed without a any score clanges.	on taak	n population a transformation of the second se	Poject in procurement
198	Survey Survey (etr.) SPA (FV) (etr.) Scor	• ठ स 	• 3 3	छ छ छ अ	8 7 7 7 7 7 7 7 7 7	8 8	20 70
	e TB Vat (5) (qtr) (FY)	0	0	1-0007 10 10	P 4 0000000 PP		40,00000
Original announcement	TEI (5) Est. completion date	202 20	0000000	27.4502 20	49.0000	04 2019 M	11810000
	Ett to 30 year (Sther ETE to 30 year (Sm) Jun 2021 funded	DIS-STOCE N'THEFT	07-5102 55:221	97-1-1 107 97 86	1 1 2007 F	1994 10 10 10 10 10 10 10 10 10 10 10 10 10	07-9102 ET 192
	Privete State Laker sector Glov charges (Sm) (Sm) (Sm)					5000	280
Investment	State State Geov Applicable gov mj coniyë scources (Smj	× 01	> 91	× + stor	> 7	N 2384 000	316 N COMPR COV 2 3124 COV
Inve	to th and tuest lifetco	Bangla Rackask. Bangla Rackask. Hurse Allenning. Hurse Allenning. Hosone Allenning. Hosone Allenning. Yaria, Montland.	irrebank, kolson Bay, urve, Mantlyrinoag, Elbourne, Metton, boone Valley, Moxeland, Antitese, Weyndhan,	1 Carlos	3	0113	
	Banvon South Western N		ole: Chway Shriet, Diango miter Shriet, Great at Drog, Moyne Shriet, St oost Shrie			-	Dicettes Geolog
	Gi ang krs	<u>क</u>	Asi at Rusi Chy, Cry of C Ballant, Hepburn Shrie, C Moorabool Shie, Pyrenes G Shie	ر بالعام المراجع	Crit of Balance C	1. Crty diallust, Moonloo Shee	4
Project	AL INC.	kon on van lie op oan staan je konseel	Additional VLocity Tailns	additerative sets were sets Taris (jami tesperatur varia en	Talatan San San San San San San San San San S	akter Lie Ugeek Sage	Barwon Heedel, jar

	ğ	Prava ware zone micro injects to December of the control of the control posterior of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control	The project fract COVID-18 Mongeoretic Plan constant and to still cortexit to deline if ty the glanned tot.	It was agreed under the Contract that the Manager Constants would about a Locats and and to COWD deloys well ture 2021.	tel sepace.	The a unknown and a dependent upon unt side results.		
Impacted by COVID-19 pandemic	ki 10000	1 Processing and a set of the	The product as COV-List Management Plan contract and acti on tract to definer ty the planned NA	 Minor as the reacaging contraction. Minor as the reacaging contraction. Wess processing and adquire tools and any second reaction relia. COVID-19 and any contraction relia. Contraction of the reliable processing and accounted flor. 	 Addwritang dricum pånning Addwritang dricum pånning Spiplantion ekkiped or on hold æ pånar can't før påjstally inningeradat Council office dat to closue. 	The Developer rates on the sale of provide units for fund the connectored of planed construction. Poor state and construction. Poor state and construction. Poor state the component of the project.	2	2
<u> </u>	Inse toplanation Y Explanation Y <td>Project is on track for public distribution of the track for by Davard Completion in the operational in the first spander of 2023</td> <td>co 11 set</td> <td>The project to program of and to on-schedule.</td> <td>On tack for completion</td> <td>Letterboncumently underconcumently regarding COVID delays</td> <td>4 Ou treck</td> <td>2 paperode strength</td>	Project is on track for public distribution of the track for by Davard Completion in the operational in the first spander of 2023	co 11 set	The project to program of and to on-schedule.	On tack for completion	Letterboncumently underconcumently regarding COVID delays	4 Ou treck	2 paperode strength
	Biplevetten men blooget SLLove final cost SLLAre	Power 4 to taking to Power 4 to taking to builder 1 on 5 unlikely to exceed forward hadget.	On tack	The project is funded to a definer project scope anounced in Sig Rember 2018.	Cost is on tack with additional functing forwing pair of 55.35	Project remains within approved 1H	On tack	Project completed and s avaiting Cate 5 - Benefits Naalest co.
Self-assessment ratings	Esplanation Algorid scooler has been n definered	Power score schera and speed score schera and speed and on total for defensy.	On Yakt	The power is through to other project source announced in September	Or tack and programing	No recent changes to acope	e e	Participa States of
Sef	envery leaf to the leaf score	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	01 2004-29 04	04 2022-23 04	0 2023:23	Chi 2018-13	े तन 2018-20	0.2 2018-19 0.0
	101 (111) 11000000 (11 2020-21 2020-21	2 846-04	1 2021-12	1200000	2.986-040 0 2022-23	12-2202 81 0000121-	13400000 0 2019-20	12-0207 9 000001-
Original announcement	15) Et completion data 10000000 CL 2018-17	01 2012-51	04 2034-23	04 202-13	000000000000000000000000000000000000000	02 2016-19	04 2015-20	0023010-19
	ETE to 3.0 year PLM 2001 Humded 111 2015-14 113 2015-14	41 27-9102 817 87	87.272 2019-20 L48	33 2016-11 12	96.426 2019-20 20	PT 21-1100 987 1991	01 41-4105 87.981 6	08 WT-CTO2 189 886
	Munus State Luer Luer Stato Gosy Canado Stato Stato Stato Stato Stato Stato Stato Stato						142	
	State and a state of the state	>			×		N State Cov. Monash Unweisity	>
Investment	9 000 million and user version TTU (Sai) 00 000 000 000 000 000 000 000 000 00	112 296	Rivel Nahuk, Lindboun Bay, 1.2499. Huanee, Man Ibyricong, 1.2499. Mooree' Valley.	001	a Instand. 1. holison Bay, 1. holison Bay, 1. holison Bay, 1. holison Bay, 2. kit Bay, 2.	ure Jabusz	139.78	121
	wyords		Krim ba Hunee Moone	aster Geolong	Color. Chrong Shru, Binyada, Yunga, Nacenadd Yunga, Yunga, Nacenadd Yunga, Yunga, Kanada, Yunga, Yunga, Kanada, Yunga, Y	Me flour re		
	B B	N		8	Anant Rual Chr, Chry of Co Balls of Hepkun Zhret, Co Hoszbar Rual Chr, Shu Mosobolshur, Nathern M Gampare Shre			k.
Project	Mane Bisuka nali ingcorenene Project (Prankson – Ukerlane Lue)	અન્નાફિક સ્થ દેવવા સ્વાન્ક	New Yootstay Hospital	ઉલ્લ્લોગ છું તેલ ઉલ્લે 318 છે. 3	Building new homes to text homelessees (statewide)	Garton redevelopanent - 246 units/sittes	Casey Hospital Exercises	Guilfeid to Dividencing conserticited algoral angle Minstructure urgrade (Instructure urgrade

		The project is being delinered in accordence with procement fact the bit direction. Index to disk have a factorial in the bit between bit but have placed increased pressure on three and cost.		The CENTRO 13 periodentum Language interaction of the projection budget by requiring additional or periodizm of additionary budgets (belowing subject casts cont 2 the 2 periodized casts cont 2 the 2 periodized control of control additional (or West a spipored additional convects to mitigate the impacts of CONID-15			CONTO related claim tables received with to currently under received with to currently under account of by MRPU
Impacted by COVID-19 pandemic?	5099 1004	The project is being delivered in the pro- sociality transformment that and according transformment that and describes, length to deal that the mean branch manage and pressure on the end cost each pressure on the end cost and pressure a		alleys to the compare in the accounce, an importance alleys to the completion of the importance of the completion of the importance of the completion of the provided by the accounce of the completion after onthe works to complet the address of the providence of the providence of the providence of the providence of the providence of the providence of the providence of the providence of the providence of the providence of the providence of the providence of th			No wpacts COMP And
Impacte	N/A Z	>	z		2	2	2
	Project pactually Project pactually Complete.	Proyect is on track. Works are progressing will across the stat.	Construct adving a not brownfields occupation program see ris achevable	Project scope deliverad writen project schedule	No Issues reported	No saus inported	Project is complete
	an Tine	10 10	a 11	2	•	a da trite	•
	Brykinstion Proyect practually complete.	Proyects on tack. Vioris are progressing well across the ster.	Some cost pressure but ta being managed.	Project on schedule to be definered on budget	No ISUES reported	Proyect completed and is avaiting case 5 - Benefits Baalsation.	Project & complete
	•	•	• 2 33, x	•	• •	•	•
Self-assessment ratings	Espinarishn Program gactruchy complete.	Project is on track. Works are progressing well success the ster.	Sope and Systems Requirement, infinitions to common the project objectives isafetyl are well objectives isafetyl are well objectives isafetyl are well objectives in the source objectives are source of pro- angagement.	Project Scope fully delinerasi	I rind lang scope of nose walk bequied to entragate impact of server upfit from 6 to 9 tph. from 6 to 9 tph. from 6 that on the anole investigation to anothe hour of the inde Park Station.	No ssues reported	Project & complete
Self-as	e Scope	9	- -	8	8 8	9 8	े ह
	ana (PY) (417) 2018-19 (22)	22-1202	0.910-20	2020-21	07-5102	07-5102	07-6102
	Survey (qft)	2		a2	20	10	å
	(FY) 4 2019-20	0 201722		0 2020-21	14 203-24	4 2020-21	0 2019-20
	Wer 11422000	425080000	249227000	2002/000	13000000	000071-	7452000
Original announcement	allin on her date of 22 2014 - 19	C4 2021-22	07-5102 70	17-0202 20	04 2015-20	77-5107 702	Cr4 2019-20
Original	111(5)	121412000	1122600	DOGEDOTION	000005	00076855	00091201
	ETE to 30 year year Jun 2001 finosof 123:39 201-14	07-5102 9	2016-17	R1-2102 046	07-5102	8 2018-19	8 2016-17
		626.326	44.37	6	411,999	532.968	117.38
	ts Cither (Sm)						
	e User charges (Sm)			2			
	Private State Sector Govy (San) (San)						
	Sani Pr Soni IS			478			
	Applikeble g			comre Gov. State Gov. External Funding			
Tent	Gov v Ý	*	*	z	>	*	*
Investment	TEI (\$m)	1118.53	382.09	1021	592	855	117.38
	kenth and West Kerce Courten		Banyuk, Burebank, Davelon Nobion Bay, Neures, Manihymon, Bay, Mel Rour ne, Mel Kon, Moorebank, Vintriksea, Vinjodha n, Yaria				
	v unseen utseen utse	seater Gendung					Setter Carlong
	au and a second a se	0					ð
Project	Mane Bane Chandian officians Jagrade (Jashington, anay	Chikholm fised Pison Project	Chy Loop Fire and Steley J Dgrade Stage 2 and Intruder Aler m	ooullun n Muran Yuger Connectors Project	Cathourne Live Day Battion Bunning and davelo pasent (necto politan ratios)	Can houry. Line Upgrades	Drysdele Bypas (Drysdele)

6;	CONTRACTOR NA PARTICIPAL DE PA				
Impacted by COVID-19 pandemic?	cose Nor styles. Addition edition to provide conde				
	Tites Depindent 100	The stook was the address of the stook was address of the stook was address of the stock of the	Inhibaton dates Assession equired by appl 1 20119 avoid poyed delay.	e Droject is ritety to be N Out anothe laftmod Lunent approved schedule	On track
ů	Cont. Biolineritina None None	 Product scalar set s	Some rate being Monitored	Project is filely to be more than 20% over current than 20% over current approved budget	On fack
Self-assessment ratings	V Brit Street Double Compared to the second	al typodiodocal total and a language of a language of the lang	Po prove	Courtert approved project 1 Zooper as it is and regiment Zooper as it is and regiment gover invest	1b co
	ent nea ent	R1-410 R2-410	50 257-55 267-55 277-577-577-577-577-577-577-577-577-577-	2004-23 	41-5102 8 000
Original announcement	15 de constante de	1 201 1	1111000		917/0000 CI 101-10 3460000
Budget			222.108 2017-148 1497	н 9	119-391 2012-15 993
Private State Lizer				147 147	
Irvestment State	Applicate commercial state cov-	> 8	A. 6696 667	124 N Conine Goo. 31246 Coo. 31246 Coo. Geolong Geolong	۲۱۵۴۲ ۲
	cuch Versenn are a verse vers	Arbour e		22	8
	austina da la mana fara			Geeder	Greater Greator
Project	uus Conse Woomen Biger (chong Conse Woomen Biger (chong	Themas street studion Belleven powerst	fan Auson Line stabling (San Ansoo Q	Geneting Convertion and Is hib then Contra	Geeing Kopital - Major Lipgrade

		cest careform of the managing impacts area as a result of the COVID-19 problems. Involvement a head of a block of project induced framework.	Imparted on MC prizing but works in terrolitered to rear with on burdget prizing	WA		Their his been no impact to budget.	474 Y			edistronal cost: - local windows had to be procured in it leu of the windows in ported (from Chrina. - ste a mentites deep cleaning between shifts and at the and of	
Immediad hu COMD-10 nandami22		YN soose Y to soo the source of the constingting interests y and you will be a source of the COND-19 providence agreement developed under the frequent contract waved	Y NA	Y Organi zoopa was spir trot two projects to allow (or weat-mont infamo, Popt to currente an earlier date bit that all environmental contraints. Coveriment twas lear to far-utack variant and struntation of economy.	z	Y There has been no impart to scope.	 Mutual matter in the second sec	z	z	Y Minor scope clanges to E0 design requested by Western Health class to lessons learn during COVID	z
		Time Explanation 1 Conclusions part of conclusions part of protect dataway program 1 aget completion and 2022	On task	Green - based on the current program. Submetational frame, and preconstruction works are on track.	WA	 Project under revew due to change in home: Victoria program priorities 	Project experimenting Lober / bedi montoledi	No suus eported	No ssues a portad	On freik	Monttoring rek of pegar melaky from: CCVIP-19, loss from: CCVIP-19, loss occupation From: CCVIP-19, occupation From: CCVIP-19, occupation From: CCVIP-19, occupation From: CCVIP-19, occupation From: CCVIP-19, occupation From: CCVIP-19, occupation From: CCVIP-19, loss from: CCVIP-19,
		Buptingtion Approval budget 532.8 Multon implementation of teacrons when of teacrons and approve with VULM ess a potentiarily cost saving opportunity	On Tack	Green - based on current approval budger to approval budger to case IRC1 and preconstruction works, preconstruction works, approval of 5.12.5.504 million will above the approval of 5.12.5.504 converted	- - -	Neduction in sales poogram in the area due to reduced tenant participation	expenses on expenses of expenses as a work of defaulty register of a second defaulty register of the defaulty register of through version of through version of being monitored.	Some raits being nonitored	Project completed and is awarting Gate 6 - Benefits Realisation.	On fack	continue to monton cost and time impact of cost and time impact of Monton and and time Monton and and time foreir additional and the allowance. I base of allowance, to other i funded popietie.
Calif. as so consent a stimu		oper Exploration (cost bean fully and score has bean fully and score has the score and the approved bundlet approved bundlet .	On Track	NA no commente	€ 	 Project under revervidue to change in Hormas Victoria program promines 	Long the sponsor of the sponsor of the sponsor of the schematical sponsor of the schematical sector of the schematical sec	No sures reported	No ssues reported	e On track	Down indeventation of the work coals that its is not be a periodicity power index requires that a subdictions of the subdiction of the sub- tact of the subdiction of the subdiction of the subdiction planning for LUOP works.
3	143	(dt) 10 may (m) 141	01 2020-21 Q4		80	22 04 2021-22 04 8	0 10 10 10 10 10 10 10 10 10 10 10 10 10	23	0 10 ST-8102 10 ST	21 04 2015-20 04	0 00 00 00 00 00 00 00 00 00 00 00 00 0
	š	10 Var (5)	+11 80775000 5 2022-33	00000111	2027-21		471337 0 0 0	686000 2022-23	-19 0 -3 2019-18	-20 80169000 4 2020-2	-12 7580200000 0 2022-23
Original announcement	5	111 [5] [11] [11] [11] [11] [11] [11] [1	164515000 04 2020-21	16600000		04 2021-	Q1.8251-J4	11000000	135905000 04 2018-11		0020202
	Budget year	Jun 2021 (noreed 81, bar) 2018-19	1132 2016-17	07-5102 2005-00	a	K1-F102 SS 2014-19	11544 2014-119	111.224 2019-20	150.051 2016-17	91-5102	41-500 2017-19
	Prinate State Uxer Sector Gov charges ((Sau) 25.1 1		N 19							2000001
100	State Applicable Sov	N Conne Cov	*	N STREEGN, BALS COMINI COM	2	>	*	*	×	>	N COMPCON 111
Included in the second s		96 Th and Uses Marcio TTI (5m)	229.3	262.500	Bongula: Burkbank. Deal-bhur sharen an Marinhonag, Anabourne, Marinhonae Valley. Marin Manoae Valley. Mondaud, Malanet, Vanti Haja, Wyvdalan, Van J, Hoboon Bay	la nyule 110	4.17 1	Vhttksea 536.986	fhttlesea 135.905	Intbalk, Melton 280.169	Danyula Danyula Danyula Danyula Danon Buy Nurach Nadoon Buy Nurach Matron Nadoon Matanya Vantu Morebard Yana, Morebard
		Binon-South Western Mori			Den Den Meth Meth Meth Meth Viria	ŝ		Wh	Whi	56-32 56-32	Rund Runy Meri Meri Meri
		1. Granpurs			e	8		1		۶. ę	8
Protect		aa nee Olippiska da Liheu Upgrade Stage L (tegfinniil vai kuus)	Goulburn Valley Health Redevelo pavent Stage 1.	Hall Road Lingsade Slipe	MBN Ya na Crossing Duplication	Heidel heig festevelop ment - 600 units/sites (Heidelberg)	High Capacity Levice Taulos	Hurst bridge Line Lipgrade Stage (metropolitan various)	Hustbildge rall Ine upgrade (reetropolitan various)	Roan Rit ner voo men S. 3. Children Hesspital Sunshine	Level Crossing Removed Pogram (metropoltan waloud)

	Cost	contract provided can have server contracted to size us contractly under the server of the server of the server the server of the server of the server of the server the server of the s			No intert to project's builded.	The projection accessed ordered of data watery exercisions and/or to industry entroping a and/or date to a sweet data of the date to a sweet data of the date to a sweet data of the data for a sweet data of the data of the data of the	No imports to purject tudget	
Impacted by COVID-19 pandemic?	V/V Scope	Not loss where the second	2	The Microsoft and Analyses (e.g., Microsoft and Analyses) (e.g	The reward source by the period of the period period of the code of the period of the		Y Stage 4 datation have reported access to see to complete definits	2
<u> </u>	Time Explanation	Print 2	Project convigites	NAL THE MARK Burn ness Case to still to be finaled. Works are expected to corremor in 2002 19/09/et1 to phomog pilopet1 completion in 2003	Contraction compared by 22 days debayed by 22 days	Decall properties	•	Coffeets are delivered as existentin course as required by the Connonwealth the Connonwealth Approval Ko Melbournis ur bun development
	cost Espination	P004	Project condition	MA The MAR Busivers care a still to the finaled a Tt for the project a set to be approved	Luner approved Its	া Powict is likely to be O- LOK over onginal spiproved budget	Within approved budget	The Melbourie Statege: Megation Listing (1), 2012 2020 ensures the May the Will entities and state to entities a LOCK-cast recovery.
Self-asse ssment ratings	ope Explanation	6004	Projet complete	NAN. Pianorung and darekoponente work s continuang	Minnes Jone changes but minnes i ingest to cost and time	Current approved project scope a clan and agreed within current budget and schedule.	Within agreed scope	 Scope clast and unchanged
	Survey Survey Eat (m) (etri) 55	20 17-000 18-1 1-1 1-1 1-1 1-1 1-1 1-1 1-1 1-1 1-1	9	8	7.18 01 2010-19 04	C14 2020-211 C04	00 00-00 00	2D 004
Ŧ	date Tit var (5) (qtt) (111)		144000 1	2026-1	04 2019-10 19100000 1-1 2017-	04.000-11 24476000 4 2011-2	4000 Pr - 0 97-4000 PD	205
Original announcement	Tei (5) Est. comp	A0770074	0000000	00	1000000	271359000	11	
	Laer changes Other ETE to 30 year (5m) Jun 2021 funded	-100 TO 6916	27.48 201-	0 2019	410 MI	282 2017-19	2015 2015	έα
	Comm Private State Lor gov sector Gov cha (Sm) (Sm) (Sm) (Sm	316-24	-	0005	9			11.2
Investment	State State Gov Applicable (Tti (5m) only? sources (z	2 562 2	z 94	201 N Private Concorrege Phase State franka Store Store	Y 720982	A 1988	1428 N 31845 Cool. Privata sector
		anous enversa. Rocators Vinctures. Versillan	lo ve bask	The second secon	Melbour ee	Me four re	Melboure	hunde, het kon, what lease, Wyndhard
	n hai seùt h Western			C Chy of Collec Chway Shue, Plans Collargeneta Ehre, Cur Shue, Sanakar Galouga The Charles Cherence In Collarent Moyer Shue, Cureence about Convolution that, Viest Shue, Waranhool Ce Ine				
	Gir annpierrs	chan despectives from the second s	restance.	 NIII Ana Shau Che, Cher of C Ballanc, Colorin Pallanc, Shar, Nepburn Shar, Shar, Nepburn Shar, Ranal Che, Monasaboul Ranal Che, Monasaboul Shar, Ponthan Shar, Went Shar, Ponthan Shar, Shar,	ion centre ent (southban ly	serverse de la constance	interior (construction)	je osnesosnes
Project	Mane	rinor) alanggu na alang ku ang ku	and the first sector and the sector and the sector and the sector and the sector is th	Methour re Alrport Rel	Melbourse shibibiton centre Stage 2 Development (Southbank	Melhourne Park Ledwespinent stage three (notkourne)	Melicourse Park Ledevelopment Stage two (Melicourse)	Methour ne Stratzelschwarzeswer (Land acquicktion componenty

2	cost Properta ara foneg deleveradio. Nacional mitigenerativa internativa del Resultons, traverativa tradeta hara delactions, traverativa tradeta hara prostanto on trave a relicant.		The value of the warrand			como antecent has been recorrectively under social met by MRPV	como existenti ma basen recomo transmitto la cumenta ju under assessment by MBNV	
Impacted by COVID-19 pandemic?	 Mose Mose V. Monta at Marg dhe and in. M. Monta at Marg dhe and in. 	z	T concrete the makes investor and magnatic data data exp, the valids and magnatic data data and calmes to the to an antenand.	2	2		Y No West on Supe	z
Ē	Time Dylantičn Program kon tech. Nocia se prograsna wili scrost all projects.	No sauss algoring	•	 Program datys program datys from: COVI-19, base from: COVI-19, base from: COVI-19, base from COVI-19, base from COVI-19, base COVI-19, base covings FCOS, train driver and ability. occupation induction covings from COVI-19, base program induction covings from COVI-19, base program induction 	Project his reached Interviel Completion		Properts curve rithy in	Writin Dive
	• 01	•	•	•	Project his reached I rearcal Convietnon		Properts boundarily in definedry	 Writhin budget
Self-assessment ratings	See Islenten Angene an Ital. Wale as pogetta,	No states reported	In the Marcin Standard Provider Standard And Standard	 Bow make relation of new wash and an standards gover mixed importing a birthy angle and passenger services and passenger services and passenger services and passenger services 	Project has eached Innercal Completion	- None	 Poyet: b-curlerity in delivery. 	ados ga
	Irry alarwy gen Irry (en alarwy gen Irry (en 2002) a 2002-13 ou 2004 2002-13 ou	ठ शानगळ	0 40-5002 200-2002	2022-23 Q.2 2022-23 Q	10		2021-22 0,2 2022-23 0	2 81-6102
sement	te 1		- 10-11-11 (17-11-10) 	0 0 0			2	07 2018-19 2.986-08
Original announcement	8046er Budger model 2019-20 123372000 123372000	15 /1-9102	A000 2016.17 1.004-16	n-2102	17-2102	2018-19	P1C102	48 2012-149 2013-04
	State Lost ⁶ State Lost ⁶ State State State State State State State State State State	100.111	8	1121 019		166.3.2 1.59 415.794	402.567	20
	comm Private Str Applicatio gov accor do pouron Stat					Stare G.20, b57.5 Conn C.20, b57.5 Developer Ontribution		
Investment	941e - 241e - 241e - 241e - 241e - 241e - 240e - 24		۲	T	*	z	Y 4962226	213.462 Y
	North and Uest Vetoo Mélion	What kees	Careford, Briefland, Careford, Indone, Antifyriong, Markon, Markon, Markon, Karkon, Markon, Varka, Wayellan, Yara Wayellan, Yara	Banyuka Brunbank, Banyuka Brunbaon Bay Hurve, Man Inginong, Met Bosume, Met Bon, Monte Saes, Winyalane, Yaria, Moneland				Dareburne, Nerlbourne, Moreland, Yara
	ସାଧାନରେଥନ ଅବରାମ n ସିକାସନ ପାର୍ଚ୍ଚମନ୍ତି		where of the sounds, where of the sounds, where of the sound shows there are a sound where the sound shows the					
	Gramping An at Rual City		a bank subsidies/confer of g a bank could not bank hindown bisk man hindown bisk man hindown bisk man hindown bisk hindown			8		
Project	Mase ທີ່ສະດີ ກິຣິຄາເທີ ມີຊານຄັດ ກິດຕູສາ	Memoda za secendo n pioject (Memoda)	taget o Tanvis Poget	Mericopolita nervori. Notecnolation Program (meticopolitan sarious)	Monsah Tuki to Cyteway Ungrade Bastilik to Cyteway (metro politan sarious)	Monsush Freeway Lingtude – Stage	Mordalito: researy Lipg ade (trasside)	More e Class Trains and Infrastructure

	bot	Marras		the 2002 Minute fragment of the process of the process of the 2002 Alternative fragment of the 2002 Alternative process in the process of the	creacy, bring extended		A constraint of the level constraints of the constraints of the constraints of the constraints of the execution of the constraints of the constrai	The project's budget has not been affected by COVID-L9.	
Impacted by COVID-19 pandemic?	Scope	ກຽວມາສາດສະຊຸດ ກ່ຽວກ່ຽວກ່ຽວກ່ຽວກ່ຽວກ່ຽວກ່ຽວ ການ ໂດຍລາຍ ທີ່ສະດະດີ (ກະດາດ) ກ່ວວ ກ ມີສາດສາດ ທີ່ສະດະດີ ເປັນການຢູ່ ເມື່ອນ ອອີກະສ (ນັ້ວແປນ ຕີຊີນການຖູ ເມື່ອນ		that only many structure of the programment of the	In orderion behaviour, the signed re- definition of the second resonance of the signed re- news are methods of the signed re- news are meaning of the signed re- sonance of the signed re- sonance of the signed re- trest are methods and re- trest are methods and re- sonance of the signed re- trest of th			The project scope has not been 17 affected by CONID-18.	
<u> </u>	Time Explanation Y/N	COVID Indexce but Program to the paragram to the angle closely monitoried disearch monitoried disearch monitoried disearch monitories and the second disearc	Instruction frame forein N definered and are in service	•	A completion market and market	Within time	Projects on the final view	CCV ID Integers but Y program faming closely monitored	Project Completed in N 2018
	ost Espieration	Currently writhin approved budget:	Intarts: have been delinered and are in service	Found in the second sec	 privage for the privage of compared and privage for the privage of the privage of the privage of the privage of the privage of the privage process and the privage of the privage procurement. 	Writhin budget	Proyect is in the first stages of definery	Wathin budget	Project completed in 2018
Self-assessment ratings	cope Explanation	scope is clearly defined with definery in progress.	Tark have been delinered and are in served	A constraint of the second sec	Address transfer general sectors and transfer general to Scarmonst port but reas care, port but reas care, port but reas care.	adoos utitativa	Project on the find Stages of dataway,	Agg eed scope	Project Completed in 2018
	survey survey (qtr) so	* 00 901-F10 000 900-F10 000 900-F10 000 900-F10 000 900-F10 000 900-F10 000000000000000000000000000000000	0 87-8102	00 90 91:4102 10	40 Kr-400 P0	2018-19 CO 1	100 ST-5702 [10 TT-	04 2027-222 001	0 10 61-9102 2019 01 1
	date TEL Var (5) (41)	12-1202 F1 - 00054982 91-91	18-18	0000004495	0 2024-12 2 - 2025	18-19	nt-const la trans	1- 0	71-/102 2- 0009/14- 61-911
Original announcement	1 TEI (5) ESt. completion date	9 237835000		42500000	64 2028-10	L6 244770000 Q2 2018-1	04.2014	144720000	10 217078000 QL 2018-19
	es Other ETE to 30 year (5m) Jun 2021 funded	17-010	200.06 2017-18	N-COS Nr.47	2010- 2011-	146.04 2015-	14102		166.56 201-10
	Comm Private State Liser gov sector Gov charges (Sm) (Sm) (Sm)			4556	1380.		าา		
investment	State State Gov Appleoble Stati	Y 25692	Y 22A15	794.41. N 0.0MM 0.004 11.84 0.04	13641 N clark clark 2874 60x conn 60x	7 280	111373 N BRAGON, Pandyari Contration Contrat	л 22 11 11	59019
	sorth and thest Metro	ater He.,			Bunyula Methouring Taria	Darebut. Melbourne, Morefand, Yarra	1004	Dare bin, Methourne, Mordand, Yaria	holison fay, Melibur ne, Wryndha m
	Barwon-South Western	Color Rome States Pyterees Color oper Res 3 Two: Greeker Color Row Res 3 Two: Souths in Greekers 5 Two: Viai na rebool City	City of of Shree	19 4g					City of Greater Geelong of Sine,
	Grampiers.	5		Address and Styr.		4 100 1 10 5070	ම පැති කර	0019 - 1609 - 9	es for the Ausar Ruus I City, City of Balland, Moosabool Shire, Pysenees Shire
Project	Name	More Ringford Trails trails	More Regional Trains Regional Network Development Plan	Muray Stath Mil Poys	Aborth 5651 Link	New Trans aetropolitan varieus Stage 2 (Class Trans 6051 to 6070	Bracken were been been	New Trans (netropollari various) Stage 5 6 Clast Trans 4001 - 6.00	New Youchy Carriages for the Regional Network

~	Cost		como ca mada wa kao na manda ana ka cumanta unaka anazaman ti by Alikyu anazaman ti by Alikyu	edebional costs for medical gas octetes and scular atom costs for the Cardia-Care Lum works				We backs the second relation of the source ment like 2000 A finanemonic for maging potential for might be a related to the might be a related in the microported into the uncoported to the the contract shead of contract sweed.	could be report on what is ness () Invest of what may also that not yet convertinged) Prosenting any constant and constant to defer inspect to defer
Impacted by COVID-19 pandemic?	V/N Scope		Y No Marton Foyet Soot	 More sope adjament for additional reachail gas cather provided in the Cather. Cate Unit Di enable functionality as a COVID-10 word 	z	z		In the Cost of the process mean of the interaction of the process of managing potential inspects and any and the cost of a product any bar incorporated monthe cost acts shared of costnact annual cost acts shared of costnact annual	E CONFUS Services vs. Jusceddawn the association of the assistants at Nonthocker and locatin Meribourier date To educad Staff allowedd on service were to associatin and the power were the service of the advective of service and langs.
Ē	Time Explanation	All XTrapols rains have been deployed into eventual service as part of the new jan 2021 timesable.	Project to in the final	On track			Project in early stages of delivery		Program is risking within contract interscores
	Cost De planation	•	 Powist is not the final sages of delivery 	Ch Track	Project postbally complete.	Project completed		NA. Poyet Anouncarent let 2000	Cost are currently writin budget allowance
Self-assessment ratings	Scope Explanation	 Project completed without any scope changes. Project completed on budget 	Power s nither instances of delivery	On track	•	•	 Proyect in enfystages of delivery 	NA. Pojest Amourcenent late 2020	 Boop to the and specif. Boop to the and the
	Survey Survey (dr) [dr)	0.2 2018-19	00 175 175 175 175 175 175 175 175 175 175	2021-22 Q1 2020-21 Q4	61-9102 ZD	0.1 2013-110 0.1	2023-204 Gu		2026-27 G4 2020-29 G4
ment	ver to var (5) (qur)	1.	24 2019-201 264-2000	04 2020-211 0 1	2 000001-	11 000000000 11-0000000	0000/4+-	8	
Original announcement	Budget geer Innded Tti (5) t	000005t1 N-2400	000000011 Wr./100	2017-110	_	2314-14 12300000	2020-21	4000000	1800000
	User User charges Other ETE to 30 (5m) Jun 2021	sti .	28 1126.00	1.651		4.642	Я		101
	Applicable (Smith Comm Private State Applicable (Smith Sources (Smith) (Smith		омендок сомендок А. 35 ма Сож			210 240 250 4807	connector, 145.7 50.9	20 20	22
Investment	State State Gov TEI (5m) only?	174,66	N 004	Y 25.452	2	2	z	009 009	173 X Moviet
	uth Western North and West Iv	Banyala, Bu Mukak, Banyala, Bu Mukak, Jahlbucu, Maniforona, Jahlbucu, Malanbu, Whittissa, Yara	wontkees	999 H LL H H H H H H H H H H H H H H H H	auf coast shine color. Shiney shine color.				Dare bri, Aet Ibourne
	iramplans Barwon-Soo				Suff Coast Churdy Shu Churdy Shu				
Project		2	Mercy fixed by the State 2	ទីសាមមកកា អំសុទ្ធាវិដ ក្រោតវិវឌ្ឍ២ 2. Biparalan 51ឌ្ឍ២ 2.	Pinkess Binkes Display Display Register	Pinces Highway (sta – "Tanigon to sta Duplication (regional serious)	Pintose Jefforway Esst – Duplication Stages J	Shepsoron Rall Life Upgrade Stage 3	Dublic Mouse Reveal Program (PHHP) - North Andreauna. Northoole and Preston Sites

	Cost		Megan diliye dur to social deta ocurg	Point buggt and the source instance for remain we thin the approved number of about the source of a number of the source of the pole to Compute contrast.		In VLA biology freque around ment and a score of the memory of the angle of the ang	(M.2) Lodder M. Rock In pocurement. A finanework for managing potential imports a long an earlief of the COMPLS are audited for incorporated into the contrast sheed of contrast averial.	Transitive hird mask was used as seting careeroor of time and competention of casts to comply with winness Gran marks in the set of cast of the set of the		S3.4 million commendato due with S2.4 million.
Impacted by COVID-19 pandemic?	V/N Scope	2	VVV	No wight on project scope.	2	No. In the process model procession of the access of th	d into	Presenter sing react relation (2014) relations of the bing relation of the bing startees react on the bing re- undertained an opping relation (2014) relations, undertained an system of the relation of the relation of the bing prior to relation of age at prior to relation of age at prior to relation of age at with himolaction of age at with himolaction of age at earth choice across Melbourne dung earth choice across Melbourne dung and choice and age at and choice and age at a set of the another another and a set of the another another and a set of the another another another a set of the another another a set of the another another a set of the another another a set of the another another another another a set of the another another another another another a set of the another anothe		 Additional workers are accommosition and if thing a range meths.
<u> </u>	Explanation	Tracting and the stock	on træk	 The project delays with delays with generational seals generational seals. The reveal stage A the reveal stage A completion data as a month or search of the with three delays. 	 Program to in the early stages of delivery 			I naturation inductional on 7 Coucher 2020 to the ASX that propect completion is expected 2023. On 11 and 12 and 12 and 12 and 12 asX that a 2023 completion date wes		on track
	Cost	Tracking within amounced budget	 OnTact 		Program to in the early stages of by hvery	e MA. Project Announce ment		•	Travs sthered within budget	0110.0
Self-assessment ratings	Scope	Define Ing 11 Scope as pro	z 🔷 Con fract	20 0. Currently involvement zopes university workinged from organisation approved acces.	2 🖶 Prograve Linthe early stages of delivery	NN 20051 Announcement late	•	•	 Transcope classify defined. Transc defined and are in franscat. 	Ch Track
	Surve (atr)	2021-22 0.2	09 971-2102 019 201-219	0.2 2020-211	2021-214 Q.2 2022-25 Q2			2022-235	201-12 04 201-7-14 04	0 2002-23
cement	var completion date TE Var (5) (drt)	8	81 000009241 81-2102 20		22 2022-23 -3986000	8		~ ~	41 000915- 97102.00	0 2022-23 21000000
Original announcement	geer yeer funded TEI (5) Est.	122 2010-19 1199,00000 8 2020- 21	15:00000		3 2018-19 2216600000	200000007 112-0002 (9	2020-21	2018-19 6	000911000 51-PT02 20	228 2019-1-19 541000000
	Lizer charges Other ETE to (5m) Jun 2	2	241.54		1064.54	2,242	2	2200	384.162	14.7 10
	Appikable State Appikable gov sector Gov sources (Sm) (Sm)				1140 1140 1140 116	2014 Contra Cov. 2016 3884 Cov.	4 67	4000 Annual A000 Annual A000 Annual A000 Annual A000 Annual Annua		Monshi Urweisny, Stee Cov
Investment	State State Gov TEI (5m) only?	4.eti	A 100° CTS	Y 161	2208.94 N	2 2 9	N 27.658	6288.27 N	X 127 NG	2 2 99
	n-South Western North and West Metre		Melbourne		Baryale, huwe, Nilumbu, Whittiesa	ດເພີ້ະດີ ທຸກສູງ 1. ເວລາຊຸສາສ 2 ການ, ກ້ຽງກາ ທຸກແກດຈ່ຽວໄດ້ຖ້	Geelong	Remark, Housen, Bay, Na Najmong, Nakouma, Meton, Wyndham Meton, Wyndham	Dave by , Methourne, 'Sara	
	Granplars Briven					Coales Coales Sine 5 Warnar	Creater er			
Project	Na nac	Sheppartion Ralaction Plan	Royal/Vtorian tye & far Hospital Planning & Redevelopment	টিকাক গ্রিপ্রধান জিল্পুর্বাদির দিলে গ্রিক্ত ৭ এজুর ধর্মন	Subur Nen Roeds Urgerade – Southe Roeds Urgerade and South Eastern Roeds Urgerade (metro politan)	täterne makkon fedil Line. Liggislek Stage 2	uteurn Poreš Task Dupletien Steje 2	thest Gate Tunnel Project	Tran Procurement & Supporting Infrastructure	Victori lan Ilear ti koop bal Project

		Claim is cull in the full parameter			The validity and supplicated of all- phase pert of the statesid	In the model of the COUPLING a tendent of the COUPLING powdent: monopulation the Propertion of Marka Aggement failure Aggement propert builder arthocts inclusion framework.	The projects can provide the second of accordance with powerinent the bit of macroscience with powerines the bit managed within tadjets but have placed in the second pressure on the and dat.	tawa pangau sa na		
Impacted by COVID-19 pandemic?	cope					I remember for managing units: 16 Provide a state of the Control of an and production of the process and production a dynamic a hard of All hard adjuenting a hard of contract award.	8	Due to the corrow 20 provident, that use productions to the following ansass 		
Impact	s N/A	*	z	z	*	× 0 0 2 4 3	- 40 C C A	<u> </u>	z	z
	Explanation	The project continues to incur agoritica nt by ongoing legal proceedings relating to cuttural herntage matters.	Project complete		Surdaury Line Lugg and works erestan on tradition tronky dationsy.		Project is on track. Works are progressing well across the site.	On track	N/A	WA
	Time	• •	8	ග ච	•	•	•	•	•	•
	ts planation	The project continues to incur againstate uncur againstate distription is aured by observing to data y and distription is aured by observing to curtural hunge on the stat will explore additional flowing to wate the curvers	Project not expected to over budget	Proyect completed and is awarting Cate 6 - Benefits Realisation.	None	Nore	Projects and reach Worlds are programmed well accoss the star.	Ch Tack	¥/N	WA
	Cost	•	*	•	• x ~		•	•		
Self-as sessment ratings	Septement Ion	Current scope s clear.	hoject com plete	No Issues reported	and a subject for a log-gade in compaction with the Petro i movie and felter Petro i myologeneration in Petro i myologeneration frequency, of the reveasion the subbury time.	Nor	Project is on tack. Works are progressing well account the site.	On fact	NΑ	¥W
Self-as	Scope	•		•	•		*	•	•	•
Η	futa) (Au) tesa tesa	2017-119 03		2 8.4	2004-23	04	0 22-1202	2022-23		
Η	tuda (rab) Assuns	012 201		0.2 2019-	00	015 202	22	202 50	62	5
		1-22		12-0202	907-112002	2022-23	2022-23	2022-23	2024-25	2024-25
Η	var (qrt)	52		4		202	2	7	200	202
H	ua Tel Var (5) (qi	0000		0	-77385000	1208000	0	•		
Η	te Tū Vi	5151 91-9		0			r,	12-2		
Original announcement	Est. completion di	41-5105 2015-19			G2 2004-13	G4 2021-22	04 2021-2	Q4 2022-2		
iginal a	(s) Int	0000000		231818000	001410400	1290900	000000000000000000000000000000000000000	11100000		
ō	Budget ETE to 30 year Jun 2021 funded TEI	51-510			7 07-5102	2018-19	07-5102	2018-13		
	Eu to 30 ye 2021 fur	20 245.20	185		192	42.701 2	20.024 2	20 10 10 10	4	7
	er Frank	-				-				
	User charges Other (5m)									
		965.941								
	Privete State sector Gov (5m)	1								
		499.58								
	sible gov (5m)									
	Applicable 8									
Investment	State State Gov	N	x 502	7 1959 1	A 6161	A	A 95:091	× 111	×	4995 1
Inve	5) III	52		255.82		515 2	1		র	y.
	North and West Metro		wyndha ru		Rundbark, Franke, Man Byrnong, Matton		Welkon		Banyule, Brintbank, Darébin, Hotson Bay, Hurne, Maribyrnong, Melbourne, Melton, Moonee Valley, Morela	Beryula: Brinkenki, Beryula: Brinkolon Bay Huwe, Maritymong, Michaning Mathon, Money Valey, Monebrol, Moneki, Yinkitasa, Wyndhan, Yaria
	anvon-south Western									
	ampiers	a Asan tana Cay, Crty of Balact, Monthurn Gampans Stire, fryenees Stree								
Project	Mine	Hestenn Hellwarg dupfkeiten - 1 Balanar to Stavel (regional safansk)	West Werthee Dual Water Supply Scheme	Nerwork Transition Plan – Phase A (Statewide)	youdhatist val and a love and and a love and a	Shepparten Corrido: Ligrado- Sueo 2 Aneo 2	telo nevris trikon System Ga pacity	Das Cenal Wonthergel Nossfall	WITP 55E AS P U pgrade	urt P P Huany Testusent Augmentation

			Contract wan id occurred for meet in 2018 contract was alread of means ancorred with CONTL-19, kg/shideb budget migart to be determined.				negan butura zabu udet developent with 1548 abdras any rata to be reanged	Wes insurance on the and with the yang nontroads addronal engineeing solution to perdinter planet and and a solution sported bage score with sought a value adds by rear let	
9 pandemic?	<u>es</u> i		Contra- 2019. C with CT with CT					Sent led darge Tes - In the inspect of volatility address possible sought sought	Nove
Impacted by COVID-19 pandemic?	Scope		WW				progree function and under development withich Shall address any rate to be reanaged.	Net: Setting Respondent led daugn solutions to consider the impact of pandernes	None
du	N/A u	z	ery 2.1.2.1.2.1.4xvel by V/Line is writh the writh the ratio c 2020. Velays	2 Decoder	2	z	Pregam heavess Y des undri des undri which shall address any indis to be ma maged.	*	x period
	Time Explanation	N/A	Early Delinery Factors upgrades Crossing upgrades delinered by Villine final states final states contraction his contraction his advected of deliys	•	WA.	•	•	•	 On task as per current approved schedule.
	t Exploration	410	 Contractor has advected of elaborator has advected with contractors agreed with essence constaints, recontract on the recontract of the contract of the budget invisor to be budget invisor to be 	Proyect completed and is anarting Gate 9 - Romfris Realestion.	Y.N.	On fact	Progra Nummers.care babil addema any relatio ba na naged.	On Tack	to all 12 areas to use a submed for all 12 areas aroas the agreement for the convoluments to convolute the convolute pre- ster brief or convince the convolute of the convince the convince
Self-assessment ratings	txplanation cost	• •	e Appoved delivery, strategy for the Warmanhool Luee for the Warmanhool Luee Liggrade Stage 2: Innoles dehread parte WLU.1 defined to by the WLU.1 applicable appoind and value for commy value for commy value for commy value for commy value for commy	No Blacks reported	र	T	Program Russman and Area Program Victor and Area Program Victor Strates and victor and Area Program Ar Program Area Program Ar Area Program Area Program Ar Area Program Area	an freck	Excite a cuber and and a cuber and a cuber and and a cuber and a cuber and a cuber and a cuber and the downward with moutain and fulfight and the downward with a cuber and a cuber and a cuber a cuber and a cuber a
Self-as	BH (4tr) Scope	•	4 # 3 3 7 D # 5 0 5 8 - 4	•	•	•	•		8
Н	(qtr) EP4 (FY)	ð	đ	8	8	8		4 0	0.2 2022-21
	Var (qtr) (FY)	2018-19	2022-23	2019-19	2023-24	2023-24		2024-25	9 2004-29
	TEI Var (S)		23400000	001141		0	0		33362000
Original announcement	Est. completion date								Q4 8022-23
Original a	(S) 121		1140000	000000		49220000			1200000
┠	Budget ETE to 30 year Jun 2021 funded	151	239-3 2018-15	141.2010 2014-12	2	11 2020-2	2.4002 2.20	7.2 2020-21	89.92 2019-20
	Other (Sm)								
	State User Gov charges (Sm) (Sm)		12166						4.79.15
	Private S1 sector G		3						2
	Applicable gov sources [5m]		592 59						9.43 5184 Gov. 9.43
t t	State Stor Applic only? source	*	1384 Gov	>	>	>	*	*	N CONT
Investment	(Sm)	512	399	164.237	N N N	492.2	8		24.004
	North and West Metro	Banyake, Banetbank, Davesth, noboon Bay, Javesth, noboon Bay, NetBourne, Mehonang, Maonae Valley, Monitand, Nalumbid, Wintesau, Wiyodhan, Yaria		wynctha n	Banyuk, Binebark, Daekon, Robono, Bay, Liwer, Matury, Manong, Menebourice, Methon, Monebourice, Methon, Moneburg, Waritesaa, Wyndhart, Yaria	erantant. Malboure. Whetlases	Baryluk Bir erbank, Dare Un Hotkon By, Hare, Man Hynong, Met Bourne, Met Bon, Moorev Miley, Monthese, Moorev View, Monthese, Wrydhart, Yarra		In the second se
	Barwo n-South Wester n		cola: Chrwy Shrie, Coargain rea Shrie, Moyne Shrie, Surf Coart Shrie, Via marthool Chr			Greater Greetong	Color Charles 2014. Color Charles 2014. Carlot Brecht, Noboli Riy, 2014. Carlot Carlot Brecht, Noboli Riy, 2014. Carlot Carlot Brouris McRon (More Shar). Robort Sharina Robort Sharina		Orester Oregones
	su și dune juș						As a rate fause Cary, cary of Balls art, colden Plants Balls art, colden Plants Hundles shy Shine, Hoothan Rual Chy, Moorabaol Shine, Mortherin Cars an bot Shine, Mortherin Cars and Shine, Mortherin Cars and Winnereta Shine Ya maetbact Shine		a ny executive of the second sec
Project	11 The	WITP TRATMONT Capacity Increase	Varima mbool Line Ungrude (legional various) Stage L	ayrıdılan vile Sabiling Yard	fan Yean to Bâld Hill Pipel ia	A Pathway to Move Jacue Mental Health Isaús	Bit No uning casi ki	talaling a world-tuss hospital for Fankston fami les	ci Pick (n commens Program

	And And Selfs Pays around read the solution of the mean (or the solution of the mean (or the solution of the solution of the periodic area of solution toward of contract averd			Significant transfer of funds flows first to second fit				The budge wave any electron to be amounted in Signer and wave. Disco however a scalar innouncement occurrent on the selectron and three days has been cellected at the problemation of the project at converted in the project.	The project is additioned in the projection and a succession with sponteneous the bab. According to the projection of the the control of the
Impacted By COVID-19 pandemic?	(N Rose (N Rose) (N Rose) (z	 Second locidown impacted rekrutmentandsome deployment activities 	z	2	z	The budget segretation be in anonuclain signment 2000, in however actual involument in budget anonuclent in occurred in a involument in daily the leven reflectation the daily the leven reflectation the commentation of the payort. completion of the payort. completion of the payort.	The projects being delivered in the successfunct with practice of the breat deliveration. Interface more thank and deliverations of the breat breat and breat managed with hubble and breat managed with the project in delivery and and the pressure on the eard and pressure on the eard pressure on the eard and pressure on the eard and press
<u> </u>	The Induction A P A P A P A P A P A P A P A P A P A	Purps with aport bud appoint bud appoint bud appoint defeety	Authering one season of ALL designation	Delayed stant due to second lockidown but will complete writinn business case tomatianee	 On Track 	 Subject to government wpHmmetation plan. 		Project currently in Instancia	Project is on teach. Project is on teach. Progressing well across the stat.
	Bahavita Deparation Special Announced devicement	No. vile derafied at the	 on budget based on quarks surveyor's atmates throughout deagn 	Slightly underspent for current IY due to second lockshown	- On Track	l turbing normed anned	l Contract	 Busiverau case fully funded Nove with 2020 Budget announcereent. 	 Project is on task, works as programing well across the ster.
Self-assessment ratings	2	No. rails token the at the	ontract to deliver what is a exercised	On track	On Track	Methin agreed scope	Gon træk	Project currently in interation	Project is on teach works and are programing well access the ste.
2 Fet	tan kan ka	e Po Po	• 7	9 70	• 	8	* *	• 10	01 2000-11 OH
	un Trownship (107)	0	2,2020	2-1202	0	12-9202			11 1100011000
Original announcement	11 (5) 14. competitor date	0000045	000001651	000086/1	21/00000		13450000		248700000
	CINe: TT to 3 Purder Bank TT to 3 Purder Ison In 2011 Purder TT 20	11-7002	11-0002 (4/4/2		7.78 2020-21	48	0.1 2000-11	12-0002	1 87-£102 996 061
	Phone 125 Los Bosci Doro Galego Bosci Doro Galego Dana 200 Dana 200 Dana 200 Dana 200 Dana 200 Dana 200 Dana 200 Dana 200 Dana 200 Dana 2								
ment	але все другане Сомп око во другане ре и для сол 200 сол 500 сол 500 сол 500	>	>	*	*	>	*	>	>
Investment.	Marth and Mart Marce TT (Swi) Methol. Wyrddian TT (Swi	522	2 PT	decon Bay, Wyndfra m 174,63	217	Milliourine 1409.53		yrdham 271.128	dyodlam 419.64
	amon Acath Wastern Ac anon Acath Wastern Ac Genere Geology Bulf Coard Ma Dive	Cole: Chung Shie. Cole: Chung Shie. Loan gan tea Shie. Hoye Shie, Sui Cole: Shie	Color. Othersy Stime, Coorting Stime, State of Devices, Count Stime Boolegh, Surf Coart Stime	2		3		*	>
_	dama ba dama ba Cirg d'Balanz						2 29 29		- Set
Project	Manas Manas	Giest Ocean Road Program	isi uli ha Park Stadiun Stage S Redevelo panent	Keeping Victorians Interling	lettobe Regional Hospital Redevelo pavent Stage 34	Mehbourne Aits Prechet Trensformetion	Modennikasko el metropolitan Mehourune Public Sector Basklendla Ageal care Services Stalegy - Stage S Kingston Polyect	Wydham Law Courts Project	Cherry Creek Youth Just Ge Project

	Det.				There is been to requiringues to the popert's budge as a stant of the COVID-19 parketion.		COMD related claim has been recorrections a currently under assessment by MRV	
Impacted by COVID-19 pandemic?	Supe				COVPLy public Mahh Hatishcook 11 COVPLy public Mahh Hatishcook 11 Hati Routh Hatishcook of Mackany 11 Fund community engligement and 11 availation name patient en		0 2 2 2 V	
a a	Time Deplemention Y/N example based Probety and Process devict and three reporter ns N	Project has weehed Project has weehed peached correlation	2 3 3 4 6	Asset to open.	The popert his bean Y respected by COND- respected by COND- assistances under a set association of the set approval before and ELS approval before and approval before and major impact times of a div work.	On frack	Project is reaming completion.	N Frankovor zavidu G
	Cost Beplunation Cost Replunation Converted cyperditure as	Project has cauched pectual completion	e Contract	Project as high to be writin the cau or to bagget.	Cost has not changed anous the function submession	On fack	Project is realing completion.	Covertado coste may rea gradit accedita curren poyect budget.
Self-assessment ratings	Identification Identification Description of the approved Interactive process.	DM Proyect has excled proceed completent	20 00	CA Current approved/succeeds	Scote fits not charged size the fitming submission	On frack	04 Project is rearing completion.	 Project spactically complete.
	(FY) Survey End (PY)	- et	20 20 21 21 21 21 21 21 21 21 21 21 21 21 21	0 2018-1-19 - CH		2025-28 2026-28	4 2020-21 0.4 2015-20 1	5 009-900 5019-00 500 500 500 500 500 500 500 500 500
ouncement	t completion date TE Var (5) (qtt)	00 2019 19 2019 19 2019 2019 2019 2019 2		000000017- MI-1000000	8	8	0000000	000007- 77: 43122 PD
Original announcement	ETTE TR: 20 Budgeet ETTE TR: 20 Prese Jun: 2021 [Included TEI [5] Est 78.81 2020-21 [1481100000	00001158 FL1-0105 EC.001	TATANA A ANA	0000001664 [1:1-0102 Mc.12.1	20000000 11-0001	12-2020 12-2020	915.1.1 20.16-16 916810000	119-110 - 119-110000
	Physics State Laer sector Gow charges CINer (Sau) (Sau) (Sau) (Sau)							
ent	State Comm Priv 66v 43914314 gov sect only? sources [5m] [5m	×	,	*	>	>	*	*
Investment	Month and Usest Metico TEI (5m) Bonguile. Dove bin. Man Nymore, Malkbourn. Montheas Yous	tara 112.55	locidon litip, uner locidon litip, uner locidon litip, uner locidon litip locidon litip locidon litip locidon litip locidon litip locidon litip	123.24	2002	전 19월5	Berkhank, Holson Bay, 986.81. Metkon, Wyndham	Niumtsk 125.96
	Br won Seut ih Western		Pol documentary and comparison of the compari			Via (nambod) City		
	Ge amp is rs.	le Street	Eff. Anath fault (P ₀ , City, d) Anath fault (P ₀ , City, d) (P ₀ , Q ₁) (P ₁) (P ₁) (P	dug ketika a	78 99 99 90 90 90 90 90 90 90 90 90 90 90	e Hos pital	agester boust	Pleates-Sage
Project	Ma nee Mexit Generat kon Trams	Streemihing Hoddle Street (Rich monu)	Roud Ale interne	Theoremore stood duplection (lynabuust)	staution fail (so — in tiel and tery works (s. 21)	Vierr na mboo i fase Hospita sedevelo prasm	Western Roads Urgrads (Mestopolitan Valbus)	Yan Yaan Road digi ketibn – Siage L (Penny)

	(sm)		ž		
	-ge 2		19		
	Scope cha 181 Métre (s		4		
	therited ap Hellon to dist		2007/71/7	0007/M/1E	
			1/07/2018	11 (eg/x000	
			41.b		
	e (say) TEI et		9194	V 418	
	Scope 161 Perfo				
Note that is a second of the second	8 Bite change of proved				
Note that is a second of the second	cope chang secipien				
Noticity	khenge was Read				
Image: constraint of the sector of	hange 7 Dare o				
Mathematical and a second of the se					
Mathematical and a second of the se	5 Dule change w approved				
Image: control in the second in the	ope change cipilon				
Image: section of the sectio					
Mark for the field Mark fo	ange 5 Date d				
Mathematical and a constraint of the sector of th	Scope ch				
Mathematical and a constraint of the sector of th	ale change ve				
Image: section of the sectio	De change ^c				
Image: control in the section of the secting of the secting of the sectin	Pace Poor				
Image: Note of the sector of the se	anger 3 Date da				
Image: Section of the sectin of the section of the section	Scope chi				
Image: section of the sectin of the section of the section	pæodd		0000/71/		
Image: Section of the sectin of the section of the section	2e change 2 ipten e		en 5 8. en 5 8. en 2 Frauet		
Number of the sector	Sco Base Base Base			51 51	
Entry Entry <th< td=""><td>n'ge 1 Dete cha approva</td><td></td><td>2</td><td>14</td><td></td></th<>	n'ge 1 Dete cha approva		2	14	
Statute Statute <t< td=""><td></td><td></td><td>inclusion of Central Inerg Para: Messtructure infestructure</td><td>Cobbletant Station fut u Proofing Wor</td><td></td></t<>			inclusion of Central Inerg Para: Messtructure infestructure	Cobbletant Station fut u Proofing Wor	
The first second of the type of type of type of the type of the type of type of type of type of the type of ty	ovad Number ges aprova		н	м	
The first set at the set of the true of the set of the	App control of the control of the control of the control of the control of the part of the control of the contr	2 2	<i>F</i>	*	z
Note: The second s	N X , X X ≦ >	to the end of the second of th		experienced Y frow the on regard to by bases on ct in the	2
Noject Passes www.sinter.com/antication Passes www.sintereteeeefinition Passes		electronom (11) o torna participation and the construction by COMPLA 51 and the completed and d to best-bound d to best-bound	project launch.	ompletion et u life roges a risking: Lipe rit kullerity in close in productive diseage three months.	
Project and Another and a second provide a second provi	52 1108	Promotify grantest for constraints delings and congrates beneficial	Cetayort		
Indiana and a second and a second and a second a	val Cossifing topolitan nario	city Trates apolite Meterope often verious)	tet	sgrode Stage 1	Hosd upgrade
	Project kenne 75 by 2025 (on Removal) (mer	Addition on I vice Addition on I vice 1 difficience 1 diff	Ballaret Baser Reducedo prove	Ballaret Line U	Banwon Heads (Banwon Heads)

e 2 TEI after (Sm)								
Scope change								
Estimated completion date after						8102/21/1L	20/09/2020	
Estimated completion o						/102/21/1E	20/06/2020	
e 1 Est con de tel de (5m) de						1464	134.91	
Scope change 1						5 5	106.5	
28 M	88							
Scope change 8 Description pare d	12/7/2020							
Scope c Mas Descriptio	Porglan Ubrigas Porgland Marchiner training program							
	10/02/2017							
Scope change 7	Kone dangeser 1 Glan Hundty Tann Square							
E E Date change was approved	06/2018							
δă	subdational 144 subdatation at Chefternhann							
× s								
	2402/2016 1000 151							
Scope change 5 wes Description a	Development Development scope in elation to Glan Hursty Tam Square							
Date change	£105/70%							
Scope change 4	Program Chenges due to scope Unanges							
2 3 5 Date change was	9 9 9							
Scope change 3	12/C 12/C 12/C 12/C 12/C 12/C 12/C 12/C							
Scopt Jews Descrip	A didition for cart we prove							
nge 2 Date dange was sproved	56(V)/201							
Scope change 2	Koration Koration insproverments							
1 Date change was approved	21/03/2014					01/06/2014	4102/01/1	
	Additional (all outparts in signal ing works and additional sist on enhancements					Increase the introduction of private under of private under	Addition of Inpatient under to polyect scope.	
umber spicwed anges rei oject	41 45 2 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5					н -	न स ह ह	
Seeine Approved N countree changes up . control since fist of bound or sproved o equivalent and in picce? funded? If	*	Z	z	z	z	*	*	2
S24 CODING CODIN CODINIC CODI	>	reparts to Y were following de and to of and to de and to de and to men Main Main Main Main Main Main Main Mai	S tender ruppended te actor be actor on the con-19 and and te this terw	collected - Y was to al as a g the at a the mon of the tra, the as allowed works and works and	n period	Ys related 5.	×	~
		(F) There are now more repeating to the solution of an account on a solution of an account on a solution of an account of a solution of a s	0000, the Project was temporarily is public and phoyne public and phoyne is to the state's C on 1 uure follow by the Treasurer for Health, Despr y suppresent the	recipienting thore is auclinated. The results the main relating was to even in particular power and the result of the second second and construction. Nonever distribution construction result of the construction and construction and construction and construction and construction and second and the second and the second and the second and second and second second and second second second second and second second s	nded construction	An excertance is currently under consult action rules to delays related to the sale of private units.		
⊐ine	4	au au	In April 2 process v process v Properts resources resources resources resources resources resources resources resources resources					power
	layside multimericonement foo (Fankson – Warthese Ling)	stadigo Law Courts Laweeb po	ay itos pita l	eebing Auts Centre Stage 3	Bul idi ng new ho mer to fight homelessness (stat ewide)	cal for n ederetop ment - 246 unts/sites	larey Hospital Espansion	Gauffeld to Dandenong Gauffeld to Dandenong Infrastructure Jugrade (anetro polta n varieu
Project Name	tespelærten - (Frankeston -	nen allera	New Footscay Nos ha	Geelong Art	Bul kil ng nev home less ne	Carlton rede units/sites	Cakey Hospi	Cauffield to conventiona Infrastructur (avetic polita

Scope change 2 Estimated completion date after Est imated completion date before Scope change ute change was Scope change 8 Date change was approved scope change 7 Date change was applicated Scope change 6 bate change was poioved Scope change 5 e change was reved scope change 4 Scope change 3 ewa te chang proved Scope change 2 Dete change wes approved ope change 1 2019-20 budget 2 decision to expand the facility from 700 beds to 1248 Seeling Approved Number committee changes approved , control since filst changes approved equivalent and pisceet if unskel? If pisce? The project is found determined the excordance with government he alth accordance, impacts to date have been managed within bubget and achedule, but have placed increased pressure on time and cost pressure on time and cost The Project Ream successfully managed the impact of COVID-19 and achewed its contract usi milescore on three in Costober 2020. thy under is being delivered is nd BN Appendix by ARPV Affinencia by Abbard Claim Abbard Claim has b Cranbourne Line Duplication planning and development (metropolitan various) Chandler Highway Upgrade (Alphington, Kew) Cranbourne Palenham and Sunbury Line Upgrades r Loop Fire and Safety U; ge 2 and intruder Alarm ulburn Murray Water sections Project Road Pikon Pr

Ē		1.16			
ce 2 T8 after (Sm)					
Scope change 2		£13			
S Estimated completion data efter 71		er co / bar er	Mar 22		
		41107/1004F	Mar-22		
Estimated completion completion data before		667 X.T.4	239.303		
nge 1 nge 1		8			
Scope change 1			236,603		
8 Date change was					
auge					
Scope ch. was Description					
C Date change was approved					
Scope change 7		A survey for the second			
5 5cc Date change was approved Des					
Inge 6 Date ch		7 000462018			
Scope change 5		Number 2007 Second Second Sec			
5 Date change was approved		102/2017			
auge		Dural Res 2014 Decision of the second sec			
Scope ch was Description		news. News. 1952 Dev. 1980 Marken 1980 Mar			
2.4 Date change was a por over		411/07/2017			
Scope change 4		Turburk St. 2014 and St. 2014 a			
5 50 Date change was approved De					
Date ch Date ch		w week 21.001,70317 101 2.54%			
Scope change 3		Standard Standard Standard Standard All Standard Standard Standard Nagle Standard Standard Standard			
2 Date change was approved		100/10040			
ague		1. Under 2. 2. 2. 2. 2. 2. 2. 2. 2. 2. 2. 2. 2.			
Scope cha wes Description					
e 1 Date change was approved		31.00/2016	A1-y-115		
Scope change 1		5.44.0 molecule 4.64.0 molecule 4.64.0 molecule 5.90.0	Reprior ittration from other projects		
umber oproved anges rer obert e		(3 ' 3 ' 2 ' 2 ') 	2 Z D		
Steeling Approved N cosmittee changes at control since fist ch bound or approved on egalation and pi in picopi transiti	2	۶	*	2	2
Steering coannt: , cont or board or equivale in place?	2	>	>	×	>
	Counter destinations des la counter de				
<u>8</u>	a baalaa dir 10 xifa baasa 10 yi fa				
Ē	chucek			2	. Major Upgrade
	ichaer deen no bee forwa	Minuka Satuka A	Frenchsson Line stabiling (Kananoonij	Geebing Convention and Binibition Centre	ekong Husspital- Kajo
Project	ceh uee-h	Redeved	Free nksto (Ka na nov	Barlo Ho Barlo Ho	Geelong

Г	1	7									
2	TI after Smi										
Score chanse 2	Tri hadara fiami										
	Estimated completion date after		1/06/2021							8/06/2021	2207/27/16
	Estimated Es completion co data hefore da		1/06/2020							30/02/20/28	2202/21/15
	fter (Smi		229							236.615	6106629
Score chanse 1	TTI hefore family TTI		179							291.602	8
	Date change was an movied										
Score chanze 8	à										
Scone	je was Deerge un										
nge 7	Date change was										
Score change 7	s Secretation										
9	Date change was annimised										
Score change 6	Description.										
	Date change was										
Scope change 5	Description										
Scor	Date change was ann moved										
Score chanse 4	Date ch										
Score d	wes Merceletion										
	Date change was										
Score chanse 3	Deverintion										
	Date change was										
Score chanse 2	Deverted for										
3	Date change was annormed		18/09/2019							\$102/40/51	£102/2012
Score change 1	Date Date Date and		Inclusion of Refueb 18/0 8. Complex nce Vector - Media Petese							nof 15/7 ne ED aon project to INC al lister to sel	100 There has only 100 been own 111 been has only been own 111 been way to builde and the thinkarton of the thinkarton o
Scon	Number a pproved changes over project Disertinition		L Inclusi 8. Con Works Release							1 Addits Suretin extere extere extraction tracket	1 There beans change the contract from the contract change the out
	Steeling Apploved Number committee changes approved , control since fist changes bould or approved over bound or approved over the news fitureetal life	z	*	z	z	z	z	z	2	*	*
	Steering committee control bourd or equivalent in nisceo	>	*	*	>	2	>	~	×	>	*
		naging impacts if the COVID-19 he Project olect page am if farework	stease of beck to	een. een.		turation periodat					
	I	I anewood for managing impacts in anarding as executed for the COVID-148 problem is concerning the project conceptionation for the project and act and another project program contract available of framework	Delayed/eduad relaxe of both for reflui bahment	Wetter sport has been completed earler than propicted.		Delky with fown I and extended con a result.	10 M			AN .	
		Tieffe Stage L			g Duplication	berg) berg)		pgrade Stage 2 Nusj	e upgrade xus}	n's & Chlidren's	ous) ous)
Project	- Anna	dippskind Une upgrade Stage 1 (agional varicus)	Goulburn Valley Health Rederelopment Stage 1.	Hall Road Lipgrade Skye	HEM Yere Clossing Dupleation	unticiditiver greeneresponser - soo Tody with town lawning sporous unticiditive (intelessing) and are rooted construction provals a rooter.	High Gapacity Merico Talins	Hurstbridge Line Upgrade Stege 2 (metro politisin various)	Hurstbridge rall line upgrack (anetio politan various)	kon Kirner ukomens & Chlidien's Hespital Sunshine	Lunes Crossing Removed Program (avera politan various)

Г	i i i i i i i i i i i i i i i i i i i			168			
~ eu	A to the State			1199			
Score chance 2	Ttt before (5a)						
	comp Price date dite:			8102/94/62	30/06/ 2022		
	trimmed 13 comparition or date before did			\$T102/MQ/60	30/06/2022		
	t1 offer (Saw) and all			691	296.027		
Second channel 1	1			1691	272		
C.C.M.							
e e	n of the childpoint of the chi						
Serves channe E	Desc (p) low						
	tate chinge was pproved						
Come channe 7							
3	a characteria						
Serves channa 6	Description						
	stre christe was						
Crona channa 5							
3							
V esu	b to the second of the second						
Anna rhanna A							
	a con for the was approved						
Contaction 2	a C						
3	Ave a more than a			810			
5 anns	s van			sn suðs/zous			
Score rhanne 7	a adopte trut			Liptift in design			
	Line charge was			stoz/w/ts	0202/10/01		
Cons change	Contraction of the second seco			he placement of lettacta ble seaning sytem	debronal funding 1 powedad so rasina addronal scope and some fits Approved fits power nance.		
5	AumAn approved approved approved approved approved be the the			2 Ref. 1914	1. boo bae dop tone: inne: inne: goog		
	0.000000000000000000000000000000000000	z	z	٢	۶	z	z
┝		z	A Sued	-	es of Y SOVID- etable Lates	×	2
	clams have tee recornently unc		framework for entral impacts an econon- vay be incorpori rots a head of cor-	No report to project's treeline.	s received notic to strage 3 & 4 C structions, and fit - world bitry of the in 2021. This has repart on the repart on the lays.	Stage 4 extra tractor laws extended the defect lability princi	
	Ties Corporation that was a cumming under contract and a cumming under			No Impact to	The project stateweed solutions of the project of a data wheng to state a 2000. To addity wheng to state a data of the thorage of the state of the the data to a shore data of the data to a shore data of data to a shore data to	Stage 4 restruc The object list	
	grade (North h Rean Region)	reade S uns hine Reevesy	2	on Centre nt (Southbank)	urne) urne)	lievelop ment	te dasessment snap one ntj
tráo.	No.ed	in the construction of the	al for Rall	itebourne tuih bilon Cante Sage 2. Development (SouthSank)	Mebourne Park - Adversion ment sage the ea (Melbourne)	Mebourne Park to convelopment sage two (ivel lourne)	Mebourne Straffic Assessment (und aquukt kn compown)
or a	Marking Andread An	rose Surf	[up]	Mel Seg	stag.	1061 Stag	[Lan

e 2	Ttt after (\$m)	796.152	574.984	11066					
Scope change 2	TEI before (\$m)	261762	574.980	55601					
	Estimated completion date after	202/99/02		1,127,202				20/2/202	
	Ist imated completion date before	30/06/202	-	202/21/18				207/71/07	
nge 1	nj TEI after (Smj	26	5	1083				8	
Scope change 1	as TEI before (5m)	261 964	558.588	10800				n.	
89 8	Date change was approved								
Scope change 8	Description								
-	Date change was a pproved								
Scope change 7	2esciption								
Π	Date change was a ppioved								
Scope change 6	Description a								
3	Date change was ap proved								
Scope change 5	Dati Dation Dation								
Sco	Date change was approved								
Scope change 4	Date c Date c								
Scope	Date change was approved Description								
Scope change 3	Date cha approve								
Scope c	e was Description								
ange Z	Date change was approved	dat weh	reâneg 30,05/2012 14 12 21 by 0.1he 0.1he	4) 101/2017					
Scope change 2	Mas Description	Demodition of aging accentroadation ware approved at one of the locations, to enable replacement with new beds.	Addit conditional is block constitution of additional is block house block house block house change 1 and change 1 and cha	High Capacit 5 grafting ta Intplemental					
ge 1	Date change was approved	0002/50/11	9102/71/E1 But	1,01/2017				9102/h0/6	
Scope change 1	ed s Description	A realization of both across locations.	Additional function of for construction of 3rd Station	Prover on the equipment of the one of the equipment of th				April 2003 - 575 5 April 2003 - 575 5 and the online in the allocated to build the propertians a frage at the merchinge at the merchinge at the merchinge at	
	Approved number changes approved since first changes approved over and project funded? [[fe	N	n	N	z	z	z	м	z
	steering approved to committee changes ar . control since first en board or approved on equivalent and in place? frunded? III	ti per	۶ ۶	*	- -	- >	z	2	*
	Time	Projects as and generating the weat on the accordance, impacts to defer free directions, impacts to defer free directions, may accord the transfer and schedule, but free and cost.		The validate part and an under of any value of the two values of a transmission value of the value of the v			 COUID related clown has been recered which to currently under assessment of by MRPV 	COVID related claim that been rearmed which its currently under assessment by MRPV	
Project			project	vero Tunei Polece	Metropolitan Metrokolik Mediamistation Metropolia (Metropolitan Miloso)	chonskih Freedowy ungraak – Lasstillek to Cyklek Rood (taetito pohlan variloos)	Veneth Freevey Upgrade – Stage	eie.	More E Class Trans and Infrastructure

2	T0 after (Sm)				15421				
Scope change 2	rti before (Sm)				15641				
	Estimated completion date after			b/56/2023	30/56/2027				
	Estimated completion date before			b(06/30/8	30/06/2027				
-	TEI after (Sm)			4718 8	15441				
Scope change 1	TEI before (Sm) 1			R.	15641				
	Date change was approved								
Scope change 8	Bescription ap								
- K	Date change was approved Des								
Scope change 7									
Scopt	Date change was approved Description								
hange 5									
Scope change 5	aves Description								
ge 5	Date change was appioved								
Scope change 5	Description								
4	Date change was approved								
Scope change 4	Macription								
5	Date change was appieved								
Scope change 3	Der Description app								
8 ⁰	Date change was approved Desc				2020				
Scope change 2					An end of the second and a second and a second a second at the second and a second at the second and a second at the function of the function				
Scope	ge wes Description								
ange 1	Dete change wes approved			a dia ang ang ang ang ang ang ang ang ang an	od 26/09/2018 of Road the the				
Scope change 1 ber	ges es et Description			and power and power operates through the ware po- tenents there are never	tunnel contra tunnel contra lower there is and refocate the werntist consist.				
Approved Num	committee changes approved . control since first changes board or approved over equivalent and project in place? funded? Iffe D	z	z	2 2	n 7	z	z	z	z
Steering	committee , control board or equivalent In place?	×	*	× 0000	- 20 5	>	2	N Sea	z
	lie	Ity Trentrane has been oblighed by a Transfer of months due to long lead there are not months due to long lead terms and procurse even if from oversats.		In the Application should be a set of the Application should be a set of the COSO A Handred by a set of the COSO A Handred by a set of the COSO A Handred Book and a set of the COSO A Handred A set of the Application should be a set of the Application should	The Massion spectra constraints of the Massion Sector Analysis of the Massion Sector S		reached and call mit has been reached the function of the call of the func- sates and the function of the call of the func- sates and the call of the call of the function of the call of the func- tion of the call of the ca	The project's timeline has been affected by COND-19 due to del occasas real deliver to contractor's supplere and affect the manufacturing contracts fitter with COVID-19 protocols in place	
Project			More Neglonal Trains Regional Network Development Plan	Normal Table Control of the Control of Contr	Meet have used		D 2 R	Rew Trans (perception articles) The processment in the pro- section of the second solid so	New VLochy Carriages for the Regional Network

П	To after (Sm)							
Scope change 2								
Scope o	Tti before (Sai)		120		119			24
	Estimated completion date after		202/11/5		107/20/97			11/10/202
	Is that ed completon date before		13/04/2021		26/02/2014			18/02/207
	ttiatter (Smi) d		162.672		92			210122 11
Scope change 1	Tri beloe (San) Tri		162.672		5			14.1321655
Scot								
ıge 8	Date change was ap proved							
Scope change 8	Description							
	Date chinge was approved							
Scope change 7								
Scope	was Description							
e 6	Dzis chargewus a ppicwed							
Scope change 5	esciption							
Π	Dite change was approved							
Scope change 5	ee uq tala							
ŝ	Sawas							
nge 4	Dete chan appl oved							
Scope change 4	Description							
	Dote change was applicated							
Scope change 3								
Sco	Date change was proved							
Scope change 2								
Scope c	25 Defect (pt for							
_	Date change wes approxed		1202/10/9		\$102/40/05			6102/11/21
Scope change 1	escipte n		Int-out of levelsk 1 shell space to deliver a parkemu moster ni unt. Approved by Treasurer on Ob anuary 2021.		SBS minutesee dat to an increase the top to include duplication west of fisializion east of fisializion west of fulham			Preston site - 1 Approval of 5918,377 for 6888 no phanning per mit approval housing dwellings housing dwellings contracted 33 social housing
Sco			L fit- she part part App App		1 State			1
	with the second	z	*	2	۶	2	z	۶
		2	te foice	2	2	*	Ment N Post	eventat ann Litor B
	Ine	County and a count with work work accorded to a count with under account of by MBW	No where this popert is a state of the properties and was not significant from and was not subject to reduced labour workford on att				Wikh to date. Project announcement free 2000. A meneral for an angleg portexal manufacture and a securit of the incorporated into the incorporated into the contract alread of contract annual	In the provide set of the provide the provide the provident of a carching the provident of a carching the provident of the pr
	2			a to Colac	I = Trans gon (regional	tt – Duplication		Nogram Source, Source,
Project	Mane Mare Additional JFTapoli Tadis	Penry Real Upplace Stars	Morthern Hospital Injatlent Bipansibin Stage 2	Princes Highway suplication Project – Windowskaa to Collec	Princer Highway Ests - Tara Ngon Sale Dupikation (regional Varilous)	Princes Highway Fast - Duplication Stage 3	Sheparton Rull Life Urgerade Stage J	Puck Rounds Reevand Pucgran (Presid- on the Achoune, Recriticole and Preston Sites

~	TB after (5m)									
Scone change	TEI before (Sm)									
	Estimated completion date after									2202/11/52
	Est invated completion date before									2208/11/82
1	l efter (5m)									564
Score change	TEI before (Sm)									9 9 9
	Date change was ep proved									
Score change 8	Description e									
<u></u>	Date change was sproved Do									
Score change 7	Dat escription app									
<u> </u>	Date change was sep roved Desc									
Score change 6	Date -									
Score	Date change was approved									
Score change 5	Date chi Date chi									
Scone	e wes Description									
nee 4	Date change was									
Scope change 4	es Description									
	Date change was app:roved									
Scope change 3										
~	Date change was approved									
Score change 2	Description									
	Date change was approved									\$102/11/307\$
Scope change 1	Sescription 6									Part of the 2 building was building was ecodergreat the loading about and truck rearce uoring area under the building, included building, included building, included building, and coded
	wed Number ss approved list changes red over project 13 life D									
	Steering Approved Number committee changes approved board or approved over equivalent and in place? funded? Ife C	z	z	z	2	2	2	2	z	×
			1 to social	The project schedule has been by impacted by reference in courses and network schedule and network schedule still bung assessed.		tamouncement and for result of the result of the be sometat avead.	MA Lockier Project in processer (I MA Lockier In processer (I MA Lockier Income Consequerg paternal impacts around the COND-13 as a sust of the COND-13 proteiner, may be recorded into the contract shead of contract sweed.	The starban to make works and a source and set at a zero soor of work so and compareation of costs to comply with so to be of works of a Confly regular memory to respond to Confly 19.		Or working day cateratorio frane 17 daw to a site shut dommin response to a promine COVID case Manthel on site.
	au l		Program delays due to social विद्यवादाल्ड	The project schedu impacted by intern activities full impa- being assessed		In All to be provided for the answer for meaning provided meaning provided and the second and the court was before to why be incorporated match the contracts alread of context and contracts alread of context and	MAX codes transmerter. A framework for managing potential impacts ansing a nature for ECUNC19 profession of the transmerter profession of the another contract alward contract alward.	Transurban has na seeling enteration of us utbringen strong core utbringen core to ret requirements to ret La.		Dire working day e bitu to a site shut c to a pratrive COVID on site.
		ston Plan	e & far Hospital elopatent	to concerning failed factoring failed Standard		I Le n Dásege	k Duplication	Project	ብ & Support lkg	sepital Project
Project	Name	Shepparton faluerthon Plan	Reyal Victorian Eye & Bri Hospital Planning & Redevelopment	Ecneo Water Rec 4 upgrade	Sulbur han Rouds Upgrade – Korthen in Rouds Upgrade and South Eastern Rouds Upgrade (awtro politan)	Murrin makeor Reil Lihe Urgrade Sege 2	Waun Ponts Track Dupleetion Sege 2	West Gate Tunnel Project	Tran Provinement & Support by Infrastructure	Victorian least rikopital Project

: 2 TEI after (Sm)									
Scope change 2									
50 Estimated completion date after 721	1202711/2021								
Estimated Estim completion comp date before date	17,007/1								
Estimes compiei ánij dáse be	24/								
arge 1 av Tti after (Sm)	805								
Scope change 1 Scope (hange 1 TEI before (5m) TEI									
8 Date change was approved									
Scope change 8									
Scop ge was Descri									
ge 7 Date change was approved									
Scope change 7									
5 5 Date change was a pp koved									
Scope change 5									
Sco5 gewas besc									
1ge 5 Date change was approved									
Scope change 5 Scope thange 5 Description ap									
: 4 Date change was a ppi oved									
Scope change 4									
5cop ge wes bescri									
15E 3 Date charge was approved									
Scope change 3									
2 Date charge was spproved									
Scope change 2									
Scop Bewes	4								
Life 1 Date change was approved	ot/or/202								
Scope change 1	SL17,500,000 Increase data to an Increase in poject accept to include Buangor to 4/ exist duplication								
vaed Number pes approved fitst changes veel over are project	-								
Seering Approval Number Seering Approval Number committee changes approved tention approved over boold or approved over boold or approved over boold or approved over the pace? I funded? If the C	*	z	z	2	2	2	z	z	2
		z	*	we crans Y	Impacts Y conto-19 sect dof dof moork.	read ress restor n planned ontyletion read read	*	>	*
	Claim is currently being assessed			The validity and magnetized of sin- claiming system of a searched	I cannot for managing unpacts many as a card of the TOD-0.29 patient of the the Propert composition of the Propert alline of Apren wert abuild of contract and of Properts of Meets Includent of the Neurol.	CONDUC SING the Adversary Processor Construction for the Add contextual resulting in the Add contextual heigh spectrated later than the Add height spectrated later than the Adversary for the contextual adversary for the contextual post-strateduk.	No an pact on Triveline		
Time	Claim is c	K ed a		The valid	 Framewo anzing ac paralence incorport Alliance a contracta contracta reflects in 	thy coverse contracto resulting: being app being app date has t 2022-25 p project sci			
	ay du pitet kn veli (reg knal	West Worldoe Dual Water Suppy Scheme	ketwork Transition Plan – Phase s (Statewide)	Sun bury	Sheeparton Corribor Ungrade- Sage 2	ub neris Pilon System Capetry	Bass Coust Wonthagg Houspital Bagaralon	ap sa que	reatment
Project Name	westen hithmay dupication – Ballaust to Stavell (negional varies)	utest wentber Schenke	Network Trans (Statewide)	Neew Trains for Sun Sur	Shepparton Gr Sage 2	UKD INVERTS PILSE	Bass Coest Wb Baparalon	WITP 55E ASP Upgrade	urr prime ny Treatment Augmentation

Γ	TEI after (Sm)								
ange 2	Sm) TE afte								
Scope change 2	TEI before (Sm)							-	9
	Estimated completion date after							50/0e/202	201/27/15
	Estimated E completion d date before d							F202/90/05	5207.740.005
	Esti tiafter (Sm) date							8	24.680
hange 1	(San) TEI afte							295	190
Scope change	a TEI before (San)								
	Date change was ap proved								
Scope change 8	Description								
Scop	e was								
ية <u>ا</u>	Date change was approved								
Scope change 7	bescription								
<u>,</u>	Date change wus a pp roved								
lange 6	Date c 8pp.icu								
Scope change 5	s Description								
	Date change was ap proved								
Scope change 5	Description a								
Scop	e was								
4 4	Date change was Approved								
Scope change 4	Description								
<u>,</u>	Date change was approved D								
ange 3	Date ci approv								
Scope change 3	t Description								
	Date change was approved								
Scope change 2	s n								
Scops	t wes								
1	Dete change wes approved							0002/10/1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
Scope change	escription							schiftonsi Mernis i Huds, New Huds, New Faddatric Zone, Muth: Deck Garperis additions.	stato million was s pecoded in the badget to a Car Paris for Paris for Conventers and Conventers
8	Number approved changes over project De							1 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7	1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2
	Steeling Approved Number coannitiee changes approved , control since first changes becare approved over equivalent and pisce? funded? file	z	z	z	z	z	z	*	۶
	Steering committ , contro board or equivale in place?	7	× se	*	7	7	2	ار م	A Sale
			Contract and avoid occurred Drocenter 2019, Contract oversus ablend of debys accounted with COVID-19, Supplied by program ingost to be determined.				Program buttered car under dere bigwert winds shall address any mbit to be remaged	Yes - Project de liyed approximately there months.	R (COURS) a data server server a constraint of the pagent of the page
	and the second se		nt aut a ward of 19. Contractor lays associated with-19. Applic pact to be detu				gran burners eloporent wh. y raits to be n.	ee nonths	with-19 did har are as toog and as an indiredual can redita lity those as a or site insignative and ment would here y agences contes.
	Tim	ŝ		Aa i d	er la			ospital for Ye	स्टब्स् के दि ते के कि दे स्टब्स् के दि ते के कि दे
		urr Træthænt Gootty Increase	Warrns anbool Line Lingrade (aegional varieus) Stage 1.	Wyndham Vele Stabling Yard	fan Yean to Baid Hill Plpeline	A Pathway to More Acute Nemua Newith bads	s eula	tul alla frega a non cida class. Nos pital for Fra nácion ni analles	or Auts to Communes Program
Project	. en es	WIP Trees	Warnam (legional)	n pri ha n	Yan Yean	A Pathwe Health Be	Big Housing Build	Bul ital ng a Frankston	Cal 74 is

	Is a true. Say								
S	I Motore (Soa) TE att								
	#		2023						22023
Estimated completion			1900/007 500						29/01/201
Est lime teck completion			1400/2003						16/12/202
3e 1	TEL attack (Supp								419.631
	r El bastroe (Stap)		8						2862
8 Date change was	79462								
agu									
Scope									
ge 7 Date change was	several second se								
	Cestofy to a constraint of the								
6 Date change was	8403								
agu									
Scop	a								
ige 5 Date change was	pawood de								
	Deac (2 Par								
e 4 Date change was	peako d								
agu	ie serublocu								
Scop Ye was									
nge 3 Date charge was	950 rokesed								
	Description								
2 Date change was	parood								
agu	a best i tit i								
2.1 Scor	790		8						610
ange 1 Dete cha			Mail 24/LL/2020 Loope La - La - Maraid Marail						was 1b/09/2019 tho aller, heed
8			Virth addit coral funding we altered the scope to include: - 2 AIL monutures and changer corres- threame dig neasure - dig tel and with upgrades- and with upgrades-						The faculty was 1 scaled down to 140-beds to definer a smaller, nore specialised faculty that
pioved Numbe anges approv ceffist charge crowed over a project	4 <u>1</u>		-	•					ri
Steerling Approved Number connities changes approved board or approved were board or approved over equivalent and project		2	×	>	z	z	z	Perng formed	>
	(1) (1) (1) (1) (1) (1) (1) (1) (1) (1)			effe cealsation affected				The budget was expected to be anonuclean patientime. 2020. It however actuals anonuclear at the anonuclear anonuclear at a current an anonuclear at the darky has been reflected in the monitation of phomong and commendance of procurse at commendance of procurse at competition of the payer.	ti The project is being delivered in Y accordance with government health discordance with government health discords. Ingels to date have been managed within budget and been managed within budget and been on time and cost.
	obter Properts 2020. A framework greg parter tailing an early framework and rence way edit			Delayed start but benefit reales at end of program unaffected				under was expo unced in Septern ver actual annor eval in Novemba has been reflect has been reflect thave an impa- erton of the pro-	coject is being d dance with gove tons. Impacts to reanaged within uld, but have pla re on time and
1	NATES NATES Ista 20 Antiming Proceeding of control of control	a					olitan vices n Project		e Project The r accos detect been sched sched
	st Rell	sieat Olean Road Program	ku ral inku ku k	Geeping Victorians Moving	Latiobe Regional Hospital Redevelopment Stage 34	reaction Arts Precinct Transformation	Moderniariten ei awetre politan Hebourne Paulte Secort Besidernal Aged Care Services Stategy - Stage 3 Kirgston Project	urjad ham Law Courts Project	herry Cieek Youth Just ke Project
Project	name Researce frant feal	Great Oce	Kardina P Redevelo	n Bu jelang	Lutiobe Re Reckevelor	Melbourn Transform	Moslemis Melbourn Residentis Stategy	w kupu	cherry cie

2 2 To after (Sav)						
Scope change 2						
n istimened istimened date after						
Estimated completion data before						
10						
Scope change 3						
B 8						
and the second sec						
was bescripten						
2 J Date change was approved						
Score change 7 A Besciption A						
6 C C C C C C C C C C C C C C C C C C C						
5 C						
Scope ch Besciption						
Date chinge was						
Scope change 5 Beec (sien Beec (sien						
4 4 5c contract of the change was approved a specieded						
ange 4 Date of approx						
Scope change 4 and 9 and						
3 Bite chinge was spycored						
Scope change 3 Scope change 3 0						
2 2 5400 Contraction of the second se						
50 E						
Scorpe Descript						
1 Date change wes						
Scope change 1 Besciption						
umber Banges Leet						
Resenting Apploaded N Resenting Apploaded N constrained and apploaded N constrained apploaded and apploaded apploade	z	z	2	2	z	z
Meeting conntract contract contract contract history formed N	Be surg	z		formed	*	z
			College is proceeded of turners in proceeding to a turner of the second works is taken works 32 a convention? Crossinghood to converse and converse an		CONTO register the Series Accorded which is currently under accessionent by AMP w	
<u>ê</u>			Pellay to govern Inding for install Contact 2.28 Desuption to up Sagement Allay to indicat allay to indicate allay to indicate		DVID related cit kerved which is sessme ni by M	
5	N		A the second sec	2		ttion – Stage
Project Imm Mane Mare Green (16) Trans Developing (16) more (16) more)	ulitteru nee Elit	Thompons Road dupletion (syndhust)	Subur han real toop – Initial and Buily too its (\$2.28)	Werr na micro I Base Hospital redevelo pranent	Western Rouds Upgrade (Mettopolitan Various)	Ven Ven n Koed dup/kation – Stage 1. (Pienty)
Project Name Nes Gere (schnord)	VI PSSU	Themp: (Lyndh,	suburb Barity te	redeve	Wester (Metro,	Yan Yes 1 (Plen:

		2	12	5	1	12
	survey completed 2,07/2021	202/201	207/204	1.001/00/12	1202/60(5 /	707/20/27
	Agency LURP	5 8 8	5 6 6	VHERY	MTIA 50V	MRPW MRPW
	Attest by Attest by Discuss and Assumpce	Deputy Secarta ry Network Design and Integration	Depurty Scretals in Network Dragn and Integration	Die connection de la conne	Director, france and Adventeration	Director, Office 1 of the Chief breather
	Garawa Mo Y Mo Berkens 2, 2 Cate 5, Cate 5, Cate 5,					Gare L Gare 2
	Gateway Gateway Restricteds 4 Particle Restricts Real Montaneous Contractor PARK Contractor PARK	z	2	Careway Revealed Revealed		Sateway Reviews G
	1LLAP3 ERAP3	2	z	*	*	*
	Est.completion	2	2	4	4	*
	Est. completion & data before d					
1 25	atter (Sm)					
Scope change J						
	tst. completion data sfær					
	551. complet lon					
و	Ta dite: (Sau)					
Scope change 6	TT i Médera (Sau)					
	tst. completion date effect					
	ter. completion date before					
ۍ پر	after (Sar)					
Scope change 5	Tti Neteo (Sa)					
	Listimated completion date after					
	Estimated completion data before					
ge 4	. Ti stae (Sag					
Scope change 4	T0 before (Sm)					
	tstimated completion date after					
	tsimmed competion date selone					
5 až-	uj Tîleter (Şau)					
Scope change 3						
	Estimated competion date stier					
	istimated competition data before		¢			
	eel Cresting Linde ta vellou	chy Trains	dudit for du XT most is we no set	es pite i	pgrade Stage 1	Koad u pgrade
Project	Anno and a second and a second and a second	Additional VLocity Trains	AddRevel X*Tr Trains (neerce)	Tadara separat Redevelopment	n alama kana kana kana kana kana kana kana k	Briven Heads (Ranoon Heads)

	41 U	4						19/02/2021
	dmenting denters position Agenery January Services		7	Daputry Creative. Secretary Sport and Vision Comorey	Aldan Mgr Dith- Asset 3ystems homes Viztoria			Director UKRP Procurement
	Bartewu Na y Reviews PASS Efficiency Reviews PASS Review Sarves Sarves			Carle L. Deput Carle J. Socie Garle 2	A/Ge		Gare L. Brush Gare 2, Sance Gare 3 PMO	o pare noond
	Gal territry Servitives Revitives N	Gareway Gar Reveaus Control Co	Calenciasy Call Reviewus Call Call	Gatewary Gat Reviews Cat	2	2	Greensy Cat Reviews Cat	2
	ddon н и и и и и и и и и и и и и и и и и и и	× ×	ج ج	م م	× z	*	*	2
	e leton tst. completion data frate free							
	tst. sompletion							
Scope change 7	before (5m) 711 sther							
Scope	But completion date street TID before							
	litt. completion fitt. com date above date at date above							
	tather (San) dates							
Scope change 6	before (Sm) TEI a							
3	date sther date sther TEI							
	tst. completion is date before date							
5	T(1 after (\$44) a							
Scope change 5	TEI before (Sau)							
	Estimated competitor date diter							
	Estimated completion data before							
ange 4	ab) TL after (Sau)							
Scope change 4	TI before (3a)							
	Diffmated Completion date start							
	tstimated competion date selore							
Scope change 3	11 before (349) 711 difec							
Scope								
	tstimmend sstimmend adma before data for data before data before							
	time compared to the second se	and the last could have a		laselong Aut Conte Xage 3	sudding new konnes so fight hoardessness (samerike)	Guillon neideneidepinent - 246 untsjälles	5	ce ultekto son suksnove co mercicosal kegnaling and power Infrastructure urgetade (mercicosofian vericu
	1 2 2	8	Lew Footscrey Hospital	5ta	3 3	tua	Casey Hospital Digmero	223

	2021	1202/	12021	12021	12021	12021	1202,
	5 unvey completed 27/07/2021	28,064/202	1202/90/9	26/05/202	202/202	1207/2022	27/07/22
	In Agens, value of the other other of the other other other of the other oth	19 20	2 2 2 2 2 2	ect GMW Connectio ns Project	A 11 20	1 8 ATM 1 A 1903	ATTA MIRAV
	Attesting Attesting Detection Agency of the cheft Biocuts we Biocuts we	Project Deector	Deputy Secretary Network Deagn and Integration	Deputy Project Director	Drector Procurement and Assurance	Drector Procurement and Assurance	Director, Office of the Chief Execution
	No.	લે છે. જ	н	1			
	Gateway Gateway Reviews y Reviews and an an an and an	Gateway Gate 2. Nevnews Gate 3. Gate 4		Contervity Conte 3. Reviews, Conte 3. PAR Conte 1. Conte 1. Conte 2.	Giteres Reveews		Gateway Gate 1. Reviews Oate 3. Gate 4. Gate 4
	6815 889 899 899 899 899 899 899 899 899 89	3 ž	PAR PAR	80 Ma	82	N V	32
	4. ILIMS	*	*	*	×	W/W	*
	Est. completion data after						
	Est. completion E date before d						
	100 100 100 100 100 100 100 100 100 100						
67	TEI after (Sna)						
Scope change 7	78 before (Sm)						
- ²	, tetion						
	n Bs. completion date strev						
	Est. completion date bélore						
	[23]						
lige 5	ay tractice (San)						
Scope change 6	TEI before (Sau)						
5,	list. completion date strer 1						
	e dates						
	ttarter (Sa) date seleten						
	atter (San)						
Scope change 5	Tti						
Scope	TEI before (Sai)						
	Estimated completion date after						
	titmated completion date before date						
4	TEI after (San)						
Scope change 4	TE before (Sna)						
×.							
	Estimated completion date after						
	Internation competition date below date below						
	e (2 39) 11 11 11 11 11 11 11 11 11 11 11 11 11						
ange 3	Say TEI at						
Scope change 3	TEI befo ie (San)						
	Estimated competion date ther						
	tstimatad completion data before						
	ap set to	5 Pic)ect	lety Upgrad	ě.	litertion nament	19 19 19	
	Haawe Chanadie Highway Uggaade (Ju Johngtoo, kewij	Chisho in Road Pisco Project	City Loop File and select Upgrade Stage 2 and intruder Akim	Gouburn Muray Water Connections Project	Creation the Une Duplication planding and development (met ropoltan various)	Clanbury Line Liggedes Sunbury Line Liggedes	Diyadale Bypass (Dryadale)
Project	Manke Chandle: (4) ph/mg	Chisholn	City Loo; Stage 2.4	Go ub un	Crambour Planning (Intertropo	Sun bury Sun bury	Drysdale

su wey co mpleted 27/m/2001	11207/20461	2/07/2021	\$/06/2021	9,04/2021
Value Mark	5	4 CC	84 G	Victorian Neahth Building Authority, DH
Admenting Gelfferr position A Development	Appunty Secents ny Menous Draugn and redigition	Drector Procurement and Assurance	Manager Gast long City Deal	pure convues Sitesana
Batewa Martina Martina Martina State 3, State 4				
dateway Reprints Contension P.D.R.	z	2	2	2
4 Internet in the second secon	z	N/A N/A	*	*
tat. completion date after	0002/40/9			
let. Conservation	607/2019			
tter (Sm)	5 7 7			
Scope change 7 11 Steese (sa) 11	4 1 1 1 1			
Xo bit canadrefie date feet T11	*****			
ote dates	1			
th contection that contection	9707.771 7717 4794			
41 11 11 11 11 11 11 11 11 11 11 11 11 1	7. 42			
Avorer of a hange of a	R			
tst. comparten date stas:	5/12/2008			
date before	/12/2018			
18. (39)	2 2 2			
Supre change 5 Tru serve pan Tru serve pan	в. 17			
Sc S	2007EL			
Et haved consultation date before	395372038 14.08			
ange 4 Titere Dae	44			
Score change 4 Th Mere field Th Anna Field			_	_
Completion date after	6107/10/62			
G Estimated angel ten date beloe	8107/IA/82			
tier (2)	48			
Source change 3 The second part of the second part	1			
X Istimated or on backets. 11 date ofter	10 10 10 10 10 10 10 10 10 10 10 10 10 1			
Lithmand Lithmand Rempilier com	9962 81002123043			
tstm data s data s data s	1046 			ap es Jack
ane Didae	Proden Street Stat En-	Fanksten Lhe stabling Kananookj	deelong Convention and Eahlsition Contro	estorg Hospital - Major Lygrade
Project www (chuo Anam Budg	P Redevelop	Frankston I (Kananook)	Geelong Co Eshibition C	XI Buojean

	72	120	120	120	120	120	021	120	021	120	021
	S urvey completed	N 17/06/2	n 27/07/202 1		-		6/04/2021	2/07/2023	202/20/2	6/04/2023	2/07/2022
_	ion Agency	MTLA NOV	Victorian Health Building Authority, DH	Dol 100	Melboun e Water	DI HH - Homes Victoria	001 101	R	1 DXB	хани	4 5 7
	Attest hg officer positi	Direction, Financia and Administration	Services and PMO	Deputy Secretary National Drago and Integration	Portfolio Reporting and - Analysis Manager	A/Cen Mgr Acort 3ystems	Deputy Secretary Method Degan and Integration	Drector Procurement and Assurance	Proctor Proctine ment and Assurance	Services and Services	Drector Procurament and Assuance
_	tewe No.	Gate L	Gate 1, Gate 2, Gate 3	Carte 2. Carte 2			Cone 2. 2 Cone 3	Sate 4	516 4	Gare 2, Gare 3, Gare 4, Gare 5	Care 2, 2 Care 3, 5 Care 5 Care 5
	Gateway Ga Reviews y or PARS? Re	o o o o o	Contenues Reviewes	Gateway Ga Reviews Ga	-		PAR, Gateway Ga Reviews	Gaterway Reviews	Gateruity Ga Reviews	Carrience Reviewes Car	PAR Gaterousy Reviewes Gaterous
	EMP2	,	>	*	*	۰ ۲	2	~	, ,	5 K	*
_	Sletion LtM3		>	*	*	2	*	~	,	*	*
	bn Est. completion date after										
	Est. completion date before										
	fter (Sm)										
Scope change 7	TI before (5m) TEL										
Scope	tion TII befo										
	Est. completion date after										
	Est. completion 1 date before										
	Est Tolafter (Sm) dar										
ange 6	Sm) TEI afte										
Scope change 6	TEI before (5m)										
	Est. completion date after										
	Est. completion Es date before da										
	Est. co (San) date b										
ige 5	fe										
Scope change 5	El before (5m)										
	Estimated completion date after T										
	Estimated completion of date before										
4	TEI after (Sm)										
Scope change 4	[1] before [5m]										
ž											
	Est invested completion date after										
	Estimated completion date before										
	after (5m)										
Scope change 3	III pefore (Sm) TE										
Scope											
	Estimated completion date after										
	Estimated completion date before										
F		1 432			litertion	ent - 600	ž	e Stage 2	ade	Children's	Program.
		dippiand line Line upgrade Stage 1. (regional varioud)	aley Health Nent Stage L	4all Road Upgrade Sieje	BM Tarra Crossing Dup Mation	Heidelberg Redevelopment - 600 untsstättas (taekaelberg)	eleb Capacity Interior Train	Hustbildge Une Upgrade Stage 2 (metropolitan various)	Huistbikkige rall line upgrade (metropolitan various)	Jusan Kinner Stomen S. Children's Hospital Sunshine	Level Cossing Reasons Poegram (metropolian valouu)
Project	Иаже	Gippsland L (regional va	Goulburn Valley Health Redevelopment Stage 1	U leosal lett	HBMYarra	Heldelberg unts/sites	Hgh Capacity	Hurstbridge (metropolit	Hurstbridge (metropolit.	Hospital Sur	Level Cross

				e 8/04/2021 5		6 /904/2021	1702/50215
	Amering Amering Constact, Prints, Julie Constact Prints Pr		Director. Milla Rov Prence and Adventatation	petal		Acting Dependy Construe, Secretary 5501 and Vocanoney technoney	Manager DEWUE Marcalistics Accession re Accession re
	. 92 TZ				1	Garet, Actin Gares, Seco Gares, Gareb Gareb	Al MAN Al MAN Al MAN
	Gareway Reviews or Puters Caterway Reviews	Garenery Cost Arviews Cost Arviews Cost Cost Cost		Gatewory Gat Reviews Gat	P.A.K. Gaterway Gat Reviews Cat	Gateway Gat Reviews Cat Gat Gat Gat Gat	2
	don Luce and	* *	inderv	بر بر	× ×	*	z
	etton fit, completion date after						
	Station (State) (State						
Scope change 7	10 Sefere Say 11 after						
Scope	ts, consideration date effect						
	Est conspiration est or date before date estore						
	after (5m)						
scope change 5	11 teelos Savos						
	date after in mydrae after i						
	ist. comp belion date before						
Jge 5	2.25 11 ales 2.25 2.25						
Scope change							
	to the second data of the second second data of the second						
	Stimured completen (304) date selece						
scope change 4	6 (2 m) 141 effet (2 m)						
Scope							
	Climaned Climaned analysis						
	efter (Sm)						
Scope change 3	II second and the sec						
3	todimented and and and and and and and and and an			53/06/2018			
	and set on the set of	-		\$107/http:/60			
	New User Bit Press Ungrach Nam Data Bit Press Data Bit Press Data Bit Press Data Bit Press	Anome in the supervision of the	Mello une Alr port Rall	kelbourse shibiten centre Stage 2 Dereb privert (sout his nig	Kelbume ark meleekopent stage thee (Melbourne)	Melbourne Park rederekjonent stage two (Melbourne)	kreihoums Stategelstichn coaponent j
Project	Maane Mado Ming and Udest	Maao Ring Avenue 5 Sunshinu Sunshinu	Methour	Melbour Stage 2 D	Melbour stage thu	Melbour Stage two	Melbour (Lansfect)

	survey completed 24/06/2021	1202/2021	29/06/2021	2,677,2021	27/07/2021	27/07/2021	1202/20/22	6/07/2021
	sition Agency	44XCT Marke	1011 9095 aton aton	ert arce	office MITA	affice MITA MIRYV	Diffue MTIA MRPV	Dot Dot
	Muc. Attract reg PARS officer position Execution Director, Program Definery	Drector Procue ment and Assurance	Direction, I training and Judivings action	2 Drector Procurement and Assumance	Director, Office of the Chef Executive	 Drector, Office of the chief Execution 	 Director, Office of the Chief Exocutive Exocutive 	Pepury Sacortany Network Pesign and Integration
Oatewa	entrans y citrans Catanas Reviews	Gateway Gate 5	Gheway Gale L. Review Gale L. Gale 3. Gale 4.	PA.K. Gale 2. Garway Gale 2. Perindas Gale 6.	Galeway Gale L. Revenues Gale S. Gale S. Gale J.	Gateway Gate 3, Reviews, Gate 4, PAAR, Gate 1, Gate 2	Gateway Gate L. Revens, Gate J. PAR, Gate 3, Dar d	Cateway Cate 3 Reveaus
8.	11.M2 51.M2 01 6	23 AN	400 200 200	32 S2 ≻	8 ž	X 800 800	200 200 200	20 20 20
:	tst. completion date after 101	20	*	*	*	*	*	*
	date before dat							
	tatien (Sma) date							
Scope change 7	TU before (5m) TU							
	date after 10							
:	datte before dat							
	TEI after (Sm) dan							
Scope change 5	TEI before (Sm)							
3	tst.comperion dateafter TTI							
	date before dat							
	Ttl after (Sm) dats							
Scope change 5	TI before (5m) TT							
	date after Ttl							
	date before da							
	TI after (Sm) to							
Scope change 4	TII before (\$m) T							
	date efter 1							
	date before d date before							
	ttiafter (Sm) d							
Scope change 3	TI before (San)							
	competion date after 30,06/ 2023	\$107,0018	\$70,17,202					
	date befor e da 30,066/2023 35	12 \$102/20/27	11/12/2023					
2				X E S	agrade - taj	pgrade – Stage	47 au 2011	Pie -
Project	lane Veris Pikon System Gapachy - Pikon Infill Espension Pogram	Mensia ial adansion project (nemida)	keto Tumei Project	Metio politan Metwork Modernástion Program (met topoltan nario us)	Monshi Freeway uggade – Monshi Kac Ciyde Road (Iner Iopolish Yario ud)	h Freeway U	Mord alloc freewy ((Braesbe)	More E Class Trams and Infrastructure

	Survey Survey Agency completed		6,027,2023	1101/04/2	ht isset 27007001. Mod	1702//0/12	NINA 23/00/2021	19/07/2021	1702/2011
	Attest ing Affker position	appuny accets ry antwork Design and Integration	Deputy Secrets ry Network Design and Integration	exemption Science of Proceedings Intermediate Proceedings and Integration and Integration	Development Development Locavitation and PJ07/2021. Covaliance and Project Services	Deputy Secretary Network Design and Integration	Director, office lot of the Child beautive beautive	Deputy Secentary Network Design and Integration	Deputy Dot Secretary Network Design and Integration
	Gateway Gatewa Reviews y No. 5 or PADS? Neviews PADS o			Dannerse Gare 1. 1. Revenues: Cara 2. 2. PAS Cara 2. 2.	Christowney Carle 1. 2. Revenues Carle 3. Date 3. Date 3. Date 3.	Gateway Gate 3 Reviews		way Gate 3 Ma	
	Gate Revi	z	z	2010 1000 1000 1000	k Sec Sec	× 53	2	Y Cateruary Reviews	z
	st. completion ate after ILI	2	2	ب	4	*	4	*	2
	Est. completion Est. completion date before date after								
7 ag	TEI after (5m)								
Scope change 7	n Tti before (5m)								
	Est: completion Est. completion date before date after								
ange 5	Sm) TEI after (Sm)								
Scope change 5	etion TEI before (5m)								
	tetion Est. completion re date after								
\vdash	Est. completion E								
Scope change 5	TEI before (5m) TEI after (5m)								
Scope	Estimated completion date after TEI be6								
	Estimated Estim completion comp date before date a								
	TEI after (5m) date								
Scope change 4	TE before (5m)								
3	Estimated completion date after Tt								
	tstimated t completion c date before c								
če 3	TEI after (5m)								
Scope change 3	TEI before (Sai)								
	Estimated completion date after				50,66/1017				
	Estimated completion date before				30/06/2027	. e		Ť 8	
		I Trains New Vicot	vore Regional Trains Regional verwork Development Plan	All Incorect		Jew Trans met coolitan various tage 2 f Cluss Trans 6051 to 6070	Luggrade (Espine)	vew Trains (nect ropolitan various) tage 5 E-Class Trains 6001 61.00	New Vlocity Carriages for the Regional Network
Project	Name	More Regional trains	More Regions Network Deve	Muuruy sah heli Proper	North Fast Unk	New Tranks no Stage 2 CClass	O'Herris Road	New Trams (n Stage 5 E-Cless	New Vlocity C Regional Netw

Γ	Survery completed	101/2021	27/20/2021	b/b4/2021	27/07/3021	27/07/2021	25,06/2021	17/06/2021	5/06/2021
	Su Agency co	10	2 VARM				MRPV 2	-	Homes Victoria - Housing Developm Branch Branch
	Attesting officer position A		Director, Office IA	V Service Bug Service and PART	Director, Diffice In of the Chief Executive Executive	Driector, Office IA of the Chief IA Erecutive	Director, Office In of the Chief In Execution	-	n n n n n n n n n n n n n n n n n n n
	a n	Depu Secret and		A SUNG					-
	Gatewa Y Reviews		ay Cater, Cater, Cater,		ay Case 2, Case 3, Case 4	ay Caret. 5. Caret. Caret. Caret	ay Care L Care 2, Care 4 Care 4		ay Gate 2, Gate 4, Gate 4
_	Gateway Gateway Berlews GMP2 or PAIK2	2	Carterinay Reviews	2	Cateway Revenues	Cateway Reviews	Cateway Reviews	N	Ga terway Rat Hance, PALR
	5 ILMS	x x	» »	× ×	x x	بر بر	х х	Indev In	× ×
	Est. completion date after								
	Est. completion E								
(ge 7	j Tti after								
Scope change 7	Tü before (Sm)								
35	Est. completion date after Tt								
	etlon Est. oc date a								
	Est. completion								
9	Cather (5m								
Scope change 5	TEI before (Sm)								
Scop	letion Title								
	n Est. completion date after								
	Est. completion date before								
	E Triafter (Sm) d								
Scope change 5	e (5m) TEL e								
Scope	TEI before (5m)								
	tstimated completion date after								
	Estimated completion date before								
	Estin Comi date								
nge 4	m) Ttiafter (5m)								
Scope change 4	TEI before (5m)								
	Estimated completion date after								
	Estimated completion date before								
e a	TEI after (5								
Scope change 3	TEI before (San)								
Š									
	Estimated completion date after								
	Estimated completion date before						e		
		pells Trains	5986 2	patient	to Colar	eşlonal eşlonal	Prinkes Highwey East - Dup Kration Stage 3	L pgrade	Public House, Juent, Menkeume, Tregram (Perete) – Juent, Menkeume, Meer hoose a nd Preston sites
		Hire Jobiltonal XTrapolit	। सन्दर्भ सरस्य । सन्दर्भ सरस्य ।	Northern Hospital In parlehnt Espansion Stage 2	Project – Winchelses to Color Project – Winchelses to Color	PI Ness Highmory Est - Tranagon to sele bupileziko (regional variolo)	Highwey East	kine parta Rail Line Jograde Sage 3	ousing Rener Horth Maib te and Presto
Project	Name	Nine Add	Plensy R	Norther Expansio	Project -	Princes to Sale C vario us)	Princes Stage 3	Shepper Stage 3	Public H (PHRP)- Northoor

	Survey completed	13/03/2021	27/07/2021	15/30/3021			17/06/3021	1 29/06/2021	1207/2012	27/07/2021
	tion Arenov	V televian School B uteling Authority		South East Water	fice MTA MRV	A TIA Rev non	NTA NUA	the West Care Tunnel Project, Major Transport Infrastruct ure Authority	001 1100	7
	No. Attesting PARS officer pool	Director. Systems & S Over sight	Ruces and PMO	finance Manager	Director, Office of the Chief Everative	Prector, Francer and Administration	Direction, Factories and Administration	Charl Execu Officer	Deputy Deputy Network Deagn and Integration	DWM DWM SPANING
	Gaterwa Y Revienus		sy Gate L 2 5. Gate 2. Gate 3. Gate 4		N Cate 1. 5 Cate 4. Cate 1. Cate 2		sy Gate 2	y Gates. Gates. Gates.	s Safe 3	N Gate L L S. Gate L Gate A Gate A
	Gateway Newlews Brotek or PASS		Y Gateway Reviews, PAR	z	Y Cateway Reviews	N U OFF	A Cateway Reviews	Serveras Reveau	Y Gateway	Y Gateway Reviews, PAR
	IUMP	*	~	*	×	in dév	×	*	عز	*
	etlon Est. completion et date after									
	ist. completion E mi date before o									
nge 7	mi TEI after (Smi									
Scope change 7	n TE before (5m)									
	i İst. completion date after									
	Est. completion date before									
9	tter ISmi	Part of the second s								
Scope change 6	Tti before (Sm)									
~	tst. completion date after									
	tst. completion tst date before da									
	tti efter (San) deta									
Scope change 5	El before (Smi) TEL									
Scor										
	ed Estimated fon completion fore date effer									
	Est Innated completion (Sm) date before									
Scope change 4	(San) TEI after (San)									
Scope c										
	Est invated completion date after									
	Estimated completion date before	-								
ge 3	1 TEI after (Sm)									
Scope change 3	(mč) srojed 111									
	Estimated completion date after									
	Estimated completion date before									
П			. Ear Hospital prent	& Plant Stage	rade – ade and Upgrade	e Upgrade	uplication	sket	Supporting	te i Project
Rt.		i hep pa ron Education Plan	શિંજુથી પંધાગાંકો પુંચ દેવા મંદ્રાગ્રેપિક ગીવા તોળકું હૈ સિલ્લેપ્યર્થલ praent	Bonoo Virter Reoycling Plant Stege 4 upgrede	Suburban Roads Upgrade – Northan Roads Upgrade and South Estavin Roads Upgrade (met topoltan)	Wurmmaboor tall (.be. Lygnade Stage 2	traum Pends Track Dup Kerlen Stage 2	West Gate Tunnel Project	Tan Procuenser & Supporting Infracture	Victorian Heart Hospital Project
Project	Name	Shepp	Royal Innal	4 upgr	Subur North South (meric	Atlatin Stage	Stage.	West	Trami	Victor

	Survey conneted	27,007,2021	1202/20/12	2/07/2021	1207/20/6	17/06/2021	28,056/2021	4,00k/2021	1202/10/61	15/05/2021
	Compared of	a MRA	City Viest Water	Line -	MTLA IRM	MTIA REV	204	VHDA	Melbourn e Water	vielbourn 1 Wrater
	Attest ing Attest ing officer rooth	Director, office IMTIA of the Charl MRPV Electered	Operations Integration Partner	Driection Procurement and Assurance	Director, France and Administration	Function, Function and Administration	brecut ne Program Del nery	Service and Service and	Portfolio Reporting and Analytus Manager	Pointious Sector and sector and s
	Gatewa Y No.	Cateway Cate 1. 1. 01 Revealed, Cate 2. 1. 05 Revealed, Cate 3. 04 Cate 4. 05 Cate 4.			Gate 2	Gate 2, Gate 4, Gate 4, Gate 3	Gate 4. Gate 4.			
	enara ne cavin Annarias	Gateway Reviews PAR	2	z	Ga terway Ren unaus	Ga tarwasy Revolutions	Carternay Reviews	2	N	2
	e Mil	_	» >	z	م بر	× ×	م بر	z	In dev Inc	Indev Inc
	Est. completion date after									
	st. completion are hefore									
~	after Cani									
Score change 7	TTI hefore Youni TTI ridrer Youni data Andore									
2	: completion teather 11									
	TT I Motore Ross. Transferences									
	ts the families									
Score change 6	hefore Pani									
	t. completion treater									
	Est. completion Est. completion Est. completion Est. completion									
	Ti after Pank									
Scope change 5	TTI hefore Plant	r Andre in the second								
	Estimated completion date after									
	Est Imated completion date hefore									
2e 4	after Pani									
Scope change 4	TTI hefore Part									
	Btimeted completion date after									
	Estimated completion date helore									
	Estimated Estimated competion									
Scope change 3	Tri hefores féast									
	Estimated completion date after									
	Estimated completion date helior									
		dup katton - I (regional	Al Water Supply	n Plan – Phase A	śunqu	bri Upgrade	ystem (a pacity	eggi Moop Ite I	ade	
Project	Manue	Western Mighway dup Ration – Ballant to Stawell (regional various)	West Werfibee Dual Nuter Supply Scheme	Network Transit lon Plan – Phase A (Statew be)	New Tains for Surbury	Sheypartan Confider Uygrade – Stage 2	Women's P'son System Capacity	Bass Ceast Wontheggi Noop Bal Dipansion	WTP 55E ASP Upgrade	WITP PINNING AND A

	Survey completed	n 26/08/2021	v 22/06/2021		15,03/2021				1202//2014
	s osition <u>Ag</u> ency	Portfolto Reporting and e water Manger	ATLA RPV and Lation	Ment Janua	Portfolio Reporting and e Water Manager Manager	and Nuctorian Building Authority, DH	Execution homes Discuts Victoria & commercial Development	. Vetaoren arol Heath Buliding Author Ky. Dit	Dot Secently Secently Method Dauge and Integration
	. or 1		Director, Finance and Advinutionation	Director Procumment and Assumed	Portfolio Reportin Manager	David David		T	Cepurty Networks and Inte
	Gateway Gatewa Reviews y or PLAS: Reviews	_	Gateway Gate L. Reviews Gate 4, Gate 2, Gate 2	_	_	_	_	Cateway Care L. Revence, Care 2. PAR Gare 3	_
	e ILM? BMP? C	z	z	1/4 M/4 P	a viên Indêrv Indêrv	2	n dev Indev I	×	* *
	Est. completion date after			-	-	-	-	ŕ	<i>^</i>
	Est. completion date before								
e 7	TEIafter (Smj								
Scope change 7	TE before (Sm)								
	Est. completion date after								
	Est. complet lon date before								
ge 5	TEI after (Sm)								
Scope change 6	TEI before (Sm)								
	n Est. completion date after								
	Est. completion								
ge 5) Tti after (San)								
Scope change 5	TEI before (5m)								
	Estimated completion date after								
	Estimated completion date before								
nge 4	m) TEI after (5m)								
Scope change 4									
	Est imated completion date after								
	Estimated completion inj date before								
ange 3	Sanj TELafter (Sanj								
Scope change 3	TEI before (San)								
	Estimated n completion ie date after								
H	Estimated completion date before					Istre		al for	
		ent Gipachy Increase	Nermembeol Like Likgele (regional state L	thyrpathen the stabiling Yard	fan Yean to Buld Hill Plpeline	A Perthwey to rifole Acute Mantal Health bleds	eule e	uudange uwo isk-tees bosphal for Fankson families	JI PAR DI COMMUNIC PROGRAM
Project	Mame	WITP Treatme	Warmembos (regional var	wyndham v	Ya n Yean to	A Pathway o Health Back	Eig Housing Build	Building e w Frankston fa	01 Part 50

AMALITY S	00000000000000000000000000000000000000	6/06/2021	1202/50/5	6/08/2021	n 1/04/2021 8,	102/2027	n 1/04/2021 8	17/02/50/11	28,06/2021
	The packing agence Denotes: Internet Market and Advantedation	10 8 to	Exécutiva Assetsant to CEC Port Staduar Trust	5 5 5 5	Business Victorian Services and Health PMID Building Authority, DH	Acting Deputy Creative Secrets ry Vestor Vestor	Business Vuctorian Servessand Health PANO Budding Authorety. DH	As naged, PMD CSV	VOHAT DIVECTOR DATS
Gatewa v Mo Athech	6 9A68 offeet	Deputy Secretary, Transport Services		Deputy Secretary, Transport Services	But net Service PMO	-	revising Bon PS	2	-
Gateway Gatewa Badawa v	Average features		Gateway Gate 2. Reviews Gate 3	Gate L. Reviews Gate 2.		Caterway Care L Mervence, Care 2 PAR		Caterway Cate 2. Nevvexus Cate 2	Galeway Gale 2, Raviewa, Gale 3, PAR Gale 4
	0 000 0 000 0 000 0 0 0 0 0 0 0 0 0 0	z	8 2 >	82	2 >	022 >	2	10 22 2014	522 >
como terton	111 112 112 112 112 112 112 112 112 112	2	*	>	*	*	2	*	*
completion Fct	date Sefere								
ž	(ius)								
Scope change 7	TO Sefects (See) TO after								
	data etter								
tet oo	dare before dare of da								
141 000	To after 15 may discent								
Scope change 6									
Scope	Tit Médea (Sa)								
telon fst com	e date star								
f st como	(Sa) date adres								
ange 5	[539] TI after (549)								
Scope change 5	TEI before (Sa)								
Estimated completion									
Estimated connoterion									
4 agr	 The affect (Say) 								
Scope change	TE seten (say								
Est imasted	dation of floor								
Estimated combinio									
n e	Till after (Sm)								
Scope change 3	TEI India (54)								
Estimated connote the	date effort								
Estimated conneletion									
		kogram	m 51age 5	Buyon	se 34 ge 34	quet	Mickernisation of marticosolism Neblo unice his Sector Residentia Aged Cara Services Strategy - Stage J Kingston Project	its Pitoject	eiry Creek Youth Justlee Project
Project	oo 60rg fai Ni	est Ocean Road Program	serollu Park Stedu na Stege J Redeve by ner t	ceeping Victorians Moving	Lettobe Regional Hospital Reviewelopment Stage 3A	Melho ume Arts Precimit	risation of m risation of m risal Aged Ca f - Stage 3 Kl	raham Law Courts Project	Creek Yourh.

	Survey completed b/07/2021	25,000 \angle 25,000	20/06/2021		21/06/3021		26/02/2021	27/07/2021
	len Agency DoT Bign Hon	MTIA MRPV	18	NI N N N N N N N N N N N N N N N N N N	Ne Suburban Rail Loop Author By	Victorian Health Building Authority, DH	ke Mita Misov	MIRV MIRV
	Attesting Attesting Contrain Scortary Network Deagn	Directory, Office of the Chief Execution Execution	Deputy Secretary, Transport Services	Director, Office of the churd Execute we Execute we	Chef Executive Officer	pue and Service and DWM	Direction, Office of the Chief trecut ne	Director, Office of the Chief Executive
	Garewa Y Reviews PARS Care 3 Care 3				Care 1, Care 2, Care 3	Care 1. Care 2	Cate 2, 1 Cate 3	Gate 5, Gate 2, Gate 2, Gate 4 Gate 4
	Gateway Reviews or PARS? Cateway Reviews	2	2	Cartenuey Reviews	idev Gateway Reviews	Cateway Reviews	Cateway, PAR	Caterway Reviews
	и к и	*	2	*	In dev	× ×	× ×	عز عز
	Est. completion date after							
	ist. completion date before							
/ a8	TEI after (5m)							
Scope change	TII before (5m)							
	i Est. completion date after							
	Est. completion i date before							
g = 2	J TEI after (Sm)							
Scope change 6	n TEI before (San)							
	n Est. completion date after							
	Est completion							
ç əž	J TEI after (San)							
Scope change 5	TEI before (San)							
	Estimated completion date after							
	Est Imated completion date before							
lge 4) TE after (Sm)							
Scope change	TEI before (Sm)							
	Est imated completion date after							
	Estimated completion date before							
nge 3	a) TEInfree (Sm)							
Scope change 3								
	Estimated completion date effer							
	Estimated completion date before							8
	Main Mark	tret	ti li ti contra cont	to myoons the displacements	for relation (arrest) graves (vira) pro-	Base Hospital	Various) Various)	Yen Yean Road dupleation – Stage 1. (Pienerg)
Project	Mane Next Generation Tran	st evanitiving koulde st nee Mechanovoja	Road Maintenance Elita	The mpsons Re (Lynal hussi)	S ub urban Rell Early Works (S (S	Warmembool Base Hospital redevelopment	Wessen Roads Ungrade (Messopolian Various)	Yan Yaan Roas 1 (Plenty)

Auditor-General's reports tabled during 2021–22

Report title	
Integrated Transport Planning (2021–22: 01)	August 2021
Major Infrastructure Program Delivery Capability (2021–22: 02)	August 2021
Clinical Governance: Department of Health (2021–22: 03)	September 2021
Managing Conflicts of Interest in Procurement (2021–22: 04)	September 2021

All reports are available for download in PDF and HTML format on our website www.audit.vic.gov.au

Victorian Auditor-General's Office Level 31, 35 Collins Street Melbourne Vic 3000 AUSTRALIA

Phone +61 3 8601 7000 Email enquiries@audit.vic.gov.au