



This report is printed on Monza Recycled paper. Monza Recycled is certified Carbon Neutral by The Carbon Reduction Institute (CRI) in accordance with the global Greenhouse Gas Protocol and ISO 14040 framework. The Lifecycle Analysis for Monza Recycled is cradle to grave including Scopes 1, 2 and 3. It has FSC Mix Certification combined with 99% recycled content.

ISBN 978-1-921060-23-6



Major Projects Performance

Independent assurance report to Parliament

Ordered to be published

VICTORIAN GOVERNMENT PRINTER
September 2021

PP no 250, Session 2018-21



The Hon Nazih Elasmar MLC President Legislative Council Parliament House Melbourne The Hon Colin Brooks MP Speaker Legislative Assembly Parliament House Melbourne

Dear Presiding Officers

Under the provisions of the Audit Act 1994, I transmit my report Major Projects Performance.

Yours faithfully



Andrew Greaves *Auditor-General*

22 September 2021

The Victorian Auditor-General's Office acknowledges Australian Aboriginal peoples as the traditional custodians of the land throughout Victoria. We pay our respect to all Aboriginal communities, their continuing culture and to Elders past, present and emerging.

Contents

Revi	ew snapshot	1
1.	Context	10
1.1	Major projects in Victoria	10
1.2	Reporting and oversight roles and responsibilities	12
1.3	DTF and OPV's authority to collect data	14
1.4	Major projects reporting	16
2.	Dashboards and analysis	19
2.1	Our interactive dashboard showing BP4 data	19
2.2	Our major projects performance dashboard	20
2.3	Material scope changes	23
2.4	Overall cost (TEI) variances	27
2.5	Time (completion date) variances	30
2.6	Business cases, investment logic maps and benefits management plans	32
2.7	Impact of the Covid-19 pandemic on major projects	35
2.8	Procurement models used by major projects	35
APP	ENDIX A Submissions and comments	37
APP	ENDIX B Acronyms and abbreviations	48
APP	ENDIX C About this assurance review	50
APP	ENDIX D Entities' project self-assessments	53
APP	ENDIX E Major BP4 capital investments not included in this review	60
APP	ENDIX F Water entities' major project disclosures in the BP4	63
APP	ENDIX G Data sources used in this review	66

Review snapshot

Does public sector reporting of major capital projects contain relevant and sufficient information to enable Parliament to understand project performance against approved scope, cost, time and benefit expectations?

Why this review is important

As at 1 July 2021, Victoria has \$144 billion invested in public sector capital works. This includes transport and water infrastructure, hospitals, schools and other community facilities.

Given the size and importance of this investment, Parliament and the community expect to know how projects are performing against their scope, time, cost and benefit expectations.

Who we examined

We examined the Department of Treasury and Finance (DTF), including the Office of Projects Victoria (OPV). We also surveyed 16 entities responsible for 110 major projects.

What we examined

We performed a limited assurance review engagement under section 20 of the *Audit Act 1994* and assessed if:

- the major projects data that DTF and OPV collect and report is timely, relevant, sufficient and fairly presented
- DTF and public sector entities' reporting on major projects' performance to the government and Parliament is clear and objective.

What we concluded

DTF and public sector entities' reporting to Parliament and the public about major projects' performance is not timely, relevant or sufficient.


DTF collects useful project data from entities and provides clear performance reports about some major projects to the government. DTF does not use this data to holistically report on major projects to the Parliament and the public.


Public data on major projects focuses on costs and expected completion dates. It does not usually report on a project's expected scope and benefits or the impact a performance variance might have on project outcomes.

Our Major Projects Performance dashboard demonstrates how DTF could enable Parliament and the community to better understand how entities are managing Victoria's major projects.

Key facts







Note: * No major projects data is available for 2020–21 because Budget Paper No. 4: State Capital Program (BP4) was not published in 2020–21. Source: VAGO; DTF's 2021–22 BP4.

What we found and recommend

We consulted with the reviewed entities and considered their views when reaching our conclusions. The entities' full responses are in Appendix A.

Public reporting of major projects performance

DTF and public sector entities' reporting to Parliament and the public about major projects' performance is not clear and objective. In particular, there is no easily accessible or timely public reporting that gives a holistic understanding of major projects performance across the public sector.

Budget Paper No. 4: State Capital Program

The only document that supplies public information about the performance of all major projects is the BP4.

DTF advised us that although the BP4 gives some information about capital projects' time and cost targets, they see its main purpose as an estimates document within the context of the wider state budget.

Up until 2018–19, DTF did not publish any data for completed projects, other than the project name, in the BP4. While the 2021–22 BP4 is more detailed than it was four years ago, it does not have enough information to provide Parliament or the public with an adequate understanding of major project performance.

Annual reports

Public sector entities include some project information in their annual reports.

However, entities do not report on this information until after a project is practically complete and also after it is financially complete.

As a result, users of this information can only see how a project performed months or years after a newly built or upgraded asset is finished.

The **BP4** provides an overview of the new investments that general government sector entities and public non-financial corporations will deliver in the coming financial year. It also includes capital programs and projects currently in progress and lists existing projects that are, or are expected to be, completed in the current or coming financial year.

A capital project is **practically complete** when most or all of the construction of a project is finished. After practical completion, projects move into the **financial completion** phase which is when an asset may be operational before any disputes, warranties and defects have been resolved with construction contractors. After resolution, a project is financially complete.

Project performance reporting limitations

In summary, we found that:

Public reporting on major projects is limited by	because
data presentation inconsistencies	DTF and entities inconsistently present project information, such as project names, in the BP4 from year to year.
a lack of clarity about who is responsible for each project	the BP4 lists a project against the entity that will ultimately 'own' the asset instead of the entity that is delivering it. For example, the Major Transport Infrastructure Authority (MTIA) or the Department of Transport (DoT) are delivering all the major projects that DTF lists against VicTrack.
a lack of information about projects'	DTF and entities' reporting focuses on a project's spending to date and not against budget or key deliverables.
performance against their targets	DTF and entities' reporting on completion dates does not highlight the size of any variance between the original and most recent estimated completion date if a change occurs.
a lack of timely reporting	the BP4 is released only once each year and entities' annual reports only include projects that they have completed by 30 June of the relevant financial year. By the time an entity's annual report raises historical issues around a project's schedule or cost, Parliament is left with no time to review its progress and propose corrective actions.
a lack of reporting about expected benefits	DTF and entities' reporting has no meaningful data on what benefits entities expect their projects will achieve after completion.
a lack of explanation of changes	DTF and entities' reporting does not include reasons for variations, such as changes to a project's: TEI estimated completion date scope timing. The BP4 includes some variance explanations in footnotes. However, this information:
	 is generated by entities and not verified by DTF is not always descriptive enough to understand the change or variance sometimes combines scope, time and cost change information without explaining the relationship between them does not quantify the impact of changes against a previous baseline measure, such as previously approved cost or completion date.
data errors	 in our review of the BP4s from 2014–15 to 2021–22 we found: some illogical expected delivery dates, with some before the commencement dates

Public reporting on major projects is limited by ...

because ...

- duplicate mentions of the same \$185 million project within different entities in 2021–22
- an incorrect disclosure of funding in 2017–18, with \$135 million for the Victorian Heart Hospital not disclosed and a correction made in the next financial year.

lack of sufficient disclosure or explanation of project details

in the BP4s from 2014-15 to 2021-22:

- highly aggregated capital works program listings do not disclose separate major projects within a program
- water entities do not separately disclose data for their major projects
- there are confusing data changes between completion dates for new and existing
 projects and completed projects. New and existing projects disclose a practical
 completion date and label it as an 'estimated completion date'. Once an entity
 completes a project's construction, the completion date disclosed in the BP4
 changes from a practical completion date to a financial completion date. DTF does
 not clearly explain this data distinction in the BP4.

a lack of clarity about the type of investments

it is unclear from information in the BP4 whether an investment is:

- a standalone project
- a program of works, sometimes over multiple years, with a TEI that changes from year to year
- an asset or land acquisition fund
- a capital grants program
- a minor projects' fund.

missing major project investments

the BP4 does not fully disclose:

- some transport sector major projects worth more than \$100 million, particularly many sub-packages that are being delivered as part of the two level-crossing removal programs (worth an aggregate \$13.31 billion)
- sub-projects within the health, housing and education sectors' infrastructure and maintenance funds, despite the fact that the individual value of these sub-projects is often more than \$100 million
- the reasons for the removal of the Melbourne Strategic Assessment program from
 the 2021–22 BP4. In the 2019–20 BP4, the program was allocated a TEI of
 \$1.42 billion, including capital expenditure, land acquisition and some wider
 environment-related spending. DTF told us that due to legislative changes to how
 the program is funded, it will not be listed in future BP4s and future spending will be
 reported by the Department of Environment, Land, Water and Planning.
- six water infrastructure projects with sufficient value to require the Treasurer's
 approval, were not disclosed in the 2019–20 BP4. DTF advised us that these types of
 water sector projects should be disclosed. Appendix F contains more information
 about this and other issues we observed with water sector major projects.

Reporting of major projects performance to the government

In contrast to public sector entities' reporting to Parliament and the public about major projects performance, DTF and OPV's reporting to the government is timely and sufficient to allow Cabinet ministers to understand how projects are performing.

The Major Projects Performance Report

DTF collates project data that public sector entities upload to a central computer system every quarter. OPV uses this data to produce the Major Projects Performance Report (MPPR) for the Cabinet each quarter. However, this data and documentation is not publicly available.

Before submitting the MPPR to the Cabinet, OPV coordinates and finalises it with DTF and the Department of Premier and Cabinet (DPC). This quarterly reporting gives the government more opportunities to identify a risk or variance to a project and take timely corrective actions.

Information in the MPPR

The MPPR provides frank information to the government about all High Value High Risk (HVHR) projects that are underway. It contains:

- information on time and cost performance over the last quarter
- known or emerging delivery risks
- an overall status assessment for each project using a red, amber or green 'traffic light' rating. The overall rating is a joint judgement by DPC, DTF and OPV, which is informed by the delivery entity's self-assessment of a project's scope, time and cost performance.
- historical ratings and trends over time
- commentary and analysis that gives more information about the context for major projects, such as size of construction industry contractors' exposure to public sector projects and impact of the coronavirus (COVID-19) pandemic on construction productivity.

Opportunities to improve the MPPR

While the MPPR provides timely and sufficient information about major projects' performance, we identified some areas for improvement:

- It tracks a project's overall rating over time, but it does not track material scope changes and monitor the impact they might have on cost, time and expected benefits.
- It shows the costs of some larger capital programs at a highly aggregated level. While it reports on the status of some sub-projects, it does not specifically assess targeted versus actual expenditure for sub-projects or project packages.
- It analyses a project's cost estimates to date and how much was spent during each project phase. However, there is little focus on what 'earned value' has been achieved to date, or by key project milestones.
- There is a lack of detailed cost variance analysis for sub-projects within large capital programs.

HVHR projects are identified as high value and/or high risk by DTF or by the government. They are subject to more rigorous scrutiny and approval processes than other projects. HVHR projects undergo extra assurance checks and the full Gateway Review process to increase the likelihood that they will meet their timelines and budgets and deliver intended benefits, unless specifically exempted. Not all projects with a TEI of \$100 million or more are designated as HVHR.

Earned value is the estimated monetary value of the work done, compared against the amount spent on the work.

- Its cost analysis does not focus on the materiality of overspending or variances. For example, it does not quantify a variance's impact on an entity's capital project list, a sector's overall capital projects portfolio and the wider state budget. Focusing on materiality would mean that a 20 per cent variance for a billion-dollar project should receive more scrutiny and analytical focus than a 20 per cent variance for a \$100 million project.
- It provides some information on how many post-delivery benefit assessments are scheduled or have been done by entities. However, it does not summarise any key themes or learnings from them.
- It does not systematically analyse the underlying causes of scope changes and the impact these have on a project's originally expected benefits.

Data systems, quality and disclosure

DTF performs limited quality assurance checks of the quarterly project data that entities upload. Its assurance processes primarily focus on procedural sign-offs.

DTF has limited resources to verify data sources, and because entities upload their own data, DTF relies on them to be candid about project issues as they arise. There is also a risk that entities' data and self-assessment ratings are not free from bias.

State Resource Information Management System

DTF uses the State Resource Information Management System (SRIMS) database to record the state's financial performance data, including capital projects data.

SRIMS was designed 10 years ago to accommodate DTF's processes at the time. Previous limitations within the SRIMS's asset management module (known as ASSAM) meant that the system's logged-on sessions could generate a 'time out' interruption for users, who then needed to re-type or re-upload any unsaved data.

To address various system instabilities, DTF turned off SRIMS's ability to show historical data to users. This means that after an entity uploads and finalises its capital expenditure information, their previous quarter's data in ASSAM is no longer visible.

DTF analysts also lose visibility of the previous quarter's data, and there is no reporting function to extract and analyse the archived data.

To work around this issue, DTF analysts rely on manual offline methods, such as exporting data to spreadsheets on a regular basis, so they can compare project data between quarters or perform retrospective analysis.

DTF told us that it is working with its technology contractor to move SRIMS to a cloud-based system. This should allow DTF to back up and store historical information in ASSAM. However, DTF also told us that it may not be possible to report this data in a meaningful way because it is difficult to link data in the system archive.

Cloud based systems use a network of remote servers hosted on the internet to store, manage, and process data, rather than a local server or personal computer.

Progress against our previous recommendations about the reporting of project performance

2016 Managing and Reporting on the Performance and Cost of Capital Projects audit

In our 2016 audit *Managing and Reporting on the Performance and Cost of Capital Projects*, we found that there was:

... limited transparency on the status of major capital projects across the Victorian public sector, which means that Parliament and the public are restricted in their ability to access information on the progress of each project against cost and time targets.

Recommendation

In 2016, we recommended:

That DTF and DPC advise government on how best to establish a public reporting mechanism that provides relevant project status information on capital projects costing \$10 million or more, planned and actual costs, timelines, governance arrangements and the extent to which benefits are realised.

At the time of the report, DPC noted the recommendation and DTF accepted it in principle. During this review, we confirmed that DTF briefed the Treasurer on options for a project performance reporting system in August 2018.

Action taken by DTF

DTF offered the Treasurer two options to implement our recommendation, which were:

- a 'basic' reporting tool with limited or no interactivity that would compile data that is already in the public domain
- a 'detailed' option that would replicate the transparency and reporting functionality available in the Victorian Government Information Technology (IT) Dashboard and collect data from entities on a monthly or quarterly basis. DTF noted the difficulty of collecting data and identified a need to build direct links into public entities' finance systems, which it estimated would cost \$800 000 to \$1.5 million at the time.

The Treasurer chose the basic option and referred the matter to a Cabinet subcommittee to confirm how it would be implemented. DTF and OPV told us that that this Cabinet process led to OPV publishing the Victorian Major Projects Pipeline on its website in 2020.

We analysed the data in OPV's pipeline and found that it does not meet the intent of our original recommendation. This is because the pipeline only has 69 of the 101 major capital projects we identified in the current BP4 data and does not provide specific cost and time information.

Apart from the 2021–22 BP4, we are not aware of any other publicly available report or tool that collates data about major public sector (non-IT) projects. We are also not

aware of any public document or data source that meets the 'basic' option that DTF recommended to the Treasurer.

Collecting and sharing lessons learnt about major projects

In previous audits, we have noted that entities do not usually collect and share meaningful 'lessons learnt' data about major projects across the public sector. Our previous audits have also noted that the Gateway Review processes' Gate 6 Benefits Realisation reviews have not been conducted as often as the other stages.

Since 2017, a Gate 6 review has been a compulsory requirement for all HVHR projects. However, DTF and OPV told us that they do not systematically collate or analyse lessons from these reviews for recurring themes and learnings to inform the broader public sector.

The MPPR does track if entities have performed Gate 6 reviews and Project Assurance Reviews (PARs). However, we did not see evidence that DTF or OPV have collated, analysed or shared project learnings across the public sector. OPV has recently scoped a project to collect lessons and themes from PARs to help address this gap.

Interactive dashboards developed for this review

As part of the work for this review, we developed an interactive dashboard showing historical BP4 data, which collates seven years of published BP4 data from 2014–15 to 2021–22 for major projects worth \$100 million or more.

We also created another interactive dashboard that shows various aspects of selected major projects' performance and analyses sectors and entities' performance against scope, cost and time parameters. We developed this performance dashboard from a survey we sent to 16 entities with 110 projects worth \$100 million or more in 2019–20 and 2020–21.

Chapter 2 provides more information about these dashboards. It also discusses our key observations from the performance dashboard.

DTF undertakes **Gateway Reviews** at six key decision points of a project.

The six reviews, or 'gates', are:

- 1. concept and feasibility
- 2. business case
- 3. readiness for market
- 4. tender decision
- 5. readiness for service
- 6. benefits realisation.

Gateway Reviews provide confidential advice to senior responsible officers about a project's progress and likelihood of delivery success.

All HVHR projects are required to undergo the Gateway Review process.

Recommendations

We recommend that: Response Department of 1. develop and maintain a public-facing major projects performance Partially accepted by: Treasury and Finance dashboard that: Department of Treasury and Office of Projects has at least the same data fields and update frequency as the and Finance and Office of Victoria Victorian Government IT dashboard Projects Victoria shows scope, cost and time variance analysis against previously reported results identifies applicable project delivery entities in addition to the agencies identified in the budget papers (see Section 1.4) support implementation of recommendation 1, amend applicable Accepted by: guidance, including the Resource Management Framework (RMF), to Department of Treasury collect a more comprehensive dataset from all entities that gives a and Finance and Office of more holistic view of project performance (see Section 1.3) Projects Victoria

We recommend that: Response

> develop a repository of lessons learnt from major capital projects, including analyses of key themes from Gateway reviews, benefits realisation studies and Project Assurance Reviews, and make this resource available to project teams across the public sector (See What we found and recommend, and Section 1.2)

Accepted by:

Department of Treasury and Finance and Office of Projects Victoria

4. improve the consistency of disclosure of public sector entities' major projects by requiring:

entities with aggregated capital programs to separately disclose any individual packages and sub-projects that are worth more than \$100 million

public non-financial corporations, such as water entities, to disclose and report on any sub-projects worth more than \$100 million within their capital investment programs (see What we found and recommend, Section 1.4, and Appendix E and F)

Not accepted by:

Department of Treasury and Finance and Office of Projects Victoria

- 5. improve data quality and their capacity to analyse capital project trends by:
 - defining and implementing data quality assurance practices so entities align data formats and streamline data input processes to achieve more consistent reporting
 - improving data integrity and updating the State Resource Information Management System's asset module to report historical project data for easier trend and comparative analysis of projects over multiple quarters (see What we found and recommend, and Sections 1.3 and 1.4).

Accepted by:

Department of Treasury and Finance and Office of Projects Victoria

Context

This chapter provides essential background information about:

- · Major projects in Victoria
- · Reporting and oversight roles and responsibilities
- DTF and OPV's authority to collect data
- Major projects reporting

1.1 Major projects in Victoria

Major projects deliver important community assets and services and contribute to the state's economic prosperity.

For this assurance review, we defined a major project as any project:

- · with a TEI of \$100 million or more
- that has been announced, in progress, or completed from 2014–15 to 2020–21.

We excluded IT projects from this review because we have examined and reported on these types of projects in detail over the last decade. DPC also publishes and maintains the Victorian Government IT Dashboard and discloses many aspects of these projects' performance each quarter.

Project disclosures in the state budget papers

Since 1998 (except for 2020), the Victorian Government has published a BP4 (or equivalent) as part of the state budget papers.


Different BP4s over the years have included different contextual information and case studies covering topics such as public–private partnerships, the HVHR project assurance model, and in the most recent 2021–22 BP4, an outline of cost and time variances for a selection of major projects.

Infrastructure investment in the 2021–22 BP4

The most recent BP4 shows that \$7.10 billion was added to the state's existing public infrastructure investment program in the 2021–22 financial year. As at 1 July 2021, the government has committed a total capital expenditure of \$144.24 billion for 1 589 new and existing projects.

As Figure 1A shows, the average government annual infrastructure investment is estimated at \$15.45 billion a year between 2015-16 and 2023-24. This is approximately four times more than what it was in the nine years prior to 2015-16, when the average investment was \$4.05 billion a year.

FIGURE 1A: Average government infrastructure investment (GII) from 2005-06 to 2024-25



Source: 2021-22 BP4

Of the 1 589 capital investments announced or in progress in Victoria, 101 of them meet our major project definition. The TEI for these major projects in 2021–22 is \$95.64 billion, or 66 per cent of the total capital expenditure allocated in the 2021–22 budget.

Some of the major projects listed in the BP4 are aggregated. While some appear to be one project, they can contain multiple smaller-value projects.

See Appendix E for a list of 59 aggregated projects we identified from the 2019–20 and 2020-21 Budget papers.

Figure 1B shows the TEI of major projects in the 2021–22 state budget by sector.

Sector \$2 681 Culture, sport and community \$1 129 Education and Training \$10 943 Health and human services \$3 391 Justice and emergency services \$76 261 Transport \$1 231 Water \$0 \$50 000 \$100 000

TEI (millions)

FIGURE 1B: TEI of major projects in 2021-22 state budget by sector

Note: Sector labels align with the Victorian Infrastructure Plan, published in October 2017. Source: VAGO analysis of the 2021–22 BP4.

1.2 Reporting and oversight roles and responsibilities

This section describes the roles and responsibilities of various public sector bodies in overseeing and reporting on major project performance.

Parliament and the executive government

The Victorian Constitution and other key legislation, such as the *Financial Management Act 1994*, define the executive government's spending powers. They also describe the roles of Parliament, the Auditor-General and the Governor to authorise, check and formalise public sector spending respectively.


Authorising spending

Under the Constitution, Parliament authorises public sector spending. The executive government confirms this spending through its budget processes. It formalises this by submitting annual appropriation bills to Parliament for voting and approval.

Figure 1C shows Parliament and the executive government's process for authorising capital spending.

The **executive government** is the government of the day. It is made up of the Premier, ministers and the Governor.

FIGURE 1C: Process for authorising capital spending



Source: VAGO based on information from DTF's RMF.

Reviewing spending and performance

In addition to authorising spending, Parliament and its committees, particularly the Public Accounts and Estimates Committee (PAEC), have a key role in reviewing the performance of budget items, including capital investments.

PAEC can examine ministers and public sector officials at budget estimates hearings and seek data from entities. In the past, PAEC has specifically focused on major projects and their performance, including a substantive report it published in 2012 called *Inquiry into Effective Decision Making for the Successful Delivery of Significant Infrastructure Projects*.

In recent years, other parliamentary committees have taken an interest in major infrastructure projects. For example, the Legislative Council's Economy and Infrastructure Committee published a series of reports on infrastructure projects between 2015 and 2018.

Department of Treasury and Finance

DTF manages Victoria's budget and finance processes. It also advises the government about economic policy and strategy.

DTF's roles that are relevant to this review include:

- preparing the state budget papers, including the BP4
- giving assurance and advice to the government on the delivery of major capital projects
- advising the government about major transactions and contracts, such as public–private partnerships
- coordinating the Gateway Review process.

Office of Projects Victoria

OPV is an administrative office within DTF. It was established in 2016 to support the effective delivery of major projects and improve the skills and delivery capability of the public sector, industry and the infrastructure workforce.

OPV's roles relevant to this review include:

- preparing a quarterly MPPR for the Cabinet about HVHR projects
- maintaining the Victorian Major Projects Pipeline portal on its website
- conducting PARs for selected projects or programs either before a key decision point or milestone or at the request of the Treasurer, or a department or entity's responsible minister.

PARs complement Gateway Reviews. They provide advice to the government, responsible department and/or agency and DTF on a project or program's objectives, governance and readiness.

General government sector

General government sector entities make up the bulk of the public sector. Under the government's financial reporting framework, they must report specified cost and time data about all their capital projects to DTF.

For HVHR projects, general government sector entities also report qualitative data to DTF and OPV on emerging delivery risks and conduct self-assessments about their projects' statuses.

Public non-financial corporations

Public non-financial corporations include water corporations, VicTrack and various trusts and bodies in the events, culture, housing and sporting sectors. These entities usually get their funding from selling goods and services.

A public non-financial corporation routinely reports on its capital projects to its relevant minister, portfolio department and DTF.

1.3 DTF and OPV's authority to collect data

DTF and OPV do not have an explicit legislative mandate to collect and inspect entities' project performance data.

However, they can collect this data if it is specified within the compulsory financial management instructions that DTF issue to entities under ministerial and legislative authority.

DTF and OPV collate entities' data to report quarterly asset investment to the Cabinet. They also use this information each financial year to draft the BP4 for the Treasurer who then confirms it for tabling in the Parliament.

Resource Management Framework

DTF's RMF includes mandatory requirements and guidance for entities on a range of financial management topics. It specifically describes the expenditure data that DTF collects from entities about their capital projects.

All Victorian Government departments must follow the RMF as required by the *Standing Directions 2018* under the *Financial Management Act 1994*.

According to the latest version of the RMF (applicable from 1 July 2021) an entity's accountable officer must submit the following information to DTF each quarter for each project that their entity is responsible for:

- asset project name
- funding source
- · phasing of quarterly expenditure
- · key milestone dates
- any other relevant information, such as the type of work underway.

Under the RMF, the accountable officer must also provide information on:

- any issues relating to the overall progress of specific major asset projects in terms of project delivery and spending
- the progress and delivery of all projects in their entity (as listed in the BP4), as well as any projects being delivered by a department on behalf of its portfolio entities
- the source of money used for the asset investment, including a description of internal and external funding.

Other capital investment reporting requirements

DTF also requires government business enterprises (such as water entities) to provide data on their capital programs and seek the Treasurer's endorsement for capital project business cases.

This requirement is defined by cost thresholds specified in the *Corporate Planning* and *Performance Reporting Requirements: Government Business Enterprises,* which DTF published in August 2020.

Major projects reporting

BP4

The BP4 is the most comprehensive source of publicly available information about the state's overall capital investment program.

The BP4 provides the following information for each project:

- title
- responsible entity
- location
- estimated expenditure for the financial year covered by the BP4
- total remaining expenditure
- footnotes about changes to its scope, funding or timing since the previous financial year.

The BP4 also outlines:

- estimated completion dates for projects underway or newly funded
- financial completion dates for projects that have achieved practical completion.

The impact of COVID-19 on the BP4

In 2020, the government did not publish a BP4 due to the impact of the COVID-19 pandemic on public sector entities. The pandemic also delayed the 2020-21 Budget by six months.

In 2020–21, collated public reporting on the state's capital investment program was limited to a single chapter in the 2020–21 Budget Paper No. 2: Strategy and Outlook (BP2). In previous years, the BP4 outlined expenditure for all projects funded by the state. However, the 2020–21 BP2 chapter only gave aggregated cost outcomes for new and existing projects.

The 2021–22 BP4 did not disclose project-specific performance data for any projects funded in the 2020–21 financial year, except for a footnote that stated they were funded in the previous budget year.

Major Projects Performance Report

In addition to the major projects data that is publicly available in the BP4, the Cabinet receives detailed quarterly assessments of HVHR projects through the MPPR.

The MPPR shows entities' self-assessment ratings and commentary on issues relating to their projects' costs, time and scopes. The report also covers any emerging risks and the general progress of each project.

Using this information, OPV, DTF and DPC work with delivery entities to determine each project's overall risk rating using a traffic light system.

Figure 1D shows the assessment guide that OPV, DTF and DPC use to decide a project's overall risk rating.

FIGURE 1D: The MPPR project risk rating assessment legend (December 2021)

Rating	Definition
Red	Issues and risks will significantly affect the current approved project scope, timing and/or budget. Further government action may be needed to manage the identified risks.
Amber	Risks emerging that may affect project delivery. Identified risks and issues are being managed and/or strategies being developed to address these issues without significantly affecting the current approved project scope, timing or budget. Effectiveness of risk mitigation strategies should be closely monitored, but no further government action recommended at this time.
Green	Project on track for delivery on schedule and within the current approved budget. Identified risks and issues are being managed appropriately, with no further government action recommended at this time.

Source: OPV and the MPPR.

OPV highlights in the MPPR any projects that are rated as 'red' and gives qualitative details about their progress. If necessary, OPV makes suggestions to the Cabinet on how to mitigate the key issues that are contributing to the red rating.

OPV also uses the HVHR project data that it routinely collects to visualise:

- · trends in project risk ratings over time
- the timeliness of entities in confirming and conducting PARs
- the amount of state investment committed to a project compared to a project's phases
- exposure of key contractors to state projects
- project ratings from different procurement models.

For this review, we adapted the MPPR risk rating model and applied it to the 110 projects we selected for our survey.

Appendix D contains the full list of projects in this review and their self-assessment ratings, using our adapted traffic light rating model.

Public sector entity annual reporting on projects

Entity annual reports supply some information about project time and cost, including variances for capital projects that were completed within the relevant financial year. These annual reports do not give details on any new and existing projects and instead refer to the BP4 for this type of information.

According to DTF's guidance on the expected content of annual reports, for projects worth more than \$10 million, entities should report the information shown in Figure 1E.

FIGURE 1E: Project data expected in entities' annual reports

Data type	Projects that reached practical completion in the reporting year	Projects that reached financial completion in the reporting year*
Original estimated completion date	√	
Latest approved completion date	✓	
Practical completion date	✓	✓
Financial completion date		\checkmark
Explanations for any date changes (showing the root cause/s for each change)	√	
Original approved TEI	\checkmark	✓
Latest approved TEI	✓	✓
Actual total investment	√	✓
Variance between the latest approved TEI and the actual cost	√	✓
Explanations for changes in total investment (showing the root cause/s for each change)	√	✓

Note: *Projects that reached financial completion after practical completion and after all warranties, defects and liabilities have been finalised.

Source: DTF's 2020–21 Model Report for Victorian Government Departments.

Annual reports must be tabled in Parliament no later than four months after the end of the financial year. Entities must report any variances (increase or decrease) greater than 5 per cent or more than \$50 million for projects that have been reported as practically complete in a previous reporting period.

2. Dashboards and analysis

This chapter discusses:

- · Our interactive dashboard showing BP4 data
- Our major projects performance dashboard (2019–20 and 2020–21)
- Material scope changes
- Overall cost (TEI) variances
- Time (estimated completion date) variances
- Business cases, investment logic maps and beneifts management plans
- Impact of the COVID-19 on major projects
- Procurement models used by major projects

2.1 Our interactive dashboard showing BP4 data

Given the lack of easily accessible historical information about major projects, we collated publicly available data and developed an interactive dashboard. We published it on our website in April 2021 and refreshed it in July 2021 using data from the most recent 2021–22 state budget.

The dashboard collates seven years of published BP4 data from 2014–15 to 2021–22 for major projects worth \$100 million or more. It does not include data from 2020–21 because there was no BP4 published in that year. Any projects funded in that budget year are included in the 2021–22 dataset.

We sorted and cleansed the BP4 data to account for year-to-year changes in project and entity names. We also removed other reporting inconsistencies to present projects more clearly.


Figure 2A shows the entry page for our searchable and interactive dashboard of historical BP4 data.

FIGURE 2A: Entry screen for our BP4 dashboard

Financial years 2014–15 to 2021–22 (not including 2020–21)

Major projects (>\$100 million): Overview





Source: VAGO, published at https://www.audit.vic.gov.au/dashboards/major-projects-performance.

2.2 Our major projects performance dashboard (2019–20 and 2020–21)

Due to the limited amount of project data in the public domain, we could not rely on the BP4 to assess major projects' actual performance.

To address this gap, we sent a detailed questionnaire about project performance to 16 public sector entities with capital projects worth \$100 million or more.

Seven of the 16 entities we surveyed only had one major project. They are listed in Appendix C.

We identified capital projects costing \$100 million or more in the 2019–20 BP4 and the 2020–21 Budget Paper No.3: Service Delivery before confirming with entities whether the investments we identified were stand-alone projects or programs of smaller valued projects. Appendix C details how we selected the major projects.

We used the attested survey data to develop an interactive and searchable dashboard. We included 110 major projects that are collectively worth \$99.31 billion. All relevant data from the surveys that we used in this review and the projects' performance dashboard is at Appendix G.

We required an accountable officer such as the Secretary of a Department or their delegate, such as the Chief Financial Officer, to formally **attest** that the data provided to us within the survey is accurate and approved.

The dashboard shows various aspects of performance for the selected major projects. It also presents sectors' and entities' performance against scope, cost and time parameters. It does not specifically analyse the reasons or causes for time and cost variance.

Figure 2B shows the dashboard's entry page.





FIGURE 2B: Entry screen for our major projects performance dashboard

Source: VAGO, published at https://www.audit.vic.gov.au/report/major-projects-performance.

The total value of the projects included in this dashboard is equivalent to 69 per cent of the state's total capital budget, as reported in the 2021–22 BP4.

Figure 2C shows that investment in transport sector major projects (\$78.12 billion) is seven times higher than the health and human services sector (\$11.49 billion) and 26 times higher than the justice and emergency services sector (\$2.95 billion).

FIGURE 2C: TEI and number of the surveyed major projects by sector



Note: This shows a sector-level overview of the major projects (disclosed in the 2019–20 or 2020–21 budget papers) that we surveyed. Source: VAGO.

Overview of major projects performance against scope, cost, time and benefits management plan expectations

We analysed scope, cost, and time changes for the projects we selected for the dashboard, using entities' responses to our survey. We also assessed which projects had described their expected benefits by developing a Benefits Management Plan. Figure 2D shows an overall snapshot of our findings.

FIGURE 2D: Changes to selected major projects scopes, costs, time and benefits

26%
Changed scope
Changed TEI
Changed estimated completion date

Have or are developing a Benefits Management Plan

Source: VAGO.


Entities' self-assessments

Our survey requested entities to self-assess their projects' performance against their scope, time and cost expectations at the time they submitted their data to us.

The assessment criteria we used is similar to the self-assessments that DTF requires in the HVHR process. The full assessment criteria we used is in Appendix D.

Overall, most entities self-assessed their projects as within scope, on budget and on time, which Figure 2E shows. The biggest project challenge faced by entities is time (estimated completion date), followed by cost (TEI). We saw very few concerns about scope in the survey responses.

FIGURE 2E: Agencies' self-assessment ratings for their projects' scope, cost and time



Note: The full rating definitions we used are in Appendix D. The four grey results are for projects where MTIA advised it was unable to provide ratings due to the relevant projects being in the development stage. Source: VAGO.

Appendix D contains a full list of the projects in our survey and dashboard and the relevant entities' self-assessment ratings.

2.3 **Material scope changes**

Of the major projects in this review, 29 projects, or 26.4 per cent, have had a material scope change. The total TEI for these 29 projects is \$44.83 billion. Based on the survey data, the value of disclosed scope changes is \$2.8 billion. We discuss the TEI increases for all projects later in this section.


Our analysis does not include any data on cost or time changes for two of DoT's major projects that reported material scope changes. DoT did not provide information on the impact to time and/or cost for to the following projects:

- Bayside Rail Improvement Project (Frankston Werribee Line)
- Keeping Victorians Moving (a \$174.63 million traffic congestion package).

Figure 2F shows the number of material scope changes in each sector.

For this review, a material scope **change** is a major change to a project's scope, time or cost that requires approval by a minister or the government.

FIGURE 2F: Number of material scope changes by sector




Note: There were no material scope changes for the education and training or environment sectors. Due to a rounding error, percentages do not sum to 100 per cent. Source: VAGO.

We also analysed the distribution of scope changes against five project value bands (defined by quintiles of the total number of projects), which is shown in Figure 2G.

The scope changes are mostly concentrated in the two lower value quintiles (\$100 million to \$236 million) with 31 changes. The two higher-value quintiles (\$365 million and above) have 20 scope changes.

A quintile is one of five values that divides a range of data into five equal parts. Each part is worth 20 per cent of the population.

FIGURE 2G: Number of material scope changes within project value bands



Source: VAGO.

Figure 2H shows the eight projects from the dashboard that had two or more material scope changes impacting their time and/or cost estimates. Only two projects disclosed more than two material scope changes.

FIGURE 2H: Major projects with two or more material scope changes

Scope changes	Sector	Entity	Project	TEI (millions)	Estimated completion date
16	Transport	DoT	Bayside Rail Improvement Project (Frankston – Werribee Line)	\$115.00	Qtr* 2 2019–20
7	Transport	DoT	Flinders Street Station Redevelopment	\$100.00	Qtr 1 2020–21
2	Transport	MTIA	North East Link	\$15 441.00	Qtr 4 2026–27
2	Transport	MTIA	Metro Tunnel Project	\$12 255.14	Qtr 2 2025–26
2	Justice and emergency services	DJCS**	Men's Prison System Capacity - Prison Infill Expansion Program	\$798.19	Qtr 4 2022–23
2	Transport	MTIA	Mernda rail extension project (Mernda)	\$575.00	Qtr 1 2018–19
2	Health and human services	DH**	Ballarat Base Hospital Redevelopment	\$541.60	Qtr 2 2027–28
2	Culture, sport and community	DJPR**	Melbourne Exhibition Centre Stage 2 Development (Southbank)	\$205.00	Qtr 1 2018–19

^{*} Quarter (Qtr)

Figure 2I shows the 11 projects that showed scope changes leading to significant variances to estimated completion dates, and therefore increases in elapsed time.

^{**} Department of Jobs, Precincts and Regions (DJPR), Department of Health (DH), Department of Justice and Community Safety (DJCS). Source: VAGO.

FIGURE 2I: Projects with time increases due to scope changes

Sector	Delivery agency	Project	Current estimated completion date	Number of scope changes	TEI (millions)	Time added (quarters)
Transport	DoT	Murray Basin Rail Project	Qtr 2 2023–24	1	\$794.41	20 (5 yrs*)
Health and human services	DH	Joan Kirner Women's & Children's Hospital Sunshine	Qtr 4 2020–21	1	\$280.17	9 (2 yrs 1 qtr)
Transport	DoT	Car Parks for Commuters Program	Qtr 2 2024–25	1	\$485.62	6 (1 yr 2 qtrs)
Transport	DoT	Flinders Street Station Redevelopment	Qtr 1 2020–21	7	\$100.00	5 (1 yr 1 qtr)
Health and human services	DH	Ballarat Base Hospital Redevelopment	Qtr 2 2027–28	2	\$541.60	5 (1 yr 1 qtr)
Health and human services	DFFH**	Carlton redevelopment - 246 units/sites	Qtr 4 2022–23	1	\$146.57	4 (1 yr)
Health and human services	DH	Goulburn Valley Health Redevelopment Stage 1	Qtr 1 2022–23	1	\$229.30	4 (1 yr)
Health and human services	DFFH	Public Housing Renewal Program (PHRP) – North Melbourne, Northcote and Preston sites	Qtr 4 2026–27	1	\$173.00	3
Justice and emergency services	DJCS	Cherry Creek Youth Justice Project	Qtr 1 2022–23	1	\$419.65	3
Health and human services	DH	Northern Hospital Inpatient Expansion Stage 2	2 Qtr 1 2021–22	1	\$162.67	2
Justice and emergency services	DJCS	Chisholm Road Prison Project	Qtr 4 2021–22	1	\$1 118.53	2

^{*} Yr(s) = Year(s)

The projects in Figure 2I account for 63 extra quarters (15 yrs 3 qtrs), or 28.8 per cent, of the overall 219 quarters (54 yrs 3 qtrs) of added elapsed time recorded for all projects. We discuss overall project time additions later in this section.

Figure 2I also shows that three projects in the transport sector added 31 quarters (7 yrs 3 qtrs) to their estimated completion date, due to nine material scope changes. The health and human services sector has a further six projects that added 27 quarters (6 yrs 3 qtrs) of elapsed time, due to seven scope changes.

^{**} Department of Families, Fairness and Housing (DFFH). Source: VAGO.


The most significant time addition to a specific project due to scope change was for the Murray Basin Rail Project in the transport sector, which added 20 quarters (5 yrs) to its estimated completion date, due to one scope change.

2.4 Overall cost (TEI) variances

We found that the TEI for 69 of the 110 projects, or 62.7 per cent, has varied (increased or decreased) compared to their first publicly announced estimated budget.

Figure 2J shows the size of net project TEI variances, which is the sum of TEI increases less the sum of TEI decreases, by sector.

FIGURE 2J: Size of projects' net TEI variances (TEI increases less decreases) by sector (\$ millions)



Note: Due to a rounding error, percentages don't sum to 100 per cent. Source: VAGO.

Within the dashboard, 42 projects, or 38.2 per cent, had a TEI increase compared to their initial disclosed TEI. There are 27 projects, or 24.6 per cent, that show a TEI decrease.

Overall, the total value of all TEI increases within the 110 projects was \$5.95 billion, which is six times more than the value of TEI decreases (\$1.04 million).

Figure 2K shows the projects with a TEI variance of more than +/-10 per cent. Only three of the 25 projects with a TEI decrease show more than 10 per cent.

FIGURE 2K: Projects with a TEI variance of more than +/-10 per cent

Agency	Project	Original TEI (millions)	Current TEI (millions)	Variance (millions)	TEI variance (%)
DoT	Car Parks for Commuters Program^	\$150.00	\$485.62	\$335.62	223.8
MTIA	Warrnambool Line Upgrade (regional various) Stage 1	\$114.00	\$348.00	\$234.00	205.3
DoT	City Loop Fire and Safety Upgrade Stage 2 and Intruder Alarm	\$132.86	\$382.09	\$249.23	187.6
MTIA	Streamlining Hoddle Street (Richmond)	\$56.21	\$112.53	\$56.32	100.2
DH	Royal Victorian Eye & Ear Hospital Planning & Redevelopment	\$165.00	\$317.81	\$152.81	92.6
DoT	Murray Basin Rail Project	\$426.50	\$794.41	\$367.91	86.3
MTIA	Mordialloc Freeway Upgrade (Braeside)	\$300.00	\$522.25	\$222.25	74.1
DoT	Hall Road Upgrade Skye	\$169.00	\$282.50	\$113.50	67.2
DJCS	Chisholm Road Prison Project^^	\$689.45	\$1 118.53	\$429.08	62.2
MTIA	Monash Freeway Upgrade – Stage 2	\$684.42	\$1 037.85	\$353.43	51.6
MTIA	Princes Highway East – Traralgon to Sale Duplication (regional various)	\$175.00	\$259.07	\$84.07	48
MTIA	O'Herns Road Upgrade (Epping)	\$77.75	\$113.72	\$35.97	46.3
DJCS	Cherry Creek Youth Justice Project	\$288.70	\$419.65	\$130.95	45.4
DH	Joan Kirner Women's & Children's Hospital Sunshine	\$200.00	\$280.17	\$80.17	40.1
DH	Goulburn Valley Health Redevelopment Stage 1	\$168.53	\$229.30	\$60.76	36.1
DH	Casey Hospital Expansion	\$106.30	\$139.78	\$33.48	31.5
MTIA	Western Highway duplication – Ballarat to Stawell (regional various)	\$505.00	\$656.36	\$151.36	30
MTIA	Echuca-Moama Bridge (Echuca)	\$134.90	\$173.25	\$38.35	28.4
MTIA	Frankston Line stabling (Kananook)	\$187.40	\$239.98	\$52.58	28.1
DH	Geelong Hospital - Major Upgrade	\$93.27	\$118.17	\$24.90	26.7
MTIA	Plenty Road Upgrade Stage 2	\$114.21	\$144.19	\$29.98	26.3
MTIA	Gippsland Line Upgrade Stage 1 (regional various)	\$435.00	\$531.36	\$96.36	22.2
MTIA	Ballarat Line Upgrade Stage 1	\$516.72	\$631.12	\$114.40	22.1
DJPR	Melbourne Exhibition Centre Stage 2 Development (Southbank)	\$168.70	\$205.00	\$36.30	21.5
DH	Ballarat Base Hospital Redevelopment	\$461.60	\$541.60	\$80.00	17.3

Agency	Project	Original TEI (millions)	Current TEI (millions)	Variance (millions)	TEI variance (%)
DoT	Bayside Rail Improvement Project (Frankston – Werribee Line)	\$100.00	\$115.00	\$15.00	15
MTIA	Barwon Heads Road upgrade (Barwon Heads)	\$318.30	\$365.00	\$46.70	14.7
MTIA	Drysdale Bypass (Drysdale)	\$102.56	\$117.38	\$14.82	14.5
MTIA	Chandler Highway Upgrade (Alphington, Kew)	\$110.00	\$125.42	\$15.42	14
MTIA	Level Crossing Removal Program (metropolitan various)	\$6 000.00	\$6 759.02	\$759.02	12.7
MTIA	Metro Tunnel Project	\$10 900.00	\$12 255.14	\$1 355.14	12.4
MTIA	Thompsons Road duplication (Lyndhurst)	\$148.30	\$123.24	\$25.06	-16.9
DoT	More Regional Trains Regional Network Development Plan	\$287.89	\$224.15	\$63.74	-22.1
DJCS	Men's Prison System Capacity - Prison Infill Expansion Program^^^	\$1 255.37	\$798.19	\$457.18	-36.4

[^]Note from the BP4 2021–22: The Car Parks for Commuter and Train station car parking programs have been consolidated into one initiative as this will be managed as a single car parking program to streamline reporting and maximise program efficiencies.

Source: VAGO.

Cost (TEI) decreases

According to the BP4 data, many TEI decreases were due to new accounting standards, which have been intermittently applied to various projects in different financial years. These new standards have required some entities to reclassify various capital amounts to operating expenditure, which is not included in a project's publicly disclosed TEI.

Other projects have had funds reallocated to a different project. For example, in 2021–22, DJCS's Men's Prison System Capacity - Prison Infill Expansion Program, had \$429.08 million moved to the Chisholm Road Prison Project.

Cost (TEI) increases

Forty-two projects, or 38.2 per cent, contributed to \$5.95 billion in total TEI increases, which is equivalent to 6 per cent of the dashboard's TEI of \$99.31 billion.

Across all projects with a TEI variance, either positive or negative, on average there was a TEI increase of \$71.17 million, with a median increase of \$15 million.

Figure 2L shows the average and median percentage of TEI increases by sector.

The **median** is the middle point in a sorted, ascending or descending, list of numbers.

^{^^}Note from the BP4 2021–22: TEI has increased compared with the 2019–20 Budget due to \$429.08 million being provided from the Men's Prison System Capacity (statewide) to deliver a further 548 beds.

^{^^^}Note from the BP4 2021–22: TEI has reduced by \$450.70 million compared with the 2019–20 Budget due to \$429.08 million provided to the Chisholm Road prison project (non-metro various) and \$21.62 million for a revised scope of works.




FIGURE 2L: Average and median variance for projects with cost (TEI) additions and reductions by sector

Note: As the water sector has only one project with a variance there is no difference between average and median. *Source*: VAGO.

Notably, the \$5.95 billion in overall TEI increases is much larger than the \$2.80 billion in added cost that entities said were due to material scope changes. This indicates that factors other than material scope changes are driving budget amendments across all sectors from when a project's initial cost is announced to its most recently disclosed TEI.

2.5 Time (estimated completion date) variances

The dashboard shows that 53 major projects, or 48.2 per cent, have had a time variance (increase or decrease) compared to their first announced estimated completion date.


There were 37 (33.6 per cent) major projects that added at least one quarter to their original estimated completion dates. The average extra elapsed time was 7.14 quarters. The smallest time addition we saw was one quarter, and the largest was 23 quarters (5 yrs 3 qtrs).

Sixteen projects have brought forward their estimated completion dates. On average, these projects estimate they will finish 2.81 quarters ahead of their original estimate.

Figure 2M shows the net added time (estimated completion date) variances. That is, the sum of the completion date additions less the sum of completion date reductions, by sector.

When taken together, the projects in the Culture, sport and community sector finished two quarters before their estimated completion dates which means we cannot show this sector in the figure.

FIGURE 2M: Time (estimated completion date) variances by sector, in quarters



Note: Culture, sport and community sector projects have a net variance of 2 quarters of reduced elapsed time, which cannot display here. Due to rounding error, percentages do not sum to 100% *Source*: VAGO.

Figure 2N shows the data for the five projects with the most added time. Figure 2O shows the eight projects that estimate they will finish the furthest ahead of their first disclosed estimated completion date.

FIGURE 2N: The five projects with the most added elapsed time

Sector	Delivery agency	Project	Original estimated completion date	Current estimated completion date	Quarters added
Transport	MTIA	Western Highway duplication – Ballarat to Stawell (regional various)	Qtr 3 2015–16	Qtr 2 2021–22	23 (5 yrs 3 qtrs)
Transport	DoT	Murray Basin Rail Project	Qtr 2 2018–19	Qtr 2 2023–24	20 (5 yrs)
Health and human services	DH	Royal Victorian Eye & Ear Hospital Planning & Redevelopment	Qtr 2 2017–18	Qtr 4 2021–22	18 (4 yrs 2 qtrs)
Health and human services	DFFH	Carlton redevelopment - 246 units/sites	Qtr 2 2018–19	Qtr 4 2022–23	18 (4 yrs 2 qtrs)

Sector	Delivery agency	Project	Original estimated completion date	Current estimated completion date	Quarters added
Transport	DoT	Tram Procurement & Supporting Infrastructure	Qtr 4 2017–18	Qtr 4 2021–22	16 (4 yrs)
Source: VAGO.					

FIGURE 20: The eight projects estimating most reduced elapsed time

Sector	Delivery agency	Project	Original estimated completion date	Current estimated completion date	Quarters reduced
Health and human services	DFFH	Public Housing Renewal Program (PHRP) – North Melbourne, Northcote and Preston sites	Qtr 4 2028–29	Qtr 4 2026–27	8 (2 yrs)
Transport	MTIA	Mordialloc Freeway Upgrade (Braeside)	Qtr 4 2022–23	Qtr 2 2021–22	6 (1 yr 2 qtrs)
Transport	MTIA	New Trains for Sunbury	Qtr 2 2024–25	Qtr 1 2023–24	5 (1 yr 1 qtr)
Transport	MTIA	Monash Freeway Upgrade – Stage 2	Qtr 4 2022–23	Qtr 4 2021–22	4 (1 yr)
Transport	MTIA	Yan Yean Road duplication – Stage 1 (Plenty)	Qtr 4 2019–20	Qtr 1 2019–20	3
Culture, sport and community	DV	Melbourne Park redevelopment stage two (Melbourne)	Qtr 4 2019–20	Qtr 1 2019–20	3
Culture, sport and community	DJPR	Melbourne Exhibition Centre Stage 2 Development (Southbank)	Qtr 4 2018–19	Qtr 1 2018–19	3
Transport	MTIA	Hurstbridge rail line upgrade (metropolitan various)	Qtr 4 2018–19	Qtr 1 2018–19	3

2.6 Business cases, investment logic maps and benefits management plans

DTF requires that any project worth more than \$10 million (which therefore includes all major projects) develop a business case, as well as an investment logic map and a benefits management plan.

We asked the surveyed entities if they had developed these key documents for their projects. Figures 2P, 2Q, and 2R show the results.

FIGURE 2P: Does the project have a business case?





FIGURE 2Q: Does the project have an investment logic map?



Source: VAGO.

Environment Education and training Justice and emergency services Culture, sport and community Water Health and human services Transport 0 70 10 20 30 40 50 60 80 ■ No In development Yes N/A

FIGURE 2R: Does the project have a benefits management plan?

The transport sector has the highest number of projects without a business case, with 13 projects or 19.4 per cent. Also in this sector, 26.6 per cent of major projects do not have an investment logic map and 31 per cent do not have a benefits management plan.

The absence of an investment logic map highly correlates with a missing benefits management plan. This is because DTF expects entities to use the investment logic mapping process to identify a project's benefits and the measures they will use to assess a project's success, which is then formalised in a benefits management plan.

According to the survey responses, the underlying reasons for the transport sector's high rate of non-compliance with DTF's requirements were:

- the information that a business case would have contained was presented to decision-makers in another format, such as:
 - approval granted through a Cabinet decision
 - approval granted through an annual works plan submission
 - the funding came from a budget announcement or the submission progressed outside the state budget cycle
- the project was included in the scope of another project's business case.


In other cases, respondents simply did not give a reason, or stated that they could not determine the reason as they could not locate relevant documents.

2.7 Impact of the COVID-19 pandemic on major projects

We asked the surveyed entities if the COVID-19 pandemic had affected their major projects.

Figure 2S shows the percentage of projects, by sector, where agencies reported that the pandemic has impacted the project.

FIGURE 2S: Percentage of major projects impacted by COVID-19 by sector



Source: VAGO.

For the 110 projects we surveyed, entities disclosed that 52, or 47.3 per cent, were affected by the pandemic. The pandemic mainly impacted projects' time and cost. In some cases, the impact was positive because works could be accelerated due to public facilities being closed.

Our major projects performance dashboard provides more specific details about the pandemic's impact for each project.

2.8 Procurement models used by major projects

Our survey collected information about the main procurement models used in the major projects. A description of these procurement models is at Appendix B.

Figure 2T shows the percentage of projects using each procurement model, by sector.




FIGURE 2T: Percentage of projects by procurement model by sector

Figure 2T shows that all sectors with multiple projects in our dashboard extensively use the design and construct procurement model.

The managing contract model is widely used in the culture, sport and community, justice and emergency services, and health and human services sectors.

The alliance and franchisee procurement models are only used in transport sector projects included in our dashboard. Public private partnerships are used by the justice and emergency, health and human services, culture sport and community and transport sector projects.

The environment sector only had one major project in the dashboard, so the land acquisition model is only relevant for the Melbourne Strategic Assessment program. Likewise, the education sector only had one project in our dashboard, the Shepparton Education Plan, which used the design and construct model.

APPENDIX A

Submissions and comments

We consulted with the relevant entities and considered their views when reaching our audit conclusions. As required by the *Audit Act* 1994, we gave a draft copy of this report plus the underlying data contained in a working copy of the major projects dashboard, to these entities and asked for their submissions and comments.

DJPR's response to this review has a reference to a feedback table. Following our acquittal of the feedback in this report, DJPR requested that we exclude the attachment, so it is not included.

Responsibility for the accuracy, fairness and balance of comments rests solely with the entity head.

Responses were received as follows:

DTF		38
	nent of Education and Training	
DH	The first of Education and Training	
DJPR		
DoT		



Department of Treasury and Finance

1 Treasury Place Melbourne Victoria 3002 Australia Telephone: +61 3 9651 5111 dtf.vic.gov.au DX210759

D21/168266

Mr Andrew Greaves **Auditor General** Victorian Auditor-General's Office Level 31, 35 Collins Street **MELBOURNE VIC 3002**

Dear Mr Greaves

PROPOSED LIMITED ASSURANCE REVIEW - MAJOR PROJECTS PERFORMANCE

Thank you for your letter dated 8 August 2021, inviting the Department of Treasury and Finance (DTF) to respond to the proposed review: Major Projects Performance

DTF notes the conclusions of the review and the recommendations directed at DTF including the Office of Projects Victoria (OPV). DTF accepts in full three recommendations, accepts in part one recommendation and does not accept one recommendation.

A proposed action plan for implementing the recommendations directed at DTF and OPV is attached to this letter.

DTF supports the overall intent for a more accessible data source available on-line for major capital projects. The level of detail and frequency proposed by DTF and OPV through an annual dashboard is aligned to information available in comparable jurisdictions and would support increased accessibility and useability of project information.

The current reporting of aggregated major capital programs in Budget papers is disclosed in a way that is consistent with the Government's staged funding decisions at the program level and protects the State's commercial interests and ability to achieve value for money.

DTF notes VAGO's conclusions in relation to the Budget paper No.4 State Capital Program. The primary purpose of Budget paper No.4 is as a budget estimates information paper to outline new capital investments and report on spending to date on existing projects, and it is not intended to be a performance reporting document. DTF will continue to improve the clarity and accessibility of data on State capital investments.

Thank you for the opportunity to comment on the proposed review.

David Martine Secretary **27**/8/2021



Department of Treasury and Finance, including the Office of Projects Victoria, action plan to address recommendations from the Major Projects Performance review

No	VAGO recommendation	Action	Completion date
	Department of Treasury and Finance (DTF) and Office of Projects Victoria (OPV):		
1	Develop and maintain a public-facing major projects performance dashboard that: • has at least the same data fields and update frequency as the Victorian Government IT dashboard • shows scope, cost and time variance analysis against previously reported results • identifies applicable project delivery entities in addition to the agencies identified in the budget papers	Partially accepted DTF/OPV will produce a public facing on-line dashboard on major capital projects on an annual basis to be published at the same time as the State Budget. DTF/OPV will collate and coordinate data to improve accessibility and useability of capital project information noting the data set will initially be a reduced number of data fields.	By May 2022
2	To support implementation of recommendation 1, amend applicable guidance, including the Resource Management Framework, to collect a more comprehensive dataset from all entities that gives a more holistic view of project performance.	Accepted DTF/OPV will update relevant DTF guidelines to enable data collection to facilitate production of a major capital projects dashboard, while minimising the additional reporting burden on departments and agencies.	By end December 2021
3	Develop a repository of lessons learnt from major capital projects, including analyses of key themes from Gateway reviews, benefits realisation studies and PARs, and make this resource available to project teams across the public sector.	Accepted OPV will improve knowledge management processes to facilitate sharing of insights and common themes to inform current delivery challenges and future project development. Work is currently underway and OPV has shared with VAGO the full lessons learnt project plan. The Construction Leadership Group is a forum at which lessons learned are currently exchanged amongst delivery agencies.	By mid 2022
4	Improve the consistency of disclosure of public sector entities' major projects by requiring: • Entities with aggregated capital programs to separately disclose any individual packages and sub-projects that are worth more than \$100 million • Public non-financial corporations, such as water sector corporations, to disclose and report on any sub-projects worth more than \$100 million within their capital investment programs	Not accepted The current reporting of aggregated major capital programs in Budget paper No. 4 State Capital Program, reflects the nature and timing of Government decisions on the staged funding of tranches for major capital programs across economic and social infrastructure programs. DTF considers separately disclosing individual package allocations within a program of works reduces the Government's ability to flexibly manage budgets to deliver overall program benefits and objectives as intended when deciding to fund as a program.	N/A

Page 2 of 3



Response provided by the Secretary, DTF—continued

DTF also considers disclosing disaggregated amounts within programs in certain circumstances at the time of an investment decision has the potential to prejudice the State's commercial position to obtain value for money from contractors for repeatable programs of works.

DTF will investigate opportunities in the water sector for improved clarity on funding and completion timeframe changes related to ongoing infrastructure programs.

- Improve data quality and their capacity to analyse capital project trends by:
 - Defining and implementing data quality assurance practices so entities align processes to achieve more consistent reporting
 - Improving data integrity and updating the State Resource Information Management System's asset module to report historical project data for easier trend and comparative analysis of projects over multiple quarters.

DTF/OPV will update relevant DTF guidelines to enable data collection to facilitate a more consistent and streamlined approach to data data formats and streamline data input collection and analysis. Improvements will be implemented in stages over time.

> DTF will examine possible upgrade options to allow the State Resource Information Management System to report on historical data over multiple quarters.

Page 3 of 3



Response provided by the Secretary, Department of Education and Training



Office of the Secretary

2 Treasury Place East Melbourne Victoria 3002 Telephone: 03 9637 2000

COR2183616

Mr Andrew Greaves Auditor-General Victorian Auditor-General's Office Level 31, 35 Collins Street MELBOURNE 3000

Dear Mr Greaves

Re proposed report: Major Projects Performance

Thank you for your letter of 8 August 2021 and the opportunity to comment on the proposed report and data dashboard for this limited assurance review.

The Department is committed to timely, comprehensive and transparent reporting on the progress of its projects.

The Department provided feedback directly to the VAGO audit team on the proposed report.

Should you wish to discuss the Department's response, please contact Bella Stagoll, Executive Director, Integrity, Assurance and Executive Services on (03) 7022 0120 or Bella.Stagoll@education.vic.gov.au.

Yours sincerely



Jenny Atta Secretary 27/08/2021

Your details will be dealt with in accordance with the Public Records Act 1973 and the Privacy and Data Protection Act 2014. Should you have any queries or wish to gain access to your personal information held by this department please contact our Privacy Officer at the above address



Response provided by the Secretary, DH



Department of Health

50 Lonsdale Street Melbourne Victoria 3000 Telephone: 1300 650 172 GPO Box 4057 Melbourne Victoria 3001 www.health.vic.gov.au

DH Ref: BAC-CO-17635 VAGO File No: 34606 21

Andrew Greaves Auditor-General Victorian Auditor-General's Office Level 31, 35 Collins Street MELBOURNE VIC 3000

via e-mail: andrew.greaves@audit.vic.gov.au

Dear Mr Greaves

Proposed Limited Assurance Review - Major Projects Performance

Thank you for providing the Department of Health (the department) with the proposed report and interactive dashboard for the Major Projects Performance limited assurance review, and the opportunity to provide comments.

Reference to the recommendations directed to the Department of Treasury (DTF) and Office of Projects Victoria (OPV), should a public dashboard reporting be implemented, the department strongly recommends an extensive consideration of implications, including:

- 1. Commercial-in-Confidence matters should not be compromised and to be exempted from reporting requirements.
- 2. Reporting requirements to be applicable to new approved projects. Legacy projects to be exempted from reporting requirements.
- 3. Streamlining of reporting requirements with existing major projects reporting to the Department of Premier and Cabinet (DPC), DTF and OPV. Existing reporting includes Quarterly Asset Investment Reporting (QAIR), Major Projects Performance Reporting (MPPR), Priority Delivery Initiatives (PDI) Recovery Tracker Reporting, Election Commitments (EC) Project Reporting.

Reference to the contents in the proposed report and interactive dashboard, the department has identified some key findings as outlined in Attachment 1.



Response provided by the Secretary, DH—continued

The department appreciates the diligence and patience of your team when working with the department's staff on this review. Yours sincerely, Professor Euan M Wallace AM Secretary 27/08/2021

Response provided by the Secretary, DH—continued

Attachment 1

VAGO statement	DH Comments
(Reference: page 3) The BP4 includes some variance explanations in footnotes. However, this information: • is generated by entities and not verified by DTF	The Department understands that this is scrutinised and reviewed by DTF prior to publication.
(Reference: page 4) Data errors (example using DH project) In our review of BP4s from 2014–15 to 2021–22 we found: • an incorrect disclosure of funding in 2017–18, with \$135 million for the Victorian Heart Hospital not disclosed and a correction made in the next financial year.	Originally in 2016-17 BP4, it was reported separately: New project: Victorian Heart Hospital (Clayton) with TEI of \$135 million Existing project: Victorian Heart Hospital – planning and early works (Clayton) with TEI of \$15 million In the 2017-18 BP4, it was an oversight at point in time where only the 'existing' planning project was reported.
VAGO interactive dashboard.	Final version of attested data submitted to VAGO is not reflected. Note: This has been raised with VAGO who advised that this is an oversight and will be addressed and reflected in the final report and interactive dashboard tabled in Parliament.





Department of Jobs, Precincts and Regions

Ref: BSEC-2-21-15124

GPO Box 4509 Melbourne, Victoria 3001 Australia Telephone: +61 3 9651 9999 DX 210074

Mr Andrew Greaves Auditor-General of Victoria Victorian Auditor-General's Office Level 31, 35 Collins Street MELBOURNE VIC 3000

Dear Mr Greaves

VAGO's Proposed report and data dashboard - Major Projects Performance

Thank you for your letter of 8 August 2021, providing the department with a copy of the proposed report and interactive data dashboard for VAGO's Major Projects Performance limited assurance review.

I note that VAGO has not made any recommendations to the department in the proposed report. Our feedback on the proposed report and data dashboard is enclosed. I appreciate the professional manner demonstrated by VAGO's team throughout the conduct of the

If you require further information, please contact Justin Perkov, Acting Director Audit & Assurance on 0491 614 371 or justin.x.perkov@ecodev.vic.gov.au.

Yours sincerely



Simon Phemister Secretary

23/ 08/ 2021





Department of Transport

GPO Box 2392 Melbourne, VIC 3001 Australia Telephone: +61 3 9651 9999 www.transport.vic.gov.au DX 210074

Ref: BSEC-1-21-8809R

Mr Andrew Greaves Auditor-General of Victoria Victorian Auditor-General's Office Level 31, 35 Collins Street MELBOURNE VIC 3000

Dear Mr Greaves

Victorian Auditor-General's Office – Proposed Report – Major Projects Performance

Thank you for your letter of 8th August 2021 and your office's subsequent correspondence with the Department regarding the 'Major Projects Performance' Limited Assurance Review. The Department of Transport (DoT or the Department), along with the Major Transport Infrastructure Authority (MTIA), values the opportunity to review the proposed report and the interactive data dashboard and acknowledge the importance of reporting on major projects across Victoria.

The sustained investment in transport projects we are currently seeing across the eastern seaboard of Australia is unprecedented in recent history, creating significant resource pressures. This pressure is being felt across the globe with increased demand for construction resources. Projects have also become more complex as we retrofit them into built urban environments and utilise tunnelling to avoid impacting existing homes and preserve important environmental areas.

To mitigate these factors and continue to deliver the benefits of projects, DoT and the MTIA have introduced a number of initiatives including investment in up-front design and engineering, encouraging innovation through collaborative procurement models and investment in skills training. We are also at the forefront of the Construction Industry Leadership Forum (CILF), a joint forum of senior leaders from industry and the Victorian and New South Wales public sectors that drives improved collaboration across the sector.

DoT and the MTIA have invested significant time and effort in completing the surveys issued by VAGO. This is in addition to the significant effort applied to meeting the existing rigorous project funding requirements in place as part of the Department of Treasury and Finance (DTF) gateway review processes; the development of business cases; submissions to the Expenditure Review Committee; regular Cabinet scrutiny; and VAGO's annual financial audit of the Department of Transport's Annual Report and its annual audit of the State's finances.

The Department is of the view that the proposed report and dashboard lack the context and depth to provide an accurate snapshot of Victoria's record level of investment in transport infrastructure. Further, the manner in which data is presented in the proposed report and dashboard does not enable the reader to distinguish between a program of work or an individual project, and therefore has the potential to be confusing and misleading.



Response provided by the Secretary, DoT—continued

The proposed report and dashboard identify a number of cost, time and scope variations in relation to the delivery of transport infrastructure projects that would benefit from the inclusion of further context for the reader. For example, programs of work, such as the Car Parks for Commuters program, are displayed on the dashboard as both over time and cost. This does not represent the significant increase in scope that has occurred for this program, delivering more projects, at more locations that are all budget funded and have delivered significant social benefit.

The Department notes that VAGO has elected to report the Car Parks for Commuters program in the proposed report and dashboard. The Department maintains its view that this program comprises projects that are all under VAGO's \$100 million threshold for inclusion in scope and should be excluded from the proposed report and dashboard.

The Department is also concerned with the representation of projects within the dashboard at a regional level. Some small projects under the \$100 million threshold for this Limited Assurance Review will deliver significant benefit to a regional community and larger projects, such as the Melbourne Airport Rail, will deliver state-wide benefits. As the dashboard currently stands, it has the potential to create an impression that that some parts of the state are receiving greater benefits over other parts when this is not the case.

DoT and the MTIA are, and will continue, to take a pro-active approach to mitigating cost pressures whilst ensuring value for money and delivery of benefits sought from the program of transport infrastructure upgrades and improvements. We will also continue to work with DTF on the reporting of project progress and performance that adequately reflects the dynamic environment in which projects are funded and delivered in response to community need and the setting of State Budgets.

Yours sincerely



Pa∕0f Younis

Secretary Department of Transport

10[™] September 2021

APPENDIX B

Acronyms and abbreviations

Acronyms

ACIONYMIS	
ASSAM	SRIMS asset management module
DFFH	Department of Families, Fairness and Housing
DH	Department of Health
DJPR	Department of Jobs, Precincts and Regions
DJCS	Department of Justice and Community Safety
DoT	Department of Transport
DPC	Department of Premier and Cabinet
DTF	Department of Treasury and Finance
DV	Development Victoria
GII	government infrastructure investment
HVHR	High Value High Risk
IT	Information technology
MPPR	Major Projects Performance Report
MTIA	Major Transport Infrastructure Authority
OPV	Office of Projects Victoria
PAEC	Public Accounts and Estimates Committee
PHRP	Public Housing Renewal Program
RMF	Resource Management Framework
SRIMS	State Resource Information Management System
TEI	total estimated investment
VAGO	Victorian Auditor-General's Office

Procurement	
Model	Explanation
Alliance	A risk sharing contract that binds all parties to work for the best of the project and cooperatively identify and resolve project risks. The project costs are cooperatively developed using an open book approach, with a gain-share/pain-share mechanism available to parties, offering a potential bonus if the project is delivered early or under expected cost.
Construct only	State engages builders to construct a design it has already developed and approved.
Design and construct	State engages firms to help design an asset to meet project needs and requirements as well as construct the approved design.
Franchisee	Under the public transport outsourcing arrangements (known as a franchise) the State can direct a Franchisee to undertake certain Statenominated works or projects. The Franchisee is compensated on a project cost plus regulated overhead basis. The Franchisee oversights and delivers all relevant project works.
Land acquisition	State purchases future project land on the property market or by using its compulsory acquisition powers.
Managing Contract	State procures a Managing Contractor to oversight and sub-contract out specific works to deliver an asset. The Managing Contractor oversights and delivers all relevant project works.
Public private partnership	A long-term agreement between the State and a private sector consortium to design, build, finance, and maintain (and sometimes operate) public infrastructure. These projects can range from economic infrastructure (such as toll roads or railways) to social infrastructure (such as hospitals, prisons and schools).

Abbreviations

BP2	2020–21 Budget Paper No. 2: Strategy and Outlook
BP4	Budget Paper No. 4: State Capital Program
COVID-19	Coronavirus
PARs	Project/Program Assurance Reviews
Qtr	Quarter
Yr(s)	Year(s)

APPENDIX C

Who we reviewed

About this assurance review

•	Court Services Victoria	We assessed if:	The cost of this review was
•	Department of Education and Training	major project data collated and	\$850 000.
•	Department of Environment, Land, Water and Planning	reported by DTF and OPV is timely, relevant, sufficient and fairly presented	
•	Department of Families, Fairness and Housing	DTF and public sector entities'	
•	Department of Health	reporting on major project	
•	Department of Jobs, Precincts and Regions	performance to Parliament is clear and objective.	
•	Department of Justice and Community Safety	·	
•	Department of Transport		
•	Department of Treasury and Finance		
•	Development Victoria		
•	Geelong Performing Arts Centre Trust		
•	Goulburn–Murray Rural Water Corporation		
•	Greater Western Water Corporation		
•	Kardinia Park Stadium Trust		
•	Melbourne and Olympic Park Trust		
•	Major Transport Infrastructure Authority		
•	Melbourne Water Corporation		
•	South East Water Corporation		

What we assessed

What the review cost

• Suburban Rail Loop Authority

VicTrack

As part of this review we:

- held discussions with experts and other stakeholders on project performance
- collected and collated data on major capital projects (such as current and historical BP4s) from DTF, OPV and other public sources
- inspected and analysed original data sources and complementary data source documents to understand data quality and the type of data being collected and used by entities
- interviewed relevant officers from some reviewed entities
- inspected and analysed project ratings made by DTF and OPV as well as relevant self-assessments by reviewed entities
- surveyed 16 public sector entities responsible for or delivering 110 major projects to collect relevant data for a public-facing dashboard. We also required each entity's accountable officer to attest to the data's accuracy and correctness on the date that they provided it
- analysed the collected data using data analytics software and visualisation tools.

We also provided a copy of the report to DPC, as required by the Audit Act 1994.

Our method and approach for collecting data

A number of project delivery entities assisted the responsible entities (listed in the BP4) to collate specific types of project data for this review. There were seven entities with only one major project in 2019-20 or 2020-21:

- Department of Education and Training
- Department of Environment, Land, Water and Planning
- **Greater Western Water Corporation**
- Goulburn-Murray Rural Water Corporation
- Kardinia Park Stadium Trust
- South East Water Corporation
- Suburban Rail Loop Authority.

For entities listed in the BP4 with projects, these responsible entities' accountable officer (or delegate) was asked to formally attest to the accuracy and completeness of the data collected within the survey.

For projects where an entity is delivering a project on behalf of another entity listed in the BP4, we asked the delivery entity's accountable officer (or delegate) to formally attest to the accuracy and completeness of the data.

We cross-checked some surveyed data with data published in the BP4. We performed some data analytics on these results and imported these into Python and Microsoft Power BI to produce an interactive dashboard.

Selecting major projects to survey

We initially identified major projects to survey using the 2019-20 BP4 and the 2020–21 Budget Paper No. 3: Service Delivery. After discussing our initial selection with the entities, we removed some projects that appeared in the budget papers as a single capital item if they were an ongoing program of capital works or an aggregation of minor projects.

Selecting major projects to survey

We initially identified major projects to survey using the 2019–20 BP4 and the 2020–21 Budget Paper No. 3: Service Delivery. After discussing our initial selection with the entities, we removed some projects that appeared in the budget papers as a single capital item if they were an ongoing program of capital works or an aggregation of minor projects.

We added some projects that were not explicitly disclosed as separate major projects in the budget papers. Appendix D lists these projects.

Appendix E lists the projects that we did not include in the survey and dashboard.

APPENDIX D

Entities' project self-assessments

This appendix summarises the projects we included in this review and shows the relevant entities' self-assessments ratings. Figure D1 shows the rating definitions and Figure D2 lists all of the reviewed projects and their ratings.

FIGURE D1: Rating definitions for entities' self-assessments

Rating	Scope	Cost	Time
Red	Current approved project scope is at risk and requires action and a decision by the government	Project is likely to be more than 20 per cent over its current approved budget	Project is likely to be more than 6 months behind its current approved schedule
Amber	Scope risks are emerging but are being managed and no action or decision is required by the government at this point in time	Project is likely to be more than 11–20 per cent over its current approved budget	Project is likely to be 4–6 months behind its approved schedule
Green	Current approved project scope is clear and can be delivered within the current budget and schedule	Project is likely to be 0–10 per cent over its current approved budget	Project is likely to be 0–3 months behind its current approved schedule

Source: VAGO.

FIGURE D2: Performance self-assessment ratings for reviewed projects

	TEI	Estimated		Ratings	
Project	(millions)	completion date	Scope	Cost	Time
Court Services Victoria					
Bendigo Law Courts Development	\$152.40	Qtr 2 2022–23			
Wyndham Law Courts Project	\$271.13	Qtr 1 2024–25			
Department of Education and Training					
Shepparton Education Plan	\$140.00	Qtr 2 2021–22			

	TEI	Estimated —			
Project	(millions)	completion date	Scope	Cost	Time
Department of Environment, Land, Wate	er and Planning				
Melbourne Strategic Assessment (Land acquisition component)	\$1 423.00	Qtr 3 2059–60			
Department of Families, Fairness and Ho	using				
Big Housing Build	\$5 000.00	TBC			
Building new homes to fight homelessness (statewide)	\$209.10	Qtr 2 2022–23			
Carlton Housing Redevelopment Project	\$146.57	Qtr 4 2022–23			
Heidelberg Redevelopment— 600 units/sites (Heidelberg)	\$160.00	Qtr 4 2021–22			
Public Housing Renewal Program (PHRP)—North Melbourne, Northcote and Preston sites	\$173.00	Qtr 4 2026–27			
Department of Health					
Ballarat Base Hospital Redevelopment	\$541.60	Qtr 2 2027–28			
Bass Coast Wonthaggi Hospital Expansion	\$115.00	Qtr 3 2022–23			
Building a world–class hospital for Frankston families	\$562.00	Qtr 4 2024–25			
Casey Hospital Expansion	\$139.78	Qtr 4 2019–20			
Geelong Hospital—Major Upgrade	\$118.17	Qtr 2 2017–18			
Goulburn Valley Health Redevelopment Stage 1	\$229.30	Qtr 1 2022–23			
Joan Kirner Women's and Children's Hospital Sunshine	\$280.17	Qtr 4 2020–21			
Latrobe Regional Hospital Redevelopment Stage 3A	\$217.00	Qtr 1 2023–24			
Modernisation of metropolitan Melbourne Public Sector Residential Aged Care Services Strategy: Stage 3 Kingston Project	\$134.60	Qtr 4 2024–25			
New Footscray Hospital	\$1 495.00	Qtr 1 2025–26			
Northern Hospital Inpatient Expansion Stage 2	\$162.67	Qtr 1 2021–22			
Pathway to 144 Acute Mental Health Beds	\$492.20	Qtr 3 2023–24			

	TEI	Estimated —		Ratings	
Project	(millions)	completion date	Scope	Cost	Time
Royal Victorian Eye and Ear Hospital Planning and Redevelopment	\$317.81	Qtr 4 2022–23			
Victorian Heart Hospital Project	\$564.00	Qtr 2 2022–23			
Warrnambool Base Hospital redevelopment	\$384.20	Qtr 4 2025–26			
Department of Jobs, Precincts and Region	ons				
Geelong Convention and Exhibition Centre	\$174.00	Qtr 4 2024–25			
Melbourne Arts Precinct Transformation	\$1 500.00	Qtr 2 2029–30			
Melbourne Exhibition Centre Stage 2 Development (Southbank)	\$205.00	Qtr 1 2018–19			
Department of Justice and Community S	Safety				
Cherry Creek Youth Justice Project	\$419.65	Qtr 1 2022–23			
Chisholm Road Prison Project	\$1 118.53	Qtr 4 2021–22			
Men's Prison System Capacity—Prison Infill Expansion Program	\$798.19	Qtr 4 2022–23			
Women's Prison System Capacity	\$188.90	Qtr 2 2022–23			
Department of Transport					
Additional VLocity Trains	\$340.00	Qtr 4 2023–24			
Additional X'Trapolis Metropolitan Trains (metropolitan various)	\$103.50	Qtr 1 2020–21			
Bayside Rail Improvement Project (Frankston–Werribee Line)	\$115.00	Qtr 2 2019–20			
Car Parks for Commuters Program	\$485.62	Qtr 4 2024–25			
City Loop Fire and Safety Upgrade Stage 2 and Intruder Alarm	\$382.09	TBC			
Flinders Street Station Redevelopment	\$100.00	Qtr 2 2022–23			
Great Ocean Road Program	\$255.00	Qtr 1 2020–21			
Hall Road Upgrade Skye	\$282.50	Qtr 4 2024–25			
High Capacity Metro Trains	\$2 176.00	ТВС			
Keeping Victorians Moving	\$174.63	Qtr 1 2023–24			

	TEI	Estimated —		Ratings	
Project	(millions)	completion date	Scope	Cost	Time
More E Class Trams and Infrastructure	\$215.46	TBC			
More Regional Trains New VLocity trains	\$259.42	Qtr 4 2021–22			
More Regional Trains Regional Network Development Plan	\$224.15	TBC			
Murray Basin Rail Project	\$794.41	Qtr 2 2023–24			
New Trams (metropolitan various) Stage 5 E-Class Trams 6091–6100	\$144.72	Qtr 4 2020–21			
New Trams metropolitan various Stage 2 E-Class Trams 6051 to 6070	\$280.00	ТВС			
New VLocity Carriages for the Regional Network	\$250.60	Qtr 4 2021–22			
Next Generation Trams	\$1 483.29	TBC			
Nine Additional XTrapolis Trains	\$174.64	Qtr 3 2018–19			
Road Maintenance Blitz	\$108.70	Qtr 1 2023–24			
Tram Procurement and Supporting Infrastructure	\$804.21	Qtr 2 2019–20			
Development Victoria					
Geelong Arts Centre Stage 3	\$140.00	Qtr 2 2023–24			
Melbourne Park redevelopment stage three (Melbourne)	\$296.03	Qtr 4 2021–22			
Melbourne Park redevelopment stage two (Melbourne)	\$338.00	Qtr 1 2019–20			
Goulburn-Murray Rural Water Corporation	n				
Goulburn Murray Water Connections Project	\$2 139.00	Qtr 2 2020–21			
Greater Western Water Corporation					
West Werribee Dual Water Supply Scheme	\$205.00	Qtr 4 2018–19			
Kardinia Park Stadium Trust					
Kardinia Park Stadium Stage 5 Redevelopment	\$142.00	Qtr 4 2022–23			
Major Transport Infrastructure Authority					
75 by 2025 (Level Crossing Removal) (metropolitan various)	\$6 550.00	Qtr 2 2025–26			

	TEI	Estimated —		Ratings	
Project	(millions)	completion date	Scope	Cost	Time
Ballarat Line Upgrade Stage 1	\$631.12	Qtr 3 2020–21			
Barwon Heads Road Upgrade (Barwon Heads)	\$365.00	Qtr 2 2023–24			
Caulfield to Dandenong conventional signalling and power infrastructure upgrade (metropolitan various)	\$608.12	TBC			
Chandler Highway Upgrade (Alphington, Kew)	\$125.42	Qtr 2 2019–20			
Cranbourne Line Duplication planning and development (metropolitan various)	\$765.00	Qtr 2 2023–24			
Cranbourne Pakenham and Sunbury Line Upgrades	\$539.00	TBC			
Drysdale Bypass (Drysdale)	\$117.38	Qtr 4 2019–20			
Echuca–Moama Bridge (Echuca)	\$173.25	Qtr 3 2021–22			
Frankston Line stabling (Kananook)	\$239.98	Qtr 3 2021–22			
Geelong Fast Rail	ТВС	TBC	No sel	f-assessments pro	ovided
Gippsland Line Upgrade Stage 1 (regional various)	\$531.36	Qtr 3 2022–23			
Hurstbridge Line Upgrade Stage 2 (metropolitan various)	\$536.99	Qtr 2 2022–23			
Hurstbridge rail line upgrade (metropolitan various)	\$135.91	Qtr 1 2018–19			
Level Crossing Removal Program (metropolitan various)	\$6 759.02	Qtr 2 2022–23			
M80 Ring Road Upgrade (North and West Metropolitan Region)	\$668.26	Qtr 3 2022–23			
M80 Ring Road upgrade Sunshine Avenue to Calder Freeway (Sunshine North)	\$293.76	Qtr 3 2018–19			
Melbourne Airport Rail	TBC	Qtr 2 2029–30	No sel	f-assessments pro	ovided
Mernda rail extension project (Mernda)	\$575.00	Qtr 1 2018–19			
Metro Tunnel Project	\$12 255.14	Qtr 2 2025–26			
Metropolitan Network Modernisation Program (metropolitan various)	\$1 392.22	Qtr 2 2022–23			
Monash Freeway upgrade —EastLink to Clyde Road (metropolitan various)	\$282.88	Qtr 1 2018–19			

	TEI	Estimated —		Ratings	
Project	(millions)	completion date	Scope	Cost	Time
Monash Freeway Upgrade—Stage 2	\$1 037.85	Qtr 4 2021–22			
Mordialloc Freeway Upgrade (Braeside)	\$522.25	Qtr 2 2021–22			
Network Transition Plan—Phase A (Statewide)	\$255.84	ТВС			
New Trains for Sunbury	\$1 973.00	Qtr 1 2023–24			
North East Link	\$15 441.00	Qtr 4 2026–27			
O'Herns Road Upgrade (Epping)	\$113.72	Qtr 3 2020–21			
Plenty Road Upgrade Stage 2	\$144.19	Qtr 2 2020–21			
Princes Highway Duplication Project— Winchelsea to Colac	\$349.19	Qtr 2 2019–20			
Princes Highway East—Duplication Stage 3	\$236.43	Qtr 4 2023–24			
Princes Highway East—Traralgon to Sale Duplication (regional various)	\$259.07	Qtr 2 2018–19			
Shepparton Corridor Upgrade— Stage 2	\$314.12	Qtr 3 2022–23			
Shepparton Rail Line Upgrade Stage 3	\$400.00	TBC	No self	f-assessments pro	ovided
Streamlining Hoddle Street (Richmond)	\$112.53	Qtr 4 2018–19			
Suburban Roads Upgrade—Northern Roads Upgrade and South Eastern Roads Upgrade (metropolitan)	\$2 208.94	Qtr 2 2025–26			
Thompsons Road duplication (Lyndhurst)	\$123.24	Qtr 4 2018–19			
Warrnambool Line Upgrade (regional various) Stage 1	\$348.00	Qtr 1 2022–23			
Warrnambool Rail Line Upgrade Stage 2	\$260.00	TBC	No self-assessments provided		
Waurn Ponds Track Duplication Stage 2	\$899.20	Qtr 1 2024–25			
West Gate Tunnel Project	\$6 700.00	TBC			
Western Highway duplication—Ballarat to Stawell (regional various)	\$656.36	Qtr 2 2021–22			
Western Roads Upgrade (Metropolitan Various)	\$986.81	Qtr 4 2020–21			
Wyndham Vale Stabling Yard	\$164.26	TBC			

	TEI Estimated —		Ratings			
Project	(millions)	completion date	Scope	Cost	Time	
Yan Yean Road duplication—Stage 1 (Plenty)	\$125.96	Qtr 1 2019–20				
Melbourne Water Corporation						
Hobsons Bay Main (HBM) Yarra Crossing Duplication	\$180.00	Qtr 4 2027–28				
WTP 55E ASP Upgrade	\$244.00	Qtr 2 2024–25				
WTP Primary Treatment Augmentation	\$384.00	Qtr 4 2024–25				
WTP Treatment Capacity Increase	\$213.00	Qtr 4 2018–19				
Yan Yean to Bald Hill Pipeline	\$113.00	Qtr 3 2023–24				
South East Water Corporation						
Boneo Water Recycling Plant Stage 4 upgrade	\$131.00	Qtr 2 2021–22				
Suburban Rail Loop Authority						
Suburban Rail Loop—Initial and Early Works (\$2.2B)	\$2 200.00	Qtr 3 2024–25				

APPENDIX E

Major BP4 capital investments not included in this review

Figure E1 lists the major capital investments from the 2019–20 BP4 and 2020–21 Budget Paper No.3: Service Delivery that we did not include in this review.

We did not include them because they were either aggregates of multiple projects (with each sub project having a TEI of less than \$100 million) or they were capital grants funds that had not yet been allocated to any particular project.

FIGURE E1: Major capital investments not included in this review

Major capital investment	TEI (millions)
Barwon Region Water Corporation	
Other works and services—corporate (regional various)	\$223.11
Sewer collection—main sewers (regional various)	\$100.49
Sewer collection—reticulation and other works (regional various)	\$133.31
Sewer collection—water reclamation and disposal (regional various)	\$115.09
Water supply—reticulation systems (regional various)	\$145.67
Water supply—transfer and major distribution systems (regional various)	\$150.91
Department of Education and Training	
Relocatable Buildings Program—providing relocatable buildings to meet growing demand (statewide)	\$101.27
TAFE Rescue Fund 2015–16 (statewide)	\$100.00
TAFE Facilities Modernisation Program	\$120.43
Building Better TAFEs Fund	\$100.10
Land acquisition	\$147.30
Land acquisition 2016–17 (statewide)	\$117.00
Land acquisition 2018–19 (statewide)	\$296.55

Major capital investment	TEI (millions)
New school construction (statewide) to open in 2020 (additional works)	\$624.83
New schools construction	\$122.40
Ready for school: kinder for every three-year-old—funding for facilities to support three-year-old kinder programs (statewide)	\$282.97
Department of Health and Human Services*	
Regional Health Infrastructure Fund	\$120.00
Regional Health Infrastructure Fund (regional various)	\$250.00
Metropolitan Health Infrastructure Fund	\$200.00
More help for Victorian mums and dads	\$123.00
Guaranteeing future energy supply	\$160.00
Department of Justice and Community Safety	
Public Safety—Police Response	\$121.96
Community Safety Statement	\$327.56
Prison capacity expansion	\$124.36
Department of Transport	
Continuing Towards Zero	\$237.20
Dandenong Corridor Readiness Works	\$276.50
Major Periodic Maintenance on the Regional Rail Network	\$287.91
Metropolitan Rail Infrastructure Renewal	\$1 625.08
Metropolitan road and intersection upgrades	\$117.00
Metropolitan and regional restoration and maintenance (statewide)	\$194.64
Optimising transport network performance—congestion package	\$102.54
Regional rail sustainability	\$105.60
Road Safety Strategy 2013-22	\$629.55
Road Safety Towards Zero	\$292.86
Department of Treasury and Finance	
Big Housing Build: Victorian Homebuyer Fund	\$500.00
Melbourne Water Corporation	
Drainage and flood projects (statewide)	\$103.68
Drainage and flood projects (statewide)	\$335.64
Eastern treatment plant projects (Bangholme)	\$304.28
Eastern treatment plant projects (Bangholme)	\$530.01
Land development projects (statewide)	\$371.94
Land development projects (statewide)	\$828.19

Major capital investment	TEI (millions)
Sewerage transfer projects (statewide)	\$562.25
Sewerage transfer projects (statewide)	\$351.43
Water production and storage projects (statewide)	\$204.37
Water production and storage projects (statewide)	\$160.74
Water quality projects (statewide)	\$118.14
Water quality projects (statewide)	\$121.10
Water transfer projects (statewide)	\$510.30
Water transfer projects (statewide)	\$367.73
Waterways condition projects (statewide)	\$172.33
Waterways stormwater quality projects (statewide)	\$187.78
Western treatment plant projects (Werribee)	\$555.76
Western treatment plant projects (Werribee)	\$650.90
South East Water Corporation	
Sewer growth—City of Casey (Casey)	\$158.16
Sewer reliability—other (metropolitan various)	\$146.53
Water reliability—other (metropolitan various)	\$190.09
Yarra Valley Water Corporation	
Community sewerage (metropolitan various)	\$114.20
Sewer growth (Craigieburn/ Mickleham/Kalkallo/Donnybrook)	\$175.29
Water reticulation main renewals (metropolitan various)	\$126.02

^{*}Note: The Department of Health and Human Services is now the Department of Families, Fairness and Housing and the Department of Health.

APPENDIX F

Water entities' major project disclosures in the BP4

Water entities are required to seek the Treasurer's approval for large capital infrastructure projects if they meet certain cost thresholds that DTF prescribes for them. If a project meets any of these cost thresholds, the entity must produce a business case and disclose it in the BP4.

Figure F1 shows that while six of the eight water sector projects we surveyed either had a business case or were developing one, these projects were not individually disclosed in the BP4.

FIGURE F1: Water sector projects' TEIs, approval thresholds, BP4 disclosures and business case statuses in 2019–20

Water entity	Project name	TEI (millions)	DTF approval threshold (millions)	Disclosed in 2019–20 BP4?	Business case?
Greater Western Water Corporation	Werribee West growth works	\$181.00	\$80.00 +	✓	✓
Goulburn–Murray Rural Water Corporation	Connections Project	\$1 099.99	Not applicable*.	√	√
Melbourne Water Corporation	HBM Yarra Crossing duplication	\$180.00	\$100.00 +	~	✓
	WTP 55E ASP Upgrade	\$213.00	\$100.00 +	~	In development
	WTP Primary Treatment Augmentation	\$384.00	\$100.00 +	~	In development
	WTP Treatment Capacity Increase	\$213.00	\$100.00 +	۸	✓
	Yan Yean to Bald Hill Pipeline	\$113.00	\$100.00 +	~	In development
South East Water Corporation	Boneo Water Recycling Plant Stage 4 Upgrade	\$131.00	\$80.00 +	Partially	✓

^{*} The government funded this project directly through the state budget process.

 $[\]sim$ Business cases were not approved before the 2019–20 BP4 was published.

[^] This project was aggregated into the 'Western Treatment Plant Projects' budget submission for 2019–20.

DTF told us that they expect water entities to individually disclose each project that the Treasurer approves. However, we note that this did not occur in the 2019–20 BP4 for six of the eight major projects in the water sector that we examined due to timing of business case approvals and aggregation of major projects into programs.

Figure F2 discusses some examples of the inconsistencies we found in water entities' disclosures.

FIGURE F2: How water entities disclose major projects

Water entities have many lower value, interrelated projects. In the BP4, disclosed program items can have from 10 to 60 smaller projects included within their TEI. The TEI for these smaller projects is usually less than \$5 million.

During the scoping of this review, we identified 33 major projects (worth \$100 million or more) across six water entities, using the information available in the 2019-20 BP4.

After discussions with DTF and the relevant water entities, we found that a number of these projects were yearly programs funded from regulated water tariff revenue rather than individual projects. As a result, we reduced our list to eight projects across four water entities.

For example, we identified that the six Barwon Region Water Corporation projects disclosed as \$100 million or more in the budget papers are ongoing works programs made up of 20 to 60 smaller-value projects. The TEIs of these smaller projects range from \$30 000 to \$80 million.

We noted a similar situation for Yarra Valley Water Corporation. The three programs that this entity disclosed in the budget papers had 15 to 60 smaller projects within them.

South East Water Corporation had four major projects according to the 2019–20 BP4. However, we found that only one was a major project (the 'Sewer System Growth—Boneo sewage treatment plant stage 4 upgrade' project).

South East Water Corporation did not explicitly disclose this project in the BP4. Instead, it included the project, which was valued at \$126 million, in an aggregated program of nine projects with a total TEI of \$136.83 million. Using the budget papers, we noted that Melbourne Water Corporation was delivering 18 major projects in 2019–20. However, after discussions with Melbourne Water Corporation, we found that it was only delivering five major projects at the time of our survey. None of these projects are specifically disclosed in the 2019–20 BP4 or obviously part of the 18 major projects we initially identified. Melbourne Water told us that four were due to timing differences between business case approval and the BP4 publication dates, with the fifth project reported at an aggregate level.

Two of the 33 water sector projects that we first identified as major projects were disclosed as individual projects in the 2019–20 BP4 — Goulburn–Murray Water's Connections Project and Greater Western Water's Werribee West Growth Works.

The Victorian and Australian governments jointly fund the Connections Project. This makes it distinct from most water sector projects that water entities fund from the collection of regulated water charges. The Greater Western Water project is now complete.

Source: VAGO

During this review, we also found that water entities' project reporting approach makes the aggregate TEI of their disclosed work programs grow and shrink each year if they add or remove projects.

This reporting approach makes it impossible for an external user of public data to track their performance against an aggregated budget item each year.

We also found that water entities are more likely to disclose completed projects as single projects rather than aggregated projects. This is because not all projects within a works program finish at the same time.

This means that the most accurate public reporting on water projects only occurs when they are practically completed. This makes it impossible for Parliament to monitor their performance, even retrospectively, because they cannot check a previous budget for any initial TEI spend targets or estimated completion dates.

When major projects are aggregated into programs, there is no way of knowing their start date, estimated cost and estimated end date. Without this information, it is impossible to monitor their performance using publicly reported data.

APPENDIX G

Data sources used in this review

The table on the next page lists all the responses for our survey of entities in relation to their major projects. For the purposes of space, we have abbreviated the questions asked in the survey. You can download the full data set, including the full questions, at https://www.audit.vic.gov.au/report/major-projects-performance.

The table also uses abbreviations for the questions we have asked, which Figure G1 lists.

FIGURE G1: Acronyms and abbreviations

Appendix G acronyms and abbreviations

ВМР	Benefits Management Plan
BP4	Budget Paper No. 4: State Capital Program
Est.	Estimate
ETE	Estimated total expenditure
FY	Financial year
HVHR	High Value High Risk
ILM	Investment Logic Map
Metro	Metropolitan
N/A	Not applicable
PAR	Project Assurance Review
PMM	Project Management Method
Qtr	Financial quarter
Reg	Regional
SA	Self-assessment

DTF told us that they expect water entities to individually disclose each project that the Treasurer approves. However, we note that this did not occur in the 2019–20 BP4 for six of the eight major projects in the water sector that we examined due to timing of business case approvals and aggregation of major projects into programs.

Figure F2 discusses some examples of the inconsistencies we found in water entities' disclosures.

FIGURE F2: How water entities disclose major projects

Water entities have many lower value, interrelated projects. In the BP4, disclosed program items can have from 10 to 60 smaller projects included within their TEI. The TEI for these smaller projects is usually less than \$5 million.

During the scoping of this review, we identified 33 major projects (worth \$100 million or more) across six water entities, using the information available in the 2019-20 BP4.

After discussions with DTF and the relevant water entities, we found that a number of these projects were yearly programs funded from regulated water tariff revenue rather than individual projects. As a result, we reduced our list to eight projects across four water entities.

For example, we identified that the six Barwon Region Water Corporation projects disclosed as \$100 million or more in the budget papers are ongoing works programs made up of 20 to 60 smaller-value projects. The TEIs of these smaller projects range from \$30 000 to \$80 million.

We noted a similar situation for Yarra Valley Water Corporation. The three programs that this entity disclosed in the budget papers had 15 to 60 smaller projects within them.

South East Water Corporation had four major projects according to the 2019–20 BP4. However, we found that only one was a major project (the 'Sewer System Growth—Boneo sewage treatment plant stage 4 upgrade' project).

South East Water Corporation did not explicitly disclose this project in the BP4. Instead, it included the project, which was valued at \$126 million, in an aggregated program of nine projects with a total TEI of \$136.83 million. Using the budget papers, we noted that Melbourne Water Corporation was delivering 18 major projects in 2019-20. However, after discussions with Melbourne Water Corporation, we found that it was only delivering five major projects at the time of our survey. None of these projects are specifically disclosed in the 2019-20 BP4 or obviously part of the 18 major projects we initially identified. Melbourne Water told us that four were due to timing differences between business case approval and the BP4 publication dates, with the fifth project reported at an aggregate level.

Two of the 33 water sector projects that we first identified as major projects were disclosed as individual projects in the 2019–20 BP4 — Goulburn-Murray Water's Connections Project and Greater Western Water's Werribee West Growth Works.

The Victorian and Australian governments jointly fund the Connections Project. This makes it distinct from most water sector projects that water entities fund from the collection of regulated water charges. The Greater Western Water project is now complete.

Source: VAGO

During this review, we also found that water entities' project reporting approach makes the aggregate TEI of their disclosed work programs grow and shrink each year if they add or remove projects.

This reporting approach makes it impossible for an external user of public data to track their performance against an aggregated budget item each year.

We also found that water entities are more likely to disclose completed projects as single projects rather than aggregated projects. This is because not all projects within a works program finish at the same time.

This means that the most accurate public reporting on water projects only occurs when they are practically completed. This makes it impossible for Parliament to monitor their performance, even retrospectively, because they cannot check a previous budget for any initial TEI spend targets or estimated completion dates.

When major projects are aggregated into programs, there is no way of knowing their start date, estimated cost and estimated end date. Without this information, it is impossible to monitor their performance using publicly reported data.

APPENDIX G

Data sources used in this review

The table on the next page lists all the responses for our survey of entities in relation to their major projects. For the purposes of space, we have abbreviated the questions asked in the survey. You can download the full data set, including the full questions, at https://www.audit.vic.gov.au/report/major-projects-performance.

The table also uses abbreviations for the questions we have asked, which Figure G1 lists.

FIGURE G1: Acronyms and abbreviations

Appendix G acronyms and abbreviations

	•
ВМР	Benefits Management Plan
BP4	Budget Paper No. 4: State Capital Program
Est.	Estimate
ETE	Estimated total expenditure
FY	Financial year
HVHR	High Value High Risk
ILM	Investment Logic Map
Metro	Metropolitan
N/A	Not applicable
PAR	Project Assurance Review
PMM	Project Management Method
Qtr	Financial quarter
Reg	Regional
SA	Self-assessment

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	ji posland		Baw Baw Shie, bast Gippdand Shie, Latrobe City, Wellington Shie				
	· · · · · · · · · · · · · · · · · · ·		benalla Rusal City, Gleader Bi Shepparton City, Indigo Shire, Mischell Shire, Strathboge Shire, Wangantta Rusal City, City of Wodonga				
ment Areas	ddon ratilee Hu		City of Greater bendgo. Bet Compage Shire, Central Shi Cookfields Shire. Shi Cookfields Shire. Shi Macadon Ranges Shire. Wa Mount Alexander Shire. Wa Mount Alexander Shire.				
Relevant Local Government Areas	dstern rivet to	ox, Aaroomdah horse, Yarri	0000000	Whethers, ten langs			
ш.		etropolitan uth metropolita uth and west lan region	North and west met ropolitan region. Barwon-south western region, Coppland region, Grampians region, Hume region, Loddon Mallee	eigen, oetroopten, eigen, oetroopten, eigen, south end weet opplitun with end weet opplitun will provide the second opplitung on the second opplitung opplitung opplitung opplitung opplitung opplitung opplitung opplitung	uodou pe udo de	merceptan organical mercep	B Wonsouth Weterin
	er addiess			ses des des des des des des des des des	Section 1 Sectio		Ves. three
	Metro/ Reg? St	Мето	2 2	Matro Se	267 37 = 28	Neg 8	9 % E N
	Current	Indelivery	in delivery	Post- prettal completion	Pretorder irobaty cręsychem	conpitton	Request for proposal
	nide	Project general resork	Design & Project Management undertalen by contractor	Construction management methodology methodology		Despoke, per RPV Project RPV Project Fransework	DIT Investivent Ubecycle Francework
	Procure, method PF	y	Designand Processing P	Constitut on	Stages to be a stages to be a stages to be a procured to be a stages to be a stages to be a stage to	***	Program Di Dalmery In Approach Lift
	Piq ector ms	×	ansport		Flowship and TB.		Pre port Pre de
	· ·	Tra	F	Pry Lid	President Net appointed to the appointed	L Leaf	To Curently in Procusing and P
	Entity	Ø9, MI™	ž.	100	ă	мте.	MITM, VicRoads IDOTI
Business case	S Espieration	A defector de la PR 2018 bits ben of the 24 bits of the 24 bits o		DAR BLOOKY guas selled of 2018-2010			
sng sng	Sons developion	Removal of the selections (2). The this online 300 of Vectors 5 diregions and congressed fined for consengu-	The properties would were however have the properties and the properties of the prop	The speed with data the search Translaters are delights please where the control public points of the speed o	The falls talk and and and an experience of the fall and an experi		The the movemest and designated with designation with designation project extends that from a feature when the many designation of the posts with a feature when it for posts with a feature when the movement and the mode of the control of the cont
H	Name HVHR change??	≻	z	2	*	≻	>
Project		72 by 2002 i (neet Coxshing or Fernancia) ileatropolitan various)	additional VLocity Trains	operation in Land in the control of	Dillere Essevire)	DE BERT UNE UNE SOURCE IN	Brown Needs Rood Lograde N

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	pusico					ar Bow Shire, bass poland Shire, Latiobe s, South Oppsland Shire illingson Shire			
	ਚੋ					More The security and seek pressures test Ch. Conta Sepaton Oppolation test Ch. Conta Sepaton Oppolation testor Security Contagners when the Ch. Secth Oppolation testor Security Manual Security Contagners when the Ch. Sec			
nt Areas	Hume		Careaber Ferridge			Shre, Centra Shre, a Shre, anges Shre, rral Cty, Mou			
Relevant Local Government Areas	astern Metro		Colv of			sra, Knoz, Naroondah, Whitehorse, Yaris			s.
Rele		west or South an ergon	o Madike region	worth not west wat copolitan region	ion	2 to 2	North and wast red copolita n region	South metropolism region	Lesten metropolisan Monsa eggon, Scuth metropolisan eggon
	Gdiress Region/s		of 250	Spires balland No.	81 Pyre St. Geelong VK. 3220			62-70 ranger Dr. Bennick VIC 3806	ester espon espon
	Metro/ Reg? Street a	201	Ves, there is a single address.	tro ver, there is a single address	Yes, there is a single address	Statewn Yes, there are multiple addresses	Matro Yes, there are multiple addresses	Metro Yes, there is a single achies	200
	Current Inte	6	regotation regotation	delicery	rdelivery Reg		n delbeery no	Post- Me	idelinery Me
	D #	8 8 3 P.	Project Co				Agency, own In Quality Mangement System		MIR Project in Namagement Framework
	Procure.	archisee hy	Constitut IM Constitut IM III III III III III III III III III	Public Co Printed mi Partnetship mi Da Oli		Contract Age South Age Sou	Pavalopment Agreement Out	W Prubb: Prinate Partneship	Contracting Ma
	rtor a		inthe and D					human Post Numan Services Post Numan Post Nu	ansport A
	ontietto	2 20 0	A progress	ferain Health Corecitum H		Farous builders from pared in	e Property Australia forwerly in Australand Confiner Pry Ltd	fenary Mealth In	rdkase and CP6
	ţţ	5	2 0	4d	n, 2399.	*	H100	ı.	MTG, LORP Is
Business case		Besonesca general a vicade en minima la serior de la serior del serior de la serior del serior de la serior del serior del serior de la serior de la serior de la serior del seri							The Opportune was ownersed and could not about the Could not good, seek many furnament case to the Tablish Seek which included the conventional algorithm with included the conventional algorithm on the part of the coulder 200 to 100 to
ng	Bendencipies (MA)	Constitution (parties of proported shape) and parties of parties o	The earning earlier due could will be made with the county of the county	The see Accounts, regardled in spike the earting beginning to apply of a feat by posted drue 15th belat. The The function and n 2018, and added intell fortilg for ded-layered of a function, case, prior to folding and approval of the function case, prior to folding and approval of the function case in 2018.	The December Active angle as development earns to been instrumentabilisms to operate may present and provide to a groung population, understand between the state of the control population of the and the first of the convention with active cuttain facilitation, were the executability of the convention of the control and the control control poble, and minness the facility coopering and maintained control.	This is a subdictivenent to select in the own pack house packed to be lived very themse scale for furthy violeds. An exhibition and live on the steer. These own operate wall to be in closed, glass in Cherin showing some will be steer. There own operate wall to be in closed, glass in Cherin showing some will be selected by the selection of the s	The Laten designers press page of the quality and purpose the page of the content of the page of the p	The Early Supplied to promon will into the sine organization or washed and with the new covering Newton and a new Yangary reconstruction. The will brought the will be will a required.	Daysed of agenting and power infrastructure shoot the condenset counts, as part of the high-chourty hatton from in
	Name HVHR	N 4 N	2	Y.	z	N AN	Z V	Y.	> -
Project	Ne ne Ne ne Ne Ne Ne Ne Ne Ne Ne Ne Ne Ne Ne Ne Ne	Daylab Bill Ingrovement Froyer: [frankton – Worlbee Lies]	Devilgo lava Couto Develo pramot	New Forticity Holp Bal	Geeleng Arb Centre Stage 3	Radial provide land of the evided for the evided fo	Gr ton redecebp swort - 246 unts/3/kes	Coeey Nosphal Espansion	Caulifeld to Darkenong conventional idralling and power Intrastructure upgrade (ametio pollan variou

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	Gipsiend							
	-Iume				Greater (Shepparton City, Norin Shrei, Strattboge Shere			
nment Areas	Loddon Mallee				Budoke Shire, Coreposite Shire, Shiramania Shire, Loodon Shire, Swan Hill Rusal City			
Relevant Local Government Areas	essiern Metro			noz, Manunghan, Aerondah, Monash, Matehora, Sarra Banges, cecondara,				
	Reeg to n/s	North and west	Ra rwon-couth western	South metopoten region, is North and west Metopoten negon, b Esstein metropolean region	Nalke region	South met ropolisa negon	South metropolitan segion	Bawoncouth western region
	Street address	z	Vis. there 5-55 to a single Cheboliv address VIC 3212 VIC 3212	Z	z	z	z	z
	nt Metro/ Reg?	Vest- Metro	n de livency Reg	Pre-Metro procurement	ot- Reg actual mpletton	ndelicery Metro	nableery Metro	Peg eatral ompletton
	Current	Posts Transport Tran	Department of Inchi Lustice and Conversity Safety Project Management Facilities Faciliti		283	Mingenent Mangenent Franswork	MTIA Project India	DIT Prost- Investment practical Lifecycle completio
L	Procure.	Opegaand 011 Construct Investigate Infance Inf	Managing Department Justice Contract Contract Managing Managing Pacific Fram Fram Fram Fram Fram Fram Fram Fram	Mance Injury	net Design net, ly only, actor actor	E.	Contracting Mana Fram	Desgnand DTF Construct Invest Lifecy Frame
			institute and Man energy containing services	areport Alla	Const	arsport Alance Contract	areport Mila	areport Core
	Sector	Tea		E	was was	-	Tea	Tean
	Contractor	Seymour Whyte Constructions	ohn Holland Pry Ltd	The Project is being developed by Level Crossing developed by Level Crossing Bearwood Project Lorse as Project cower and a larger outsing cower and a larger outsing cower and a larger southern program Allance Speak min will be closels inged by Project Domer aleaded contract award of contract award contract a	GANK Conections Project and John Holland Group	Miconell Dowel Integral and Lang O' You're 15th Pal	andlease and CP8	ecwi
		MTM, S VERONE OF	200	ATM 5 8 9 D 4 8 8 7 3	Goulbun G Marray a Rural Weter GMRWI	MTIA, LURB P	and RPV	MTM, D
s case	Esphration							
Business case	d GN/V	>	. 8 ,	>- 2	> a 2	>	<i>></i>	
	Will Securition Securition	In Richards region, appear developing association as the control of the page o	In College Most Residency large and an effective and the second s	The Circ busy we add after Uppraid (1984) and influenced when the post and be the complete the following work a with right with the whole over a transfer of the control of the operation of the control	The Quick Concease request is before a few test scales proper, with a forest capital representation component of 1,500 kilon. Its area and options were to: 1,500 kilon. The area of the proper of the properties by sooking the properties of the p	Ougloceroid Approveded; and itself between the debugg and carbourse, lear the radio has station	Upposed frightlish part gown rich stratum shot the Conhouse/Phatehan and Sarbay contidos, is part of the high- Capachy Meto: than IPCAII project.	In success the rights the space to a budge. If the rights of the rights the space to budge in the rights of the r
	Neme HV	2	> >	Y Y	> -	NA Y	2	AN Y
Project	Se nae	Canader Highway Ungrade (Abhington, Iosek)	Chisholm Read Prison Project	City, Loop. He and Stiefy Liggrade. Stage 2 and Int Lader Alain	Goubain Muriey Water Connections Project	Carlob une Line Duplisation pleming and development (metto poblism various)	Centre une Pelentan and Surbury Une Lingrades	Drysdale Dypass (Drysdale)

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	Gipslen					
	94					
	H					
nment Area	celden Malee	Campasse Shre				
Relevant Local Government Areas	9					
Relevant	Eastern Metro			c		
		оодоо марке керол	and popularin rigino	s met ropolita n region	south western	courth western
	Reg to n/s	. ungg		Southm	Bamon oad egon	VIC region
	eet address	as a sea and the sea and the sea and the sea and the sea and s	state forces and forces and forces and forces and forces and forces and force and forc		Ves, there bb – 94 to a angle Western address Beach road Gaelong	Yes, there is the me st. to a single Goebong VIC address 3220
L	Metic/ Reg? 33.0	· · · · · · · · · · · · · · · · · · ·	мето	Metro	2	200
	Current	in delivery.	n Prestell	In delikery	Pive-	Post- pratical completion
L	PPTA			MTsA Project Nanagement Transwork	DV PANO	Manerfall Waterfall
	Precure.	Constant	Oceanus, Newsyng Contract, Newsyng Contract	t Allance Confracting	port Desgnand Contract fly	od Desgnand Contract
	Sector	Fe 2. Telegoot	1.00 mg 20 m	Transport	Culture, spor and conneunity	heath and human services
	io	Table 1x cov / 2xep 2; www.bw/ 2xep 3; sxccomd fowel	for the high of th	rdlesse Accroma	permed a phonted	and Constructions
		9189 1 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3	to these plant above to the control of the control	nte, core landes	JPR, DV NOTYW	2
_	Entity	atha Nava Nava Nava Nava Nava Nava Nava Na	NA Pag Pag	MILE	40	ă
s case	Esp la nation					
Business case	A/W B	۶	7	>	Y hun	A Paragraphic A
		and project will be an una-shoaves:	relope was weal weal was weal weal was weal we syet to be a syet to be a goutputs of ea of the toubing exciteering a country of the toubing the toubi		ace with numer into of GCEC (for	certus, a new coffoot heliped and fu I hove traving facility.
		by fives at below to five at the state of th	the Natisting or attending. It is a second of the control works soon and works soon or at soon and soon and soon attending to man and a control and and and a definition of the soon and a few soon and a soon and a soon and a few soon and a soon and a soon and a few soon and a soon and a soon and a few soon and a soon and a soon and a soon and a few soon and a soon a		multipurpose sponts in the vicin	one training fa
		There and Marie and Marie and Way and Way and Way and Way and Way and and the and the and the and	works to enture alton Adviewest to enture alton Adviewest to enture and the three works and the three works to enture and the three alton to the three and the three and the three and three and three alton to the three and th		realm imposer	da new renal h
		with the Compassion with the Compassion of the C	woo poets: Index behaves in the destined signature and the destined signatu		II moke public	ne beds, an inte
		and the control of th	It was sell time of the heaver of o	es es Kananook	. The pooject will	obed day of surge
		a new wood two services of the glaway at Ex. The man and the graph of	on the development of the develo	nata bling facile	control Caelorg	or uggrade incl
	cription	concert to turns with the rightest and the county of the c	The following contracts allowed designed were way get the book of the Machine and the building endage peaks was marked. The designed contracts allowed designed were peaked to the second designed of the designed of the second des	Overlopment of may transpraining facilities at fainteology.	The operation Connectivation Debto College (SCCI will by 3 200 space and milliongous pack with morning to the connection of 25 million. In council contribution of 55 million.	e de de la composition della c
	HVHR Short description	the pope connectivity of the pope connectivity	Lift Ander	udqpana	The new 1 000 pla by a Court	The Gaek
F	Name H	2	2	>	MA A	NA.
		or lighe (Technon	- Fation	stabiing	re re	eeking Hospital - Major Upgrade
Project	Name	сум же умен и в пре (сумже)	Redevelopment	rankston tine stabiling (sananco tj.	Geelong Coment ton and	Geelong Hospit

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	posiend	baw fawahine, untobe city, Wallington Shire									
	D sum	20	reater Shappa cton City								
ment Areas			<u> </u>								
Relevant Local Government Areas	assen Metro				Booordan, Kroe, Manninghan, Morash, Manninghan, Morash, Marcondan, Marcondan						Pocondes a trac. Manninghan, Macondah, Manninghan, Macondah, Ranges Ranges
	3 s/uqiba	South mercopolitan region. Oppsland region	nume segion	South met ropolitan region	Latern metropolean regon fundh andwest h metropolean regon South metropolean regon	North and west	South metropolitan vegon	North and west met copolita niegion	North and west rect opolitan region	worth and wast net copolitan region	bastern metropolean of agon to stand metropolean kingon both and agon both and agon ket opolitan region
	address		nerel Graham St.		Nethours - Spotswood					gle Road, St St Albers	
L	Metro/ Reg? Street		S Yes, there is a single address	ntro ver, there are multiple addresses	Wetro Yes, there is a single address	Aetro Yes, there are multiple addresses	itto ives, there is an area of the addresses	II N	MTro N	tro Yes, there is a single address	M Metro
	Current Me	n delikery Rag	idelivery Reg	vocurement	Feasibility Inte	_	delinery ma	ndelivery Me	Practical IMI completion	Oblinery Me	delinery
		Beyone, per Ind RPV Poject Management Franswork	Construction Inc management methodology, DHHS Capital Development Guizelines &	P	voterfull fea	<u>u</u>	u I		MTA Project Pra Management cor Framework	2	Mingenent Managenent Framework
	Picture.	acting RPV-1 Mans Fram Fram	Managing Contract Contract mana Delete Curcle Curcle Curcle Curcle Curcle	Desgnand Hybri Construct, Pogram Approach	Desgnand Work	Construction Agen Supplier Quali Register and Mans Panel Design docus and Construct	Publik Pertnership loosy Income	Misroe MIM Confracting Mans Fram	Allance MTM Contracting Main Fram		8
			Health and Mans human Confi					1.7		3	
	Sector	Transport	humar service	Tareport	Waher	health and human services	Tensport	Tanaport	Transport	health and human services	Transport Transport Transport (c. c. c
	Contractor	Wicknest IDSL Decell & 1	Lendlesse and Buff	Burness adveed MA.	Not yet appointed	various	Course	9	Lang O'Rourke	Rudlese Building	South basten Pagean Allianze 18594 - Lang Younke, Metopolitan Roade Mooga an Allianze Hersber - Indian Pogicus Westen Pogicus Allianze Hersber - Andcomed Dowel; Month Westen Program Allianze Hersber - Andcomed Dowel; Month Westen Program Allianze 19794 - tendlesse Accord; FD Allanze (FD)
	Entity	ATTA A	ద	MISA	Water Water	Pith	100	MTM, LORP	MITAL LORP	ā	MTG, LVGR
Business case	P. Explanation					Approval was gared via the revew of an options pale with the pale with the pale with the receiption of the convergence which were provided to the Mantae and subsequently approved.					
579				It we allow out the size of th	A consequence travel is expand to side of assembled flow red blank for examp reboxes by Main to be an elabelished the families will prove of operational fleebility, adduction, at the cuttal from their cossing and care for fittine expisation growth.	The resident production is a confidence of the c	In the region with the text pulling pulling who in into incition and a range of norther pullines to support the washingtoned and account of the factor. The was trained must be possible about the control of the contr	Opplication of approximately fill of track between discretebolough and fischerowing and a further Lakin between IY Demond Cuesk Land Wellie Clerc, Hewiston at Guerdolough, and saft on upplack; at Montmoency,	Track dapplication on the Hust bridge line fortween Herdleberg and Rosanna.	If the sent term works a includency integration in a sent term which includes works in the sequence with reflex and required an include and included by accounted and object of these of the cofferwar of a socionation house for an eventual and object and other and include	Temporal of tood victories) designous indicorpance feed conserving.
	Name change?	2	NA	>	2	NA NA	2	N Z	>	en's NA	2
Project	Nume	Olipskind Une Upgrade Stage 1. (regional van buss)	Goulburn Valley Health Redevelopment Stage 1.	Hell Reed Lingtonie Shye	HEM Yerre Crossing Duplication	Heidel beg Redevelopment - 600 un'izjátsa (Heidelbesg)	Righ Augustry Worker Trains	Hust bridge Line Upgrade Stage 2 (metro politan various)	Hurstbridge rall line upgrade (metro politan various)	kea n Kir hei Vionen's & Children's Hespital Sunshine	Lewi Cossing Removal Program (awarapeltan surious)

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	94			Basc Coost Shine, Baw Paw Shine, bast dippshard Shine, Latroke Cep, Scotth Chipoland Shine, Wellington Shine				
	puejsddip			Advocatives Research Results Bease City, Creates Stepparton Share, E. City, Unique Stepparton Share, Abrached Lattode City, Unique Share, Morreddel Terre Anna City Share, Morreddel Share, Share Stepparton Share, Share Stepparton Share, Share Share, Share Stepparton Share, Norogeatts Result				
nment Areas	Loddon rasilee			Cry of Construction Perceign. Also Bubble and Compages of Cry Struct Command Coulded Service Commons Struct. Service Monthly Service Monthly Service Monthly Service Monthly Service Service Monthly Service Service Monthly S				
Relevant Local Government Areas	Eastern Metro			Secondala, Knos, Mannrighan, Macondah, Monath, Whitehore, Yaria Kanges	ਪ			
	Sylve See	Mortin and west meet copolition togon	North and west	coddon Malke region, nume agon Carapiers agon, Cippaland region, Eawon-couth western agon, both ard west met cipolitan region. Eastern netropolitan segion	South metropolitan region North and west metropolitan region	North and west	North and west methopolita n egon	North and west metropolitan region
	sreet address	z	×	2	Yes, there I Convention is a single Centre Place, soldiers South What I VC 3006	Yes, there 200 Batman is a single favorine, address. We fouring VC 3000	Ves, there 200 Batman 5 à single Bernie. addices Wellborne VC 5000	Yes, there are an emittyle addresses
	nt Merio/	Metro	Watral Metro	States States Cale developmen	host- Metro	nethery hero	Post- Metro	delivery Metro
	Current	Operation (node)	7 4	Other: Brand dase on the RPV deval Project t Management framework	Construction Prost- management practical methodology completio		DN's Project Posts Nanaginent pactical Transwork & completion Policies	1. Collection of Inde- an ordiser lawy from urban development under the Indibasine Mal
	Procure, PPIA	Domaine Investigation Control Investigation Control Investigation Control Infection	Continut lifection lifetimes lifetim	8	dr		Desgnand DVSS Contract Name Namens Fram Contract Policy	Acquisition a not from from from from Marks Asses Item
		Peed todologic	Cons		aun's anne	or unity	runfly and	Acquirent Land
	Sector	Tean	Tean			D a g	Outh cont	t m
	ntractor	PP Contractors	flon koga n		MEC Project Py Lickas russee for the MECE Lind frust	andlease buking ontractors	rodlesse	
	8	innik, Ore Inow Dott	MIRA, TIB Virkous Irow DOII	VITA TEC	ANCE MICE TURSE TOUR	<u> </u>	2	IMP
	5	<u> </u>	8 5 5	2	8	5	<u> </u>	tratege ston nevyl were o o o o o o o o o o o o o o o o o o
Business case	tsp kreiten							The pages of extension LOSCORE TO according useful to Methous or Strage According useful to Methous Carlo Act 2000. The equated pages in Galcones were approved trade as Strategy assessment under the the innoverse trades and the activities to mindower the activities and produced by the Conventionability has nages after the conventionability has nages after the conventionability has nages after the conventionability has nages and the conventionability has nages after the conventionability and conventionability has nages after the conventionability and conventionability an
Busine	Y/NP	o the open	> #	land index	>	Y 55183	>- c	z
		If the SOLD page with contract the contraction with contract the contract to t	The story gave and weather the results was considered and and intelligent in experts a story and and doubt could be a story and a story a story and a story and a story and a story and a story a story a story and a story a story and a	Meditors of part is a standard stronger paper consciring furtherm superitor by constitution of proposition in medicors to the first tree. The well further in Medicors a superitority to superior standard to the disconsistent has did the CBC. And execution for the Canada superior standard standard to the respect to the constitution of the CBC. And execution of the Canada superior standard should be executed as the constitution of the CBC. And constitution is well for the CBC and the constitution of the constitution of the CBC and the constitution of the CBC and the constitution of the constitution of the constitution of the canada should be constituted in the constitution of the canada should be constituted in the canada should be canada should be constituted in the canada should be const	the deposition of section software defined in the deposition of th	The part of the pa	and got after this beauth are independent index in one proper senter and conditional consistency and the condition of the sentent place of of the	In which is the production of
	dame HVHR	<u> </u>	>	, A	4	>	>	N
Project		and forest been page and offer and o	The control of the co	Mebourne Alport Ball N	Meboure tablision centre Nage 2 Development (Southbank)	Nethours Park televelopment Nethourse (nethourse)	Adelbourne Park redevelopment Stage hve (Melbourne)	Neboure Straegle assessment In

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	sland			Scott State of the State of St					
	ad ID			Cry, Crate 2 Department less of Cry, Cry, Cry, Cry, Cry, Cry, Cry, Cry,					
nt Areas	oddon milee Hume	Abunt Alexander Stirre		Control tenders tenders and tenders tenders tenders tenders tenders tenders and tenders an					
Relevant Local Government Areas	astern Metro Loaddo	мом		Consideration of Consid	Pérsonnéan re Mannighan, Marondah, Monsh, Whitehore, Yaria Ranges	da d	49		
Rele		Baranomountum western regon, barth and west met opolitan regon, Loddon Maller ergon, Gamparis region	weth and west wet opolita n region	The control of the co	South Met goden negon, becoosed seaton metropolean Manning metropolean Manning metropolean megonn Ranges metropolean megonn Ranges	t-selen metropolitan Mona region, south metropolitan region	Rester metropolean Mona	h met copolitan segron	North and west wat oppolitan region. South met oppolitan region
	istáliess (Reg.)		Notes	doorn	Sout Regs Megra			nos;	
	Metro/ Reg? Street	Statem Yes, there are an are multiple addresses	Mitto	de de la company	мето и	Metro	Matro Nes, there are multiple addresses	Metro N	Metro Yes, there are multiple addresses
	Current	d in delinery	Practical	In delivery	In delinery	Post- practical completion	In delikery	In delivery	practical completion
	PPIA	Department of unstee and community Safety Project Management Excellence framework ICommunity Safety Building Authority		Begoke, as Protein Protein Management Francework	MT& Project Management framework	DTF Investment Lifecycle Framework	DTF Investment Lifacycle Tranework	DTI Investment Lifecycle Framework	Cither - Design R & Project Management undertaken by contractor
	Procure. method	Desgnand Contract, Public Private Partnership	Designand Construct	Allence Contracting Manager Manager Contract Public Public Public Public Public Public Public	Alance	Designand	Designand	Designand	Construct Only
	Sector	a mergency services	Transport	Transport in an and an	Transport	Transport	Transport	Tansport	Tansport
	Contractor	MIS Hareon Yuncien and ranfoother	ohn keliknd	he in the work of	South tasten Pergen Allance 18594 - Lang Youke, Metophtan Roods Program Allance IMPRAI - Utlon Nogare Watean Program Allance IMPRAI - McConnell Dowell; North Western Program Allance INVERSA - John Hold North - John Hold Roods -	Lulton Hogen	I'Pe Contractors	Wconnell Dowel / Deursi	Sowbarder Transportstron Australia Pty txd
	trutty		MTIAL LORP		Mile, Lose	MTM. VicRoads Indw Dot!	MINA, VERONE Incow DOT!	MTM. 1	18
Business case	Esplantion								
uisng	worse Shrideophon 1778	The Merit Prescriptor Reputs, Prescribit Imprison Organ will request deputs of the nell prescriptor, I've with the additional Book Mail and Additi	Total special of Market Special and Market Special Note and to Markets	We then broad your wild the spaces and the spaces are used to sold on the state should have been been been been been been been be	When to notinitation works associated with the first 50 fixed costing enroads, such as sistion works, power and other in a naturation agrades and fixing pooling.	and god of the Monachane Upper des Assistance of the sufficient but Monachane and age of the Monachane Upper des Assistance of the Monachane Indiana Assistance of the Monachane Indiana Assistance Indiana	reconstructions to page a size a unusual state of our bear son the control of the control bears to study if you do not state and our dusting the control state of the control sta	The broadist report agrees inchasts on the top processes with solitors in troub in each of the broadist of the processes and the processes and the processes of the processes and the processes of the processes o	We there class in several distintance modes of medicates and experience and account of the control of the contr
	Name change?	2	z	>	2	2	Z 600	ž	2
Project	Nu me	Neir's Fricon System Capacity- Pricon Infill Espansion Program	(Nemaka) sala sacerako project	Netio Tunnel Project	Met opolina hetwork Moderniset on Program (metro politan various)	Monski Traveny urgrade – tratility to Cyde Roed (netto polisin vallous)	Monath Freewoy Liggrade – Stage	Motolia for Freeway Upgrade (Braesiske)	More e Class Treams and Infrastructure

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	Gipsiend	Latrobe Cfty, South Gippoland Stire	Baw Baw Shire, Latrobe City, South Oppsland Shire						Baw Baw Shire, bast Gippsland Shire, Latrobe City, Wellington Shire
	Hunse		Benalis Rusalcing, Greater E Shepparton City, Indigo Shee, Mezhell Shee, Wangaratta Rusalcin, City of Woodonga	I MACINET STAFF					
ernment Areas	Loddon railee	City of Greater Berndgo, Budde Stine, Carposago Bude Serinal Codiff His Strice, Loddon Shie, Madeon Ranges Shie, Mount Alexander Shie, Swan Hill Rual City	City of Greater Bendigo. Bulote Shire, Campaspe Shire, Camtal Goldhelbe Shire, Loddon Shire, Macadon Bangai Shire, Mount Alexander Shire, Mount Alexander Shire, Swan Hill Rual City	Собу е 37м-с. мибан и кол					City of Greater terroligo. Campage Shrei, Macadon Ranges Shree, Mount Alexander Shre
Relevant Local Government Areas	Eastern Metro	<u> </u>	2	5	Becombin, Mannigham Writedores				
	s ju og Saki	Banaoneouth wattern regon, typpband regon, Campans regon, toddon Maller regon, trune regon	Oppeland region, Loddon Clampers region, Loddon Nailler region, Hurve region	Garripus supor, truve agon, tr	egon, lordh ardwet egon, lordh ardwet neficipolitan eigon	North and west met opolitan region, south met opolitan region	Noth andwest recapolitan rigion	North and west met opolitan region met opolitan region	toddon Malke region. Gampans region. Oppsland region. Bamon- southwestern region. North and west net topolitan region.
	of Street address	Z	z	2	z	o Yea, there are nuttpole addicesses	2	ves, there are multiple addresses	м
	nt Metro/ Reg?	Practical Reg	Sal heavy Reg	Feg.	delikeny Matro	Post- Metro practical completion	delivery Metro	leery Metro	Post- practical de completion
	Current	Construction Practical complets management complets met hodology	Construction Inde	Transmoot in the franchion of the franchion of the franchion of transmoot in the franchion of tr	<u>é</u>	Other: Desgn Post- & Project practical Management completio undertaken by contractor.	⊆	Other - Design Inde and Project Management undertaken by Contractor	# A
	per ber	Contract mens	Construct mans	No response for six populated by no six both both by the six but b	. 8				
	Procure.	ansport Design	areport Desg	arisport phone busin	Brisport Mena Control Private Private Private Conflict Conflict Scort Sp	sansport Construct Chily	areport Ones	oor Gorstruct Only	port Construct Only
	Sector	_	-		2	- c	F	lation Trans	atten Transport
	ontractor	Sowharder Transport	sowbarder Tansportation	Islands who reed to the control of t	Coreason Print Works - Cert	ontbader Tareportation ustralia Pty Ud	inger in west of the state of t	ontbader Transportation Listralia Pty Ltd	ontbaider Tansportston ustralia
	ntty	100 88 44	2	ATION	A1 10 10 10 10 10 10 10 10 10 10 10 10 10	12 12	Mire, 53	2	18
Business case	сър вичейол	Cabert decision to pocuse it in Vicory, 2017 and 2018 Reling Stock.	Cabinat discusor to procure the Viscity onto Profits 2001.						Cabinet deuson to procure the Voorly Rolling Sock.
Busir		wert demand wert demand wert demand wert demand ed based on detailed service regional tran network, with	sulf broads in the 2016-12 N reference, with the Ley	per stant du med Averges po per trate bin-odus Averdus Averges integration in the contract of the contract of the integration of the contract	challenge in otherwork; y violation of the challenge of t	ture and deliver to servee 20 Y pationsg, the project will g capacity. The project will	The life is part of the stage for the stage	ecture and deliver to serve 10 Y associage, the project will capacity. The project will	ages to neer denord on the N Are mind based on detailed and tain network, with the
	S Skortdescipton	In the long legal or laim is with water with explanation and a part of the agond in the special or and explanation of the agond in the without a bar of the agond and a special or a special or and a special or a	 Have deep cold may be appeared in the cold may be a possible of the cold may be a possible of the cold may be a possible of the cold may be a possible or the cold may be a p	In this spoof of the trust sea has highest (letter) is during the considerate against which is during the considerate against which during the considerate has a during the considerate against which during the considerate has a during the considerate against which shares to some the considerate against which shares to some the considerate against which shares to considerate against the considerate against the considerate against the considerate against some transfer against the considerate against the considerate against the charge to begain seasons on manifest against the present the considerate against the charge to begain seasons on manifest against the considerate against the charge to begain seasons on manifest against red charges and seasons against and charges the consideration against the consideration of special consistency of special consistency looked against the consideration and examined special consistency and examined against looked against the consistency and examined special consistency and examined against looked against the consistency and examined against the consistency and examined looked against the consistency and examined against the consistency and examined looked against the consistency of the consistency of the consistency and examined looked against the consistency of the consistency of the consistency and examined against the consistency and examined looked against the consistency of t	Worth site or populational way populational way populational way populational way populational work practice and populational way populational way and populational way to a few populational way and populational way which populational way and populational way an	In the War In emphasion access age; Catego in the Mac In 2007 operature landers and delicit some as Category and a service work and a service which a service and a service and a service and a service work in the product in expect the additional service work in the fined of all ability is, confirm, and increased among a paint, if he posts will emphase examinity for mobility imprind service and emine age expend onling sock service.	In Oracle to the questions to consider. Table 1 in the 2020 Choice based still give an extension was upposed earth in the light a part of the maps the considerable three parts and three parts and the considerable three parts and the considerable three parts and the transfer of the consid	In the war is empression, and and a 15-day and an active to the many distinct of the control of	In the work-care gains the agent interest interest interest interests and control and an extension of the agent and agent agen
L	Name Change?	A 444	Z	z	7.00465 Y	z	z z	z z	2
Project	Name	Mote Regional Trains New VLodin trains	More Regional Trains Regional Network Development Pan	DASSA BIR NEED VALUE	Worth bast Unk	New Trans natto politan various Stage 2 ICless Trans 6051 to 6070	facilities and considerate for the facilities of	Neev Trans (netto pot lan various) Stage 5 E-Class Trans 6001 6100	New Woely Carriages for the Regional Network

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	polend					atrobe City, Wellington his	atrobe City, Wellington the		
	dip					3 #	<u>n f</u>	Greater Shepparton City, Steathbogs Shee	
t Areas	obdon rasilee Huma							E SE	
Relevant Local Government Areas	3	Rescorden A roce. Merocratin Monash. Whiteforest, Year's Reages.							
Releva	Eastern Metro	ŧ	14800 14800	region terminal	h western	Sen	Jun 3	_	sss region
	Reg to n/s	Esstan metropolean region. Horth and west metropolean megon, so metropolean region	Noth and west	Northern Northerdwest Hoopital met copolitan ergon toping	townsouth western	Oppsiand region	Opposite not regarded	Nurse segment	North and west wet opolitan region
	rhetrof Reg? Street address	Metro Vesthere are nutriple addresses	Mirro	Metro Yes, there No saddress top	2 89	2	2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	<u>z</u>	Metro Yes, there and work the multiple addresses
	Current	Construction Post- management postcial methodology completion	in delikenty el d el d	all indelinery	Post- ent postical le completion work	Post- ent postical le completion soric	Requestion proposal le proposa	Bespoke, as Business per RNV dase Propest development Na nagement t Franceuorit	Project Indelnery Management Excepted Frombledge PARDORI
	Procure. method PPIA		Desgnand D11 Construct Investment Inflexyle If annework	Construct Waterfall Grey	Desgnand OTI	Desgnand DTI Construct Investorit Framework	Program DIT Development Investment Approach Infection (PDA) Transmort	TBC Bespoi per fin Project Manna Irramer	Development Agreement
	Sector	Transport	Taneport	ty tid health and human services	Transport	historian Transport bage 2) see Hwy see Hwy wy East onto	Tarsport (Tensport (Tenspo	Transport	health and human services
	Contractor	Aktion Tareport Australa Pty ttd	Dec. no.	Kana Constructions Pty Ltd	Water, Decent BMD Construction, VEC Civil Engineering	Privada hwy teas Duplication 1 Transport 20 Hay 2 Julian 2 Vintelow Construction / Prince hwy teas the bast Duplication - France hay teas to sale tasge 2 June has to the bast Duplication - France hwy teas Duplication - France hwy teas Buplication - France has to the bast 2 June 1 Selection - France has the bast 2 June 1 Selection - France 1 Se	Hyan Saction Bild Inflastructure Py Uild / Sulvany est Saction Whe bins Group Investments Pry tild	J91	the development partner in Mass will angue the head it contractor
	Entity	DOI.	MTM. WHINKS Inow Doll	č	MTR, Vickods Irow Dot1	MTG, Vickode Irow DOTI	MIGA	MTM	1110
se.	ation								
Business case	Y/AP Explanation	7	>	>	8	× 60	ore.	In der	Y Y Seed of Se
	elpten	The work designations belos from the council makes make a "Tropic trans received before the the popular designation of the council makes and the council makes and the council council makes and the council not accelerated, a reduction in passings bodd seachs, and repronents to confort and amornita- tion of the council makes and the council makes and the council makes and the council makes and the the popular of the transition and and and the council makes and the council makes and the production at a case of the matter and and and and the council makes and the council makes and the production and and the council makes and and the council makes and the council makes and the production and and the council makes and and the council makes and the council makes and the production and the council makes and the counci	Associated the Control policy and the Control	The bother includes the topolar List Topolar by the post representative company (Tagle Die Budh Longledel in DOIL) and provides anoddenoul list repeater their and topolaring theater.	The parased of properties to great properties that of performed properties of properties to state that should workwhele and for deep or "winnerhood salline Culto bus M. dranded and an the contraction of now campens, slopping the central campens, both erest length of the Inglaws. The post channes are the central campens both erest length of the Inglaws. The post channes are compared to the person to contract the contract to the person of the p	The Princes species is tapack will seld still not new lone to the innote inglivery between Tealspice notices to which addressed may be accorded, with a contraction of the agent and a considered, with stilling of each showing the finite inspire and 22 interactions applied to the agent and a considered, with stilling of each showing the many properties of the agent and a considered with the agent and a considered to the agent and a considered to the agent and a considered to the according to the agent and a considered to the according to the agent and a considered to the	The Process progress is copported by a Venocycept in equipation of the Process regions is required to a and a beginning the process of the Process of the Process of the	age of a few appears are dependent with the control of the control	The poper Under described year of the boung strates is well before an expense of the strate of the original contracts compared on the poper described and poper in the poper described on the poper described
	HVHR Short description	N The Nine Include I and caro The post addition The purch Wer inbest	Y Anawas Ugasele Between and Kee and Kee Major wc Major wc Major wc - Ingroee - Ingroee - Ingroee - Ingroee - Ingroee	N The Nort	The purpose of the vincine bear and the vincine bear and correspond a bear of the purpose has with one severy day. The new carrier and a not an interest as and an interest as an intere	y the hunder mult be dely stages Lan upgraded. The fully di road affor - road affor - road affor - the fully di	Y The Pink and Sale The people median c The addit four stranger number at	Y Stage 3 c - Sgreith. Marched - Thered - - Track s	N The page CONTRIAN 15 NOW IT IN 15 Office to deline and will be de-
Project	Nene Nene change?	Mine Additional Atrapole Trains	New years leave Light as Single 2.	Nerthern Nesythal Inpatient NA. Exprision 78age 2.	Polyect - Whorkies to Cute Polyect - Whorkies to Cute	Pinton-Richard (aginal) Vo. Sie Dujketton (regional) valiose)	Phone Highway East - Dujolinstikon N Stage J	Soopstan fall the tygrade N	Public back general frog ear Public back (Page) – Morth Adelbourne, Procritocio and Proston Mos

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	Glpsland									
	Hume	Greater Shappa from City								
rnment Areas	Loddon rasilee									
Relevant Local Government Areas	Eustern Metio				Малитфъл					Monach
	See to 1/2		North and west	South met iopolitan region	teatern netropolean egyon, borth and west net copoltan region, South metropoltan region	seg bin	Rawon-south western	North and west red copolition region	Morth and west met copolitan region met copolitan region	Eastern metropolitan ingpon
	% Street address	ves, there 11-71 is a single Hawdon address She pparton 1810	bes there 32 debone to a single 51, but address Netbourne	b single Livestone Rd.	2	ж	z	2	Nes, there are a multiple addinates addinates and a multiple addinates	Ses, there Monach is a single Linear Str., address Read, Clayton Read, Clayton
	Current Metro/	in delivery neg	Matro	ndelicery Metro	Ndelkery Metro	Pusices heg	Request for freg	Matro	Post- Matro p-actical completion	In delivery Metro
	100 100 100 100 100 100 100 100 100 100	VSBA Project Inde	Construction Indi- management methodology. DHHS Capital Development Guidelings & Guidelings PMB. PMB.	Construction In de management met hodology		ode, as busy case a busy case	Bespoke, as Request RPV propert Management Framework	Proyect Indi- Management Body of Knowledge Prefect, The WCTP ATTA. Has a single of Systems and tools that are weed in	Other: Desgn Post & Project pre- Project com- moderaten by contractor.	DHYS Capital In de Development Gurchines & VHRA PAND PINE
	Piecure.	7	Construction Cons Management man met Devy Gun VHB	Desgn, Conc construction, man operate & met resintain	Program Diffeely inner Approach Lifec	Allance Respoke, se for for the control port for the control. An ageneral fanderer fan	Property Property Nan- Trans			Managing Dher Confiect Dew Yhe Phili
	ector as as	and training Co	Services	745V		Management Andrews	100 tooks to the took to the tooks to the tooks to the tooks to the tooks to the took to the tooks to the tooks to the tooks to the tooks to the took to the tooks to the tooks to the tooks to the tooks to the took to the tooks to the tooks to the tooks to the tooks to the took to the tooks to the tooks to the tooks to the tooks to the took to the tooks to the tooks to the tooks to the tooks to the took to the tooks to the tooks to the tooks to the tooks to the took to the tooks to the tooks to the tooks to the tooks to the took to the tooks to the tooks to the tooks to the tooks to the took to the tooks to the tooks to the tooks to the tooks to the took to the tooks to the tooks to the tooks to the tooks to the took to the tooks to the tooks to the tooks to the tooks to the took to the tooks to the tooks to the tooks to the tooks to the took to the tooks to the tooks to the tooks to the tooks to the took to the tooks to the tooks to the tooks to the tooks to the took to the tooks to the tooks to the tooks to the tooks to the took to the tooks to the tooks to the tooks to the tooks to the took			health and Minnan Co.
	ontractor	nken	arean Yuncken	ris Bronz Venture John	Ace infrastructus (Chieb T Road) / Short) Hashons Line J Syral Infrastructus (Halber North Road) / Winsbw Infrastructus (Lathers Road)	2	12		nation	ohn recland Prystol
	entity o	Department in of of standard and Training (DET)	F	South last in Water in Issue	1	MIG	MTIS	ATM E S O N O	10d 8 4	HG HG
Business case	2 Explanation					ŝ				
sng en		The Experience was come and the University that of the Commission	The Sophistics may be a sophistic exception of the sophistic of the Sophistics of th	In Besoeverware design give the automotion appear due perfect the central carbon and the operation of operation of the central carbon and the central conjugate with the central carbon and central carbon and the central carbon and central	The better surging see withing suppose a first part of presentable dead forested at team incide house Melbourn's conf. cognitives and surginary land proper land close from the food in the order of a spatial to bett appear, in reaccious and to be a appead dong traven be not other. The soft absent ones to good a spatial to soft absent better and upon the propose to be appear and the propose to be appear to the propose to be a proper and the state of the proper and metal notation of the order of the entire of the set in order to be appear to the proper and it is state to the proper and metal notation and the set in the set of the set in order to be a proper to the proper and it is state to the proper and the probabilities of the set in order to be a proper to the proper and the set of the	It by the intervolves the trappeds age in printing as part of the collection flower, when the constitution of exposition is the collection flower, when the collection is the collection of the	The Same Secure of the Common and the Manage of the Secure of a secure of secure of the Common and the Common a	Worth with extract with Confidence of the State of the Confidence	IN the refreshment's depoying the current respective meditures anches to consider the control to	It by Koosen-treptual in Manathia Franchisadud activa forest a cides, this provide months to the part and an anather series of an entire flease, buy ethnocelesing extransis and entered. In typical amountment in 2013 provided intell lending for development of a barestic size, pro to brinding and spool off the barriers size in 2013.
Project	Name Change?	Shepparcon taluaritan Plan	Reyal Vitrofien Eye & Bar Meschal Nd. Planning & Redevelopment	Boves Wasser Resycling Plant Stagge NA.	Sub-ten Read Digrade— Note in Read Digrade and South starm Read Ligrade (sertin polition)	Vacarramanos (ad Live Ligendo Vo	Warun Fonds Track Buyllotten N	West Gas Tunel Poject	Trans Procuentesers & Supporting to infrastructure	Wicci in Near they but Project

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	bristol (i							Bass Coast Shire		
	Hune					Geater i Shapan ton City				
nment Areas	Loddon Mallee									
Relevant Local Government Areas	astern Metro									
	5)·U c) Sha	is n pars region	worth and west met copolitan region	outh metropolitan region	wet spolita i eg boi	uve egon	wet sopolita in egion	uodej puejadd	orth and west retropolita n egun	orth and west
	St (eet addiess	z	Ver, there are nutriple addresses	2	z	z	ves.there too:201. As a sangle too; and a sangle	z	Vez, there william is a single Thwates Dr. of address Cocoroc VIC 3030	Vas. there william is a single Threates Dr. of address Coordoo VC 3030
	Met to/ Reg?	Fire Search	I Matro	ny Metro	Metro	ny Reg	NY METO	rry Reg	s Metro	hend Metro
	Current	n de lindelike	ton Post- tent practical logy completion	nent Indelvery	in delivery	as Indelkery	and of indelineary and indelineary and	in delivery	Business case developmen t	Fessiolity study,Plann ng
	PPM	t Investment Uflecycle Framework	t Construction sign management methodology t.	MIA Project Management Tramework	Bespoke, as ng. par RP W propert 1.1. Management ee framework		tt Department of instance and Connumery Safety Project Management Excellence Instance (Instance) Safety Building Authority adaptation)	tt mapsum	nd Waterfa	nd waterfall
	Procure.	d Desgnand	Contract Only, Design and Contract Design Only	rt Allence Contracting	Allene Constant Desparad Constant Isochee			only Construct	Desgnand Construct	Desgnand
	Sector	Tongoo	Water	Transport	To Tanapara			tid health and human services	Water	Water
	Contractor	UAP Construction Section 1.4. Selfulaction 1.4. Selfulaction 1.4. Selfulaction 1.5.	Various confractors	Lendlesse and CP5	infraremental electrons and infraremental electrons of the control	Colonna n'au' 188, 6PV, V/Aine	Walpac Construction Ply Ud	Kane Constructions Pay Ltd.	Not yet appointed	Not yet appointed
_	tntky	MITIA, Vickoade Inow Doll	City West Water Corposition	MTIA, LORP	MITA	MIR	20	ă	Melbourne Water	Water
Business case	P Explanation			Progressed as a funding submission outside the state budget cycle.						š
isng		The Venteron regiment volution is the provided and the Member Medizione and debicine in the Venteron regiment volution is the provided and the Member Medizione and debicine in the Member Memb	Or year start workshift have well well being who place the termination who has signly hopes at a paid of to cover that to calculation the control of the control of the control of the cover of the control of the cover of the c	Infrastructure uppasks to furthere imperator of most in the stack onto the conductors/Palenhan Line, including power in uppasks, all-parens uppasks, staking uppasks and platform works.	A may de destinent les reades donne bestiernes de la control de la contr	The set of the opposition to the spice and change of the c	It wheren't henciforms capacity regressed sides in the evidence and approving inferentiare nucleating ear recipions and multi-purpose buildings, restraction of the primetr will and equivaled figst and beloast further.	The popular Microsoftway busined to proode a reworkingtory department a new 23-bod usud, then reworking their and a prooder room.	 This point signifies the STI active bid significant in the street of instrument that to reprove the occupational health, and significant or instruments, remeated and inspired event in this bid click out afficiency. 	I The project supports primary well-devices capacity at the Western Triansferred Thins. In sec.
Project	Name change?	A No case of regions of section o	West Werthee Dual Weter Suppy N Scheme	Metwork Transition Plan – Phase A M (Statewide)	New Title Ski Sachtry N	Sampatro Ceribal Ligitale— Y Y Sampatro Ceribal Ligitale— Y Y Y Sampatro Ceribal Ligitale— Y Y Y Sampatro Ceribal Ligitale— Y Y Y Sampatro Ceribal Ligitale	on deservis bilean systems of the service of the se	Date Scott Newthered No. 10 Personal Department	WITP 555: ASP Upgrade NA. h	With Pithery Testiment N. Augmentation

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	Gipstend							Apoc State Scott has a list Cost State Stock State Sta	No south based have constitute the stown bow to be south based the south based by the south based by the south based the south based by the south based based by the south based based based by the south based based based based by the south based by the south based based by the south based by the south based based by the south based by the south b
nment Areas	Loddon Intillee							And the state of t	And the state of t
Relevant Local Government Areas	Eastern Met 10							Personals a trac- planting at the cools). Morelly Writelices, You in Newpts	Pococodia, too: Pococodia, too: Month, Michology, Model, Withlook Vin
	See to 17's	bo, het padwest negon	Bawonsouth western	Morth and west wat capolita in agon		North and west or North and west or	North and west in the charge of the charge o		Month
	net tof Ting? Street address	Matro Yez, there wills as to a single Three ED. I abbles 00000 VC	2 000	и мето		Metro Yes, there is a year to a single Treatment access in the control of the con	PARTO 1955, Their control of their contr	ANTO SALTHREE AN	ANTO Sustines Sustaines Sustain
	Current Stage	vaerali Poot- prestal completion	Bespoke, as In dehkery per Riv Project Management Framework	MIR Project Practical Management completion It amenorit	ŀ	Vaerfall Business		Transcellaring products of the control of the contr	Prior de l'accesse d'accesse d'access
	Procure.	Designand	a post Construct of Construct o	contacting to	I	Valer Conditor	Despined Contract Managing Contract	Designand Contract Contract Valence	Operation (American Propertion) (American Pr
	antrector S		Downer EDI Phy Led	1 NACCONNEIL DOWNEIL	l	A phonode av. to		A 4 Survey paraceler packet pa	Not the appropried of the control of
	Entity	Water	at Total	MTM, UGP		Suburban IN Rail Loop Authority ISRAL ISRAL Melboune Water	Safeuren Bai Loop Melloume Wester Melloume	Suburbin seal Loop paracin paracin Mater Mater	State of the state
Business case	Esp la matten		Par of the Regional latency to development Plan approved in May 2013 and Regional Rollingstock Procurement Burnans Can	- se, port of the 2010-19 budget, those approved 550 million for the "fall infrastructure togated Project Oeelong to mann from the plage of Project Oeelong to Status from the Carlo of Status from the Carlo oeelong to an office of the Carlo of Status from the Carlo of Sta					
[5m9]		The posts model stages goed communicated and the agent see of systems the soundaries entire prompts and or for edition (moregon the finisellation to be table to the region of the copy of the copy or the copy of the copy o	Age 1.4 the Viscous better page and the bit is the threshold page 1.4 the Viscous methods and in Melboure, graph 1.4 the Viscous page 1.4 the Viscous better page 1.4 the Viscous better page 1.4 the Viscous or which the last a market for same page 4.4 the Viscous or which the partners around from temperated ships more graph, bocating which it may page achieve which he partners around from temperated ships more graph, bocating which the Viscous page 1.4 the Viscous page 1.4 the Viscous page 1.4 the Viscous and Was in moticed have been completed as part of the early words for the viscous page 1.4 the Viscous page			The post reveal subdists a post of few the proposed traviers restinent paint to the proposed tablent serves todares because todares	Sine to the population is described and sine is defined by the sine	3 2 6	- ×
	Nense HVHR change? ? Short	z	Y Methods Meth	¥ 2 ≥	N N This		.≻ ∀2	5 4 8	> > 5 2 2 2 2
Project	2 6.52	WIP Trestment Capacity Insteads	Waternamooo Line Jograde (regional var buss Stage J.	Wyndhem Vde Stebling Yeld	Yan Yean to Bald HIII Pipeline		A Petinog to Note Actor Norsell well the	A Permay to Nove Acus heard hearth see.	A Primary in those acces herring the seed in the seed

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	puejsdd					atrobe City				
						3				
Areas	Alke									
Relevant Local Government Areas	u wopport				Boroonds ra					
Relevant b	Eastern Metro	_			n, Knox., Monath, Boroondar			c		
	s juqilee	North Accounts Accounts with a country of the count	Barwon-south western region	Remon-south western	South metropolitan regon, it testern metropolitan regon, both and west metropolitan region	Sppaland region	North and west rest ropolitis in region	South met ropolita n region	North a nd west met copolita n'egion	North a nd west rest capolita n region
	dalress			310 Moorabool Street Geelong 3220		Velisge Avenue, Travalgon West		400 Warrgal Road, Chaltenhan VC 5192	230 Princes Highway, Werriboo	
	Metro/ Righ Street a	La consense de la con	es Yes, there are multiple addicases	leg Yes, there is a single address	Artro	eg Ves, there is a single address	with we, there are multiple addresses	Witho Was, there is a single address	vetro vez, there is a single address	и
	Current N	developmen of the course of th		of interest	In delivery	Request for Proposal	procurement in procur	Presender R Industry engagement	procurement	in delicery R
	Vidd	Process and Control of	Project Nanagement Framework	hybrad	Agie, Hybrid, Waterfall	Waterfall	DV's Project Management Framework & Policies	be followed	Project Management Ducalence (PME)	Department of nutrice and Community Safety Project Management Excellence Framework Kommunity Safety Building Authority
	Piecure.	5 2 m 2		Contract	Normal Dof J pocure ment policy	Construct	Procurement strategy as a vgator a do tray and linw self in host and a magage mental typial strat from and and linw self and in segurated	No decision as yet	Desgrand Construct	Managing
	Sector	Tamport	Transport	Cultue, sport and community	Tareport	health and human services	Culture, sport and community	Health and human services	a mergency a more	a mergency a mergency se muces
	ractor		South West Maintenance Alliance and Downer	not yet appointed			NA clas to project stage			ohn Holls nd Pry Ltd
	nifty			21PR	10	NA NA	NA.0	VIA.	Court TBC Services Victoria ICSM	Div
		00	ă	6	8	6	ā	8	2 % 2 5	Δ
Business case	Explanation									
Busin	enia	2 2	th.	rthern Y	x ected	Y CALLES Y	II Y Inding eunct.	intra Y rie a sith	S Service	r 1400- Y rition rer a ref or ris for
		in Est a would insight with an extra section in a section	the safety and ring reliability of	stand a new no orts museum, a d improve comm m uses.	her volumes exp in coronavirus or icles, on-road as se vehicles, light	al treatment se catchine nt area	s investment will ye at and design Melbourne, included the bound acts of albourne acts on the Present of the Mesterplan.	bediny on the scans is largeston Gan This paped: will address movedities provide an infratrustuse response unitasion into viction's Meete a lesalt unitasion into viction's Meete a lesalt	cope for wyndh Court, Children's ecdistion suites at improving co all also improve : 8. cod and a listing	r Ceek. The new manage and dela se connected as decement option
		as that, which as can the control as the control as can be control as the control	sets to improve ces and improvy westl.	octer northern b facilities, a spo functionality an wearty of stadius	e predicted hig unity concerns coons staff, who oad users I priva	ncrease in cline in the Cipps bind	the MAPT. The social and Arts Centre and Arts Centre the boosder M ustainability, it into complete the nto complete the	clify on the axes	The approved a grooms, three or grooms, three or yndham, arred A. The project w ress and housin naccess to just	runity of Chern th unit and an I i Youth ustice 5 ple and keeps the courte greater p
		An Anna Anna Anna Anna Anna Anna Anna A	geotechnoal as maintaining ac Princes Highwa	ooo capacity two	state manage the due to common and control control for all arterial care.	s the projected into services from	ng for Phase 1.o cells, debicated iround the NGV diconnections for a and achieves a 2.	an aged care far if health beds, if specify, it will p the Royal Conni-	unewents for the man, four hearing four hearing the model for W or all court men of families, Fain sint, an increase	e centre in the v s, a mental heal best postice in s our young peo
		grammer the two secondary for talking of Godes, wound for more the home (Godes) and who home cancer to Godes) and who home in the cancer three for personnels are admitted to the cancer for Godes) and the cancer three for the cancer and the cancer three of foreign and the cancer and the cancer three of foreign and the cancer and the cancer who for the cancer and the women and the cancer on the cancer and the women and the cancer and the cancer and the women and the cancer and the cancer and the women and the cancer three cancer and the women and the cancer and the cancer and the cancer and the women and the cancer and the cancer and and and and and and and and	structural and will also involve Ocean Road to	voke a new 14 is. Is. Burn capacity, p is number of ev.	t will help the response additional ones or improve flow its and pedestin	nston addlesser lety and matern	ad S.Latb funds in the kind in Aust is, and improve antine operatio bourne for Phas forward for inv	SO-bed seate in persons mema dicare service co and Safety and	ew Wyodham 1. to demand response 13 court ook by by the new services to justice for the Department of	ew youth just ic young offender ct international ely reha bilitate ville and Malms
		the have a mount of the have a mount of the have a mount of the cleaning with a season as is yet a control of minutes short of mounts as the Werk of the case us the case us the Werk of the case us t	grade pavement ork. The project onnecting Great	dopment will in not facilities, rej l'adequate sta noe et events, si	illion project the essed public tra combination of 8 optimisation i ms, buses, cycle	al Stage 3A exposetent unit, sun	owant announce of the largest of the largest of the reward operand over the state of the state o	atruction of a 1 eds and 73 ages ublic sector age ed Care Quality	which esponds in the many which esponds in the drag custody call compleme ing equitable as tee, police and the cool needs and	by is building a land some need such need for the need for more effects he existing hair and need.
		on a governor may be a county to a county	Yogram will up can Road netwe in-land routes ic	um stage 5 rede change rooms of frew media and seak to address norance attenda	ring sa 5340 m prolonged depri 20. it involves a 3 interieve signa avy vehicles, tra	e Region Hospit department, inj	Victorian Governor galle or sever of new a construction of the construction of the con	valing for the con-	Tourts will be it to cust object is and 26 day hol bed new facility and and provid core, youth just elegence to led response to led	buiking Author back for reveand Jude design feat nutrice staff sa nutrice staff sa city alongside t
	ort description	The Assistance was chosen proproced by the exponential period deep like the chosen element constraint is not fined to decide you may be also also because the washing to constrain a start care the washing the constraint and the constraint a	In Good Control rogary and the good personal translation of the good personal personal translation and control rogary and the good personal translation and the good personal person	In Facilian in Status regar section and in the real ACCO aparty because or their strand a rew or form regional creat the real and behalf a planet of declery collection for their association are aground creat the real and rew reals and behalf addition. The electricity of their and the section of their account of their account of the their popular confinement attendance at events, the number of events, souths developed a planet uses.	frog Viscotto hose pt 2.51 and proposed the title of the title overgive deposed in the outer operation to not relief include and to propogate deposed plate transport periority and construct construct construct to yet from the 2002 in the first proposed plate transport periority design to construct construct to yet from the 2002 in the first periority construction of the plate transport and the plate an	the XII related united Region respondings the egomenous between the projected receive inclinal testinest serves demail for emigricy depailment, suptime tank supply and malarity selectes from the cippolated subheart area.	In benefit with the United States of the United Sta	The post reads frought for the extrement of 3.50 decidenting aging at a face of profession and construction that of 3.00 decident aging at a face of 3.00 decident and 3.00 decident a face of 3.00 deci	The early widels used can be that with the terror where the user the proposed cases for widels a closed 1 course as that cannot define who reports of coloring the user that the user that the user of the user that the user tha	It communicately intelligation is blankly averaged later order in the very secure of charge each file was a backfly and chick which we have been considered in the charge of the charge intelligation of the charge intelligation of the charge intelligation of the charge of the charge intelligation of the charge of the charge intelligation of the charge
F	Name HVHR change? ? St	>	z	- v z = 3	> 0 % 20 %	2	- O - o - 2 Z	2		- D 3 4 - X
	S &	2	N west	N Suge 5	> sing	at a	z U	no politan Nu Services sson Project	Pro ject	stke Project Y
l t		Deelong fest Rei	reat Ocean Road Program	sadina Paix Stadium Stage s. Redevelopment	Geeping Victorians Moving	utrobe Regional Hospital Redevelopment Stage 3.4	Aelboure Arts Precinct Tansformetion	Moderinska nor i metro politan Melbourn prunkt sector Residentia Agral Care Sortices Strategy - Stage a Kingston Pro Ject	dynalinm unv Courts Project	Derry Creek Youth Just ke Projec
Project	atury.	Geelon	Great O	Redeve	Kaeping	Recieve	Melbos Transfo	Melbor. Residen Stategy	Wyndh	Cherry

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

Project	\Box	Business case					Ц				<u></u>	Relevant Local Government Areas	ment Areas		
	Name HVI change??		rī.	inffty Contractor	v.	Procure. method	PPM	Current	Metro/ Reg? Street ad	iress Re		Istern Metro	oddon Malke	D D	ilpstand
Next Generation Trams	z	The Machine of the Project will daugh and mindkatus IDD held describes in one to find these etherents of object y Applications. The Mericanters in away they wove unable and compare prospages about the form of the property of the property of the property of the project of the property of the project of the	a a	oot pwc Advean and feeblis	. Alten Transport		Project Management Body of Knowledge IPMBOKI	Pretender Industry engagement	Metro	2 2 2 2 2	# 50	Boroondara, Monach, Whitehorse			
Stressmithing skedder Strees (Rehmerel)	z z	He housed are and with deciding the second and the	N N N	HATE, SERVEN WINE HOUSE COUNTING FRAME AT HOUSE COUNTING FRAME AT HO	Tamport restriction	Control Control	DIF Investment Lideogela Tramework		Mitto	24 S	North and west				
Road intreprese firz	z z	Montanes and establishing code account encounts and regional victoria. The program also recludes an investment to in star option to object and suplace obtainment great transport system.	108	T Various statewood	Itanapot	Allance Contracting Construct Only, Managing Contract	Construction management methodology	In delivery	Statem N	28222558	Latern metropoleun Bragon, bruth and was Mmer opolitan megon. Such Mmer opolitan megon. Regon, down-opolitan megon. Regon, down-opolitan megon, down-opolitan megon, uddon nitalilee megon, uddon nitalilee megon.	Becoordan, Knor, Manninghan, Macoordah, Br Monach Whitehore, Yan 19 Ranges Kanges	City of Greater terrolgo. Budde shile, Grayespel Shrue, Cornillo Shrue, Shrue	Alphoe Shee, Benalis Rural B Chry, Gedera's Thepsinon's Chry, Dedge-Shee, Morias Of Shee, Mitchell Shee, Morias Ghee, Muniched Shee, San Shooge Shee, Towong Shee, Youngeants Rural Chry, Chry of Wodolings	Base Coast Shire, Baw Baw Shire, Base Story Oppedand Shire, Latricke Cry, South Gippsdand Shire, Wellington Shire
Thrompour is feeded up/leation in [tyndburst]	>	In the representable good in the control of the con	20 A A A A A A A A A A A A A A A A A A A	Inche Dall	one Transport	Desgnand Construct	DTT Investment Uflecycle Framework	Prost- practical completion	мито и	08	outh metropoltan region				
Sibilities Reliaco – hillel and an arry works (S.2.2)	> Z	He restriction the voice are questions better to apply on ordination and in the long pull. It is polyatrated affair are continued the American production and the long pull. It is polyatrated affair are continued the American polyatrated and produced the pull and the bound of the pull and and the pull and and pull and the pull and and pull and the pull and and the pull and and pull and the pull and and pull and the pull and and pull and the pull and apply pull and and the pull and apply the pull and apply pull and and the pull and apply and the pull and apply the pull and the pull and the pull and apply the pull and apply the pull and the pull an	<u> </u>	No. 1, and March 2021, the 1 clouds on procurent processes for the last loop owner when the first land and arthorist last, whost as on opposite a signal state for best operated for any of the package funded by the 22.2 billion.	Little Transport congoing, An article Transport congoing, An article Transport congoing, An article Transport congoing, An article Transport funded by	Managing Contract	Despoke, as per SRLA's Propert Management I framework I ramework	Proposal proposal	Metro 985, there are multiple addresses		a a	Aonach, Whitehorse			
pital	∀	If the first set desched year to winn whose lost execution includes enlawing subjects of the execution of the deschart of the expension of the execution of the	8	NA	1 2 3	Manague Contractor, Manague Contractor, Manague Contractor, Manague Manague Manague Contractor, Manague	Construction management in methodology, Dhirts Capital Development Guidelines & White RING PINE	ри остивиме пе	Neg Yes, there are multiple addresses		egion				
Versien mouds bygrade (Antropoltan Varkus)	2	In twentom class, upped with over-eign was no code accountly twent is not lead to spin and stand for it integrates on contraction, and by dega- integration closed tupped as a 1.11 bitton mestivent to improve code in the weaton about 8.1 bits angletive and should be a 1.12 bits on mestivent to improve code in the weaton about 8.1 bits angletive and should be a 1.12 bits on mestivent to improve code in the weaton about 8.1 bits on population and that a 2.2 bits on mestive and the spin of the spi	5 A C	Mink, hetflow polacy Western incw DOII	Western Transport	Pubbic Prinate Partnership	DTF Innestment Lifecycle Framework	In delivery	Metro instruero and andicesses		weith and west				
Van Yean Reed dujikerton – Sregei I (Pienty)	2	Bigg of the rest noted together where the expects between the control and the	5 A C	MIN, BMD Constructions Vertoods Inow Doll	Transport	Contract	DTF Investment Lifecycle Transwork	Post- practical completion	Matro	2 8	North and west				

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	100		No impact to budget.		The space of the s	to conferent interpretation of the conferent interpretation of the conferent interpretation of the conference of the con	
moaded by COVID-19 pandemic?	5) ados		No arquet to scope. Scope remains 196 unchanged.		The gas analysis or generated from the featibility to be conversed about, in	<u> </u>	
X CHI	Time Explanation V/N	properties of N properties of	Mypected by COATD- 139.	Record above to the control and an article and a second a	÷	Toget a confider V floget a confider V floget a confider V floget a confider V floget of the distance V floget of the dis	Project in procurement
	Dost Explanation	Controung to nontron od a coff the registry of the Montroung is of Montroung cost, such Montroung cost, s	Curenty within approved budget.	© Power completed on	© Orthald	Property Control of the Control of t	Poyet in procuments
safes esement ratings	Scop	Power prevention of review order of all strategies growing and strategies growing and strategies growing and and parange; or work and parange; or work and parange; or work and parange; or work glanning for LUSP works.	Stope is clearly defined with delivery in progress.	Poster consistent that all poster consistent that all poster consistent that all poster changes.	Or saes 1	apploon a molecular	Project in piccuserent
	Survey (qtr)	05 HR-1502 EU	2023-240 Q.4	(C)	8 HF-1000 10 U	8 R P P P P P P P P P P P P P P P P P P	200 per-42000
tratia	Var sst. comp bellon date TBI Var (\$) (qtt)	O 2022-339 0 0	0	0007: VF 4100 70	# 00000000 PE 151500 (*O	CO STORE STATEMENT	46/0000
Original announcement	Budget yeer funded TEI (5)	2018-10	02-502 25	XXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXX	07-07-07-07-07-07-07-07-07-07-07-07-07-0	200-2 2	M.13 2019-20 318100000
	User chages Other ETE (Sm) (Sm) Jun	2461.1	127.55	母 蒙		98 ET ET	252
	Coam Private State Applicable gov sector Gov sources (Sm) (Sm) (Sm)					200 mone Co.	Dank Go.
fivertment	State Gov Hto TEI (Sm) only?	0559	Ferwbark, Pedeon Bay, 540 Y Frank Amarikanog. Medicane, Maka, Mosaland, Montitiesa, Myyaflam, Yara	Y Son Bay. Makesa, IDD3 Y Walkesa,	F 413	2 27110	N 688
	non-South Western North and West Metro	Bangle Bookses David San David San D	Code: Chrwey Shire, Geater Hunse, Inc. Code gan ref Shire, Geater Hunse, Fahir Mebourne, Code Shire Moonee Valle White tesse, in Yarra	Benydle stressed, Cherch Knook on, Cherch Knook on, Martinoon, and Martinoon, Verso on Amsterna 19 on The Cherch Martinoon, Person on American 19 on The Cherch Martinoon, Person on American 19 on The Cherch Martinoon, Person on Amsterna 19 on The Cherch Martinoon, Person on American 19 on American		MARSON	Buogest gee
	Gramplers Banw		Ausent Russi City, City, of Balland, Hepburn Shrei, Moorebool Shrei, Pyreness Shree		M = 15 m	Only die billing. Mooosbood	890)
Project	ore ev	75 Sty 2023 (Lowel Costally Revenue) (newt copollar vivalic) as	Additional VLocity Trains	Additional VT type is Averaged from the angle of the angl	Basin in the Post 241	To be top use a company of the compa	Ginnon Heads)

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

П			empacts to grift budget grift budget stay budget stay of the property and to and to the property of the the property of the		r Contact Recover		de pendent		
	ost		Detained and control motivation of production of production of social production of pr	\$	If was again their the contract but the favoraged coveractor would absorb all casts detect to COVP delay until ture DD2	vil avpact.	The a unknown and a depandent upon unit side results.		
Impacted by COVID-19 pandemic?			acts to surgest for following and to for for for for for for for for for for		Minos at the makeage contactor in Winos at the measure course of agent 2000 and any COTIV-19 sea not on rise substitutibly simplesed, were accounted for.	Advertage of county desirence applications deblesion to fairs can't be pipically renewed at Countiffice due to dosure.	2 2 2 3 3 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5		
cted by COVID	Scope		The a wee some reso my phase activities with a chine is well as the financial plant and the phase activities with a chine is well as the financial plant as need to financial plant as need to financial plant as need to financial and the simple location and the chine an	4 N	Minor acthe rear was procured aug COVID-19 search substantally antic accounted for.	Advertible of tow applications delay plans can't be phy Council offices due	The Developer relies on the private units of fundities commencement of plants commencement of plants of CDVID-19 has impact the component of the project.		
E E	N/A	N N N N N N N N N N N N N N N N N N N	*	>	>	>	>	z	2
		Schodie algoed with Art apols rann cascade which was delayed.	Project e on tack for partial Corporation by Partial Corporation in the first quarter of 2003				Extension currently under consideration experience control of the control of the text of t	On track	No essurs reported
Н	ime	• frost	2 t	•	of the action of	• #	• thu	•	and s andfur
		int al budget Stoom f	Project a tracking to budget and a unitaly to decast budget and a unitaly to decast budget.	On Track	The poyet is funded to deliver, ployet scope about 2008.	Cost is on track with abstraces funding forwing part of 55.3 b	Piojeti eraane within approxed TB	On track	Proyect completed and is awaring Gase b - benefits Realisation
Så	žē Š	• ·	•	•	•	•	adore c	•	•
Self-assessment ratings	planet lon	age ediscope has been delinered	Project cope to clear and agreed sind on teach for delivery.	Track	The project is tunded to define project soupe announced in September 2018.	On tack and progressing well.	· recent changes to soo	Track	ssues reported
Self-as	gat Scope Ex	*** •	± 8 €	\$ •	•	8 •	9	•	9
П	15 (FY) (FP)	2010-17	2002-23			2022-23	81-8106	02-5102	2016-19
Н	Sunsey (ett)	15.	075 075		_	20	70	70 R4	20
Н	Var (qts) (FY)	12 2000-	1 2022-33	1 2025-21	0 2022-22	0 2007-53	2002	22-5102 0	2000-2
П		11000000	2.886-08	0	7300000	2.385-08	-1270000	33480000	-160000
ouncement		סן מונידל	हर्न्दरस्य न	Q4 2024-23	Q4 2022-23	Q2 2022-23	Q2 2016-19	04 2018-20	Q2 2016-19
Original announcement		00000000000000000000000000000000000000	1,12396000	1494000000	173000000	208009000	147540000	108:30000	0001311000
Ĭ	Budget gear funded	\$11.5 2015-14	07-8102			07-5102 9	2011-12	41-4105	1 2017-18
Н	ETE to 30 Jun 2021	a .	23.133	82.573		96.426	143.238	2 118.7	129.000
Н	User chages Other (Sm) (Sm)								
	State US Gev ch							184.78	
	Private sector (5m)								
$\ \cdot\ $	Comm Applicable gov curces (5m)							State Gov, Monash University	
Investment	State Gev only?	÷	> 190	÷	Y 0001	>	÷	2	÷
Invest	TE (5		152.396	, 1495		308:086	346.5	25.85.1	606.121
	Vorth and West Metro	holison filsy, Marithyrionig, Wyodham		Bran bank, holson Bay, Hune, Manbymorg, Mooner Va Bey		Bayyale Birkback, B Daelah Hobon Bay, Hurse, Mahlyinong, H Moonee Valley, Moreland, Virtitless, Viridlane, Yaira	verbourne.		
	on-South Western N			- * *	Success	Cobe, Otway Shae, Cosa gave as hate, Christo Day, Shae, Casa King, Via man bool Mayore Shire, Via man bool My City	_		
	Banwons				Greater Gredong	Cols. Ctw Cosangan Shra, Ges Shra, Ges Cty Cty			
	remplars					Assar Rasal Crip, Crit of Bellisers beginning, Bellisers Rasal Crip, Macorabool Shire, Northern A Grampans Shire			
$\ $		Line)	vako pment				- 246	8	and power
Project	en.	spake Kell ingrovement Yoy Frankton – Wert love Livey	andigo in Court Developmen	Jen footstay Hospital	Reving Arts Centre Stage 3	Building new homes to fight homelessiness (statewide)	Gai Non i cedevelop ment - 236 un'its/âites	iskey Hospital Expansion	Caul Held to Du Alexay Connect that a grail for and power Infrast ruce usgrade (metro pol ban variou

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

3	1903		The popers and galender in Accordance with government health describes. Inspect to date have describes. Inspect with bridget and been reasonable, but how describes a chedult, but how as not cost. a chedult, but how a not cost.		The COWD is gooden't be imported on the projects budget by equaling additional expenditure in enhance to supple Chiefes, support chiefes, support chiefes, support chiefes, support chiefes, support chiefes, support chiefes and alternative works package for water approved additional funding for CRMV Connections from the chiefes of the imposts of COMPLOS CONNECTORS CONNECTOR			CONTO relaboration has been recommend which is currently under accessorate by MRPV
Impacted by COVID-19 pandemic?	Scope		The poops a being ableward in accordance with posts to date freely describes. In posts to date free describes, in posts to date free deep within the posts of the describes, but he was a pressure on time and cost.		To request the rids of COUND-19 sleeps to this completion of the Propertization additional funding was provided by the State to able to the was provided by the State to able the flee notice who is to endow the original washes the single its electronic and the rids of the land of the properties of th			to support
dwl	Time Explanation Y/N	•	•	Conclusability and IN Informatical Billion Informatical Conclusation program seems at leavable	Project scope define of with n project schedule	No tesses of ported	No teases of portred	Project to complete
	Cost Explanation	Project pactually	Propict Bontack Works are progressing well across the and.	•	Project on schedule to be definered on budger	•	Project convoluted and is awaing Case to elements Realisez no.	Project is complete
Self-assessment ratings	scope Explanation	Projekt practically complete.	Point s on tack Works are pagessing well across the see. The see.	Except and systems Requerement, intrinsiv to achieving the propect objectives issletyl are well defined because of pre- procurement confractor engagement	Project Scope fully delinered	Intelligence consists of the construction or original mapped of service upilit from 6 to 9 th. Investigating potential truck southout to sealed include the construction to sealed include the construction to sealed include the construction of the	No seales reported	Pojet a cooplete
	tell (i.i.) (dt.) (dt.)	TO OI	DOI:132 04 DOI:132 04	\$0.000 pt	12-0002 ZD	2003-524 Q.2 2018-52 Q.4	2025-21 0.1 2018-20 02	प्रकार के प्रकार
ent	War on date TE Var (5) (4th) (FY)	15420000	42808000	G-8 2019-201 048227000	0 2852000	04 2018-20 13000000 14 2	- second	C 9 00000000000000000000000000000000000
Original announcement		00000000			1013018000	2019-20 730000000 Gd-		95 0000011001 LT-9100
	pagnung troot unif (fus) salanya 1987ng salanya 1987ng (fus) salanya 1987ng salanya		00 975 979	44.37 20		411.898 20		117.38 20
	Comm Private State gov sector Gov (Sm) (Sm) (Sm)				872F			
Investment	Srate Applicable Grov Applicable TEI (Sm) cottys? sources	7 XAZZ	٧ ٢	A 807285	1021 N COMMY Gov. State Gov. State Gov. State Gov.	785 7	. 6855	11738 Y
	tern Korth and West Metio	Do e Bro		Benyele an Weber, Dereiche Probaco Bey, Heure, Patribyroog, Meloure, Maribyroog, Meloure, Meloure, Meloure, Meloure, Wiley, Montherd Mooner vi Bey, Montherd Millorib, Vi Mittlese, Wyodharv, Yarra				
	Banvon-South Western		Greater Geologo					Greater Coedureg
	Gremp in rs	appai likin j	ison Project	पुरस्का प्रदेशक विकास	ect No. 1	puplestion ele piment (lous)	grades	(Dypode let
Project	en ey	Chalder Herway Lygrade (Alphington, Reng	Chishoin Read Prison Project	Chy Loop, fire and Safety Urgrade. Stage 2 and intruder Alem	Goulburn Music Connections Project	Canboune Line Dup leaten planning and development (metropolian various)	Conthourse Paleshine and Sunbury line Lipgrades	وم معرف من المعرف والمناطقة المناطقة المناطقة المناطقة المناطقة المناطقة المناطقة المناطقة المناطقة المناطقة ا

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

~	Cost	or and characters have been secured by Africa.				
Impacted by COVID-19 pandemic?	V/N Scope	Y Now Week over the control of the c	z	z	z	z
<u>E</u>	etion			Instruction of the degradion degradion degradion degradion degraded by April 2021 to avoid popied delay.	Project is likely to be consist behind current approved schedule	On track
	Cost Expination		The diversity was written to the state of th	⊕	Properties black for the more rate of than 2006 ones current approved budget.	© Contract
Self-assessment ratings	1 Scope Explanation	•	ol al paycodos las	No source reported	Cupe a track of equite action and decision by government Sommon and decision by government	00 freet
	Survey SP4 (FY) (4tr)	72-17000 ID	0 HT-0000 PD TT-0000 P	15 COT-53	PTO 872-PTOOZ	91-4102 ZD 91-4102 9
ncement	var L. completion date TEI Var (5) (qtr)	G 1001:000	0 ET	33383000		Q2 2011-11s 34600000
Original announcement	Budget ETE to 30 year Jun 2021 funded TEI (5) Est. c	000100	207-71 H-1-1-1	222.18 2017-18 18/40000	a.	115.534 2012-15
	State User Gov charges Other ETE (Sm) (Sm) Ism	87.00			S (44)	а
		STAR GOV.			Conner Coo. State Goo. City of Gestat Gestat	
Investment	State Gev nd West Metto TEI (5m) only?	ALECT TO THE PROPERTY OF THE P	> 000	A 250 000 5	N 24.1	11817
	Bawon-South Western North ar		an topological and the state of		Greatel Gedong	Constant Combining
	Gramplers	80				全
Project	Na nse	journeys and money-even up judge (cyrine)	Finds 2 Steet Safe on Moderne Dyment	Franksion Line stab ling (karanoo ki	Geebry Convertion and Exhibition Contro	Geebrog Kespiral - Major Upgradd

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

		1603	I randwood for managing imputs armag as a searl of the COVID-19 pandemic morporated that COVID-19 pandemic and managing morporated appearant a head of contract award. Approved proper to award a Approved framework that the covid-19 pandemic and a Approved that would be covid-19 pandemic and a Approved that we would be covid-19 pandemic and a Approved that we would be covid-19 pandemic and a Approved that we would be contract award and a Approved that we would be contract as a season of the covid-19 pandemic and a Approved that we would be contract as a season of the covid-19 pandemic and a Approved that we would be contract as a season of the covid-19 pandemic and a Approved that the covid-19 pandemic and a Approved the covid-19 pandemic and a Approved that the covid-19 pandemic a	Impacted on MC prizing but works is tendered to narket with on budget prizing	V/V		There has been no impact to budget.	v 26			Additional cost: Local windows had to be procused in lead of the windows imported from Chron site amenitus deep cleaning where notifies and at the and of Additional chronics.	
	Impacted by COVID-19 pandemic	V/N Scope	I named for minging imports arrange as result of the COMD-19 pared-mer are into Top and minor the Project Allones Agreement alread of contract available.		Original Source to the operator to the operator to allow for wiselen operator to allow for wiselen operator to allow for wiselen operator to commence and red for to thread deviationers and containers. Once inner it was keen to fast-lack Wiselen operator to a sid stimulation of economy.	z	There has been no impact to scope.	Motor space, 10 M and additions of process. Downers, in any of process. Downers, process, proc	2	z	Minor scope changes to to design of captured by Western Health due to lessons lessons lesson during COVID	z
-	<u> </u>		•	On tack	Green - based on the current program . Submission of the RE submission of the RE and preconstruction works are on track.		Project under revew due to charge in Homes Victoria program priorities	Processing Processing Control of the	No saues reported	No seams reported	On reack	Monochaining the of program daily program daily program daily from CCVIPL19, bas for control of recounted to other funded properts, of recounted to other funder postation on working ICCS, train offers and ability, occupation sheddle, former industrial activity and sublining available for the control of the control
		ž	•	On lack	Control based on current approved budget to conspirate the buseness care (EG) and prescratitution works having that the EC seeds approved of \$232.300 million, well above the state government converted.	N/A	Reduction in sales poggan in the area dua to reduced tenant participation	•	Some raks being monitored	Project completed and is awarting Gate bi- Benefits Realisation.	© Cn 184	Community to vicinity of control cost actions repeat of COMP-19 and the page and Mondrong still of potential cost repeat the progression of many costs, unto safe allowance, less of resources to other I model poppiets.
	Seil-assessment ratings	Scope Explanation	Parasis case score has been refinded to worstan the service benefit requirement withouthe approved budget.	•	NA- to converte	Y/R	0	The state of the s	patrodar santra on	pepode sense on 🥛	•	Sow we plee rest at the office of the order order of the order ord
F		EPU (FY) (etr.)		2020-21 04			2021-22	2023-22		2018-19 04	02-5102	2022-238 CB
		Suney (qtr)		2022-23 Q1		2027-28 0,4	2021-22	011 02-1-2002	2022-23	2018-19		2022-23 Q.2
		(dtr.)	N	o.	0	82	0	8		Ω *-	ব	0
		ate TO Var (5)	1-22 9851000	-	00905E11		72-1	*	0001869	8-19		2-23 73802000
	poncement	51. completion date	45 500 100 100 100 100 100 100 100 100 100	94 2020-21			-04 2021-	01.005:2		0.4 2018-1	24 2018-20	0.2 2002-23
	Original announcement	₹S 1.2		168525000	7,000000		Теото	217600000	33000000	135905000	20000000	000000000
		Budget gear funded	82,645 2016-19	182 2016-17	07-8100 2-00-8	2	100.59 2014-13	1354 2016-19		2015-1.7	2015-18	41-4102
		Other ETE to (5m) Jun 20	85.		ē.		XI		115.224	130'951	17	3472.003
		Charges Of	-		a)							2
		Private State sector Gov (5m) (5m)	997		2.18							208004
		Comm gov (5m)	447.7		5.45							1111
		Applicable sources	0 %		State Gov.							N COMP GO.
	I SENTE	State Gov TEI (5m) only?	921756 N		282.504 N	, 1800 Y	, pr	4.42	Y 936.956	¥ 508:821		20/85/05
		North and West Metro				Baydul, Burkbank, Darkhuray, Melboura, Mandyong, Melboura, Mandard, Milmelak, Mondard, Milmelak, Mondard, Milmelak, Whiteless, Mydillank, Yaria, Hobson Bay	Ba nyule		Whitkee	Whatese	Brint bank, Melton	Conyole Briefond, Carehor Hobors Bay, Markorine, Melton, Monore Wiley, Millimbit, Whittiesa, Mysdan, Yaria, Moreland
		Banwon-South Western										
		Gremplers					•		2		şı	
	najou.	Nune	Offipsiend Une Ungrade Stage 1. (Refichal val lous)	Gouloun Velley Health Redevelopment Stage 1.	Hell Road Lipgingb Skype	MEM Yarra Crossing Dupliertion	Heidel berg. Redevelop nem - 600 units/Attes (Heidelberg	fight Gapedry Meeto Trains	Hustbildge Une Lipgrade Stage (metropolitan various)	Hust bridge nall line upgrade (metropolitan various)	Kean Kirner Vito men's & Children's Hespital Sunskine	(metropolitan ratious)

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

		the state of the s		With colour A forewards for example potential in worth a set of as a result of the CONE Is participated to the proposal In the forecast alread of contract was id.	to Impact to project's budget.	The yound has sectored cortects of edge, netting bostage it is A COVID. In relative years those and for Anneas are assuit being meet being due to a Sweet delby of the Australian Open 2021. The has resided in an wepart on the poper's cortical post and accounted constrict the delby.	impacts to project budget	
Impacted by COVID-19 nandemic?	000 e001	So replact on Prepara South		Wilk cloak at Welk observed for well weeken for managing potential invastrating managing as a small of the COVID- was not to prederive very be incolorated. To produce to the produce of t	The was a court by andered investigation of the court of the propert if was completed in the propert if was completed in 2011, Jowan for operating has diffused protect as currely impacted with the COURT positions, with the MCR's clusteral count of the properties o	A 9 2	Stage 4 attaction line repozed horings social to set to convibe edets:	
Impacts		9 <u>8</u> ⊁	z	The Masterianess Y Mys Cast Isa'lls be new Indialized Mocits are assistanced to compression in 2022 inthe Lighterio phinning away approach with project completion in 2029	Construction Y The Completed but International Completed but International Completed but International Complete	Overall properties, y The to be conscherated to the conscherate to	*	Offises see the foreign in a cake dependent of the course as sequented by the Connections of Approved it for in the connection of the course of the connection of the course of the cour
	Time Explanation	auce	•	2	•	•	•	•
	Cost Explanation	2000	Poyet completed	NA The MAR Ramonis Cae is set in the behavior of the forthe popular and to the approved.	Total experience with current approved 1th	Propert is likely to be O- LDX over original approved budger	Within approved budget	The Melboure statege, Assessment Elementaries Angaron Levy Act 2020 encures the lavy the will remain Actual to be there to achieve IDOS, cost recovery
soutes to emseave selfes	e Explanation	PAGE		Planning and development work is continuing	Minoracope charges but numed impact to cost and time	Current approved project scope schar and agreed and an the delivered within current budget and schedule.	Within agreed scope	Scope clear and unchanged
3	EP4 (qtr)	8	8	20	8	* 8	* *	•
Ĺ	SP4 (M)	12-0000 12-00000 12-00000 12-0000 12-0000 12-0000 12-0000 12-0000 12-0000 12-0000 12-00	81-9100 Eth	20	Q3 2018-19	2000-27	07 5008-70	s o
	Survey (qtr.)	MY N	0		91	N	8	
H	Var (4th) (FY)	8 2002-8	1 2008-5	2029-3	2007	4 2021-3	5 3015	2005-14
	w TB Var (5) (4	97	000000		16100000	34472000	0	
incoment	2	- Itt-coor so			E 61-9100 to	Q4 2030-211 2	Q4 2019-20	
fremenanounce legislation	TEI (S) EST.	07.007.7000			184700000	271333000	33800000	
	Budget ETE to 30 year Jun 2021 funded	41-7100	177.48 2016-17	0 2019-20	116 2017-13	282 2017-13	338 2015-16	£.00
	Other (5m)				46			
	User charges (5m)	Ŋ	26	8005				on .
	r Gov (5m)	\$46 8	148.7	S.	0.			215
	nm Private sector i (5m)	98.54	97.	8005				
	Comm Applicable gov sources (5m)	Size Cov	State Cov.	State Cov	Private sector, PPP Operating Phase - State finance lease of State			State Cov, Private sector
-		8 स ट	ਲ 3 z	3 g z	N 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4	>-	>	ž ž %
fromtsevol	SE Gal TEI (Sm) or	668.25 7	<i>4.1</i> 7862	180	502	220952	316	1425
		organic evelok. Noodeds/vittes. Virollan	Bertbank	Company State, Carlon State, C	Me bourne	MeBoure	M&Bourne	nove, Metton, Whittlesse, Wyothan
	Banwon-South Wessern			Code Conwey Stree, Code gave a Stree, Clening Code gave a Stree, Clening Wayne Stree, Clase and Clede Code By Southern Street, Southern Street, Was narribbool City				
	Gramp lans			Anat Roal Chy, Crty of G Belleat Coulén Piene Belleat Coulén Piene Hurdrausch Piene Poolbaw Rual Cry, Moodadool Balle, Hortheri Coampies Shee, Portene Shee, Veet St Winnere Shee				
2	,	and west feetings from a self-to-to-to-to-to-to-to-to-to-to-to-to-to-	way	Adelbourne Alfoot Bell S	Welbourne Eshibition Gentre Rigge Z. Development Kourthbank	weltourne Park reselvestop ment stage three (nettecurns)	Stage two (Nelbourne)	Verbourne Strangels doorsoment Land acquibit lon componently
Project	- Na me	ond is	M800 Aura Surus	Meth	Melb Stage	Melb stage	Neib Stage	(Lane

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

~	COST	Projekts as twing deleved in his accordance that his accordance with goes income free the describer. In pacts to diete here been reasonaged with hought at not deep free and sichelial, but here plead in reasonal pressure on tree and cost.		daver syst to be assessed daver syst to be assessed			COND extend Lient has been recared which is currently under accessoral by MRPV	CONTO REMOVED CAUTERITY UNDER RESERVENT SCALIFORMY UNDER RESERVENT TO MERON	
Impacted by COVID-19 pandemic?	Scope	Projects as the globe and in Projects as the globe and a sociation, impacts to disk him the desiration, impacts to disk him the form insupplies which hought and lost insupplies, but have placed arrespect pressure on twe and cost.		defront, The Makes in special control of the Makes and segretated of the Young to the Makes of the Makes				No Impact on Scope	
ă II	Time Explanation Y/N	•	•	•	•	Project has seched Internal Completion	Menor	Propert is currently in Y	Worthen trees
	ž	•	•	•	Continuing to record or control of COMD-19 on the paga and Montaning that of Montaning that of Montaning that of the control cost in which the cost in	Project his reached freament Completion	Nove (Project B currently in delinery	with bugget
Self-assessment ratings	Scop	QA @ Proggers on the Child Works all progets.	Pro scares reported	The Meetin Developed of the Meetin Developed of additional rate of the additional rate of th	D @ Soow in representation of more coad and rail a standard government in parameter a standard safety or agent cope with safety designated fregits and passings in evides standard government safety in opening and read political government po	OD Project has seached Innerval Completion	BOOM (In the control of the control	Poyet ecurenty in differity	adoceq produc
	Sunsey Bet (rr) (qtr)		2018-15	9 48-4208 ID 48-4208	0 82-7200 OT 82-7200 N	01 2019-118 CI	0 8020-23	0 62-7200 70	200-51
ncement	Var ompletion date TEI Var (5) (qtr)	7		G 805-35 L1394-66	0 F7-7200 75	- 0008- 81-4100 75	QN 2022-23 3594216000	. Б. 2228 ф.	CD 2016-19 2.988-00
Original announcement	ETE to 30 year Jun 2021 funded TEI (5) EST. 0		š	200 (2014-1) 1.094-140	0012780 012371000	275.841 2012-14 242978000	435,794 2016-159 8844240000	00000000 PRI-7100 PRI-7100	67-048 2017-18
	State User Gov charges Other ETE1 (5m) (5m) (5m) Jun 2	2	355		1121	Ä	66 1 1	107	2
	Applicable gov sector sources (5m) (5m)						State Coo. Eb7.b Connr Coo. Deachor		
Investment	State Gov West Metro TEI (5m) only?	A 2817904	Y X X X X X X X X X X X X X X X X X X X	Bongle, someter, 12233. T Control to Control to Contro	Bonyale Browless. 1392.23 Y Court Notice Brown Name, Nationage. Notice View, Nilmels, Writtleas, Wyodkan, Yans, Moreland	282.86	1037 £5	y 065.552	113.482 Y
	Jestern	Greater Gerkong Met bon		when the prough, the prough, the prough, the prough of Cost the Co	Bayone B Coreton I New Marcone V Morotes V VATERIAS				Davkhn, Melhoune, Mordand, Yan
		Adant Rual City		and The Control of State The C			8		
Project	Name	Wer's Piton System Capatity Piton Infill Esperakon Program	Mennak zil seterkin project (Dernak)	Keel 0 Lin vel Frejeel	Metropolitan Network Modernhat bor Program (metropolitan various)	Moneals in reward upgrade – Restlink to Cyde Road (metro politan various)	Monsh Freewoy Upgrade – Stage 2	Mordellec freeway upgrade (Brasslas)	Note E Class Tems and Infrastructure

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

c?	5001	Mercol		the state is repeat another than the state is repeated to the state of	Cuntrity bring evaluated.		the control of the co	The propert's budget has not been affected by COVID-19.	
Impacted by COVID-19 pandemic?	V/N Scope	P procurement of parts from contents has been differed incarp, from it Gardenovig had to ramp down and sidner to social detaining rules.	z	In this total registrations and the same of the same o	In customore bits youth, the stage of a charge to be a charge to the charge of the cha	z	1000c	The project scope has not been affected by CDNID-LS.	z
E		•	•		on the set of the set		Propes as nother free manages of delivery	COVID Impacts but program faing closely montioned	Project Completed in 2018
	Cost Explanation	Cunnaty within approved budget.	France have been delivered and are in service	•		Writins budget	Prograt on the final stages of delivery	Writhin budget	Project Completed in 2022
Self-assessment ratings	cope Explanation	Scope is clearly defined with delivery in pagess.	Trains have been delivered and are in service	Colonous (artistate and Colono	Addressed tumbing work a populated by Countrients post trainess Case.	 Writhnscope 	Properts in the final stages of debiewing.	edossed scoke	Project Completed in 2018
8	Survey (4tr) (PY) (4	2001-23 Cd 2018-39 CG	81-8102	20	00 (1-4000 PP) (1-4000 PP)	200 \$1.8102	80 अनुसार ।	0000-21 C/d 3001-22 C/l	2017-18 Q1 2018-18 Q1
ıı	vare TEI Var (5) (417)	-24465000 13	-63735000	36/94/0000	0 0009176600	02.2018-1.9 -1.4770000	6000 F 1000000 F 10000000 F 10000000 F 100000000	CI 2021-22 0 -1 20	QL 2016-19 -14780002 20
Original announcement		287885000	287885000	426500000	1,5646+10	284770000	2333000	20 144720000	237076000
	Budget ges Other ETE to 30 year (5m) Jun 2021 funded	238 2017-11		378.78 (00.05.28)	07-4102 (49-41T)	146.04 2015-16	-100 IC:111 Hrv	bd 2015-	166.36 2015-16
	Comm Private State User gov sector Gov chages (Sm) (Sm) (Sm)			R 2548	1390		राष्ट्र राष्ट्		
Investment	State Gov Applicable go Et (5m) only? sources (5	259422 Y.	>	Z	1944). N Libert. State Gov. Contra Cov.	7 × × × × × × × × × × × × × × × × × × ×	115.73 N SIREGON, DOWN DAY OF CONTRIBUTION C	144.72 Y	250.b Y
u u	Vorth and West Metro				Banyuk, Melboure, Yara	Dareba, Melbourne, Moreland, Yaria	Philips	Darebri, Melbourne, Mordand, Yaria	Holson Bay, Melbourne, Wyodhan
	Binen-south Western	Code Change Strue, a consequence strue, Consec Casting, Moyer Strue, Southern Campains Strue, Varian Nool City	Shree,	P					of Greater Geolong, Shrat,
	Giramplans			Asset Reads City, City of Ballingt		to 6070	19	38	he Auanat Rusi City, City of Balls not, Moos book Shra, Pyerness Shrie
Project	Маме	More Regional Trains. Hen trains	More Regional Trains Regional Network Development Plan	Merrey Bach fell Project	North East Link	New Trens anetopolitan various Stege 2 Kilas Trens 6051 to 6070	fluidal geniki pens ausul d	New Trans (nectopollan various) Stage 5 e-Class Trans 6001 - 6.100	New Voorlty Carriages for the Regional Network

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	(68)		CONO to Maked Clark They been secured and securiority, under accessive if by MRPV	Additional costs for medical gas outlies and acceleration costs for the Cardiac Care, Unit works				If Which solds to reject anouncement the Zoods. A fearward for managing posterial impacts easier as a seast of the CONID-19 paradement why be incorporated into the contracts ahead of contract a head of contract a ward.	Possible trept consists state inter- lineate advallage sales the not yet conventodi: Possible trept conestalation of contrustion price ino obvious impact to datel
Impacted by COVID-19 pandemic?	Y/N Scope	z	No live part on Project Suppe	A Minos sope adjustment for additional registroal regis	×	z	z	He (Not obtained to the Notes according to the Notes according to the Notes according to a seal of the or complete according to the Notes	COVPLE SERVICE ADDRESS AND ADD
<u> </u>	Time Explanation Y		Stages of deliherry	On track			Project to cally stages of delivery	Am Project Amoundewent late 2020	Program is stacking with moord act milestons:
	Cost Expansion	•	946 Project is in the final stages of delivery	• On rack	Project pactically, complete.	•	Project inearly stages of delinerry	NA	Costs are currently writhin budget allowance. n
Self-assessment ratings	BRA (411) Skope Explanation	D) @ Project completed with cat	Od @ Proyect in rither from Engage	On rest	CH Propert positioally complete.	O3 Projekt compilered	Project in early stages of delivery	YN.	Op 6 Stope to clear and algored Allowances have been wade for rail areas inclusing see remediation and exaltinon
	yanns (41)	20	or wood to	17 2021-752 di 2020-71	\$018-20 df 2018-16	41-702 tb 81-8102 tT	975 W-5500		8 2008-33 Q4 2008-38
rement	Var 155. completion date TEI Var (5) (qtt)		OXXII BAZZI VX-6107 IO	Q4 2020-21	000001-	G 2015-116 640/2000	46/0000		Q4 2026-138 -13000000
Original announcement	Budget gear Iunded TEI (5)	81-2108	128.00 2017-18 114209000	149,1 2017-14 1626/2000	2014-13	28 & 2014-13 125000000	10.04 2020-21 241100000	3030-11	1b 2017-1b 1b3000000
	State Liker Gov charges Other ETE to 30 (Sat) (Sat) Jun 2021		ET PE COPT	4		4807	A 600	8	too
	Comm Private St Applicable gov sector G sources (5m) (5m) (5		one keperi		Start Con 181.74	State Gov	State Cov	State Cov	Private 72
Investment	State Gov Gov est tweeto TTE (5m) entry?		N SET PROF	162.672 Y	N 57697	N 70962	N 236-A23	400	Dourse 1773 N
	Banwon-South Western North and West Metro	Espoyde sevelación. Dischol, espoyde sevelación. Maribymong, helitourini, Mallandis, yhnetieses, Yaria.	Writies	Whites	Charg Shr a				Dard bhi, Mel Bouung
	Suscensions (Survey						6		
Project	Мале	Mine Additional XTrapolis Trains	Perry Read Urgande Sages 2.	Northern Mospital Inpatient Expansion Stege 2	Prioces regivacy Duplocation Project – Whothekes to Color	Plinces Highway Isst-Traatgon 19. Sale Duplication (regional various)	Pithose Highwey (sst. – Duploot for Stage 3	Shepparton Rail Line Upgrade Stage 3.	Public Note of Receval Program (Prefig) – Horst Arabeume. Northeore and Preston sites

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	Cost		Program dalays dur to social deta nurig	Project buggin the begin included by Project buggin be a sport of the			(Wit solds "Project in procurement." A finamework for managing potential impacts a sing as a result of the CODOLIS pleaders, may be incorporated into the context a based of conflict award.	In Treaction has wash we use claim: set lay acreasor of two und compression of casts to comply with various covernment in quine ments to respond to COVID- 19.		S.5. availon, covertede to date with assumed trail expenditure to be \$5.4 availon.
Impacted by COVID-19 pandemic?	V/N Scope		NA	No wpact on project acope.		No Mile of the Project moonement of the 2000. A foresteened for requirement for requirement of the Composition and a second of the Composition and a second of the composition and a second of the composition and the composition and the composition and the contract is headed contract and all other compositions are second on the composition and the contract is headed contract and and all other compositions are second on the composition and the composition and the composition and the composition are second or the composition are second or the composition and the composition are second or the composition and the composition are second or the composition and the composition are second or the composition are secon	M. With older Programment In A. Enamement for managing potential in might a sinsing in the Computer as a search for Computer pointer may be incorporated from the computational of	Introduction the COUPLE of createurs may rear his project active as may not be bring understand as no appeared of fifther on a couple as the couple of extra explaints as my project prior to reporte to COVID-19 bring the moderation of signal with the minoration of signal eart school accounted thing		Additional worke as see accommediation and lifting susagements.
<u>E</u>		Fracting ahead of program	On 17ack	The project countries deally deby with george and george hand leave. The reveal stage A. The reveal stage		NA Project Announcement late 2020	Project Amountaivent late 2020	I farsur ban indicated to the state of the s	Tan delinery or In wested by COAD-	On track
	cost Explantion	Tracking within amounced budget	© Gn Tack	bedget pressure as a result of groundwider is good-chroat lease. Curent forecast within 1356 OFF approach however COVID-15 myboul to be assessed lease belowi.		NA Project soncured neets	broact Amountement	Winous claims have been essent by Tainzur ban	Trans de horord within budget	© On tack
Self-assessment ratings	obe Explanation	Celhering full scope as pet lought a moturower?	On frech	Current scope acurrently unchanged from organi approved scope.	Program is in the early stages of delivery	No Project Ameuncament lated 2000.	Project Announcement line	Coper a Appoint a popular a popular a popular a popular a chan.	I on moose clearly defined Trans definered and see in served.	On free!
.8	Sunvey BP4 (rt) (qt) Sco	ਲੋ	CON 2012-10 CO	17-0002 70	dt 3027-23 dt		10 824	TO 587-0000	40 MISSING NO	dd 2003-13 dd
	va: var (5) (417)	8	Q2 2010-18 153000000 18 2021-22	4	CD 2022-23 -48600000 13 2023-23	8	0 2004-23	00085795- [27-22	201000 HI 0009KC- 61741	Q 2022-21 21000000 0 2022-21
Original announcement	t	119100000	TP3000000		2286800000	00000000000000000000000000000000000000	000000088	CC 2007	77-4102 40 0009849908 41	34500000
	Liber charges Other ETE to 30 year (5m) (5m) Jun 2021 funded	122 2018-19 \$ 2020-	241,34 2014-15	170		2.745 (2007)	27.479 2020-21	81-9100 9800*	334,150 00.044.1	98 222 8019:19
	Coann Private State Use gov sector Gov cha (Sm) (Sm) (Sm) (Sm)				1066:	800	134	9000		476
Investment	State Gov Applicable g Gov Applicable g	7837 ×	¥17,808 Y	>	2	Z	2698 N COMM COM	6286.27 N Prinsis	. X 122908	N Month Unwesty, Stee Gov
	n North and West Metro		Melbourne		Bonyule, ruwe, rallumbik, Vrinthissa	ارابع		Berekani, rodson Baj, An ingroog, wellbaum, Aelbon, Wyndham	Dareba, Methoura, Yarea	
	Banon-South Wester					Code, Chrowy, Siller, Code, Code, Siller, Aller Code, Siller,	Greater Gredoning			
	Gremplers	on Plun	& far Hospital	Ing Plant Stage	s Ligende – sgrade and	agentation and	Du pilot kin	(a) est	& Supporting	Neop bal Project
Project	Мизье	Sheppuron Education:	Royal Victorian tye & fair Hospita Planding & Redevelopment	Bones Writer Recycling Plans. 4 upgrade	Suburban Reede Uggrede – Nember Reede Uggrede and Nember Resede Uggrede and South Essens Roede Uggrede (metro politan)	Warman shool stall the Ligardels Stage 2	Weun Pends Track Dupliestion Stage 2	West Gate Tunnel Project	Then Procurement & Supporting Infestituture	Victor lan Heart Hoop

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

23	£60)	Clam is currently being assessed.			The values and respented of any claims is yet to be assessed.	Instructory in page 1994. The state of a second of the COVID-19 position are qualified for COVID-19 positions are death of the Project of the state of the state of the second of the state	The people is long shinehed in the control to the control to the destruction in page to bee been rea agod until his truit. But have placed in the history to the and control to the and control to the and control to the beautiful to the and control to and contro	Chapes scorn notified with exiting budget		
Impacted by COVID-19 pandemic?	Scope	None.			COMPLIAN Bushanneyed on III	I cawwood for manging impacts aroung as a result of the COND-19 paroblems aroung as a secular of the COND-19 paroblems aroung as a limited and into the formal stand of confract stand of	The poose to the debead in The poose to the debead in The poose to the debead in The the ten the debead in The ten the ten the debead in The ten the ten the debead in The ten	Our to the COURLY is problem. If the periodisc capacity was innorporated inno to the following and as and as clean L-1881 (act. clean L-1881 (act. clean L-1881 (act. clean L-1881 - act as a clean and a colour was also to be included within the existing project budget.		
rd III	Explanation Y/N	The poyet continues y to return against in the return against in the ebbs caused by coporing legal procedurgs relating procedurgs relating in cultural heritage matters.	N plets complete	No issues reported N	Subbaytue Y Subbaytue The subbaytu	-	Project 8 on track. Y Works as are Works as are Suppressing well across the site.	On reack	N N	NA.
	⊤ime	•	\$ 54 \$4	•	(V) and 10. pp	•	•	•	•	•
	Cost Espienation	The proper continues to incur against an incur against an incur against a design and design and design and design and proceeding the procedure that the proced	Project not expected over budget	Project completed and is awarting Gate 6- Benefits Realisation.	PROPE	POCON	Project & contact. Works are progressing well across the site.	• On rack	• NA	N/A
Self-assessment ratings		Current scope is clear.	ioject complete	Vo issues reported	The account of the property of the congruence of	Poor	Project is on fract. Works are progressing well access the size.	On rest	×	a.
Self-as	Scope	•	•	•	• 4 5 5 5 2 5 4		•	•	•	•
H	8.2	2007-119 GG		2018-20	0004-23	22-1200	2001-222 Ott	3022-23 04		
	Suney (qtr)	20		20	8	20	20	8	8	8
		22-120		2020-21	ac-1200	2007-23	2022-23	2002-23	2024-25	2004-23
	Var (qtr.)	22		4	8	8	8	ا		
	TO Var (5)	131360000			-7730000	1309000				
Original announcement	Est. completion date	7-4102 50		7-5107 70	0.2 2004-23	Gt 2021-22	Q4 2021-23	7-2200 to		
riginal a	48) 194	000000000		233838000	20001610000	317360600	000000000000000000000000000000000000000	00000111		
0		2014-13		2018-20	207-5102	2018-19	07-8102	81-9102		
	ETE to 30 y Jun 2021 f	363.967	Ser	232.43	795	42.701	20.024	8'61	4	a .
	Other (5m)									
	User charges (5m)									
	State Gev (5m)	126.98								
	Private sector (5m)	8								
	Comm te gov (5m)	499.								
	Appileable sources	COMIN CON.								
Investment	State Gev only?	2	× 502	×	Y	·	v 188.9 v	, m	*	> 200 200 200
Inve	F	92999		255.825		314.118	2		Ę	
	North and West Metro		Wyndhan		Burdenk, iruse Manbyrtong, Matton		Mekon		Banyule, Bravbank, Darebur, Hobson Bay, Hurse, Maribymong, Melbourne, Melton, Moonse Valley, Moorland	Barquie, Brachbark, Claudan, Hoborn Bay, Hunter, Arahthyriong, Methourine, Methor, Methourine, Methor, Motorne valley, Moreland, Millumbik, Virtiletaea, Wyndhan, Yaria
	Banvo n-South Western									
	Gremplens	Assist Russ (Op, City of Ballant, Horthern Shee								
Project	Mane	Twestern Highway dupfloction – Baliant to Stawel (regional ver flous)	West Wentlee Dual Water Sup by Scheme	Network Transition Plan – Phase A (Statewide)	New Trefit for stankury	Sheysafon College Lugrade – Stage Z	We men's Prior in System Co pacity	Bus Gost Worthaggi Nospital	WTP SSE ASP Upgrade	With Pillany Teetsbert Augnenssion

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

			Context and occurred for entry 2019 Conflictor his advised of impact accounted with Conflicts Applicable builgit impact to be deferred.				Program business case under development winkshall address any rate to be rearinged.	Next - Insurance cost tell and volkitility brang montocent ordining yeare my color to problem; golden golden or problem; golden golden or approach budget stope will be sought as value abbt by market	
ndemic?	COst.		Control 2019 impar impar				buless devel	d deign Yes-I spect of volati pend epoc sough	Mone
Impacted by COVID-19 pandemic?							Prograv burness case under deve loywert which shall address any, rabs to be reansged.	Yes-Seting Reprodent fad deep nisotrans to consider the impact of paratemes.	
pacted by (Y/N Scope	z	N/A	2	2	2	Program to developme any relative	y Yes-Seeb solutions to pandemics	90 COM
Ē			y towel sades and the sades of				twhich anged		798
	Explanation	MA	Early Delinery Package 11.2 Level Crossing upgrades) de hever of by Villine is complete with the final sites commission of communication September 2020. Contractor has advesed of de bys	No ssues reported	W.A.	On Track	Program business case under development which development which also also and an anged.	On Track	On tack & get current approach so control as get current approach so helpful.
	Hine	•	end of a	e outs	•	•	and the control of th	•	one of the control of
	Explanation	N/A	Contractor has absented of obligates associated with COND-12-ago miles, executed with executed cords laints, word head vijuat inon-technical isand-abilità and other matter. Applicable budget in part to be deferented.	Project completed and is awaring Gale be benefits. Realistion.	4/0	OnTack	Prograw burn ness case un'ed-belopment which shall address any relatio be na naged.	On Track	to all 2 see account for our of 12 see account for our 12 see account for account fo
١	Cost	•	•	• •	•	•	•	•	•
Self-assessment ratings	Explanation	4A.	Approved delivery at nategy for the warm environ, the for the warm environ, the delivered by the world delivered b	No source reported	¥9.	On track	Program busings case under beloners which shall address any ride to be managed.	in track	one a special or operation of the special of the special or operation of the special or operation of the special or operation or operat
Self-as	BP4 (4tr) Scope E	•	2007 2007 2007 2007 2007 2007 2007 2007	•	•	•	•	•	3
	SP4 (PY)								\$2-2202
H	Survey (qtr)	0.00	10	20	80 82:	50 77-1		50	43
Н	War (etr.)	1-000	2002-23	2018-18	2003-24	2023-2		3034-2	2004-23
	TB Var (S)		23400000	-0141000		۰	0	4320000	333420000
rement	Est. completion date								C04 2022-23
Original announcement			114000000	172800000		492200000	, 200000000 2000000000000000000000000000	32500000	110000000
Origi	Budget year funded TEI [5]		2018-19	2018-19		2000-23 485	2020-217	784	2012-2002
	Bu ETE to 30 yes		23 5.95.5	2002 1917	21	× ×	27.8	7.7	89.92 22
	Other (Sm)								
	e User charges (5m)		151766						479.0
	Private State sector Gov (Sm) (Sm)		1						
	Comm gov (Sm)		226.34						9,43
	App ike ble sou roes		Come Cov. State Cov.						CONN CO.
Investment	State Gev TEI (5m) enly?		N N	7154.257 Y	Y ST	492.2	8	V 45.000	N 293582
É	Petro TEI	any. R. One lancel		я	10 mm		See See		
	North and West Metro	Baryale, Bretbank, Darkhin, Podon Day, Hurse, Maribyinong, Mariboure, Mellon, Moories villey, Monibrol, Mariboure, Vinteleses, Wendhart, Yaria		Wyodhsm	Bryole Briveback, Darkhir Hodon Bay, Hurte Anthymorg, Melbourne, Melbon, Montes villey, Moreland, Montes villey, Moreland, Wyndland, Yarie	Brindank, Melboune, What less	Baryale Brebank, Baryale Brebank, Barten Nobon Bay, Hurte, Antalymon Bay, Melboure, Melboure, Melboure, Monbard, Monore Villey, Monbard, Yelydhart, Yara		The control of the co
	anwn-South Wesern		Cole: Chway She, Coangin me She, Mone She, Sur Coarl She, We manbol City			Geater Geolong	Color-Chrwy Shrip Cookymbr Shrip, Chrylig Dhris, Gester Gebray, P. Moyre Shrip, Christin M. Boodiff Southin M. Boodiff Southin M. Campais Shrip, Suff Cost M. Shrie, Warnanbool Chy.		Season Gredonia
	8		Cots Shr. War			8	City of Cola ains Cola re, Shuri voisham May col Boxo sinpans Clar re, Vécst Shire		90
	Gramplans					-	Assart Rusal Crty, Crty of Ballstone Code Press of Shree, Perphero Shree, Forther Press of Principles and Princ	7	Pyretoes Shire
		off Practiment Capacity increases	tage 1.	bling yard	al sq	kedih Beda		Building a world-tass hospital for Frankston families	I Prits for Commutes Program
탏		reatment Ca	Wettrombool Line Jigerade (legfond varibus) Stage 1.	oynatham Vale Stabiling Yard	ran Yean to Bald Hill Pipelba	h Beds h Beds	ह्मा महा हैपा जा कि है।	stonfamilies	niks for comm
Project	Asme	T WITP T	(region	pulsus	Yan Ye	A Path Health	원 왕	Franks	2 3

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

33	Oost	Note the present of t			Significant transfer of funds from first to second IY				The budgetwas operated to be anounced in Spiemwel 2000, however actual innouncement cocumed in Manufacturia 1000. The days has been reflected in the days has been reflected in the mobile store of phining and conveniencement of procuments. Until confined in most to practical complete and in moderate an innext to practical complete on the project.	The pages a week determined in south determined in south determined in south own and person to make a pages a termined and determined in south own determined in the south own angel determined and have no supplementable and person and person supplementable and person supplem
Impacted by COVID-19 pandemic?	N/V Scope	Bit Popular become della Bit Popular become della Bit Popular become della popular bette bett	z	z	Second lockdown impacted recruitment and some deployment active as:	2	z	z	The budge was operate to be anounced in Sprewer and the councer of the conference of procurement. The will not have an impact to practical was completion of the posted.	The proper is bring chieved in accordance had no accordance with government ball advanced before the world government before managed within budge and before managed within budge and schedule, but here placed increased pressure on time and cost.
<u>E</u>	Time Explanation V/				Dehyedstart due to second bedidown but will complete within business case treefance		© Subject to government of government in white mentation plan.	On track	Project currently in vitation	Project to on tack. Works are Works are Works are Across the are.
	Cost Explanation	NA. Pleast Annousement the Pagest Annousement the Pagest Annousement development.		on budget breedon quantity, surveyor's estimenes throughout design.	Bightly undergent for current if the to second lockdown	• On Tack	Funding seemed, detaked budget under review	© On lack	Business case fully funded New Mee 2000 Busiget amountereff.	Propert is on teach Works are programing well across the site.
Self-assessment ratings	Scope Explanation	No Popper Accommonent it talk 2000, indevelopment.	No resis referrified at this stages	ontactrodeker what is expected	On track	On Track	Writhin ago and scope	On track	Project currently in instation	Project e.on rect. Works are pogressing well access the see.
	tes) (ev) (ett) (ev) (ett)		2007-53	2002-23 Gd	2021-22 C4	2023-24 Q.1	200 ps:-4000	2004-25	2004-13 Q1	40 12-0000 to 62-2000
ment	Var TB Var (S) (qtr)			7,0000	***************************************	•			3000	ot 2020-11 120911000
Original announcement	udget eer noded TEI (S) Est completion date		2020-21 21500000	2020-21 1.1881000000		3230-11 11700000			2000-21 271100000	2017-14 244700000
	Lace Cher FTE to 30 year (5m) (5m) Jun 2021 funded		a	6.67	56.16	7.78	<u>0</u>	70	n.	190 346
	Coam Private State Applies ble gov sector Govs sources (Sm) (Sm) (Sm)	2000 CONTRACTOR CONTRA								
Investment	State Gev TEI (Sm) only?	2	۶۶۶ ۲	>-	ā	Y	y 2007	134 B	7 27.138 Y	419851 Y
	anwon-South Western North and West Weter	M	Shie, Shie, Mayne ast Shie	Cook-Chrony Shrat Cooking met shru, Grader Gweley, Caverrof Me Boough, Sarf Coatt Shre	Hobson Bay, Wyndham		Melbourne		Wyodbam	westerland
	W	a i	Code, Chway, Shie, Alloyne Code, gan rea Shie, Mayne Shie, Suif Code Shie	Code Chross Code ingo nee Code ingo nee Code ingo nee						
Project	Anni Groop)	Out of the seal less seal	Great Ozean Road Program	se of on Pay 5 sed un 5 sege 5 Redire by paerit	Reeping Victorians Intering	Letrobe Regional Hospital Restevelopment Stage 3.0.	Welsoure Art P refront Trensformation	Modernicate or attentopitan Melboure Pulk Cardon Bestlantia Aged Care Sankes Straegy - Jage 3 Singston Polyet	Wyrdiwm Law Courts Pro Met	Cherry Creek Youth Justice Project

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

П						suit of		under	
						There has been no region registers to projects to the project's budget as a small of the COVID-18 jarindeniu.		CONTO RESERVE ELLIN TORS DEAN recommend which is currently under	
andemic?	Ë					estinations The configuration of the sent and the sex sex		D 25 3	
Impacted by COVID-19 pandemic?						COUNTRY BUT WERTH ENGINEER OF THE OWNER OF THE OWNER O			
Impacted by	adoos N/A	z	z	z	z	*	z	Y.	z
	ig for	bound Probity and Process deed to all three respondents	peaned completion	4	sast to open.	The project has been been been been been been by public health earthcare including congramment in the projects and in the projects and a propose believe and less propose believe and less propose believe and less propose believe and less may impost timing fictil neless which may importationing of sank works.	KK	Project is nearing	oyest completed.
	Time Explor	Proces Three	20 (214 d	On track	•	e the parameter of the	© On Ite	pdason selond	9604
		Converted appenditure as forecasted	Poyer the reached peactual completion		moter to likely to be within the current budget.	Cost has not changed and cost the funding submission		h.	Connetted costs may man granify exceed the current project budget.
	Cost Explanation	Coverties forecasted	Posethal or	On Track	Project is it within the	Cost has n ance the fi submission	On rect	Ompleton.	Connected reaganally current poc
tratings						ng paged		But .	Áles
Self-assessment ratings	e Explanation		Project his rec'hed peactual compléton	On tack	Current approved stope	Scope has not charged saves the funding sulversion	On fresh	Projett & rearing completion.	Project practically complete.
38	1 to	•	• 674	•	60	•	•	* ************************************	e pt
\forall	Survey (PY)		81-8102	ð	61-9702 PD	Đ	Ö		0.1 2015-20
	16. (er)		0 2015-20	2022-23	0 2018-19	2004-23	2025-25	4 2005-21	-3 2016-20
H	ew (4)	8801-	293,5000	•	-23010000	0	0	3000000	-30000
cement			81-900 to		04 2016-19			Ot 2018-20	04 2015-20
Original announcement	<u>22</u>	1483300000	96210000	000000000000000000000000000000000000000	000000000000000000000000000000000000000	230000000	384200000	916810000	0.0001971
Origi	Budget year funded TEI (5)		2016-17 58		\$FT	2000-21	2020-21 384		2015-17 128
	ETE to 30 y Jun 2021	78.81	110.73		123.20	2			98:521
	User charges Other (Sm) (Sm)								
	State Gev (Sm)								
	Comm Private gov sector (5m) (5m)								
	Applicable 89 sources (5								
Investment	State Gev TEI (Sm) colly?	1485.29 Y	۲ ا) 106.7 Y	Y 223.24	₩ 55000	384.2 Y	Y 366.51	Y 325.96
2		n, albourne, Moreland, a							
	North and West Met to	Banyule, Dalebin, Manbymong, Malbourne, Moonee Valley, Moreland, Whittlesea, Yarra	الم الم	Hobson Bay, Hu Marbon, Moone Moreland, Milli Writtlesse, Vey Yeire, Barryule, Darebin				Birn bark, hobson Bay, Melton, Wyndham	Milumbak
	won-South Western			Congress Stute, Carrier Student Construction Congress Student Carrier Student Congress Student Carrier Carrier Student Carrier			loty		
	nos-uowung			Cole Chuny Cole nga mee Shra, Geate Shra, Geate Boough, Sol Grampiers 5 of Grampiers 5 t Shra, Warns			Warnantbook city.		
	Gremp krs			Asant Rual Chy, Chty of Ballace Code Males of Shee, replace Shee, remaining the sheet Shee, remaining the sheet Shee					
П		n n			likation	70cm ppaleu	l saluta i	\$ ts	eges
id		lext Generation Trams	(Rech neord)	coad into internance of its	formitor in coold duplication (Innihus in)	Suburbin fall (sop. 28) teriy werks (\$2.28)	wern rambool Base. Hos pilas redevelo praent	Vesten Mads Lygrade (Inetropolitan Varlous)	in Yan Road duplication – Stage (Penty)
Project	Mane	Next (Street (Mkhi	Rosed	Thom (Lynd	Subur Series:	reden	mest (inem	Yan Ya 1 (Pies

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

Z a5	TB after (S				a.		
Scope change 2	TEI before (Sm)				4651		
	Estimated completion date after				1075(201)	11,06/2020	
	Estimated completion data before				1/03/2028	31/08/2020	
1					4.142	\$ 555 £	
Scope change 1	TEI before (San)				461.6	5182	
J	Date change was approved						
Scope change 8	Description app						
Scop	Date change was approved						
ange 7							
Scope change 7	as Description						
9	Date change was approved						
Scope change 6	Pescription						
	Date change was						
Scope change 5	Description app						
Sco	Date change was approved						
Scope change 4							
Scope	wes Description						
£ 35	Date charge was approved						
Scope change 3	Description						
	Date change was				0000/17V5		
Scope change 2	Description				Inclusion of Women's & Children's fract.		
35	Date change was approved					8102/H0/82	
Scope change 1						Cookeani 2000 Sattooi ture Pooding Works	
Scope	Jumber pproved harges seer (c)lett fe Description				inches Pertra Pertra infess	Cobbit	
П	Steeling Apploade Number Committee changes approved to sprored to board or approved to proper and project in place? funded? If to it is the place?	z	z	2	×	# ≽	z
Н	Steeling committe , control board or equivalen In place?	۶	> 3 >	z	p	A 000 000	>
	all.		5-month extension of time was formate became also as granted to be consistent of the		athyed project laurch.	how to sweethern out all open record of the control	
П		en valko us)	e e e e e e e e e e e e	rious)			nygracoe
Project	9 8 8	75 sy 20.0. [lowt topollar varies at leaver all [lowt topollar varies at leaver all [lowt topollar varies at leaver at leav	odditlonal Viodity Trains	dodition IV. Turkis Interpreta Train (met copolita vuri loud)	Deliser Tope Medy has received to meet mederate present	Collect the Upgrade Stages.	Binon Heeds Red upgrads (Binon Heeds)
F	S.	77 Pen	No.	Spirit The Control of	<u>a</u> 32	ā	- E

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

ge 2	TEL officer (Sn								
Scope change 2	TEI before (5m)								
	Estimated completion date after						100/70/16	20/2/90/05	
	Estinated completion data before						11/12/2017	30/06/2020	
1	ifter (Sm)						146.4	134.91	
Scope change 1	TEI before (5m) T						144.3	roto:	
5	was	000/,007							
Scope change 8	lption ap	Prograv changes 122 program changes 122 Maintaine training program							
Sc	SBAN.								
Scope change 7	Date c on eppron	Search North Liprochords of Control Co							
Scope	e was Descripti								
9 ažt		14/06/2018							
Scope change 6	Description	Additional substation at Chetterham							
2		3402/3016							
Scope change 5	Jescript kn	Additional Development Scope in relation to Glan Hurch Tram Square							
	58W e	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1							
Scope change 4	cription a	Program Changes 19 dun bacopa changes							
3	saw.	12/09/2014 Pro							
Scope change 3	Date Option	Additional scope 1270 for atton with processers.							
Sco	8								
Scope change 2	Date c) n approv	Sope 25/30/3014							
Scope	. was Descriptic	Additional scope for district improvements							
ge 1	Date change was approved						916	4100/001/1	
Scope change 1	ed Description	additional all occupation of all occupation and additional state on and additional state on and additional state on an additional state on an additional a					increase the number of private units	Addition of impatent units to project stope.	
F	Steeling Approved Number committee changes approved control shreeflist charges board or approved course equivalent and project in place? funded? Ife	я					н	H	
	Steering Ap- committee chi , control sin board or app equivalent and in place? fun	> >	2	z >-	z >	z >	>	>	z >
			The was constructed and an additional and an additional and a sound a	In aged 2000, the Popes's benedictive of the Popes's benedictive of the Popes's benedictive of the Popes's benedictive of the Popes's popes of the Popes's p	Programmer for both to accuse attainment of programmer for both programmer and professionary of professionary accused as to the constitution. Nowever, each to the constitution, Nowever, each to the Complete programmer for Englishing Preference and programmer of the Complete for the constitution of the constitution of the constitution works is and constitution works and except for the constitution of the c	Deby is town planning approach and extended oriest rushin period.	rently under to delays elated re units.		
	Tine		These were some so. Scheduling and so phase, where a solution of phase, where a sociomorable to the sociomorable the sociomorable the solution and the son works and the son works and the son works so commenced on as works so commenced on as works so commenced on as a works to so the son and a so that it is a solution and the son works to commence the solution and works to so the solution and th	In apple 2000, the Propert's brindle countries are the property and prager find to enable the redeployment of the reporter's the Table 5 CONTELS response 1 the Table 5 CONTELS response 1 the Table 6 CONTELS applicable by the It calculated and Musette for result to expend this temporal respect to the result of the results and the Table 5 CONTELS and the Table 5 CONTELS and the Table 5 CONTELS and the Table 5 CONTELS and the Table 5 CONTELS and the Table 5 CONTELS and Table 5 CONTELS and the Table 5 CONTELS and Table 5 CON	Programming of w instally the resunt reference certs construction bow COVID-19 sequence Seeling the drown a decision was made facility closed early seclation of const	Deby intown plananded con-	Acerteaun a currently under constructed to delige selbed to theirs selbed to the sale of private units.		
		bee line)	s Develo pasent					anslan	nong Iling and power sade sade
Project	Neme	pykka Rillingroensest frejekt (Fankton – 'deri bee Lise)	Redigo Law Courts Developmen	New Too Sucray Hosp Bal	Seelong Arts Centre Stage 3	Building new ho mas to right homeless ness (state-wide)	Car bon redevelop asent - 246 unlis/sites	acey hospital Espansion	Cautifekt of conference conventional signal may power infrastructure sygnade (metropolitan various
<u> 6</u>	M	8 <u>5.</u>	8	[≱	8	2 ž	[8 €	8	8 8 <u>8</u>

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

e 2 TB after (Sm)							
Scope change 2							
Estimated completion date after		30/ba/2022					
Est mated completion data before		31/10/2021					
ter (Sm)		stris					
Scope change 1		8899					
te change was proved							
Scope change 8 Scope change 8 Description 99							
Date change was Desc							
<u> </u>							
Scope char gews beceiption							
Date charge was approved							
Scope change 5							
Date change was approved							
Scope change 5							
te change was proved							
Scope change 4							
5 S S S S S S S S S S S S S S S S S S S							
2							
Scope cha Date charge was approved Description							
lange 2 Detechal							
Scope change 2 Scope change 2 wes Description ap							
ge 1 Dute change was approved		24/05/2019 ind					
Scope change 1		2019-20 burger 2 detation to expand the facility from 700 beds to 1248 beds					
proved Number anges approve cellus charges over the proved over the project death and the project shad the project		н					
Scering Approved Aumber connected shortware spot over correct short or approved over correct or approved over correct or approved over correct or approved over correct or approved over the shortware of the spot over the spot o		<i>≻</i> ≻	z ≻	z >	z ≻	2	z
		g delivered in overmeent health to date have hin budget and placed increased od cost.		ucestally ct of covid-19 necetual in October 2020.			in has been une rith under piv
Tine		The propose the galvened in it is proposed to the galvened had a socialized with professional power between the proposed to day		The Proper are successfully near accessfully as angel of the cort act and and achieved the cort act and reference on tree in October 2000.			CONTO REMANDE CLAIN TAS DOES ASSESSION OF BY MR PV ASSESSION OF BY MR PV
		Project	artery upgrade		plication opment ous		
Project Name Chander Highway Upgrade	Johngton, Rewy	Chikholin Rood Phion Project	City, Loop He and Sifety Lings	Goulbun muray water Consectlons Project	Cranboune Line Day listifion planning and development (hertopolitan surlous)	Cranburne Palen hamand Surbury the Upgrades	Oryzda ik Dryzda (Bryzda ik
ā 25	₫.	5	5 គី	8 3	5 8 <u>8</u>	S ā	á

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

TITE of the (San)	17.			
Soone change 2	3			
Esthered comp Pelich date dre	8107.15085	Mar-22		
Brimeral competion data before	6102/50/62	Mar-22		
fter (Sm)	<u></u>	239.963		
SCORE change 1	Ř	236,683		
Service Particular Communication (Communication Communication Communicat				
Score change 8 and				
Frounds was	SUGITOS			
Scope change	Supplied to Suppli			
s ev egy et e	10006/2018			
Scope change Gesciption	with the state of			
Clare city regions of a poorwel	102/202			
Scope change 5	words a three words and words and words and words and words and the state of the st			
Disk-chigg was approach	2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2			
Score change 4	Month Estates			
Diseased approximate a property of the propert	7.			
Score charge 3	Annual States of			
Cline challen was approved a	Autori			
Scorpe change 2	word state of the control of the con			
y cored	4100/юлт	May-18		
Kope change excipten	Statement of the statem	Reprovites ton from other projects		
Secretary of Secre		1		
Seeling Approximates channels of the processing	>	>	2	2
nes been and and and and and and and and and an	D-			>
The COVE placed claim has been cover placed claim has been assessment by after y				
	e 9	Silv g	and desired	Assign Upgrade
Project tons tons tons tons tons tons tons ton	Totales street studies control seasons posed.	frenkston Line stabiling (Kananoo th	Geelong Convention and	Gereking Haspital - Inajar Lipgrasi
Ne me rechused	Recieve	Ten ext	Greeko Renbh	Seekor

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

Ze 2	TEL after (5m)										
Scope change 2	TEI before (5m)										
	Estimated completion date after		1,056/2021							8,05,7021	11/12/2022
	Estimated completion date before		1,/06/2020							30/02/3078	11/12/2022
1	ofter (Sm)		22							235.613	6759013
Scope change	TEI before (\$m)		178							208.162	8
8	Date change was										
Scope change 8	Description app										
S	Date change was approved										
Scope change 7	Description app										
	te change was										
Scope change 6	Sescription										
	Date change was approved										
Scope change 5	Description										
4	Date change was approved										
Scope change 4	Description										
	Date change was approved										
Scope change 3	Description										
e 2	Date change was										
Scope change 2	Description										
	ete change was		18/09/2019							8102/50/51	Ved/2017
Scope change 1	sescription		inclusion of Refueb 1 & Compliance Viorits - Media Release							Addition of Suratine ED extension project acope to INC contract - approval letter to	There has only the monor it is charge to update the cost estimate thousand the thousand the thousand the thousand the thousand the thousand the ongoing cost the cope the ongoing cost the ongoing the the ongoing cost the ongoing cost the ongoing cost the ongoing cost estimate for the the ongoing cost estimate cost estim
	Steering Approved Number committee changes approved control since that changes board or approved over equivalent and pages funded? Ife		-							1	н
	control dpp control since count or appropriately spiral and fundament and fundament and	2				2	<u>z</u>	z	z		
	, L & E	the could be the c	lease of beds for	en completed		ruction period as					
	Tine	I arreved for managing impacts arrang as result of the COVID-15 planders in conceptual man the Property allance agreement absolute contract award Propert program reflects inclusion of framework in the Property of the Prope	Delayed/reduced release of back for reflui bishment	Weaten moot has been completed earlier than projected.		Insidiating selekterbyment - 400 Totals with town planning approvab units/fates (Insideaberg) and executed construction previous a reads:	N/SA			NA	
		lege 1			sing Duplication	evelopment - 600	etro Tahs	Hurst bridge Line Lpgrade Stage 2 (metro politan various)	line upgrade rrious)	koan Kirner Women's & children's Hespital Sunshine	teel Cossing Removal Program (aetro politan various)
Project	Neme	Gippshind the (regional variable)	Goulburn Valley Health Reclevelo preent Stage 1.	Hall Road Lpgrade 5 kye	HEIM Yerie Crossing Dupifee km	Heldel berg Red units/stes (Held	High Capecity Meet o Trailins	Hurst bridge Lin (metro politan w	Hurstbridge tall line upgrada (metro politan various)	Kean Kirner Wo Hospital Sunshi	Level Crossing 1 (naetro polita n.

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

e 2	TD after (Sn							
Score change 2	TEI before (5m)				169			
	Estimated completion date after				29/05/2018	30/06/3022		
	Estinated Escompletion or date before di				09/04/2018	\$0,06,72022		
	fter (Sm)				169	296.027		
Scope change 1	TEl before (5m) TE				1169	272		
Š	Date change was approved							
Scope change 8	Date 4							
Scone	P was Description							
7 e 2	Date change was approved							
Scope change 7	Description							
	Date change was approved							
Scope change 5	Secription							
-21	Date change was approved Do							
Scooe change 5	Date a byten							
Scool	nge was Description							
anse 4	Date change was approved							
Scope change 4	es Description							
	Date change was approved							
Scope change 3	Description							
	panoide par cya uše mas				31/02/5018			
Scooe change 2	Da Da				and fit out of cafe			
S	Date change was approved					0000		
Scope change 1	Dated no				Ne pharment of 11/05/0018 strens	Additional funding Layou, 2000 powed by to realize and bearing, and bearing, Approved 10 percent 10 percent 20 by propert governance.		
	Number approved charges over project Description				Pepbacen erractab sytem	Additions provided additions and bene Approved sense y project governen		
	Steering Approved Nu control since first che board or approved over equivalent and pre in place? funded? Iffe	Z.	z	z	ы	# *	z	2
			Z	A Bus page	>	cable rated	.≻	z
		COTO debed carrer have been common and a part of the common and a comm		NA to obta. Af lawwood for NA to obta. Af lawwood for NA and and the COVIC 25 penderne way be incorporated into the contacts alward of contract was ref.	No sepect to project's treeline.	is received notice to stage 8 & 4 CC stage 8 & 4 CC stactions, and for a wealability time of delay of the expost on the impact on the labels and associately of the labels	Stage A restriction have costrobed the defect in bifty, period	
	Time	COND a bits section and a sect	g.	NAN to date rea neging por, as a result of. 15 panderni info the conti award	No ampact to			e
		end meet freedening of the fre	ey esympton	E to	Nelsoure, Esh Bitton Centre Stage 2. Development (Southbank)	Mebourne Park redevelopment stage three (Melbourne)	Noblecure Park redevelop mens. Stage two (Noblecure)	Nebou Pr Stiregic Assessment (and acquist ton component)
Project	au au	and then keet	freso Ring Road Gurahina Nort	Melbourne Aliport Ball	Melbourne Exh Stage 2 Develo,	stage three (Ma	stage two (Mei	Melbourne Stri (Land acquibility

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

e 2	To after (Sn	786.1	574.3	on					
Scope change 2	TEI before (5m)		574.984	10953					
S	Estimated completion date after	2	27/20/2018	\$1/72/2022				1202/20/02	
	Estimated to completion of date before	8	27/07/2018	\$1/12/2023				20/12/2021	
1	TEIeffer (5m)		574.884	10953				575	
Scope change 1	TEI before (5m)	786.192	558.584	10900				800	
	Date change was approved								
Scope change 8	Description a								
	te change was proved								
Scope change 7	D D Beschotten								
	te change was								
Scope change 5	od december of								
	Date change was approved De								
Scope change 5	od varieties de								
×	Date change was approved De								
Scope change 4	Da ascription ap								
S	Date change was approved								
Scope change 3	Description app								
36	Date change was		05/2017	201/2012					
Scope change 2	cription app	Demolerand 1111 aging aging accommodation was approached at one of the locations, to enable replacement with may beds.	Additional funding 300 feet construction of additional 5 additional 5 stabiling feeds feet feet feet feet feet feet feet fee	John Victoria					
×	Date change was approved De	20170000 agg	100/11/2016 100/11	186 2010/0070				4/2018	
Scope change 1	cription app	A visible atom of 111 bet a scross best across beatons.	or %	PECKT onboard MC				April 2018 – 573 990 million in additional trading allocated to build the project as a the project as a the project as a the project as a upgrade the intexchange as frame.	
Š	Number approved changes over project life Des	2 8 3 8 8 3	2 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	DA 2				of and	
	Seeing Approved Number committee changes approved cortes after thanges approved over equivalent and poject indeed? If If the cortes are controlled and poject indeed? If the cortes are controlled and cortes are controlled and cortes are controlled and cortes are co	<i>></i>	<i>></i>	>	2	2	z	-	2
L	Steering committe . control board or equivale in place?	# 78	>	>	>	>	z	z	·
	Time	Projucts are formig delivered in an accordance in an importance in an importance in an importance in an importance in a feet in an expectation for a feet in an expectation for a programme and cost.		The widthy and magnitude of the			Recent Freewy Upgrade - Sag Con cetacism has been cetacism to the cetacism of	CONTO RESERVATION TO CONTO RES	
			Wernada to reservator project (Vernada)		Meticopilar helivot k Moderiotiko Rogana (neto pilan valloo)	Montain Freque Uggrade Bestuff to Cyde Road (Neeto pollan various)	abevsa Upgrade – Stage	100le	Note E Cass Yans and Infrastructure
Project	34 E	Men's Prison infli	(Menda)	Metto Tur	Metropoli (metropoli	Monash Fi Bastilnk to (metro pol	Monath Fi	(Sieskäe)	Mote F.Cit

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

ro 2		1				
Stope change 2		1540				
Schward compilier die die i	bP6/2023	30,567,502,7				
dir below	9)66/2019	30/06/2027				
after (Sm)	मार	15441				
Scope change 1	0.00	18681				
II percord de DIC e Company de Co						
Stope change 8 Date of the stope of the stop						
7 Scop						
Overthe						
Scope change 7						
Dire chrige was approved						
Skope c'hange 5 Bescripten						
poceand on the consideration of the consideration of the constant of the const						
Scope change 5 Openitives 2						
Distriction of the special of the sp						
aure						
Scope ch						
Discongews						
Scope change 3						
December of the control of the contr		1 23/04/2020				
Scope change 2		Changes to project accope as a small of stately ing the recovered above to the transmission of stately in the Minnes for in the Minnes for Planning's assessment of the Enriconnent Effects Statement [Effect Statement Enriconnents]. The Minnes for the Minnes of the Minnes for the Minnes of the Min				
1. Cute Onego was approved		15/09/018				
Scope change 1	Charge of scope and position objectures though the Asia ments case ments	Estansion of the 28 tunnel count of the 18 tunnel count of t				
imber anges anges obet per	One of the control of	2 Ette tunn 1 Come send vent				
Seeving Approach Seeving Approach Seeving Approach Seeving Approach Seeving Approach Seeving Approach Seeving	>	·	z	z	2	z
25 (2 (2 (2 (2 (2 (2 (2 (2 (2 (2 (2 (2 (2	Waterering Y Transition of the American of the	voitial y and land in relation 77.	>	N under	been N to delay in to delay in to sefficiency sefficiency in place.	2
Times Ti	In the case is required to the case of the	In this count more consistent of the revenue of the		CODY REACION TO SERVICE AND TO SERVICE A	ect's timeline has by covid-18 die o's suppliers and discussing centrel ind-18 protocols in	
Times Times Occasions Occasions	No. 100 lists on manager na. 2 acrass of the control of the contro	It has so traveline: acquest to the an	o 6070	COND of COND o	atlous) The proyet of the proyet of the contracts contracts the rearry with CDV	*
Project was from a segment time from vicetity teles segment time segment from a segment time segment from a segment from segment from a segment from	murey tach all Polject	PK PK	New Trans. metro polltan various Stage 2. KTlass Trans. 6051. to 6070	eura kosed Upprogramme errore	The secretary states of the se	New VLocity Carriages for the Regional Network
Project Name More legib More legib	Murey Be	Morth Bast Link	New Trans. Stage 2 ICS	Of theirs in	New Trams Stage 5 E-C	New York Regional Na

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

~	Tti after (Sn								
Scone change 2	TEI before (5m)								
ľ	Estimated completion date after			1702/11/4		\$102/20/92			11/10/2024
	Estimated completion of date before			13/04/2021		57/02/2018			*70Z/20/¥1
-	fter (5m)			162,672		250			15.25.012
Scone change 1	Tti before (5m)			162.672		273			14.532655
	te change was proved								
Scone change 8	Description a								
ľ	Date change was approved								
Scone change 7	Description as								
	te change was								
Scoop change 6	G G sectiption								
	ne change was								
Scope change 5	Description at								
	rte change was								
Scoop change 4	Description a								
	be change was								
Scone change 3	Description as								
	te change was proved								
Ceaner chance 2	secription a								
ľ	ate change was			1202/105		\$100/90/05			610,717,0018
Score chance 1	sescription			In-out of level six is the list space to deliver a pande mix. Approved by Tressuer on 0b saruary 2021.		Sasm increase of dut to an increase of the to an increase of increase of the sask of the s			Prestonsée - 1 Approval of S918,377 for desgin to planning per mit approval frage of 32 social houring develings leadshoot to the contracted 33 social housing social housi
Ė	Scening Approved Number committee changes approved control since first changes board or approved over equivalent and pages funded? life			н		4			A
ŀ	S Approve	z	z	>	z	>	z	z	>
F	Steerin commit conts board c equival in place		2	> 900	2	2	۶	N n n	went Y any Hor
	Tine		COND that claves have been claved that claves been claved and an externed that the claves assessment by MRPV with the claves and the claves assessment by MRPV with the claves and the claves as a second to the claves and the claves are considered to the claves and the claves are claves as a second to the cl	No what the poyet is a take Y graffing to your and was not subject to reduced labour workforce on ans				NA to date Project announcement in the 2005 of themselve for invasing governal involves and of the COOD's government and of the COOD's government in involvement of involvement in the coor facts alread of content alread of	Planing appose for deductors be called opporer of a district from the state of page than planing a fine of the whether any convolution of the root daw whether any convolution and the state of the stat
	F				and to Colec	n (regional	ast – Duplication	appulikin aq	newal Program
Project	# # # # # # # # # # # # # # # # # # #	Nhe sadithoral XII apole Trains	Perry less Liggram Stage 2.	Morthern Hospital Inpatient Bipanako Stage 2	Princes rightway Duplication Project – Windraksea to Gold	Pinces Highway Esst - Trais gen to Sale Dopleston (Legional various)	Princes Highway East - Dupillottion Stage 3	Sheponton Ril Live Ligarade Stage 3	Thukk tou king Beneval Hong san (PHR9) - North Keshoume. Northor te and Presson sites

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

Scope change 2	TEI before (5m) TEI uffer									
38	Estimated completion date efter TEI									23/17/2025
	Estinated completion date before									25/11/522
11	ter (Sm)									916
Scope change 1	TEI before (Sm)									3
	e change was									
Scope change 8	Description ap									
S	Date change was									
Scope change 7	Dated on approx									
Scope	e was Description									
nge 6	Date change was approved									
Scope change 6	8 Description									
5	Date change was approved									
Scope change 5	Description									
	change we: oved									
Scope change 4	Description at									
.8	Date change was approved									
Scope change 3	Date Date									
Scop	Date change was approved Description									
range 2	Date cha approver									
Scope change 2	was Description									
ge 1	Date change was approved									26/11/2018 H H H H H H H
Scope change 1	Description									building was building was ended great to accommodate the booking dock and the same wing area under the building, included in the Tripartite agreement clause
	proved Number anges approved we first changes proved over d project changes and project d project file									-1
	Steering Approved a committee changes a control since first coord or approved o equivalent and in place? funded? Il	<u>z</u> ⊁	2 >-	z -	z ⊁	z	2	2	z	* *
			e tosocial	ule has been not tonal recounces equipment supply act of schedule still		ct amountement mont for a result of the re may be the contact award.	ct in procurement nanging potentia covid-19 incorporated into 3 of	ade vanous claims of time and sosts to comply move nt respond to COVID-		extension of time down in response Dicase blentfled
	Time		Prograw debys due to social datancing	The proper at cheeke the keen if the proper at cheeke the keen if the proper at the property and maken the impact of schedule still have assessed.		If Mis Lose Project inconsorement in the 2000. A feature of to reading professes in respect and of the COUNTS and of COUNTS and COUNTS AN	With todate Project in pocusement. In With todate and an angang potential imbacks arising as a result of the CONDLIP planeter, may be incorporated into the contract shead of conflict waveld.	Translation reads various claims V seeky activation of mass and compression of costs to comply with various covernment. 19. 19. 19.		One would also exercised the ed-
		rtlon Plan	e & Sar Hospital	Boneo Water Becycling Plant Stages	Pgrade – pgrade and ids Upgrade	Une upgrade	& Duplication	Project	t & Supporting	sspital Pioject
Project	Sum.	Shepparton Idiocation Plan	Reyal Victorian Epe & Bai Hospital Planning & Red evelopment	t upgrade t upgrade	Suburbur Roads Ungrade – Northern Roads Ungrade and South Eastern Roads Ungrade (awtto politan)	Wattrankoo Fadilihee Upgrade. Sege 2	Waun Nons Treck Duplicat lon Stege 2	Mest Gate Tunnel Project	Tran Procurement & Supporting Infrastructure	Arden inn Heart Hespital Project
-	2	1.41	. t.	Im d	v < v ⊃	pr v1	1~ 9	-	ir =	,

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

2 2	To after (5m)									
Scone change 2	TEI before (5m)									
	Estimated completion date after	24/11/2021								
	Estimated completion date before	24/11/2021								
-	efter (5m)	5.546								
Scope change 1	Til before (5m) T									
5	Date change was ap proved									
Scope change 8	Description ap									
×	Date change was approved De									
Scone change 7	Dat Description app									
	se change was									
Scope change 5	Description									
	ste change was									
Scope change 5	Description									
4	Date change was approved									
Scope change 4	Description									
3	Date change was approved									
Scope change 3	Description									
2	Date change was approved									
Scope change 2	Description									
	ste change was	4102/10/10								
Scope change 1		SL17,500,000 00 increase due to an increase in project or clubel businger to Araset duplication								
	imber prove anges er er olect									
	Seering Approved Noonmittee changes at a control since first cheound or approved ou equivalent and in place? funded? If	2	z	2	z	2	2	<u>z</u>	z	<u>z</u>
		Clain a currently being assessed.			The waistly and regaranted of any claim is syft to be supergrad.	Lament for monging impatt and great and other control or product contr	CONDEAS WEARED THE ABOUT TO CONSTRUCT THE ABOUT TO CONSTRUCT THE ABOUT TO CONSTRUCT THE ABOUT TO CONSTRUCT THE ABOUT	No we pect on timeline		
	Ē	Western rightway daplor bn – Cda Ballant S Sawel (regional various)	West Wertlibe Dual Water Sup ply Scheme	- Phase A	Tradios Sos sumbury (Ja	Seeparton Contidor Ligarida— Tra 2009-2 2009-2 100-2 1	Cook of the cook o	l Hospital	P D pgrade	Augnemation
Project	1	Western His Ballant to S various)	West Werrill	Network Tra (Statewide)	New Trains	Stage 2.	Usomen's P	Beparalon Beparalon	WIP SSE ASP Upgrade	Unit per Insert

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

Ze 2	Tts after (5								
Score change 2	TEI before (5m)								
	Estimated completion date after							10/06/2023	\$1/12/2024
	Estimated completion date before							10/06/2023	30,06,2023
-	fter (Sm)							609	त्य (११)
Score change 1	TEI before (Sm) TEI after (Sm)							296	901
	e change was								
Scope change 8	Description								
	te change was								
Scope change 7	Description ap								
	e change was loved								
Scope change 6	Description at								
	e change was								
Scope change 5	Description ap								
	te change was								
Scooe change 4	Description app								
	e change was								
Scope change 3	Description app								
	e change was								
Scope change 2	Ded Description								
8	Date change was approved							τιοτορο	TEOGORIZET
Scope change 1	De De							Additional Mental IVE health and Drug health and Drug health	Stato reflectives and provided article 2012-2012 and 2012-2012-2012-2012-2012-2012-2012-2012
S	Number approved changes over project Ife Des							7 2 2 2 2 3	1 213 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2
L	Seeling Approved Number committee changes approved control since flut changes beginned on approved over beginnent and polect in page 1 funded? Ife	z	z	z	2	z	z	>	>
-	Steerif commit conts board c equival in place	>	> 2 2	>	<u>-</u>	-		y y	iton Y y delay y three plane
			Constitutional Control of State of Stat				Program barrants case under development which shall address any rate to be reasoged.	Yes-Project of bjeed approximately.	In COUNTS delibers access question of the program o
	Time	ğ		District Street	eline	ute roental	Pro-	hospital for Yes	Program (D) to the program of the pr
Project	2	WIP Testbent Capacky Incress	Vidir no micko i Line Liginade (regional varitos) Stage 1.	Ungradham Vele Stabling Yeard	ran Yean to Baid Hill Pipeline	A Pathwey to More Acude Mental Heelth Gods	Elg Housing Build	Frankston na mullees Frankston na mullees	GE Pals Se Communes Program
L E	2 2	E	(SA)	im	Yes.	A AN	뫒	2 2	8

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	ge 2									
	Scope change 2									
				18/05/2023						25/02/2022
		l .		18/05/2023						12/2/2021
Company Comp	fter (Sm)			140						419.651
Company Comp	Scope change 1			87						288.7
	Sc thange was									
	agui de									
The control of the	Scope Swas									
	ge 7 Date change approved									
Comparison of										
	ate change was									
	ague									
The control of the	Sco Sco Sco Sco Sco Sco Sco									
The state of the s	hange 5									
The state of the s	Scope of Sco									
A	E-4 Date change a									
A	Scope change 4									
Market to the control of the control	e change was									
Control of broader of the process	ague									
monates change of the page of	Scol									
Secret of the control	980									
The state of program was proceed to the state of process of proces										
Secretary Appearance of the control	Date change v			24/11/2020						
Secretary Appearance of the control	Scope change 1			unching we life sed the scope of include: - 2 AH with white with the sed the scope of include: - 2 AH with white with the sed the sed the sed the sed with uppendix.						the facility was caled down to caled down to do-beth to deliber a smaller, wore specialised acity that ocuses on staff after, reducing among one males and oung males and
The state of the s	ss approved iss charges red over project				٥					
The state of the s	eifing Appiro maittee change ontiol since? and or appiro and shalent and shoot fundes	2	z	<u>></u>	×	z	z	z	z 8 8	>
Times The count house to the count of the c	8 8 ° 8 \$ <u>c</u>	V CONDUCTOR OF CON	<u>></u>	>	Y realization Y screet	z	>	>	ene of to be be a coop, to to coop, to to to coop, to	vered in very near health to have to have and discressed of increased th.
1		blat. Propertary Do Affarenced Do Affarenced Do Affarenced Do Broad of the Sea see of the Sea se			start but benefi of program unaff				ager was experted and in September od in September 2 actual amount of in November 2 are been reflected at the of planning nearest of procur have an impact it to no of the project than of	pet is being delly nor with govern ris, Impetis to de anaged within bit e, but have place is ontine and con
1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	â F	NATO- Integration of the control of control						ltan Project		Project The pro
The street of th		1 Pad	aat Coean Road Program	Redevelo praent	Keeping Victorians Moving	Latrobe Regional Hospital Redevelopment Stage 3.0.	Trensformation	tion of averto po Public Sector Aged Gire Serv Itage 3 Kingston	Upral ham Law Courts Project	herry Greek Youth Justike Project
In the second of	Project	Osebong n	Great Close.	Kardinia P. Redevelo p	Keeping V.	Lutrobe Re Recievelo p	Transform	Mebourne Residential Stretegy - 1	Wyndham	Cherry Cie

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

2 e 2	TB offer (Sn								
Scope change 2	TEI before (5m)								
	Estimated completion date effer								
	Estimated completion of date before d	ı							
	fter (Sm)								
Scope change 1	TEI before (Sm) TEI								
š	Date change was TEI I								
Scope change 8	Date ch n epprov								
Scope	was Description								
e.7	Date change was approved								
Scope change 7	Description								
	e change was								
Scope change 6	red rescription								
Sco	sew aguera aea								
ange 5	Date cha approver								
Scope change 5	S Description								
4	Date change was approved								
Scope change 4	Description								
5	Date change was a good of a								
Scope change 3	Date often								
Scop	ge was Description								
nge 2	Date change was	ı							
Scope change 2	S Description								
_	Date change was approved								
Scope change 1	Description								
	Seeling Apploads Number committee changes approved control street first changes board or approved over equivalent and polyect in place? Funded? [16 De								
	Approve changes since first approved transfed?	z	z	2	z	z	z	2	z
L	Scening committe , control board or equivalen in place?	formed formed	2	Pering formed	z	>	Pearroj	-	z
	ali					Teleby to gene more approach of funding for inteal Worle & Early WOMS 5.22 in "Character of the Caracter of th		COND related clart has been seasonered which is currently under assessment by MRFV	
ect		neration Trams	received to the control of the contr	coad fairteen nee Bitz	(kmaluris)	2	1881	Western Roads Liggrade (Average Itan Var Buss)	I. (Penty)
Project	Nemae	Mest	80 (N	Road	Thees (lym,	Marky Wind	Volume	West (Met	Yen y

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

Ц	Survey completed	2,001/20	102/201	6/07/100		3/07/100	27/00/1201
Ц	n Agency	4897	7 PO TO	00 00 00 00 00 00 00 00 00 00 00 00 00		MTA NOV	MISY
	Attest ing officer positie	Disector and Assument	Deputy Secretary Network Design and Integration	Doputy Secretary and integration	Serves and	Director, Finance and Adventer action	Director, Office I
Н	tewe No.	OSK6 2, 2, 2, 0, 0, 0, 0, 0, 0, 0, 0, 0, 0, 0, 0, 0,					Gare 2.
Н	Gatenwy Ga Reviews y or PARS? Re	Sistemay Sis	_	-	© Services S	Governors Servicens Go Go Go Go Go Go Go Go Go Go Go Go Go	Sevience Galerinary Galerinary
П	ELAP?	× ×	z	Z	×	×	×
Н	sletton r	<u>></u>	z	2	<u>></u>	>	>
	on tst. completion date after						
	Est. completion i						
	TElefter (5m)						
Scope change 7							
Scope	en TEl before (Sm)						
	lst. completon date after						
	Est. completion date before						
	tst (Sm) det						
Scope change 6	TEl before (Sm)						
Scope ch	TEI before						
	Est. completion date after						
	st. completion late before						
5	tst. completion Tti after (5m) date before						
Scope change 5	TEI before (5m). T						
	Estinated completion date after TE						
	Estimated Est completion co date before da						
	Est CO TEL offser (Sm) data						
Scope change 4	TE before (Sm) TE						
š	Estinated completion data after TEI						
	Estimated Estir completion com date before data						
	fter (Sm)						
Scope change 3	TEI before (Sas) TEI s						
Şco	Estinated completion date after TEI is						
	Estimated Estim completion comp data before dates						
Н	Estim comp date b	frne		4.			
		opolitan vari	cky Trains	ap ols Met tol	ff seepites	gg to de Stage	Acced upgrad
Project	oue	February (Bertopolitan var bud)	Additional VLocky Trains	delikterola XT ringesta Meteopetia Trains (mestopolitan validus).	Bollenz Base Mescyles Redderekty merrit	ed lant time. Upgrade Stage of	Barwon Heads) (Barwon Heads)
اقا		K E	Iq	d F	0 K	a	a 2

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	Survey completed	1708/3051	13/03/2021	1,04/2021	2,007,2021	120/03/2021	22/03/2021	12/04/2021	16/07/2021
	s /years/		Court Victoria	Victorian Health Building Authority, DH	Creative, S port and Visitor Economy	DF.H Homes Victoria	Victoria Victoria	Victorian Health Building Authority, DH	LXRP
	attest lig officer position	Deputy Sicustan, Franciscott Services	Manager, Project Management Officer	Business Services and PMC	Secretary Secretary	Alcan Mgr Asset 3ystems	Alcan Mar Asset Systems	DANG Services and Services and	Drector Procuse ment and Assurance
F	Gatewa Y Reviews PAIS		Onte 1. Onte 2. Onte 4.		Gate 1.			Gate 1. Gate 2. Gate 3	
	Gateway Reviews or PARS?	z	Sevience Sev	Gateway G Persence Gateway Gateway	Seviens Seviens Seviens	z	z	Gateway Ga Pavience Ga	2
	ILM? BIAP?	2		>	<i>></i>	2	>	<i>y</i>	2
	Est. completion date after								
	Est. completion Es date before								
	(Sm)								
Scope change 7	(Sm) TEI after								
Scope	riten TEl before (Sm)								
	on Est. completion date efter								
	Est. completion date before								
9	TEI uffer (Sm)								
Scope change 6	TEl before (5m)								
35	Est. completion date after								
	Est. completion Est. date before date								
ange 5	(San) TEI affac (San)								
Scope change 5	TEI before (5m)								
	Estimated completion date after								
	Estimated completion date before								
	ifter (Sm)								
Scope change 4	TE before (Sm)								
Sco	Estimated completion date ofter TEI b								
	Estimated completion date before								
nge 3	(sm) TEI after (Sm)								
Scope change 3	TEI before (San)								
	Estimated completion date offer								
	Estimated completion of date before								
	284	Line)	ruelop ment	-	E edie:	the second	t - 246	uq	s and power
-		Espide al Inprovement Project (Frankton - Werlibse Une)	devilge Lew Court Development	vew footscray Hospital	relong Aits Centie Stage 3	Building new hones to light homelessness (stalew libe)	Cariton redevelopment - 246 units filtes	Casey Hospital Expansion	Gautheki to pushenoy converticent i genuling and jower Infestitutus upgrade (met ropollarn wife u
Project	Маже	Baysuke (Franks)	Benalige	New 10	gee!08	Buildhg homele,	Carlton unks/St.	Casey H	Cauttes convent infestro (metrop

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	Survey completed	1707/2011	28/06/2023	1707/80/3033		1/01/1071	2,007,002	27,007,2023
	Agency	мпеч Мвеч	N N	5	GMW Connection is Project	LXRP		
	aesting fleer position	Doucaco Cifra Intia	хојих ринск ог	Deputy Secretary Network Design and integration	Director	Director Procure ment and Assurance	Discror Procure ment and Assurance	Onecho, Office Introversion of the chief Introversion
	8 8 7 86 8 8			4 4 4	4			
Н	Gateway Gatev Reviews y or PASS Revie	Garee Garee Garee	Grewy Gre 2, Nevens Gre 3, Gre 4			Garway Cate 4 Reviews		Colemany Care L. Nevelens Care 2. Care 4.
Н	6814 1846 19 10 9	200	N 52	Indev PAR	2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	200 200 200	N VA	200
	ILM?	<i>y</i>	×		·	*	N/A	×
	Est. completi date after							
	Est. completion Est completion date before date after							
7	i after (Sm)							
Scope change 7	TEI before (Sm)							
3	Et. completion date after							
	st. completion ate before							
9 8	Est completion TEl before (Sm) TEl after (Sm) date before							
Scope change 6	TEI before (Sm)							
	Est. completion date after							
	Est. completion TH after (Sm) date before							
ge 5	TB after (Sm)							
Scope change 5	TEI before (5m)							
	Estimated completion date after							
	Estimated completion date before							
ge 4	TE before (Sm)							
Scope change 4								
	Estimated completion date after							
	besentits besentits completion TEI before (Sa) TEI after (SR)							
nge 3	TEI after (S							
Scope change 3								
	Estimated completion date after							
Ц	Estimated completion date before			4				
		opesión de la final de la fina	Prison Project	City Loop file end Safey Ligende Sage 2 and introder Aaim	o)ect	e Duplkation evelopment railous)	pgrades	s (Drysdale)
Project	Матье	Chandle righway Upgrade	Ch kho im Read Prisen Project	City toop File a Stage 2 and Int.	Goulbun Muster Connections Project	Crahbourne Line Duplication planning and development (inertopolitan various)	Cranbours Patenham and Sunbury Line Diggrades	(sappá.c) rszálge pjákszó

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	Sulvey completed 27/87/2022		1907/0021	2/07/2021	\$709/2021	9,634/2021
	Sur			Z COMP		Victorian 9 Health Building Authority, DH
	Attesting offices position Agency Described Mina. Other Chief Encates	1	Deputy No Control of Secretary No Metwork Design and Integration and Integration			V Services of PANO AND
	No. Attest		Deput Sector	Procus and &	Manage Construction Constructio	PAND PAND
	Garreny German Bergers 19 No. A District Berlins 19 No. B District Get 1, 1 Forence, Cite 4, 1 Forence, Cite 4, 1 Forence, Cite 4, 1 Forence, Cite 4, 1					
	Gatewa Region of Pale Calevia Parian	i	z	N N	2	2
	E A		z	N/A N/A	> >	>- >-
	fst. completion date effer	0.00	00007/60/9			
	dire before		180//2018 180//2018			
7	TEI ufter (Sm)		3			
Scope change 7	II before (5m)					
35	date after TTH		81001/00			
	date before das		V41			
	tti date (Sm) date					
Scope change 6	TI before (5m)		9 C. C. C			
Sco	date effer TEI Is		\$1127008			
	dis before dist.					
	<u>(v)</u>		771/5			
Scope change 5	TEl beloce (Sna) TU affec	:	41.9			
	se date effer		-			
	Sanj date before		418 28/03/ 20			
ange 4	TEI officer		4 55			
Scope change 4	TEl before (5m)					
	Estimated completion date after		\$100 /50/62			
	Estimated completion date before		29/00/ 2018			
	TEI ufter (Sm)		4			
Scope change 3	TE before (Saa)					
	Estinated completion date after		0100/5082			
	Estimated E completion of data before of		5 0100/50452			
	o o o o o o o o o o o o o o o o o o o			ř.	gue g	ajor upgrade
¥	1004		Redeve by ment	Frankston Uhe stabling (Kanancok)	Sablorg Convention and	ekong Hospital - Major Upgrado
Project	Mane		Rede	Frank (Kana	Save Save Save Save Save Save Save Save	99

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	Survey completed	17,006/10	27/03/20	27,007,00	13/03/30		700/300/4	2/02/20	2,027/20:	b/04/20:	2/07/20
	on Agency	мпд кву	Victorian Health Building Authority, DH	Do I	Melbour d e Water	Dith- Homes Victoria	ng ng noo	LVRP	LVRP		2 2 2
	Attest by officer positi	Finance and Administration	Business Services and PMO	Deputy Secrets of Nativosic Design and Integration	Poetfolio Melboun Reporting and a Vicine Asingeri Manageri	A/Gen Ngr D1 th - Acert Systems Homes Victoria	payuny Carettany Industrial Indus	Disclor Procurement and Assurance	Director Procurement and Assurance	Business Services and PMO	Director Procure ment and desurance
H	Gatewa y Reviews PAIS	Greet, Gr	Gate 2, Gate 3	Gate 1.			2 c c c c c c c c c c c c c c c c c c c	Gate 4	Gate 4	Gate 2, Gate 3, Gate 4,	Conte 2, 2 Conte 3, Conte 5
	Gateway G Reviews y or PAIS? R	Dateway O Parviews	Saterway O Reviews O	Seviens G	2	2	PASA, CORFE 2. CONTROVER CONTROLS REVIEWS	Gatenosy Reviews	Gateway G Reviews	Gateway Perviews G	PAR, Gateway Reviews G
L	LM? BIAP?	7	>	÷	۶	r	2	>	>	>-	٠
	Est. completion date after	*	»	je.	je.	2	<u>></u>	>	>	۶	<u></u>
	oletion Est or										
	5st. completion m) date before										
Ze 7	TEI efter (5m)										
Scope change 7	II before (5m)										
5	st. completion late after										
	Est. completion E date before										
.6	fter (Sm)										
Scope change 6	TEI before (5m)										
	st. completion date after										
	Est completion Est completion date before date after										
	ofter (Sm)										
Scope change 5	TEI before (5m)										
	Estimated completion date efter										
	Estimated completion date before										
4	fter (5m)										
Scope change 4	Til before (5m)										
	Estinated completton date after										
	Estimated completion date before										
m	efter (5m)										
Scope change 3	TEl before (5m)										
	Estinated completion dete after										
	Estinated completion date before										
		grade Stage 1.	tage 1	e Skje	ng Dup iketion	elopment - 600 (berg)	tro Trains	Upgrade Stage 2 fous)	enegane one)	en's & Children':	ious}
Project	Vanne	offspanoi (ne Urgrade Stage 1. (regional various)	Goulbun Valley Health Redevelop ment Stage 1.	Hall Road Upgrade Skyte	HEM Yatra Crossling Dupikation	Heidelberg Redevelopment - 600 unksfattes (Heidelberg)	High Capacity Metro Trains	Hustbildge Une Upgrade Stage 2 (metropolitan various)	Hussbridge rall line upgrade (metropolitan various)	Joan Kinner Women's & Childien's Hospikal Surahine	ereef Coosting Remoust Program (met topolism various)

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	Survey completed	27,007,00					9/09/200	1702/200
	Non Agency	penetro drive outs critical disease of the critical di	# MINA MINA MANAV	d MTA SPV	pital Department of John, Prezincia and Regions	Sport. Recreatio n and Rexing DIPR	_	DEWIF
	Attesting officer pos	Onecon, of the Child of the Child brecut wa	Directo, Office I of the Chel brout ha	Director, Invence and Administration	Director Capital Projects	Associate Deputy Secretary	Acting Deputy Secuelary	Manager Malbournel Strategy: Accessment
	Gatewa y Neviews P.O.	Gore 1.	Core 1, Core 2, Core 3, Core 4, Core 4	Gate 1.	Gate 2.	Gate 1, 1 Gate 2, Gate 4	Gate 1, Gate 2, Gate 4, Gate 5, Gate 6	
	Gateway Reviews Step? or PAINS?	Sateway Reviews	Gateway Nerviews	nder Gateway Reviews	Gaterway Reviews	PAR. Gaterway Reviews	Gateway Reviews	2
	ILM?): 	nderv nderv	> >	> >	> >	2
	Est. completion date after							
	Est. completion i							
	Tti after (Sm) de							
Scope change 7	TI before (5m) TI14							
Scop								
	Est. completion Est. completion date before date after							
	Est. comple date before							
u u	TEI after (Sm)							
Scope change 6	TEI before (Sm)							
3	completion refter							
	Est. completion Est. completion date before date after							
	Est. co (5m) date b							
ange 5	Sm) Ttl after (Sm)							
Scope change 5	Tti before (5m)							
	Estimated completion date after							
	Estimated completion date before							
	TEL offer (5m)							
Scope change 4	TI before (5m)							
š	Istimated completion date after TELL							
	tstimated completion (5m) date before							
nge 3	m) TElefter (Sm)							
Scope change 3	TEI before (5m)							
	Estimated completion date after				9702/90/62			
	tstinated to completion c				03/04/2018			
		American Green (Marco politics mellon) and their Marco politics mellon (Marco politics	in the control of the	Melto ume Ak port Rell	☆	Melbounce Park redevelopment stage three [Melbourne]	Melbourne Park redemitoment stage two (refebourne)	Welbourns Strategic Assessment (land acquisition component)
Project	Name	1199/A PUB Bullet GREAT	Meanle to Avenue to (Sunshine	Melbourn	Melbourn Stage 2 Da	Melboun stage than	Melbourn stage two	Melbourn (Land acq

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

Ц	Survey	28/26/22	2,027/20	29/26/20	201/20	27,527,20			9/02/200
Н	sition Agency	200	LXR.P	Provest of 488 Provest of 488 Advance and 488 Advance and 488 Advance and 488 Advance and	and	office MITA MIRV	Office MITA	Ovector, Office Instance of the Chaft Instance I	Dot atton
H	b. Attesting ANS officer po	Erecutive Director, Program Delinery	Disector Procure ment and Assurance	Director, France a sedwings	Disclor Procuse ment and Assus not	Director, Office of the Chief Erecutive	Director, Office of the Chief beacutive	Director, of the Chi Erecutive	Secretary Secretary Network Design and integration
Ц	ay Gatewa is y No. s? Reviews PAIS	\$ n	2 2006 2	SORE L. CORE 3. CORE 3	Gare 2, 2 Gare 3, 3 Gare 5, 5	G G G G C L L C C C C C C C C C C C C C	Sy Gate 3, 1, 1, 1, 2, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1,	S	Coste 5
Н	Gateway Reviews Unth? or PARS?		Gateway Reviews	Gateway	PAR. Gateway Reviews	Garenas Revienos	Gateway Reviews, PAS	Gateway Reviews, PAR	Servieus Revieus
H	inw.		>		>-	>-	×	>	>
	ton Est. completion date after								
Ц	Est. completion date before								
Z = 2	TEI after (5m)								
Scope change 7	TII before [5m]								
П	Est. completion date after								
	Est. completion date before								
	TElafter (5m) d								
Scope change 5	TT before (5m)								
*	Est. completion date after								
	Est. completion Est date before dat								
	Est Ttl efter (Sm) dats								
Scope change 5	TEI before (5m)								
8	tstinated completion date after TEI								
	Estimated ts completion co date before da								
	TI ofter (5m) da								
Scope change 4	TI before (5m)								
Î	Istimated completion date after								
	tstimated to completion or date before d								
	TEI efter (Sm) d								
Scope change 3	El before (5m)								
	tstimated completion date after		27/07/2018	17.777.003					
	tstinated completion date before	30/06/2023	27/07/2018	11/17/0013					
		Meris Pikon System Capacity - Pitan irill Espension Poegram	ivende el exension project	tel Project	Metro politan Network Modernbation Program (Inetropolienvarious)	Monach Freeway upgrade – Esstink to Cyde Road (metropolianvarious)	Annean Freeway Ligitude – Stage 2	Mordelle Creeway Ligarde (Grackba)	Note Cities Tems and Infractinative
Project	Name	Men's Piko Prison Infill	Mendel	Meto Tunid Project	Metropolis Modernisat (metropolis	Monash fre East lak to- (met ropolts	Monssh Fre	Mordialloc (Braesble)	More E Clastinct.

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	Survey		100,1,00	27,67120	Nombest 2787/IDI	21/07/20	00,990/02	19/07/20	21/07/20
	strest bg officer position	Departy Secrets by Network Desgn and Integration	Deputy Dot Secrets ny herwork Design and Integration	Doll Section () S	Houth as France, Link Complaine and Project Service	Deputy Dot Secrets ny Network Design and Integration	prectical MISS. Direction of the Crimic Misson Direction	Deputy Dot Sicretary Network Design and integration	Deputy Dot Sicretary Network Design and Integration
	No.				N	Deput Secret Netwo	Oneste of the present	Deput Secont Network	Deput Secret Network
	Gaterwa Y Reviews			we, Gree L. One a State of the Control of the Contr	Mary Control of Contro	Conte 3		usy Cate 3	
H	Gateway Reviews Briting or PAIN?	z	2	Y Galeway PAR PAR	Y Galeway Pak Pak	Y Gateway Reviews	2	Y Gateway Persens	2
	letion LM?	z	z	۶	,	>	,	۶	и
	ibn Est completion date after								
	Est. completion 8								
7	TEI after (Sm)								
Scope change 2	II before [5m]								
	st. completion date after								
	Est. completion is								
v.	Ter (Sm)								
Section of the Party of the Par	Ti before (5m)								
Ī	Est completion Est completion date before didestrer								
	st. completion date before								
	ofter (Sm)								
Scope change	Ti before [5m)								
	Estimated completion date after								
	Estimated completion date before								
4	offer (Sm)								
Scope change 4	III before (5m)								
	Estimated completion date after								
	Estimated completion date before								
,	ofter (Sm)								
Scone change	Ti before (San)								
	Estinated completion date after				90/06/1027				
	Estimated completion date before				30,056,2027				
		alls Hew Viorit	alis Regional onsent Plan	Project		New Trans net topolitan various Stage 2 ECHss Trans 6051 to 6070	grade (T pp Ing.)	v ans 6091 - 6100	k Resistor the
Project	Name	Mee Regional Trains New Viocity trains	Mote Regional Trains Regional Metwork Development Plan	Muning Bash nedi Proper	Moth Esst Link	New Trans met i Stage 2 EClass Tn	O'Her in Road Logische (Fooling of Maria (Foolin	Mew Trans, (nect top of tan various). Stage 5 E-Class Trans, 6001 - 6100	New Viodity Carriages for the Regional Neovork

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	Survey sompleted		23/07/20	6/04/20	02/20/27				3/06/20
	Agency	50	MNSV	VHBA	MIA MRV	MRPV	MRPV	NTA 89V	Homes Victoria - Homeng Developm ent Branch
	uojised sanjjo Bujisenty	Deputy Secretary Network Desgn and Integration	Director, Office In	DWd Seuren	Director, Office of the Chief Executive	Director, Office In of the Chief In Executive	Disease, office in the office chief in the c	Director, Finance and Administration	emor Advaser
F	Garewa y Neviews PATG o								-
H	Gateway Gate Reviews y or PAJS? Nevà		Garansy Oate 2.		Cateway Cate 2,	Galeway Gale L. Reviews Gale 2, Gale 3,	Strewy Site L. Reviews Site 2, Site 3,		Garanay Gare 2, PAR Gare 4
H	Geal Benger		8 £	2	8 ž	ē ž ≻	<u>8 </u>	In dev	<u>ð á Z</u> ≻
L	tion ILM?	÷	že.	۶	*	۶	r	Indev	×
	Est. completion date after								
	Est. completion date before								
	Est Til after (5m) dat								
ange 7	Sm) TEI afte								
Scope change 7	Tti before (5m)								
	Est. completion date after								
	Est. completion date before								
	her (Sm)								
Scope change 5	TEI before (5m) TEI s								
Scop	pletion Ti be								
	etion Est. completion e date efter								
	Est. completion E								
5.	Ttl after (5m)								
Scope change 5	TEI before [5m]								
	Estinated completion date after								
	Estimated completion date before								
4	Ttisfter (5m)								
Scope change 4	TII before (5m)								
	Estimated completion date after								
	Estimated completion date before								
, m	TEI after (5m)								
Scope change 3	r (ms) arojad izr								
	Estimated completion date after								
L	Estinated completion date before						6		
		rapolis Trains	4 Stage 2	in patient	pe to Colec	i indes highway tea - Tra al gon serie uk	Firbes Hgrway Esst – Dup Kastler Stage 3	apasada n ac	Public housely Renewal Dogram (PREP)—herth relevant. Northoose and Preston sites
ig.		Nine Additional ATTREPORTS TREES	iency Road Ligerade Stage 2.	Northern Hospital in patient Expansion Stage 2	Priess Hitmey Dupleation Project – Winchelses to Colea	ses Highway Es in Du plication ins)	e 3 e 3	Stage 5 Stage 5	ic Housing Rer ip) — No th I/A hoote and Pres
Project	Name	A P	Plens	Esper	Proje	Prino to Se verifo	Stage Stage	Stage	Publ (PHR Nort)

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	Survey	1202/3021	27,007/2021	11,08/2021	27/07/2021	17,56/2021	17/06/2021	29/06/2021	11/02/2011	27/07/3021
	dency	arctorian surding surding surthority	V + 84.	South East Water	MEN	NOTIA SEV	MITA NEV	Vest Cate unnel royect. Asyor ransport refractout refractout refractout refractout refractout	100	VHDA
	Attest by	Drector, Systems & Oversight	Services and Services and PAND	Manager Manager	Director, Office of the Chief Executive	Diector, France and Advinss atton	Diector, Finance and Administration	Cheft Executive Officer	and integration of the state of	Services and Services and PMC
	Gatewa y Reviews PARS		Cate 1, 2 Cate 3, Cate 4		Gate 3, Gate 4, Gate 2, Gate 2			Gate 3, Gate 2, Gate 2		Gate 1, 1 Gate 2, Gate 3, Gate 4
	Gateway Neviews or PARS?	z	Caterway Reviews, PAJR	z	Saveness Sevenes	2	Sevience	Statement of the statem	Seviens	Gateway Reviews, PAR
	u nus	,	>	z	,	In dev	>	r r	»	<u>*</u>
	Est. completion date after									
	St. completion date before									
	fter (5m)									
Scope change 7	11 before (5m) TE									
-38	Est. completion date after									
	Est. complet lon Est. e dute before date									
	tst.o									
Scope change 6	e (Sm) Til afte									
Scope	letion TEI before (Sm)									
	tion Est. completion date after									
	Est. completion date before									
ge 5	TII after (San)									
Scope change 5	TEI before (5m)									
	Estimated completion date after									
	Estimated completion date before	1								
	ofter (Sm)									
Scope change 4	TT before (5m)									
Scc	Estimated completion date ofter TEI b									
	Estinated Estin completion comp date before date:									
	(s)									
Scope change 3	e (Sas) TEI difter									
Scope										
	Estimated completion detector									
	Estimated completion date before		2	89 89		•			w	
		settlen Plen	Royal Victorian Spe & Fair Hosopital Planning & Recievalo praent	Rosse Water Respilling Flant Singer 4 upgrade	Suburban Reads Upgrade – Northen Reads Upgrade and South Esstern Reads Upgrade (Inetropolitary	Warmenboof Ball Libe Linguade Stage 2	Vieun Pends Track Dupliertien Stage 2	nel Project	Tran Procurement & Supporting Infractuacius	Victorian Heart Hospital Project
Project	Vame	Shep perton Education Piler	Reyal Viktorian Planning & Redi	Bonso Water R. 4 upgrede	Suburben Roads Northern Roads South Eastern R (metropolitar)	Singe 2	Stage 2	West Gale Tunnel Project	Tram Procurem	Victorian Heart
ت				- 4	vi	le v	je vi			-

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	Survey completed	00/10/17		2,677,2021	102/2014	17,756/2021	2007/90/87		13/02/2021	17/03/1031
	on Agency	MRPV	City West Water	3	n nma sev	MTA RPV	ଅଧ		Melbourn e Water	Melbourn e Water
	Attest ling officer positiv	Diector, other introvidents of the Chief int	Operations Integration Partner	Disector Procuse ment and Assurance	Director, france and Advente atton	Diector, france and Advinstration	brecut ne Drector, Program Delinery	Dansmass Services and PMC	Portfolio Reporting and Analytics Manager	Portfolio Melbourn Reporting and e Vicine Annytus Manager
	Gatewe y Reviews PAD.	Gate 1, 1 Gate 2, Gate 3, Gate 3, Gate 4,					Gre 3,			
	Gateway Ga Reviews y or PAIN? Re	Gateway Ga Paul Paul Ga	2		Servines Servines	Go G	Garenasy Ga	2	z	2
	ILM? BMP?	۶	>	z	>	r	۶	2	dev Indev	dev Indev
r	mpletion frer	۶	×	z	>	>	je.	2	<u>d</u>	<u>e</u>
	Est completion Est completion date before date after									
7 = 2	TEI ofter (5m)									
Scope change 7	TII before [5m]									
	bt. completten date after									
	plet lon Est. o									
	Est. complet lon long date before									
g ag	TO ofter (5m)									
Scope change 6	TEI before [5m}									
,										
	Est completion date before date effer									
	Est. con date be									
2 e S	n) Til after (Sm)									
Scope change 5	TEI before (5m)									
	Estinated completion date after									
	Estimated Est completion cor date before data									
ange 4	5m) TEI efter (5m)									
Scope change 4	TII before (5m)									
	Estimated completion date after									
	Estimated completion date before									
	Esti co: TELefter (Sm) dat									
Scope change 3	e (5m) TEI of									
Scope										
	Estimated completion date after									
	Estimated completion date before									
	503	lonal	ater Supply	n – Phise A		- age	m Capacity	Hosp hal		¥
		Wester n Highway dup faction – Ballarito Stavell (regional valious)	Scheme	Network Transition Plan – Phase A (Statewide)	ew Trains for Surbing	hisp parten Centidor Lipgrade – isage 2	onen's Prison System Capadry	Gess Coest Wonthegg Hospital	TP SSE ASP Upgrade	WITP PI near y Treet neem. Augmentation
Project	Name	Western Balkratt, verious)	West Use Scheme	Network (Statewia	New Trail	Sheppan Stage 2	Women's	Bass Coet Expension	WTP 55E	MITP PIN

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	Survey completed	107/80/97		1002/2021	1202/50/41	27,071.023	17,08/1011		<i>bf97/3021</i>
L	n Agency	Melbourn e Water	WILK ISW	450	Mel boun e Water	Vizzoran Health Buiding Authority, DH	Homes Victoria	Victorian Health Buiding Authority, Die	0.00 0.00
	attest ing officer positio	Poetfolo Meleum 19,037,033, Peyoning and a vices: Astrogeri Na negeri	Director, france and Administration	Drector Procuse ment and Assurance	Pontfolio N Reporting and e Analytics Manager	Service and Services and Ching	Escutive Director Notating Growth & Commercial Development	Business Services and PANO	Secretary herwise basin and integration
	GGT enva y Reviews PARS		Gate 1, Gate 4, Gate 3, Gate 2					Cate 1. Cate 2. Cate 3.	
	Gateway Ga Reviews y or PANS? Re		Servines Ser	2	z	2	2	Garenasy Ga Partenas, Ga PAR	2
	EMP BIMP	z	z	N/A	dev indev		ndev Indev	*	۶
r		×	2	2	ĕ	2	Inc	F	>
	Est. completion Est. completion date before date after								
	Est. c TEI after (Sm) date								
Scope change 7	TE before [Smj] TEI al								
Scol	Est. completion date after TEI by								
	Est. completion Est. 4 date before date								
L 20	ter (Sm)								
Scope change 5	TEI before (Sm)								
3,	Est. completion date after								
	Est. completion date before								
ge 5	Est. completion (Ebelore (Sm) TH after (Sm) date before								
Scope change 5									
	Estimated completion date after								
	Estinated completion sn) date before								
ange 4	TEI before (Sm)								
Scope change 4									
	Est insted completion date after								
	Estimated completion mj date before								
tuge 3	TEI before (Sm) TEI after (Sm)								
Scope change 3									
	Estinated completion e dateafter								
	Estimated completion date before					I serve		i for	wa te 2 a
		NTP Tratinesh Capacky Increas	Varinambool Lhe Lipgrade (regional various) Stage L	rothen Vale Stabiling Verd	ran Yean to Bald Hill Pipeline	s Vezkway to ffore Aque Mental	문에면	ruding a see is-class beaphal for Fankston families	cu rar le les Commundes Degrada
Project	Name	WTP Teatm	Wernembo (regional va.	Wyndhen v	Yan Yean to	A Pathway t	Big Housing Build	Building a w Frankston fe	CO 1 751 FO 100

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	Survey completed 17/06/202				6/08/203	1/04/202	107/20/6		100/00/11	28/00/20
	gency		2	Fardina Stadum Trust	ž	Victorian Health Building Authority, DH	Creative, Sport and Visitor Economy	Vezoran Health Buiding Authority, DH		200
	Attesting officer position A Director, in Proposition A Director, in Propos	dennitation	Deputy Secretary, Transport Services	trecutive leading	Deputy Secretary, Transport Services	Stances Services and PMO	Acting Departy Secrets ry	Services and PMO	Managet, PMD	voject Divector
	Gartenus Y Serviews PARS of	: 4					4			o.
	Gateway Gater Reviews y or PASR? Revie			Galeway Gale 2. Revieus: Gale 3	Galerway Gale 2. Reviews Gale 2.		Garway Gae L. Review, Gae 2 PAR		Gobransy Gote 1.	Galeway Gale 2. Reviews, Gale 3. PAR. Gale 4.
F	Man deru Man der M		2	3 2	8 2	2	2 2 2		20 AND CO	2 2 2
	ILM?		z	·	>-	×	>	-	٠	
	Est. complet date after									
	5s. completion 5s. completion data before data affer									
	Ss.t.									
nge 7	m) TEI after (Sm)									
Scope change 7	TEl before (Sm)									
	ist, completion late ofter									
	Est. completion Est. completion date before									
9	fter (Sm)									
Scope change 6	TEI before (Sm)									
	TI before (5aa) TII after (5aa) dats Before date after									
	EST, completion date before									
6.5	TB after (Sax)									
Scope change 5	TEI before (Sm)									
	Estimated completion date after									
	Estimated completion date before									
ge 4	TB before (Snn) TE affac (Snn)									
Scope change 4										
	Estimated completion data after									
	Estinated completion b) date before									
inge 3	as) TELafter (Sm)									
Scope change 3										
	Estimated completion date after									
L	Estimated completion data before							G		¥.
	7		eat Ocean Road Program	sadh is Pais Stadhan Stage S. Redevelop ment	seping Victorium Moving	nd Nage 3A	is Preklint	Modernation or metropolism Methoume but its section Residential Aged Cara Services Strategy - Stage 3. Minpton Project	Nayndhan Law Courts Pioject	cheny Creek Youth Justice Ployes
Project	Name Geelong Fast Rall		Great Ocean F	Kardh & Park. Redevelop ave	Keeping Victo	Letrobe Regional Hospital Redevelopment Stage 3.4	Melbaune Aris Peelint Transformation	Moderneation Melbourne P. Residential Ag Strategy - Stag	Wyrdhem Ler	Chery Creek

To download this data sheet, please see the full report at https://www.audit.vic.gov.au/report/major-projects-performance

	Survey completed	27,00/9	23/26/300			21/06/20			01/20/12
	yency n	100 Pc	ATTON A	2	MRPV	Rail Loop Author By	Victorian Health Building Authority, DH	MRPV	MRPV
	Attest bg officer positio	Deputy Dot Secretary Network Design and Integration	Oneston, Office of the Chef Execute no	Deputy Secretary. Transport Services	Director office MTIA of the Chief Describe	Chef bacuthe Officer	Business Services and PANO	Director, Office I of the Chief Executive	Oweror, Other Intra- of the Chrif
H	Gatewa y Reviews PARS	ate 2,			Onte 1, Onte 3, Onte 4, Onte 4,	Gate 1, Gate 2, Gate 3	Gate 2,	Gate 2, 1.	Gate 3, Gate 1, Gate 3, Gate 4
	Gaterway G Reviews y or PARS? R	Gateway G Reviews G	z	z	Parviews Contenues Co	Gateway G Pavience G	Gateway G Reviews G	Dateway, G	Peviens G Peviens G G
	BIAP?	z	,	z	۶	ndev Indev	۶	٠	×
	Est completion date after ILM?	je.	,	2	y-	92	>	*	<i>y</i>
	5st. completion Est. co date before date 4								
	S1.co								
Scope change 7	TEl before [Sm] TEI afte								
Scope	Netion TEI befo								
	lon Est. completion date effer								
	Est. completion glatte before								
g ag	TEI before (Sm) TEI after (Sm)								
Scope change 6	TEI before (Sm								
	Est. completion date after								
	Est, completion date before								
2	fter (Sm)								
Scope change 5	TEI before (5m)								
	Estimated completion date effer								
	Estimated E completion c								
4	ifter (Sm)								
Scope change 4	TE before (5m)								
30	Estimated completion date after								
	Estimated Es completion of date before d								
	ifter (Sm)								
Scope change 3	TI before (5m)								
5	Estimated completion date after TE								
	Estimated Escenpietion or date before di								
			iteet	н	liost ion	nitei and	spital	8 A	sten – Stage
Rt		Next Generation Trans	(Richmond)	Maintenance Ell	The supports Road duplicat bon (lyndhaust)	Suburban Ball Loop – Initial and Tenty works (\$2.28)	Warmambool Base Hospital redevelop ment	Western Roads Upgrade	'Yan Yean Road duplicet kon - Stage
Project	Name	Next C	Streat (Pkhn	Road Ma	Thom [tyndl	Subur Early 3	Wern	Wesse [Metn	Yan Y 1 (Pies

Auditor-General's reports tabled during 2021–22

Report title

Integrated Transport Planning (2021–22: 01)	August 2021
Major Infrastructure Program Delivery Capability (2021–22: 02)	August 2021
Clinical Governance: Department of Health (2021–22: 03)	September 2021
Managing Conflicts of Interest in Procurement (2021–22: 04)	September 2021
Major Projects Performance (2021–22: 05)	September 2021

All reports are available for download in PDF and HTML format on our website www.audit.vic.gov.au

Victorian Auditor-General's Office Level 31, 35 Collins Street Melbourne Vic 3000 AUSTRALIA

Phone +61 3 8601 7000

Email enquiries@audit.vic.gov.au